



Public Building Commission of Chicago Contractor Payment Information

Project: **Sheridan Elementary School Annex**

Contract Number: **C1581**

General Contractor: **Path Construction**

Payment Application: **#4**

Amount Paid: **\$ 197,658.86**

Date of Payment to General Contractor: **2/27/2018**

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #SheridanAnnex

PUBLIC BUILDING COMMISSION OF CHICAGO
 EXHIBIT S
 CERTIFICATE OF ARCHITECT - ENGINEER

DATE: 1/22/2018

PROJECT: Mark Sheridan Elementary School Annex

Pay Application No.: 4
 For the Period: 1/1/2018 to 1/31/2018
 Contract No.: C1581

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

| | | |
|---|-----------------|---------------|
| THE CONTRACTOR: Path Construction Company, Inc. | | |
| FOR: Mark Sheridan Elementary School Annex | | |
| Is now entitled to the sum of: | | \$ 197,658.86 |
| ORIGINAL CONTRACTOR PRICE | \$ 6,371,000.00 | |
| ADDITIONS | \$ - | |
| DEDUCTIONS | \$ - | |
| NET ADDITION OR DEDUCTION | \$ - | |
| ADJUSTED CONTRACT PRICE | \$6,371,000.00 | |
| TOTAL AMOUNT EARNED | \$ | 1,594,120.14 |
| TOTAL RETENTION | \$ | 159,412.01 |
| a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price | \$ | 159,412.01 |
| b) Liens and Other Withholding | \$ | - |
| c) Liquidated Damages Withheld | \$ | - |
| TOTAL PAID TO DATE (Include this Payment) | \$ | 1,434,708.13 |
| LESS: AMOUNT PREVIOUSLY PAID | \$ | 1,237,049.27 |
| AMOUNT DUE THIS PAYMENT | \$ | 197,658.86 |

Architect Engineer:

 01/22/18
 signature_date


File Code: 05075-02-07-13

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of)

Project Name **Mark Sheridan Elementary School Annex**
 PBC Project # **05075**
 Job Location **533 W. 27th St, Chicago, IL 60616**
 Owner **Public Building Commission Of Chicago**
 STATE OF ILLINOIS) SS
 COUNTY OF COOK)
 The affiant, being first duly sworn on oath, deposes and says that he/she is **President**, of **Path Construction**, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. **C1581** dated the **8th** day of August, 2017, for the following project:

APPLICATION FOR PAYMENT #4


Richard Kratze - President

that the following statements are made for the purpose of procuring a partial payment of 197,658.86 under the terms of said Contract.

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

| ITEM # | Subcontractor Name & Address | Type of Work | Original contract amount | Change Orders | Adjusted Contract Amt | Work Completed | | | | retainage | net previous billing | net amount due | remaining to bill |
|--------|--|--|--------------------------|---------------|-----------------------|----------------|---------------|--------------|---------------|--------------|----------------------|----------------|-------------------|
| | | | | | | % Complete | Previous | Current | Total to date | | | | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Survey | \$ 9,500.00 | | \$ 9,500.00 | 47% | \$ - | \$ 4,500.00 | \$ 4,500.00 | \$ 450.00 | \$ 4,050.00 | \$ 5,450.00 | |
| | Universal Asbestos Removal 1125 101st Street, Suite D Lemont, IL 60439 | Selective Demolition/ Hazard Material | \$ 150,000.00 | | \$ 150,000.00 | 16% | \$ 24,000.00 | \$ - | \$ 24,000.00 | \$ 2,400.00 | \$ 21,600.00 | \$ 128,400.00 | |
| | Scotte Cement Construction LTD, 389 Sofa Drive, Gilberts, IL 60136 | Concrete (Mat/SOG) | \$ 360,000.00 | | \$ 360,000.00 | 80% | \$ 240,628.75 | \$ 47,371.25 | \$ 288,000.00 | \$ 28,800.00 | \$ 216,565.87 | \$ 100,800.00 | |
| | WBF Construction 20318 Torrence Ave, Lynwood, IL 60411 | Masonry | \$ 394,000.00 | | \$ 394,000.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 394,000.00 | |
| | Stone City Ironworks, Inc. 1771 US Highway 50 East Bedford, IN 47421 | Metals | \$ 375,000.00 | | \$ 375,000.00 | 9% | \$ 30,500.00 | \$ 3,500.00 | \$ 34,000.00 | \$ 3,400.00 | \$ 27,450.00 | \$ 344,400.00 | |
| | Diwe Construction (Carpentry) 7235 S Ferdinand Ave Bridgeview, IL 60455 | Carpentry | \$ 445,169.00 | | \$ 445,169.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 445,169.00 | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Woodwork | \$ 12,127.00 | | \$ 12,127.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 12,127.00 | |
| | Kedmont Waterproofing 5428 N Kedzie Ave, Chicago, IL 60625 | Roofing/Dampproofing/Waterproofing/Traffic Coating | \$ 229,000.00 | | \$ 229,000.00 | 3% | \$ 6,000.00 | \$ (0.00) | \$ 6,000.00 | \$ 600.00 | \$ 5,400.00 | \$ 223,600.00 | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Sprayed Insulation | \$ 11,575.00 | | \$ 11,575.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 11,575.00 | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Composite Wall Panels | \$ 53,000.00 | | \$ 53,000.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 53,000.00 | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Air and Vapor Barrier | \$ 39,500.00 | | \$ 39,500.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 39,500.00 | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Fireproofing | \$ 6,625.00 | | \$ 6,625.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 6,625.00 | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Outdoor Acoustical Panels | \$ 52,960.00 | | \$ 52,960.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 52,960.00 | |
| | Underland Architectural Systems, Inc. 20318 Torrence Ave., Lynwood, IL 60411 | Windows | \$ 154,000.00 | | \$ 154,000.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 154,000.00 | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Moisture Vapor Emission | \$ 23,500.00 | | \$ 23,500.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 23,500.00 | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Tiling | \$ 28,000.00 | | \$ 28,000.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 28,000.00 | |
| | Just Rite Acoustics, Inc. 1501 Estes Ave., Elk Grove Village, IL 60007 | ACT Ceiling and Fabric Wrapped Panels | \$ 25,000.00 | | \$ 25,000.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 25,000.00 | |
| | Carpeland USA 326 N. Alpine Rd., Rockford, IL 61107 | Flooring | \$ 70,000.00 | | \$ 70,000.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 70,000.00 | |
| | Oosterbaan & Sons Co. 2515 W. 147th Street, Posen, IL 60468 | Painting | \$ 29,500.00 | | \$ 29,500.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 29,500.00 | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Visual Display Units | \$ 1,287.00 | | \$ 1,287.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 1,287.00 | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Signage | \$ 6,078.00 | | \$ 6,078.00 | 0% | | \$ - | \$ - | \$ - | \$ - | \$ 6,078.00 | |

| | | | | | | | | | | | | | |
|----------------|---|-----------------------|-----------------|---------------|-----------------|-------|---------------|---------------|-----------------|---------------|---------------|---------------|-----------------|
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Toilet Compartments | \$ 5,551.00 | | \$ 5,551.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ 5,551.00 | | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Toilet Accessories | \$ 4,069.00 | | \$ 4,069.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ 4,069.00 | | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Basketball Scoreboard | \$ 12,500.00 | | \$ 12,500.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ 12,500.00 | | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Gym Equipment | \$ 40,220.00 | | \$ 40,220.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ 40,220.00 | | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Window Shades | \$ 7,535.00 | | \$ 7,535.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ 7,535.00 | | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Telescoping Stands | \$ 16,402.00 | | \$ 16,402.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ 16,402.00 | | |
| | NuToys Leisure Products Box 2121, LaGrange, IL 60525 | Site Furnishings | \$ 1,989.00 | | \$ 1,989.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ 1,989.00 | | |
| | Smart Elevators 661 Executive Drive Wilton Brook IL 60527 | Elevator | \$ 189,322.00 | | \$ 189,322.00 | 35% | \$ 66,262.70 | \$ - | \$ 66,262.70 | \$ 6,626.27 | \$ 59,636.43 | \$ 129,685.57 | |
| | Profests Inc. 24121 W. Theodore #3A, Plainfield, IL 60555 | Fire Suppression | \$ 59,500.00 | | \$ 59,500.00 | 8% | \$ 5,000.00 | \$ (0.00) | \$ 5,000.00 | \$ 500.00 | \$ 4,500.00 | \$ (0.00) | \$ 55,000.00 |
| | Drive Construction (Plumbing) 7149 S Ferdinand Ave Bridgview, IL 60455 | Plumbing | \$ 186,331.00 | | \$ 186,331.00 | 7% | \$ 13,602.16 | \$ (0.00) | \$ 13,602.16 | \$ 1,360.22 | \$ 12,241.94 | \$ 0.00 | \$ 174,089.06 |
| | Complete Mechanical 4732 1/2 Washington Blvd Chicago, IL 60644 | HVAC | \$ 175,000.00 | | \$ 175,000.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 175,000.00 |
| | Wolf Electric, Inc. 5925 W. 115th, Alsip, IL 60803 | Electrical | \$ 600,000.00 | | \$ 600,000.00 | 3% | \$ 18,000.00 | \$ - | \$ 18,000.00 | \$ 1,800.00 | \$ 16,200.00 | \$ - | \$ 583,800.00 |
| | Grand Slam Construction LLC 3809 Illinois Avenue, Suite 300 St. Charles, IL 60174 | Earthwork/Geotext | \$ 405,000.00 | \$ (2,225.00) | \$ 402,775.00 | 64% | \$ 238,230.00 | \$ 17,595.00 | \$ 255,825.00 | \$ 25,582.50 | \$ 214,407.00 | \$ 15,835.50 | \$ 172,532.50 |
| | Janchez Paving Company, Inc 16109 South Crawford, Markham, IL 60426 | Asphalt | \$ 65,000.00 | | \$ 65,000.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 65,000.00 |
| | Aralza Corporation 4841 West 173rd St Country Club Hill, IL 60478 | Site Concrete | \$ 93,000.00 | | \$ 93,000.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 93,000.00 |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Metal Fences | \$ 42,000.00 | | \$ 42,000.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 42,000.00 |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Landscaping | \$ 99,750.00 | | \$ 99,750.00 | 0% | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 99,750.00 |
| | Kellenberger Plumbing & Underground, Inc. 13N365 High Chapparel Court, Elgin, IL 60124 | Utilities | \$ 485,000.00 | \$ 2,225.00 | \$ 487,225.00 | 88% | \$ 307,225.00 | \$ 120,000.00 | \$ 427,225.00 | \$ 42,722.50 | \$ 276,502.50 | \$ 108,000.00 | \$ 102,722.50 |
| | | | | | | | | | | | | | |
| SUBTOTAL page1 | | | \$ 4,963,990.00 | \$ - | \$ 4,963,990.00 | 23.0% | \$ 949,448.61 | \$ 192,966.24 | \$ 1,142,414.85 | \$ 114,241.49 | \$ 854,503.74 | \$ 173,669.63 | \$ 3,935,816.63 |

| ITEM # | Subcontractor Name & Address | Type of Work | Original contract amount | Change Orders | Adjusted Contract Amt. | -----Work Completed----- | | | | retainage | net previous billing | net amount due | remaining to bill |
|-----------------|---|-----------------------------------|--------------------------|---------------|------------------------|--------------------------|-----------------|---------------|-----------------|---------------|----------------------|----------------|-------------------|
| | | | | | | % Complete | Previous | Current | Total to date | | | | |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | General Conditions | \$ 317,115.00 | | \$ 317,115.00 | 24.6% | \$ 64,255.59 | \$ 19,754.70 | \$ 78,010.29 | \$ 7,801.03 | \$ 57,830.03 | \$ 12,379.23 | \$ 246,905.74 |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Bond | \$ 37,895.00 | | \$ 37,895.00 | 100% | \$ 37,895.00 | \$ - | \$ 37,895.00 | \$ 3,789.50 | \$ 34,105.50 | \$ - | \$ 3,789.50 |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Insurance | \$ 62,000.00 | | \$ 62,000.00 | 100% | \$ 62,000.00 | \$ - | \$ 62,000.00 | \$ 6,200.00 | \$ 55,800.00 | \$ - | \$ 6,200.00 |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Overhead and Profit | \$ 300,000.00 | | \$ 300,000.00 | 24.6% | \$ 60,900.00 | \$ 12,900.00 | \$ 73,800.00 | \$ 7,380.00 | \$ 54,810.00 | \$ 11,610.00 | \$ 233,580.00 |
| | Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005 | Mobilization | \$ 200,000.00 | | \$ 200,000.00 | 100% | \$ 200,000.00 | \$ - | \$ 200,000.00 | \$ 20,000.00 | \$ 180,000.00 | \$ - | \$ 20,000.00 |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| | PBC | Commission's Contract Contingency | \$190,000.00 | | \$ 190,000.00 | | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 190,000.00 |
| | PBC | Sitework Allowance | \$200,000.00 | | \$ 200,000.00 | | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 200,000.00 |
| | PBC | Camera Allowance | \$100,000.00 | | \$ 100,000.00 | | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 100,000.00 |
| | | | | | \$ - | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - |
| SUBTOTAL page2 | | | \$ 1,407,010.00 | \$ - | \$ 1,407,010.00 | 32.1% | \$ 425,050.59 | \$ 26,654.70 | \$ 451,705.29 | \$ 45,170.53 | \$ 382,545.53 | \$ 23,989.23 | \$ 1,000,475.24 |
| subtotal page 1 | | | \$ 4,963,990.00 | \$ - | \$ 4,963,990.00 | | \$ 949,448.61 | \$ 192,966.24 | \$ 1,142,414.85 | \$ 114,241.49 | \$ 854,503.74 | \$ 173,669.63 | \$ 3,935,816.63 |
| subtotal page 2 | | | \$ 1,407,010.00 | \$ - | \$ 1,407,010.00 | | \$ 425,050.59 | \$ 26,654.70 | \$ 451,705.29 | \$ 45,170.53 | \$ 382,545.53 | \$ 23,989.23 | \$ 1,000,475.24 |
| TOTAL | | | \$ 6,371,000.00 | \$ - | \$ 6,371,000.00 | 25.0% | \$ 1,374,499.20 | \$ 219,620.94 | \$ 1,594,120.14 | \$ 159,412.01 | \$ 1,237,049.27 | \$ 197,658.86 | \$ 4,936,291.87 |

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

| | | | |
|-----------------------------|----------------|-----------------------------|----------------|
| AMOUNT OF ORIGINAL CONTRACT | \$6,371,000.00 | TOTAL AMOUNT REQUESTED | \$1,594,120.14 |
| EXTRAS TO CONTRACT | \$0.00 | LESS 10% RETAINED | \$159,412.01 |
| TOTAL CONTRACT AND EXTRAS | \$6,371,000.00 | NET AMOUNT EARNED | \$1,434,708.13 |
| CREDITS TO CONTRACT | \$0.00 | AMOUNT OF PREVIOUS PAYMENTS | \$1,237,049.27 |
| ADJUSTED CONTRACT PRICE | \$6,371,000.00 | AMOUNT DUE THIS PAYMENT | \$197,658.86 |
| | | BALANCE TO COMPLETE | \$4,936,291.87 |

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


 Richard Krause
 President

Subscribed and sworn to before me this 24th day of January, 2018.


 Notary Public
 My Commission expires: 9/7/21

