



Public Building Commission of Chicago Contractor Payment Information

Project: Daley College Advanced Manufacturing Center

Contract Number: PS2083R

Design Builder: Old Veteran Construction, Inc.

Payment Application: #2

Amount Paid: \$383,008.97

Date of Payment to Design Builder: 9/15/17

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #DaleyEAMC

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 9/5/2017

PROJECT: Daley College Advanced Manufacturing Center

Pay Application No.: 2
 For the Period: 7/1/2017 to 7/31/2017
 Contract No.: PS2083R

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: Old Veteran Construction, Inc.		
FOR: Design/Build Services		
Is now entitled to the sum of:		\$ 383,008.97
ORIGINAL CONTRACTOR PRICE	<u>\$5,500,000.00</u>	
ADDITIONS	<u>\$0.00</u>	
DEDUCTIONS	<u>\$0.00</u>	
NET ADDITION OR DEDUCTION	<u>\$0.00</u>	
ADJUSTED CONTRACT PRICE	<u>\$5,500,000.00</u>	
TOTAL AMOUNT EARNED	<u>\$</u>	<u>1,142,851.69</u>
TOTAL RETENTION	<u>\$</u>	<u>30,648.89</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price		
	<u>\$</u>	<u>30,648.89</u>
b) Liens and Other Withholding		
	<u>\$</u>	<u>-</u>
c) Liquidated Damages Withheld		
	<u>\$</u>	<u>-</u>
TOTAL PAID TO DATE (Include this Payment)	<u>\$</u>	<u>1,112,202.80</u>
LESS: AMOUNT PREVIOUSLY PAID	<u>\$</u>	<u>729,193.83</u>
AMOUNT DUE THIS PAYMENT	<u>\$</u>	<u>383,008.97</u>
Total Professional Services	\$	304,467.77
Total Construction	\$	78,541.20

Architect Engineer: _____

 signature, date

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT A - PROFESSIONAL SERVICES - PART 1**

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of 2)

Project Name Daley College Advanced Manufacturing Center

PBC Project # PS2083R

Job Location 7500 S. Pulaski Road

Owner: Public Building Commission Of Chicago

STATE OF ILLINOIS } SS

COUNTY OF COOK }
}

The affiant, being first duly sworn on oath, deposes and says that he/she is Jose Maldonado - President, of Old Veteran Construction, Inc., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. PS2083R dated the 10th day of May, 2017, for the following project:

CONTRACTOR **Old Veteran Construction, Inc.**
10942 S. Halsted St.
Chicago, IL 60628

APPLICATION FOR PAYMENT #2

Daley College Advanced Manufacturing Center

that the following statements are made for the purpose of procuring a partial payment of 363,008.97 under the terms of said Contract:

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with and furnished professional services, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due to be paid to each of them for such services, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

ITEM # (same as SOV)	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	Work Completed			Total to date	retainage	net previous billing	net amount due	remaining to bill
							% Complete	Previous	Current					
0100	Concor Design 225 N Michigan Ave Suite 111, Chicago, IL 60606	Architect & Engineering	485,124.00	0.00	0.00	485,124.00	53.59%	138,215.00	121,753.00	259,968.00	0.00	138,215.00	121,753.00	225,166.00
0200	David Mason & Associates 464 N Milwaukee Ave, Chicago, IL 60654	Civil Engineer	172,000.00	0.00	0.00	172,000.00	22.88%	18,500.00	20,812.50	39,312.50	0.00	18,500.00	20,812.50	132,887.50
0300	Aurora Lighting Design 224 W Bankers Rd, Graylake, IL 60030	Lighting Designer	44,000.00	0.00	0.00	44,000.00	15.00%	6,600.00	0.00	6,600.00	0.00	6,600.00	0.00	37,400.00
0400	Shen Wilson Witke 2 N Riverside Plaza, Chicago, IL 60606	AV/IT/SEC/Acoustics	148,751.00	0.00	0.00	148,751.00	12.55%	8,000.00	10,668.00	18,668.00	0.00	8,000.00	10,668.00	130,083.00
0500	Terry Glen Design Associates 714 S Dearborn Street, Chicago, IL 60605	Landscaping Architecture & Urban Design	145,000.00	0.00	0.00	145,000.00	15.06%	10,920.00	10,920.00	21,840.00	0.00	10,920.00	10,920.00	123,160.00
0600	JGMA 218 S Wabash Ave, Suite 200, Chicago, IL 60604	LEED Architecture & Design	335,125.00	0.00	0.00	335,125.00	52.55%	60,000.00	116,100.00	176,100.00	0.00	60,000.00	116,100.00	159,025.00
0700	Cornow Conibear 600 W Van Buren St #500, Chicago, IL 60607	Environmental Engineer	100,000.00	0.00	0.00	100,000.00	23.93%	4,720.00	19,214.27	23,934.27	0.00	4,720.00	19,214.27	76,085.73
0800	Sumac 3701 N Ravenswood Ave #202, Chicago, IL 60613	Commissioning Agent	70,000.00	0.00	0.00	70,000.00	7.14%	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	65,000.00
SUBTOTAL page1 - Professional Services			1,500,000.00	0.00	0.00	1,500,000.00	36.76%	248,955.00	304,467.77	551,422.77	0.00	248,955.00	304,467.77	948,877.23

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT A - CONSTRUCTION - PART 2

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 2 of 2)

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	Work Completed			Total to date	retainage	net previous billing	net amount due	remaining to bill
							% Complete	Previous	Current					
0900	TBD	Cost of Work - Construction	1,250,751.00	0.00	0.00	1,250,751.00	0.00%	0.00	0.00	0.00	0.00	0.00	1,250,751.00	
1000	Old Veteran Construction, Inc. 10942 S. Halsted St., Chicago, IL 60628	General Conditions	1,343,393.00	0.00	0.00	1,343,393.00	14.54%	136,714.00	58,592.00	195,306.00	19,530.60	123,042.60	52,732.80	1,167,607.60
1100	Old Veteran Construction, Inc. 10942 S. Halsted St., Chicago, IL 60628	Bond	284,940.00	0.00	0.00	284,940.00	100.00%	284,940.00	0.00	284,940.00	0.00	284,940.00	0.00	0.00
1200	Old Veteran Construction, Inc. 10942 S. Halsted St., Chicago, IL 60628	Insurance	58,102.00	0.00	0.00	58,102.00	28.94%	15,596.92	0.00	15,596.92	1,559.69	14,037.23	0.00	44,064.77
1300	Old Veteran Construction, Inc. 10942 S. Halsted St., Chicago, IL 60628	Bond & Insurance (Balance to get to \$450,000)	106,958.00	0.00	0.00	106,958.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	106,958.00
1400	Old Veteran Construction, Inc. 10942 S. Halsted St., Chicago, IL 60628	Design-Builder's Fee	455,866.00	0.00	0.00	455,866.00	20.97%	66,910.00	28,676.00	95,586.00	9,558.60	60,219.00	25,808.40	369,838.60
1500	Old Veteran Construction, Inc. 10942 S. Halsted St., Chicago, IL 60628	Contingency	0.00	0.00	0.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1600	PBC	Utilities Allowance	400,000.00	0.00	0.00	400,000.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	400,000.00
1700	PBC	FF&E Allowance	0.00	0.00	0.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1800	PBC	Contingency	100,000.00	0.00	0.00	100,000.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	100,000.00
SUBTOTAL page 2 - Construction			4,000,000.00	0.00	0.00	4,000,000.00	14.79%	504,160.92	87,268.00	591,428.92	30,648.89	482,238.83	78,541.20	3,439,219.97

subtotal page 1	1,500,000.00	0.00	0.00	1,500,000.00	36.76%	246,955.00	304,467.77	551,422.77	0.00	246,955.00	304,467.77	948,577.23
subtotal page 2	4,000,000.00	0.00	0.00	4,000,000.00	14.79%	504,160.92	87,268.00	591,428.92	30,648.89	482,238.83	78,541.20	3,439,219.97
TOTAL	5,500,000.00	0.00	0.00	5,500,000.00	20.78%	751,115.92	391,735.77	1,142,851.69	30,648.89	729,193.83	383,008.97	4,387,797.20

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)


AMOUNT OF ORIGINAL CONTRACT	\$5,500,000.00	TOTAL AMOUNT REQUESTED	\$1,142,851.69
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$30,648.89
TOTAL CONTRACT AND EXTRAS	\$5,500,000.00	NET AMOUNT EARNED	\$1,112,202.80
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$729,193.83
ADJUSTED CONTRACT PRICE	\$5,500,000.00	AMOUNT DUE THIS PAYMENT	\$383,008.97
		BALANCE TO COMPLETE	\$4,387,797.20

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


 Name: Jose Maldonado
 Title: President

Subscribed and sworn to before me this 5th day of September, 2017.


 Notary Public
 My Commission expires: 9/18/19

