



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

Friday, December 5, 2014

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule

2. Current Activities - Week of December 1, 2014:
 - Construction material deliveries (*in progress*)
 - Concrete shear wall work (*in progress*)
 - Underground plumbing installation (*in progress*)
 - Haul-off of spoils from underground plumbing (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress*)
 - Enhanced pest control (*in progress*)
 - ComEd protection of overhead power lines at west alley (*complete*)

3. Upcoming Activities - Week of December 8, 2014:
 - Construction material deliveries
 - Concrete shear wall work
 - Concrete foundation wall caps work
 - Water/sewer tie-in along Kemper
 - Underground plumbing installation
 - Haul-off of spoils from underground plumbing
 - Vibration monitoring
 - Street sweeping
 - Enhanced pest control