



Richard J. Daley Center  
50 W. Washington Street  
Room 200  
Chicago, Illinois 60602  
(312) 744-3090  
Fax: (312) 744-8005  
www.pbcchicago.com

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
ERIN LAVIN CABONARGI

May 1, 2015

## Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
  - Project tracking on schedule
2. Current Activities - Week of April 27, 2015:
  - Install air barrier on exterior ground floor (*in progress*)
  - Complete exterior heavy-gauge metal framing on second and third floors (*in progress*)
  - Continue mechanical, electrical and plumbing rough-ins at all floors (*in progress*)
  - Interior wall framing (*in progress*)
  - Install exterior sheathing (*in progress*)
  - Continue underground fire pump duct feed by new switchgear room (*in progress*)
  - Vibration monitoring (*in progress*)
  - Street sweeping (*in progress as needed*)
  - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of May 4, 2015:
  - Continue air barrier installation
  - Continue mechanical, electrical and plumbing rough-ins at all floors
  - Roof installation
  - Interior wall framing
  - Exterior sheathing
  - Masonry work at north elevation
  - Vibration monitoring
  - Street sweeping
  - Enhanced pest control