



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
FELICIA S. DAMS

August 7, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule

2. Current Activities - Week of August 3, 2015:
 - Terra cotta on south and west elevations (*in progress*)
 - Ceramic tile installation (*in progress*)
 - Install doors and hardware (*in progress*)
 - Continue demolition and abatement work in existing school building (*in progress*)
 - Continue taping drywall (*in progress*)
 - Continue painting (*in progress*)
 - Architectural beam enclosure (*in progress*)
 - Concrete sealing (*in progress*)
 - Elevator foundation (*in progress*)
 - Continue fire alarm work (*in progress*)
 - Finish trim for electric and HVAC (*in progress*)
 - Interior lighting installation (*in progress*)
 - Acoustical tile installation (*in progress*)
 - Flooring installation (*in progress*)
 - Continue rough-in for window AC units (*in progress*)
 - Window installation (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)

3. Upcoming Activities - Week of August 10, 2015:
 - Terra cotta on south and west elevations
 - Continue abatement and demolition work in existing school
 - Lift structural support
 - Install kitchen equipment
 - Elevator foundation and structural support
 - Continue rough-in for window AC units
 - Pour concrete topping slab on third floor/roof
 - Continue acoustical tile installation
 - Continue drywall taping
 - Continue interior painting



- Continue ceramic tile installation
- Continue window installation
- Continue flooring installation
- Vibration monitoring
- Street sweeping
- Enhanced pest control