



Public Building Commission of Chicago Contractor Payment Information

Project: Michael Reese Hospital Campus

Contract Number: 1517

General Contractor: Heneghan Wrecking Co., Inc.

Payment Application: #5

Amount Paid: \$215,097.40

Date of Payment to General Contractor: 9/14/12

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #MRHC

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 6/29/2012

PROJECT: Michael Reese Hospital Demolition, Group F

Pay Application No.: 5
 For the Period: 12/6/2011 to 5/4/2012
 Contract No.: 1517

To: PUBLIC BUILDING COMMISSION OF CHICAGO

In accordance with Resolution No.1517, adopted by the Public Building Commission of Chicago on November 9, 2010 relating to the \$400,600.00 Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR:	Heneghan Wrecking Co., Inc.	
FOR:	Demolition & Abatement of Michael Reese Hospital, Group F	
Is now entitled to the sum of:	\$ 215,097.40	\$ 215,097.40
ORIGINAL CONTRACTOR PRICE	<u>\$400,600.00</u>	
ADDITIONS	<u>\$409,998.31</u>	
DEDUCTIONS	<u>\$42,000.00</u>	
NET ADDITION OR DEDUCTION	<u>\$367,998.31</u>	
ADJUSTED CONTRACT PRICE	<u>\$768,598.31</u>	
TOTAL AMOUNT EARNED	<u>\$</u>	<u>729,772.13</u>
TOTAL RETENTION	<u>\$</u>	<u>37,842.18</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	<u>\$ 37,842.18</u>	
b) Liens and Other Withholding	<u>\$ -</u>	
c) Liquidated Damages Withheld	<u>\$ -</u>	
TOTAL PAID TO DATE (Include this Payment)	<u>\$</u>	<u>691,929.95</u>
LESS: AMOUNT PREVIOUSLY PAID	<u>\$</u>	<u>476,832.55</u>
AMOUNT DUE THIS PAYMENT	<u>\$</u>	<u>215,097.40</u>

Architect Engineer:

 signature, date

Midwest Fence	Change Order 9Ht	\$2,575.80	\$2,575.80	\$257.58	\$0.00	\$2,318.22	\$257.58
900 North Kedzie	Site Fencing						
Chicago, Illinois 60651							
Sign Outlet	Change Order 9Ht	\$246.20	\$246.20	\$24.62	\$0.00	\$221.58	\$24.62
6516 Cal Sag Road	Temporary Road						
Alsip, Illinois 60803	Closure Sign						
Heneghan Wrecking	Change Order 10Ht	\$28,319.30	\$8,319.30	\$831.93	\$0.00	\$7,487.37	\$20,831.93
1321 W. Concord Place	Mechanical Pit Wall						
Chicago Illinois 60642							
Midwest Fence	Change Order 10Ht	\$5,872.40	\$5,872.40	\$587.24	\$0.00	\$5,285.16	\$587.24
900 North Kedzie	Site Fencing						
Chicago, Illinois 60651							
McGinty Bros.	Change Order 10Ht	\$1,166.00	\$1,166.00	\$116.60	\$0.00	\$1,049.40	\$116.60
3744 Cuba Road	Hydroseeding						
Long Grove, IL 60047							
Heneghan Wrecking	Change Order 11Ht	\$9,538.47	\$9,538.47	\$953.85	\$0.00	\$8,584.62	\$953.85
1321 W. Concord Place	Crushed Concrete						
Chicago Illinois 60642							
Midwest Fence	Change Order 11Ht	\$29,223.14	\$29,223.14	\$2,922.31	\$0.00	\$26,300.83	\$2,922.31
900 North Kedzie	Silt Fence Protection						
Chicago, Illinois 60651	Re-Locate Fence						
Heneghan Wrecking	Demobilization	\$10,000.00	\$10,000.00	\$300.00	\$9,500.00	\$200.00	\$300.00
1321 W. Concord Place							
Chicago Illinois 60642							
GRAND TOTAL		\$768,598.31	\$729,772.13	\$37,842.18	\$476,832.55	\$215,097.40	\$76,668.36

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)


AMOUNT OF ORIGINAL CONTRACT	\$400,600.00	TOTAL AMOUNT REQUESTED	\$729,772.13
EXTRAS TO CONTRACT	\$409,998.31	LESS RETAINAGE	\$37,842.18
TOTAL CONTRACT AND EXTRAS	\$810,598.31	NET AMOUNT EARNED	\$691,929.95
CREDITS TO CONTRACT	(\$42,000.00)	AMOUNT OF PREVIOUS PAYMENTS	\$476,832.55
ADJUSTED CONTRACT PRICE	\$768,598.31	AMOUNT DUE THIS PAYMENT	\$215,097.40
		BALANCE TO COMPLETE	\$76,668.36

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


Name: Rita Heneghan
Title: Vice President

Subscribed and sworn to before me this 29th day of June 2012.


 Notary Public-Amy A. Ryan-Harenberg
 My Commission expires:05/06/14

