



Public Building Commission of Chicago Contractor Payment Information

Project: Rosenblum Park Redevelopment

Contract Number: 1541

General Contractor: F.H. Paschen, S.N. Nielsen & Associates, LLC

Payment Application: #6

Amount Paid: \$713,234.10

Date of Payment to General Contractor: 1/14/13

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #Rosenblum

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

Date: **November 28, 2012**
Project: **ROSENBLUM PARK DEVELOPMENT PROJECT**
PBC #: **1541**

Monthly Estimate No.: 006
For the Period: ___10/1/12 to ___10/31/12

To: F.H. Paschen, S.N. Nielsen & Associates LLC.
In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____ relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR:
F.H. PASCHEN, S.N. NIELSEN & ASSOCIATES LLC.
5515 N. EAST RIVER ROAD, CHICAGO, IL 60656

ROSENBLUM PARK DEVELOPMENT PROJECT

Is now entitled to the sum of: \$ **713,234.10**

ORIGINAL CONTRACT PRICE -	\$	3,183,000.00
ADDITIONS -	\$	179,763.00
DEDUCTIONS -	\$	-
NET ADDITION OR DEDUCTION -	\$	179,763.00
ADJUSTED CONTRACT PRICE -	\$	3,362,763.00
<hr/>		
TOTAL AMOUNT EARNED	\$	<u>3,009,667.79</u>
TOTAL RETENTION	\$	<u>127,333.98</u>
a) Reserve Withheld @ 10% of Total Amount Earned but Not to Exceed 5% of Contract Price	\$	127,333.98
b) Liens and Other Withholding	\$	-
c) Liquidated Damages Withheld	\$	-
TOTAL PAID TO DATE (Include This Payment):	\$	<u>2,882,333.81</u>
LESS: AMOUNT PREVIOUSLY PAID:	\$	<u>2,169,099.71</u>
AMOUNT DUE THIS PAYMENT:	\$	<u>713,234.10</u>

Reggie Helm, PBC

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 2)

PROJECT: ROSENBLUM PARK DEVELOPMENT PROJECT
 PBC #: 1541
 JOB LOCATION: 1911 EAST 75TH STREET
 CHICAGO, IL

CONTRACTOR: F.H. PASCHEN, S.N. NIELSEN & ASSOCIATES LLC.
 5515 N. EAST RIVER ROAD, CHICAGO, IL 60655

DATE: 11/28/2012

OWNER: PUBLIC BUILDING COMMISSION OF CHICAGO

Monthly Estimate No. 006

For the Period 10/1/12 to 10/31/12

The Affiant, Chuck Freibart, being first duly sworn on oath, deposes and says that he/she is Vice President of F.H. Paschen, S.N. Nielsen & Associates LLC, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the Public Building Commission of Chicago, Owner, under Contract No. 1537 dated the 28th day of December 2011, for the General Construction on the following project:
ROSENBLUM PARK DEVELOPMENT PROJECT
 1911 EAST 75TH STREET
 CHICAGO, IL

That the following statements are made for the purpose of procuring a partial payment of \$ 713,234.10 under the terms of said contract. That, for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared material, equipment, supplies and services for, and have done labor on said improvement. That, the respective amounts set forth opposite their names in the full amount of money due and to become due to each of them respectively. That the work for which payment has been requested has been completed, free and clear of any and all claims, liens, charges and expenses of any kind whatsoever and in full compliance with the Contract Document and the requirements of said Owner under them. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid each of them for such labor, materials, equipment, and services furnished or prepared by each of them to or on account of said work, as stated.

CSI DESIGNATION AND TYPE OF WORK	SUBCONTRACTOR NAME and ADDRESS	ORIGINAL CONTRACT AMOUNT	CHANGE ORDERS	ADJUSTED CONTRACT TOTAL	% COMPLETE	PREVIOUS	WORK COMPLETED-- CURRENT	TOTAL	RETAINAGE	LESS NET PREVIOUS	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
02122-02920	Arbun 17113 Davey Rd. Lemont, IL 60439	311,195.00	-40,873.00	270,322.00	87.98%	30,566.41	207,274.04	237,840.45	23,784.05	27,509.77	186,546.63	56,265.60
2815	B&E Aquatics, Inc. 2976 W. Forest Road Freeport, IL 61032	2,950.00	0.00	2,950.00	100.00%	0.00	2,950.00	2,950.00	295.00	0.00	2,655.00	295.00
02207-02511	Beverly Asphalt Paving 1514 W. Parishing Rd. Chicago, IL 60609	118,350.00	14,910.00	133,260.00	98.75%	86,112.70	45,487.03	131,599.73	13,159.97	77,501.43	40,938.33	14,820.24
02010-02731	CD Chidester Excavating, Inc. 9017 S. Normantown Rd. Naperville, IL 60564	445,200.00	-2,067.40	443,132.60	100.00%	419,143.64	23,988.96	443,132.60	13,293.98	377,229.28	52,609.34	13,293.98
02890-028718	Fence Masters 20400 S. Cottage Grove Ave Chicago, IL 60411	240,461.00	13,659.52	254,120.52	88.48%	202,740.20	22,114.32	224,854.52	6,745.64	182,466.18	35,642.70	36,011.64
02511	First Impressions 1951 N. Rose Street Franklin Park, IL 60131	17,430.00	0.00	17,430.00	100.00%	0.00	17,430.00	17,430.00	522.90	0.00	16,907.10	522.90

CSI DESIGNATION AND TYPE OF WORK	SUBCONTRACTOR NAME and ADDRESS	ORIGINAL CONTRACT AMOUNT	CHANGE ORDERS	ADJUSTED CONTRACT TOTAL	% COMPLETE	PREVIOUS WORK COMPLETED	TOTAL	RETAINAGE	LESS NET PREVIOUS	NET DUE THIS PERIOD	BALANCE TO BECOME DUE	
02871 - 03300	G&V Construction Co. 371 S. Evergreen St. Bensenville, IL 60106	129,000.00	28,993.34	157,993.34	100.00%	91,200.00	66,793.34	157,993.34	7,999.67	32,080.00	68,013.67	7,999.67
16010-16990	Horizon Contractors, Inc. 1395 W. Fulton Street Chicago, IL 60607	276,300.00	113,102.56	389,402.56	100.00%	273,013.00	116,399.56	389,402.56	19,470.13	245,711.70	124,220.73	19,470.13
02815	Howard L. White & Assoc, Inc. 5100 Newport Dr. Unit 2 Rolling Meadows, IL 60008	17,500.00	0.00	17,500.00	100.00%	17,500.00	0.00	17,500.00	0.00	17,500.00	0.00	0.00
02870	NUTOYS Leisure Products 915 W. Hillgrove LaGrange, IL 60525	8,842.00	0.00	8,842.00	100.00%	8,842.00	0.00	8,842.00	0.00	8,399.90	442.10	0.00
02870 - 02871	Partcreation, Inc. 27 East Palatine Road Prospect Heights, IL 60070	33,265.00	45,733.00	78,998.00	100.00%	56,131.50	22,866.50	78,998.00	670.74	53,896.70	24,431.56	670.74
02732	Shaw Sportfex 1201 Roberts Blvd. NW Kennesaw, GA 30144	403,450.00	0.00	403,450.00	100.00%	403,450.00	0.00	403,450.00	20,172.50	363,105.00	20,172.50	20,172.50
02793	SotSurfaces, Inc. Playground Surface 4393 Discovery Line Petrolia, ON N0N 1R0	73,000.00	7,093.98	80,093.98	100.00%	78,527.50	1,566.48	80,093.98	2,805.00	75,722.50	1,566.48	2,805.00
02210-02870	Vardian Enterprises, Inc. 3810 W. Addison Street Chicago, IL 60618	333,200.00	18,937.33	352,137.33	98.94%	336,635.00	11,752.33	348,387.33	17,419.37	302,971.50	27,996.46	21,169.37
02870	Western Remac, Inc. 1740 International Parkway Woodridge, IL 60517	18,521.00	3,390.00	21,901.00	100.00%	9,260.50	12,640.50	21,901.00	1,095.05	9,260.50	11,545.45	1,095.05
Subtotal Subcontractor Costs		2,428,664.00	202,659.33	2,631,323.33	97.45%	2,013,122.45	551,243.06	2,564,365.51	127,333.98	1,823,353.45	613,678.08	194,491.80
	General Conditions/OH&P	469,336.00	-10,422.33	458,913.67	86.14%	346,988.34	48,313.94	395,302.28	0.00	300,746.26	94,556.02	63,611.39
	Mobilization/Bond/Insurance	50,000.00	0.00	50,000.00	100.00%	50,000.00	0.00	50,000.00	0.00	45,000.00	5,000.00	0.00
	Construction Contingency	100,000.00	-12,674.00	87,326.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	87,326.00
	Allowances - Stework	135,000.00	0.00	135,000.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	135,000.00
	Subs to Let	0.00	0.00	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Subtotal General Conditions, Contingency, Allowances, OH&P	754,336.00	-23,096.33	731,239.67	80.90%	396,988.34	48,313.94	445,302.28	0.00	345,746.26	99,556.02	285,937.39
	Total Base Agreement	3,183,000.00	179,763.00	3,362,763.00	89.50%	2,410,110.79	599,557.00	3,009,667.79	127,333.98	2,169,099.71	713,234.10	480,429.19

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 of 2)

Amount of Original Contract	\$ 3,183,000.00					Work Completed to Date	\$ 3,009,667.79
Extras to Contract	\$ 179,763.00					Total Retained	\$ 127,333.98
Total Contract and Extras	\$ 3,362,763.00					Net Amount Earned	\$ 2,892,333.81
Credits to Contract	\$ -					Previously Paid	\$ 2,169,099.71
Adjusted Total Contract	\$ 3,362,763.00					Net Amount Due this Payment	\$ 713,234.10

These provisions should not be construed as conferring any right hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents, that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by Affiant for Affiant and each of the aforesaid persons, are true, correct and genuine, that each and every Waiver of Lien was delivered unconditionally, that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of materials or other agents acting on behalf of Affiant in connection with the Work or arising out of the Work; and that so far as Affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed. That neither the partial payment for any part thereof has been assigned.

That said Contractor herein expressly affirms that, should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO, the amount or amounts so paid, and if any liens remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

Signed: 
(to be signed by the President or Vice President)

Printed Name: Chuck Preheit

Title: Vice President

Subscribed and sworn before me this 28th day of November 2012


Notary Public

My Commission Expires: 6-8-14

