



Public Building Commission of Chicago Contractor Payment Information

Project: William J. Onahan School Linked Annex

Contract Number: 1535

General Contractor: IHC Construction Companies, LLC

Payment Application: #11

Amount Paid: \$599,091.53

Date of Payment to General Contractor: 10/10/13

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #Onahan

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 6/30/2013
 PROJECT: ONAHAN ELEMENTARY SCHOOL LINKED ANNEX
 Monthly Estimate No.: 11
 For the Period: 3/1/2013 to 6/30/2013
 Contract No.: 1538
 To: PUBLIC BUILDING COMMISSION OF CHICAGO

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: IHC CONSTRUCTION COMPANIES, LLC 1600 Executive Dr., Elgin, IL 60123
FOR: ONAHAN ELEMENTARY SCHOOL LINKED ANNEX
 Is now entitled to the sum of: \$ 599,091.53

ORIGINAL CONTRACTOR PRICE		\$8,736,775.00
ADDITIONS		\$ -
DEDUCTIONS		\$ -
NET ADDITION OR DEDUCTION		\$ -
ADJUSTED CONTRACT PRICE		<u>\$8,736,775.00</u>
<hr/>		
TOTAL AMOUNT EARNED		\$8,241,965.75
TOTAL RETENTION		<u>\$ 306,352.22</u>
a) Reserve Withheld @ 10% of Total Amount Earned,	\$306,352.22	
b) Liens and Other Withholding	\$ -	
c) Liquidated Damages Withheld	\$ -	
TOTAL PAID TO DATE (Include this Payment)		\$7,935,613.53
LESS: AMOUNT PREVIOUSLY PAID		<u>\$7,336,522.00</u>
AMOUNT DUE THIS PAYMENT		<u>\$ 599,091.53</u>

Name _____
 Architect of Record Date: _____
John Cochran FOR BLS 7/25/2013

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT B
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (3 OF 4)

CSI Designation	Subcontractor Name (Title Description) Subcontractor Address	Original Contract Amount	Change Orders	Adjusted Contract Amount	% COMPL	---Work Completed---			RETAINAGE	PREVIOUS BILLING	NET AMOUNT DUE	REMAINING TO BILL	PROJECTED EEO LD's	LIENS / BOND CLAIMS
						PREVIOUS	CURRENT	TOTAL						
2500	Aluminum Entrances, Glass & Glazing Reflection Window Company 2525 N. Elston Avenue, Suite D240 Chicago, IL 60647	\$ 319,800.00	\$ (14,500.00)	\$ 305,300.00	104.75%	\$ 319,800.00	\$ -	\$ 319,800.00	\$ 31,980.00	\$ 287,820.00	\$ -	\$ 17,480.00	\$ (2,850.00)	
2600	Plaster IHC Construction Companies, LLC	\$ 7,750.00	\$ -	\$ 7,750.00	100.00%	\$ 7,750.00	\$ -	\$ 7,750.00	\$ -	\$ 6,975.00	\$ 775.00	\$ -	\$ -	
2700	Drywall FEL Services, Inc. 453 S. Vermont Street, Unit A Palatine, IL 60067	\$ 382,350.00	\$ -	\$ 382,350.00	100.00%	\$ 382,350.00	\$ -	\$ 382,350.00	\$ 38,236.00	\$ 344,115.00	\$ -	\$ 38,235.00	\$ (3,848.00)	\$ (72,249.00)
2800	Acoustical Wall Panels & Ceilings R & B Acoustics & Specialty Ceilings, Inc. 10201 Franklin Avenue Franklin Park, IL 60131	\$ 76,000.00	\$ 486.00	\$ 76,486.00	100.00%	\$ 76,000.00	\$ 486.00	\$ 76,486.00	\$ 4,763.60	\$ 68,400.00	\$ 3,322.40	\$ 4,763.60	\$ (4,763.00)	
2900	Wood Floor IHC Construction Companies, LLC	\$ 4,640.00	\$ -	\$ 4,640.00	100.00%	\$ 4,640.00	\$ -	\$ 4,640.00	\$ -	\$ 4,176.00	\$ 464.00	\$ -	\$ -	
3000	Ceramic Tile Lowery Tile 12335 S. Keeler Ave. Alsip, IL 60803	\$ 36,678.00	\$ -	\$ 36,678.00	100.00%	\$ 36,678.00	\$ -	\$ 36,678.00	\$ 857.00	\$ 33,010.20	\$ 2,810.80	\$ 857.00	\$ (857.00)	
3100	VCT, Carpet & Base Carpeland USA 328 North Alpine Rockford, IL 61107	\$ 42,503.00	\$ 14,163.00	\$ 56,666.00	100.00%	\$ 42,503.00	\$ 14,163.00	\$ 56,666.00	\$ 3,195.80	\$ 38,252.70	\$ 15,217.50	\$ 3,195.80	\$ -	
3200	Floor waxing-5 coats wax To Be Let	\$ 10,000.00	\$ -	\$ 10,000.00	100.00%	\$ 10,000.00	\$ -	\$ 10,000.00	\$ -	\$ 9,000.00	\$ 1,000.00	\$ -	\$ -	
3300	Painting Oosterbaan & Sons Co. 2515 W. 147th Street Posen, IL 60469	\$ 68,300.00	\$ 8,398.00	\$ 68,698.00	100.00%	\$ 68,300.00	\$ 8,398.00	\$ 68,698.00	\$ 696.60	\$ 52,470.00	\$ 13,331.40	\$ 696.60	\$ (791.00)	
3400	Visual Display Boards supply Clanidge Products 6689 Orchard Lake Road, Ste #277 West Bloomfield, MI 48322	\$ 10,123.00	\$ 210.00	\$ 10,333.00	100.00%	\$ 10,123.00	\$ 210.00	\$ 10,333.00	\$ -	\$ 9,110.70	\$ 1,222.30	\$ -	\$ -	
3500	Toilet Compartments Commercial Specialties Inc 2256 Lois Drive Unit #9 Rolling Meadows, IL 60008	\$ 10,427.00	\$ -	\$ 10,427.00	100.00%	\$ 10,427.00	\$ -	\$ 10,427.00	\$ -	\$ 9,384.30	\$ 1,042.70	\$ -	\$ -	
3600	Toilet Accessories Commercial Specialties Inc 2256 Lois Drive Unit #9 Rolling Meadows, IL 60008	\$ 9,509.00	\$ -	\$ 9,509.00	100.00%	\$ 9,509.00	\$ -	\$ 9,509.00	\$ -	\$ 8,558.10	\$ 950.90	\$ -	\$ -	
3700	Architectural Louvers To Be Let	\$ 750.00	\$ -	\$ 750.00	100.00%	\$ 750.00	\$ -	\$ 750.00	\$ -	\$ 675.00	\$ 75.00	\$ -	\$ -	
3800	HVAC SOUND CONTROL BARRIERS Industrial Noise Control 401 Airport Road North Aurora, IL 60542	\$ 64,489.00	\$ -	\$ 64,489.00	100.00%	\$ 64,489.00	\$ -	\$ 64,489.00	\$ 1,934.74	\$ 62,554.26	\$ -	\$ 1,934.74	\$ (3,011.00)	
3900	Wall Protection Ibni Construction Services 29W030 Main St. Warrenville, IL 60555	\$ 1,670.00	\$ -	\$ 1,670.00	100.00%	\$ 1,670.00	\$ -	\$ 1,670.00	\$ -	\$ 1,670.00	\$ -	\$ -	\$ -	
4000	Signage/Metal Letters Diskey Architectural Signage PO Box 12100 Fort Wayne, IN 46862	\$ 11,857.00	\$ -	\$ 11,857.00	100.00%	\$ 11,857.00	\$ -	\$ 11,857.00	\$ -	\$ 11,867.00	\$ -	\$ -	\$ -	
4100	Metal Lockers Lyon Workspace Products LLC P.O. Box 2077 Bolingbrook, IL 60440	\$ 47,700.00	\$ -	\$ 47,700.00	100.00%	\$ 47,700.00	\$ -	\$ 47,700.00	\$ -	\$ 42,930.00	\$ 4,770.00	\$ -	\$ -	
4200	Fire Extinguishers To Be Let	\$ 810.00	\$ 405.00	\$ 1,215.00	100.00%	\$ 810.00	\$ 405.00	\$ 1,215.00	\$ -	\$ 810.00	\$ 405.00	\$ -	\$ -	
4300	Projection Screens-automatic Air Flow Architectural, Inc. 7330 North Teutonia Ave Milwaukee, WI 53209	\$ 1,230.00	\$ 1,730.00	\$ 2,960.00	100.00%	\$ 1,230.00	\$ 1,730.00	\$ 2,960.00	\$ -	\$ 1,230.00	\$ 1,730.00	\$ -	\$ -	

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 OF 4)

CSI Designation	Subcontractor Name (Title Description) Subcontractor Address	Original Contract Amount	Change Orders	Adjusted Contract Amount	% COMPL	-----Work Completed-----			RETAINAGE	PREVIOUS BILLING	NET AMOUNT DUE	REMAINING TO BILL	PROJECTED EEO LD's	LIENS / BOND CLAIMS
						PREVIOUS	CURRENT	TOTAL						
4400	Foot Grilles	\$ 10,996.00	\$ -	\$ 10,996.00	100.00%	\$ 10,996.00	\$ -	\$ 10,996.00	\$ -	\$ 10,996.00	\$ -	\$ -		
4401	Kadee Industries, Inc.	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4402	7160 Krick Rd	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4403	Walton Hills, OH 44146	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4500	Window Treatments INCL .Enclosure box	\$ 6,400.00	\$ -	\$ 6,400.00	100.00%	\$ 6,400.00	\$ -	\$ 6,400.00	\$ -	\$ 5,760.00	\$ 640.00	\$ -		
4501	Evergreen Specialties & Design, inc.	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4502	12617 S. Kroll Drive	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4503	Alsip, IL 60903	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4600	Waste Compactor	\$ 29,816.00	\$ -	\$ 29,816.00	100.00%	\$ 29,816.00	\$ -	\$ 29,816.00	\$ 894.48	\$ 28,921.52	\$ -	\$ 894.48	\$ (1,191.00)	
4605	C-TEC	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4606	PO Box 1247	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4607	North Riverside, IL 60546	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4700	Elevator	\$ 78,800.00	\$ -	\$ 78,800.00	100.00%	\$ 78,800.00	\$ -	\$ 78,800.00	\$ -	\$ 70,920.00	\$ 7,880.00	\$ -		
4705	Thyssen Krupp	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4706	355 Enterprise Drive South	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4707	Lombard, IL 60148	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4800	FIRE PROTECTION	\$ 96,979.00	\$ 3,586.56	\$ 100,565.56	100.00%	\$ 96,979.00	\$ 3,586.56	\$ 100,565.56	\$ -	\$ 94,068.63	\$ 6,497.93	\$ (0.00)		
4805	SJ Carlson	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4806	4544 Shepherd Trail	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4807	Rockford, IL 61103-1268	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4900	Plumbing	\$ 278,720.00	\$ (7,970.84)	\$ 270,749.16	102.94%	\$ 278,720.00	\$ -	\$ 278,720.00	\$ 27,872.00	\$ 250,848.00	\$ -	\$ 19,901.16	\$ (24,600.00)	\$ (128,723.00)
4905	Bykowski Plumbing	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4906	1424 Van Buren	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
4907	Des Plaines, IL 60018	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
5000	HVAC	\$ 868,400.00	\$ 160.00	\$ 868,560.00	99.98%	\$ 868,400.00	\$ -	\$ 868,400.00	\$ 43,420.00	\$ 824,980.00	\$ -	\$ 43,580.00	\$ (17,790.00)	
5005	FE Moran	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
5006	2285 Carlson Drive	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
5007	Northbrook, IL 60062	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
5100	ELECTRICAL	\$ 1,030,000.00	\$ 63,889.49	\$ 1,093,889.49	100.00%	\$ 1,030,000.00	\$ 63,889.49	\$ 1,093,889.49	\$ 39,127.00	\$ 927,000.00	\$ 127,762.49	\$ 39,127.00	\$ (39,127.00)	
5105	New Frontier	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
5106	PO Box 2251	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
5107	Joliet, IL 60434	\$ -	\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
5200	IHC LABOR & MATERIAL	\$ 42,308.00	\$ (1,290.32)	\$ 41,017.68	100.00%	\$ 41,017.68	\$ -	\$ 41,017.68	\$ -	\$ 39,031.31	\$ 1,986.37	\$ 0.00		
	Subtotal Subcontractor Costs	\$ 7,319,286.00	\$ 78,077.76	\$ 7,397,363.76	100.04%	\$ 7,183,509.66	\$ 216,498.94	\$ 7,400,008.60	\$ 285,649.95	\$ 6,592,690.13	\$ 521,666.52	\$ 283,007.11	\$ (158,093.00)	\$ (315,082.00)
7000	General Conditions	\$ 580,797.00	\$ 51,808.38	\$ 632,605.38	97.27%	\$ 553,116.45	\$ 62,210.80	\$ 615,336.25	\$ 17,274.89	\$ 624,788.95	\$ 73,271.61	\$ 34,544.82		
7005	Mobilization	\$ 50,000.00	\$ -	\$ 50,000.00	100.00%	\$ 50,000.00	\$ -	\$ 50,000.00	\$ 750.00	\$ 48,600.00	\$ 750.00	\$ 750.00		
7100	Commissions Contingency fund	\$ 300,000.00	\$ (123,350.56)	\$ 176,649.44	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 176,649.44		
7105	Site Work Allowance	\$ 300,000.00	\$ -	\$ 300,000.00	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 300,000.00		
7200	Bonds	\$ 50,760.00	\$ -	\$ 50,760.00	100.00%	\$ 50,760.00	\$ -	\$ 50,760.00	\$ 761.40	\$ 49,237.20	\$ 761.40	\$ 761.40		
7300	Contractor Overhead & Profit	\$ 135,932.00	\$ (6,535.58)	\$ 129,396.42	97.27%	\$ 125,057.44	\$ 606.46	\$ 125,663.90	\$ 1,916.38	\$ 121,305.72	\$ 2,642.00	\$ 5,448.70		
	Sub-Total General Conditions, Contingency, Allowances, OH&P	\$ 1,417,489.00	\$ (78,077.76)	\$ 1,339,411.24	62.86%	\$ 778,933.89	\$ 63,025.26	\$ 841,959.15	\$ 20,702.27	\$ 743,831.87	\$ 77,425.01	\$ 518,154.36	\$ -	\$ -
	TOTAL BASE AGREEMENT	\$ 8,736,775.00	\$ -	\$ 8,736,775.00	94.34%	\$ 7,962,443.55	\$ 279,522.20	\$ 8,241,965.75	\$ 306,352.22	\$ 7,336,522.00	\$ 599,091.53	\$ 801,161.47		
	APPROVED CHANGE ORDERS	\$ -	\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
	TOTAL APPROVED CHANGE ORDERS	\$ -	\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
	TOTAL BASE AND CHANGE ORDERS	\$ 8,736,775.00	\$ -	\$ 8,736,775.00	94.34%	\$ 7,962,443.55	\$ 279,522.20	\$ 8,241,965.75	\$ 306,352.22	\$ 7,336,522.00	\$ 599,091.53	\$ 801,161.47		

WAIVER OF LIEN TO DATE

STATE OF ILLINOIS
 COUNTY OF KANE

CTY # _____
 LOAN # _____

WHEREAS the undersigned has been employed by
 to furnish
 for the premises known as
 of which


Public Building Commisions of Chicago
Renovations
ONAHAN ELEMENTARY SCHOOL LINKED ANNEX
Public Building Commisions of Chicago is the owner

THE undersigned for and in consideration of

FIVE HUNDRED NINETY-NINE THOUSAND NINETY-ONE AND 53/100
(\$599,091.53) Dollars, and other good and valuable

considerations, the receipt whereof is hereby acknowledged and do(es) hereby waive and release any and all lien or claim of, or right to, under the statutes of the State of Illinois, relating to mechanics' liens, with respect to and on said above described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus of machinery, heretofore furnished or which may be furnished at any time hereafter, by the undersigned for the above-described premises, INCLUDING EXTRAS.*

Date: 30-Jun-13 Company Name: IHC Construction Companies, LLC
 Address: 1500 Executive Dr., Elgin, IL 60123

Signature: 
 Title: Alan L. Orosz, Chief Financial Officer

*EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT.

CONTRACTORS AFFIDAVIT

STATE OF ILLINOIS
 COUNTY OF KANE

TO WHOM IT MAY CONCERN:

The undersigned, being duly sworn, deposes and says the he is the Alan L. Orosz, Chief Financial Officer
 of the Renovations
 work on the structures located at ONAHAN ELEMENTARY SCHOOL LINKED ANNEX
 owned by Public Building Commisions of Chicago

That the total amount of the contract including extras* is \$8,736,775.00 on which he has received payment of \$7,336,522.00 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally, and that there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names and addresses of all parties who have furnished material or labor, or both, for said work and all parties having contracts or sub contracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications.

CONTRACTOR NAME	SCOPE OF WORK	CONTRACT PRICE INCLUDING EXTRAS*	PREVIOUS PAYMENT	THIS PAYMENT	BALANCE DUE
IHC Construction Companies, LLC	Renovations	\$ 1,484,935.92	\$ 881,159.98	\$ 86,009.88	\$517,766.06
P. Walker Bros., Inc.	Site Excav./Backfill/Stone Base	\$ 247,500.00	\$ 205,048.80	\$ -	\$42,451.20
Industrial Industries	Demolition	\$ 8,500.00	\$ 8,500.00	\$ -	\$0.00
Luse Companies	Environmental	\$ 36,718.00	\$ 33,046.20	\$ 3,671.80	\$0.00
Pavement Systems	Bituminous Paving	\$ 39,649.00	\$ 35,684.10	\$ -	\$3,964.90
Fence Factory Family	Orn. Iron Fencing /Gates	\$ 80,000.00	\$ 66,240.00	\$ 8,267.00	\$5,493.00
Sebert Landscaping	Landscaping Site	\$ 88,950.00	\$ 18,055.80	\$ 68,225.70	\$2,668.50
CR Schmidt	Permeable pavers incl 3" CA18	\$ 40,680.00	\$ 23,400.00	\$ 17,280.00	\$0.00
Great Lakes Landscaping	Playground Equipment Supply & Install	\$ 60,890.00	\$ 50,076.00	\$ 10,814.00	\$0.00
NuToys	Poured in Place Play Surface incl 2" CA18	\$ 43,119.00	\$ 38,807.10	\$ 4,311.90	\$0.00
Dan Dee Sewer	Site Utilities- Sewer/Water/Storm	\$ 207,754.00	\$ 181,350.00	\$ 23,562.00	\$2,842.00
DeGraf Concrete	Concrete	\$ 530,604.40	\$ 491,251.33	\$ 23,434.94	\$15,918.13
MPZ Masonry	Masonry /Stone Cladding	\$ 614,000.00	\$ 583,300.00	\$ 9,712.00	\$20,988.00
John Caretti & Co.	Precast Steps/Polished Concrete/Terrazzo	\$ 67,470.32	\$ 60,723.29	\$ 3,797.03	\$2,950.00
Midwestern Steel Fabricators, Inc.	Structural & Misc. Steel	\$ 937,060.40	\$ 851,940.00	\$ 85,120.40	\$0.00
DePinto Carpentry	Carpentry - Installation	\$ 93,810.75	\$ 71,999.99	\$ 13,478.76	\$8,332.00
PR Bean Company LLC	Custom Millwork Supply	\$ 48,576.00	\$ 35,843.40	\$ 12,732.60	\$0.00
Bofo Waterproofing Systems	Air Barrier, traffic coatings, dampproofing	\$ 57,640.00	\$ 51,876.00	\$ 4,284.00	\$1,480.00
MW Powell Roofing	Roofing /Roof Specialties/Green Roof	\$ 267,225.00	\$ 240,502.50	\$ 26,523.50	\$199.00

CONTRACTOR NAME	SCOPE OF WORK	CONTRACT PRICE INCLUDING EXTRAS*	PREVIOUS PAYMENT	THIS PAYMENT	BALANCE DUE
Metal Erectors Inc.	Insulated Metal Wall Panels	\$ 166,200.00	\$ 161,214.00	\$ 1,913.00	\$3,073.00
ASC Fireproofing, Inc.	Spray Fireproofing & Acoustical Insulation	\$ 36,000.00	\$ 32,400.00	\$ 2,938.00	\$662.00
Fireco Inc.	Fire stopping	\$ 24,860.00	\$ 22,374.00	\$ 1,366.00	\$1,120.00
LaForce	Doors, frames & hardware	\$ 72,000.00	\$ 65,438.20	\$ 6,561.80	\$0.00
Great Lakes Automatic Door	Automatic Door Operators	\$ 3,883.00	\$ -	\$ 3,494.70	\$388.30
Reflection Window Company	Aluminum Entrances, Glass & Glazing	\$ 305,300.00	\$ 287,820.00	\$ -	\$17,480.00
FEL Services, Inc.	Drywall	\$ 382,350.00	\$ 344,115.00	\$ -	\$38,235.00
R & B Acoustics & Specialty Ceilings, Inc.	Acoustical Wall Panels & Ceilings	\$ 76,486.00	\$ 68,400.00	\$ 3,322.40	\$4,763.60
Lowery Tile	Ceramic Tile	\$ 36,678.00	\$ 33,010.20	\$ 2,810.80	\$857.00
Rockford Carpetland USA	VCT, Carpet & Base	\$ 56,666.00	\$ 38,252.70	\$ 15,217.50	\$3,195.80
Oosterbaan & Sons Co.	Painting	\$ 66,698.00	\$ 52,470.00	\$ 13,331.40	\$896.60
Industrial Noise Control	HVAC SOUND CONTROL BARRIERS	\$ 64,489.00	\$ 62,554.26	\$ -	\$1,934.74
Lyon Workspace Products LLC	Metal Lockers	\$ 47,700.00	\$ 42,930.00	\$ 4,770.00	\$0.00
C-TEC	Waste Compactor	\$ 29,816.00	\$ 28,921.52	\$ -	\$894.48
Thyssen Krupp	Elevator	\$ 78,800.00	\$ 70,920.00	\$ 7,880.00	\$0.00
S.J. Carlson Fire Protection	FIRE PROTECTION	\$ 100,567.56	\$ 94,069.63	\$ 6,497.93	(\$0.00)
Bykowski Plumbing	Plumbing	\$ 270,749.16	\$ 250,848.00	\$ -	\$19,901.16
FE Moran	HVAC	\$ 868,560.00	\$ 824,960.00	\$ -	\$43,580.00
New Frontier	ELECTRICAL	\$ 1,093,889.49	\$ 927,000.00	\$ 127,762.49	\$39,127.00
					\$0.00
					\$0.00
All Material taken from a fully paid stock and delivered to the job in company vehicles. All labor paid in full.					\$0.00
TOTAL LABOR AND MATERIAL		\$8,736,775.00	\$7,336,522.00	\$599,091.53	\$801,161.47

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

Subscribed and sworn to before me this


30 - June - 2013

Signature

Title: Alan L. Orosz, Chief Financial Officer

Notary Public

*EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL



CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 OF 2)

AMOUNT OF ORIGINAL CONTRACT	\$ 8,736,775.00	WORK COMPLETED TO DATE (Col. 7)	\$ 8,241,965.75
EXTRAS TO CONTRACT	\$ -	TOTAL RETAINED (Col. 9)	\$ 306,352.22
TOTAL CONTRACT AND EXTRAS	\$ 8,736,775.00	NET AMOUNT EARNED (Col. 8 - Col. 9)	\$7,935,613.53
CREDITS TO CONTRACT		PREVIOUSLY PAID (Col. 10)	\$ 7,336,522.00
ADJUSTED TOTAL CONTRACT	\$8,736,775.00	NET AMOUNT DUE THIS PAYMENT (Col. 11)	\$599,091.53


These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontracts, suppliers workers and employees no as enlarging or altering the application or effect of existing lien laws.

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials services, labor and all Subcontractors (including all signified sublevels thereof) are being currently paid; that the Waivers of Lien submitted herewith by affiant for affiant and each of the aforesaid persons are true, correct and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the work; that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and materials for which a claim could be made and for which a lien could be filed; that neither the partial payment for any part thereof has been assigned; that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payment that have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, that said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO that amount or amounts so paid; and that if any lien remains unsatisfied after all payments are made, the Contractor will refund the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and reasonable attorney's fees.

Signed 
(to be signed by the President or Vice President)

Print Name: Alan L. Orosz
Title: Chief Financial Officer

Subscribed and sworn to before me this 30 th
day of June, 2013


Notary Public
My Commission Expires 1/9/2017

