



Public Building Commission of Chicago  
Contractor Payment Information

Project: Chicago Vocational Career Academy

Contract Number: 1557

General Contractor: The George Sollitt Construction Company/Oakley  
Construction Joint Venture

Payment Application: #4

Amount Paid: \$6,686,408.00

Date of Payment to General Contractor: 8/6/2014

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #CVCA

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S  
 CERTIFICATE OF ARCHITECT - ENGINEER


Date: June 30, 2014  
 Project: CHICAGO VOCATIONAL CAREER ACADEMY HIGH SCHOOL

To: Public Building Commission of Chicago  
 In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on \_\_\_\_\_, relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR                      SOLLITT/OAKLEY JOINT VENTURE  
 FOR    CHICAGO VOCATIONAL CAREER ACADEMY HIGH SCHOOL  
 is now entitled to the sum of                      \$6,686,408.00

ORIGINAL CONTRACT PRICE	\$55,764,000.00	
ADDITIONS	0.00	
DEDUCTIONS	0.00	
NET ADDITION OR DEDUCTION	0.00	
ADJUSTED CONTRACT PRICE	\$55,764,000.00	
TOTAL AMOUNT EARNED		\$19,800,918.00
TOTAL RETENTION		\$1,980,091.00
a) Reserve Withheld @ 10% of Total Amount Earned, but not to exceed 1% of Contract Price	\$1,980,091.00	
b) Liens and Other Withholding		
c) Liquidated Damages Withheld		
TOTAL PAID TO DATE (Include this Payment)		\$17,820,827.00
LESS: AMOUNT PREVIOUSLY PAID		\$11,134,419.00
AMOUNT DUE THIS PAYMENT		\$6,686,408.00

Adam St. Cyr  Digitally signed by Adam St. Cyr  
 DN: C=US, E=astcyr@dlrgroup.com, O=DLR Group, CN=Adam St. Cyr  
 Date: 2014.07.03 08:38:52-05'00'                      Date: \_\_\_\_\_  
 Architect - Engineer

**PUBLIC BUILDING COMMISSION OF CHICAGO**

**EXHIBIT B**

**CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT**

Project Name: CHICAGO VOCATIONAL CAREER ACADEMY HS  
 PBC Project # 05620  
 Job Location: 2100 East 87th Street, Chicago, IL  
 Owner: Public Building Commission of Chicago  
 State of Illinois  
 County of Cook

APPLICATION FOR PAYMENT # 4

Contractor: SOLLITT/OAKLEY JOINT VENTURE  
 7815 S. Claremont Avenue, Chicago IL 60620  
 Date: 06/30/14  
 Period From: 06/01/14  
 Period To: 06/30/14

The affiant, being first duly sworn on oath, deposes and says that he/she is PROJECT CONTROLLER of SOLLITT/OAKLEY CONSTRUCTION JOINT VENTURE an ILLINOIS corporation, and duly authorized to make this Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. C1557 dated the 11th day of February, 2014, for or (describe nature of work)

**GENERAL CONSTRUCTION**

FOR (Designate Project and Location)  
 CHICAGO VOCATIONAL CAREER ACADEMY HIGH SCHOOL  
 2100 East 87th Street, Chicago, IL  
 that the following statements are made for the purpose of procuring a partial payment of: SIX MILLION SIX HUNDRED EIGHTY SIX THOUSAND FOUR HUNDRED EIGHT AND NO/100THS \$6,686,408.00

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION 790 N. CENTRAL WOOD DALE, IL 60191	GENERAL CONDITIONS	1,190,024.00	445,069.00	44,507.00	225,248.00	175,314.00	789,462.00
GEORGE SOLLITT CONSTRUCTION	OH & P	477,574.00	178,613.00	17,861.00	108,743.00	52,009.00	316,822.00
GEORGE SOLLITT CONSTRUCTION	INSURANCE	526,292.00	526,292.00	52,629.00	473,663.00	0.00	52,629.00
GEORGE SOLLITT CONSTRUCTION	PERFORMANCE BOND	450,294.00	450,394.00	45,039.00	405,355.00	0.00	45,039.00
GEORGE SOLLITT CONSTRUCTION	MOBILIZATION	2,413,093.00	2,413,093.00	241,309.00	2,171,784.00	0.00	241,309.00
GEORGE SOLLITT CONSTRUCTION	OWNER A/E TRAILER	43,770.00	26,329.00	2,633.00	19,696.00	4,000.00	20,074.00
GEORGE SOLLITT CONSTRUCTION	LEED REQUIREMENTS	5,000.00	1,150.00	115.00	1,035.00	0.00	3,965.00
GEORGE SOLLITT CONSTRUCTION	QUALITY CONTROL	12,000.00	4,400.00	440.00	2,610.00	1,350.00	8,040.00
GEORGE SOLLITT CONSTRUCTION	GEN. DUST, FUME & ODOR CONTROL	5,000.00	2,311.00	231.00	1,580.00	500.00	2,920.00
GEORGE SOLLITT CONSTRUCTION	TEMP PARTITIONS	30,000.00	30,000.00	3,000.00	27,000.00	0.00	3,000.00
GEORGE SOLLITT CONSTRUCTION	COMMISSION'S CONTINGENCY ALLOWANCE	1,300,000.00	0.00	0.00	0.00	0.00	1,300,000.00
GEORGE SOLLITT CONSTRUCTION	PBC TOTAL PROJECT WORK, ALLOW, FUND	3,490,000.00	0.00	0.00	0.00	0.00	3,490,000.00
GEORGE SOLLITT CONSTRUCTION	CUT & PATCH/RELOCATE, REINSTALL ITEMS	348,295.00	109,449.00	10,945.00	63,504.00	35,000.00	249,791.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION	SPECIAL REQUIREMENTS	675,987.00	252,819.00	25,282.00	153,922.00	73,615.00	448,450.00
GEORGE SOLLITT CONSTRUCTION	CARPENTRY	41,688.00	9,439.00	944.00	4,995.00	3,500.00	33,193.00
GEORGE SOLLITT CONSTRUCTION	TREE PROTECTION TRIMMING	10,500.00	8,956.00	896.00	7,560.00	500.00	2,440.00
GEORGE SOLLITT CONSTRUCTION	EROSION & SEDIMENTATION CONTROL	3,600.00	1,233.00	133.00	900.00	300.00	2,400.00
<i>SSC'S SUBCONTRACTORS:</i>		11,023,217.00	4,459,647.00	445,964.00	3,667,595.00	346,088.00	7,009,534.00
A-1 ROOFING COMPANY 1425 CHASE AVENUE ELK GROVE VILLAGE, IL 60007	ROOFING	4,950,000.00	1,600,520.00	160,052.00	1,199,866.00	240,588.00	3,509,532.00
ALUMITAL CORP 1401 E. HIGGINS ROAD ELK GROVE VILLAGE, IL 60007	ALUM. FRAMED ENTRANCES & STORE FRONT	256,000.00	0.00	0.00	0.00	0.00	256,000.00
ASI SIGNAGE 1219 ZIMMERMAN DRIVE GRINNELL, IA 50112	INTERIOR SIGNAGE	43,500.00	0.00	0.00	0.00	0.00	43,500.00
AUBURN CORPORATION 10490 W. 164TH PLACE ORLAND PARK, IL 60467-5438	GLAZING	71,000.00	0.00	0.00	0.00	0.00	71,000.00
BOFO WATERPROOFING 14900 S. KELPATRICK MIDLOTHIAN, IL 60445	JOINT SEALANTS	8,500.00	0.00	0.00	0.00	0.00	8,500.00
CARROLL SEATING COMPANY 2105 LUNT AVENUE ELK GROVE VILLAGE, IL 60007	CASEWORK	150,000.00	0.00	0.00	0.00	0.00	150,000.00
CONTRACT DECOR, INC. 72-184-SHORE STREET THOUSAND PALMS, CA 92276	CUBICLE CURTAINS	16,800.00	0.00	0.00	0.00	0.00	16,800.00
CR LEONARD PLUMBING & HEATING 2231 OAK LEAF STREET JOLIET, IL 60436	PLUMBING	2,357,140.00	1,277,044.00	127,704.00	822,238.00	327,102.00	1,207,800.00
DESIGNED EQUIPMENT 1510 LUNT AVENUE ELK GROVE VILLAGE, IL 60007	STAIR TOWERS	12,008.00	5,756.00	576.00	4,403.00	777.00	6,828.00
DESTINY DECORATORS, INC. 1139 W. VERMONT AVENUE CALUMET PARK, IL 60628	PAINTING	660,000.00	0.00	0.00	0.00	0.00	660,000.00
DRIVE CONSTRUCTION 9141 S. KEDZIE AVENUE EVERGREEN PARK, IL 60805	GYPSUM BOARD SYSTEM	140,000.00	0.00	0.00	0.00	0.00	140,000.00
EARTH, INC. 810 N. ARLINGTON HEIGHTS ROAD, SUITE 1 ITASCA, IL 60143	EARTHWORK	208,775.00	0.00	0.00	0.00	0.00	208,775.00
ELITE PIERING PO BOX 281 GURNEE, IL 60031	JACKED PIER UNDERPINNING	440,750.00	0.00	0.00	0.00	0.00	440,750.00
EVERGREEN SPECIALTIES 12619 S. KRILL DRIVE ALSIP, IL 60803	ROLLER WINDOW SHADES	15,000.00	0.00	0.00	0.00	0.00	15,000.00
EWING-DOHERTY MECHANICAL 304 N. YORK ROAD BENSENVILLE, IL 60106	SITE UTILITY	26,900.00	26,900.00	2,690.00	0.00	24,210.00	2,690.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
FENCMASERS, INC. 20400 S. COITAGE GROVE AVENUE CHICAGO HEIGHTS, IL 60411	TEMP FENCE AND GATES	34,000.00	12,000.00	1,200.00	10,800.00	0.00	23,200.00
GREAT LAKES STEEL & STEEL, INC. 7509 W. 85TH STREET BRIDGEVIEW, IL 60455	STRUCTURAL STEEL	465,000.00	79,000.00	7,900.00	0.00	71,100.00	393,900.00
HARD ROCK CONCRETE CUTTERS 601 CHADDICK DR. WHEELING, IL 60090-6053	CONCRETE SAWCUTTING	88,000.00	52,888.00	5,289.00	31,032.00	16,567.00	40,401.00
HOUSE OF DOORS 9038 W. OGDEN AVENUE BROOKFIELD, IL 60513	SECTIONAL DOORS	18,660.00	0.00	0.00	0.00	0.00	18,660.00
JADE CARPENTRY CONTRACTORS, INC. 6575 N. AVONDALE CHICAGO, IL 60631	ROUGH & FINISH CARPENTRY	39,870.00	0.00	0.00	0.00	0.00	39,870.00
J. GILL & COMPANY 236 E. 161ST PLACE SOUTH HOLLAND, IL 60473	MAINT. OF CIP CRACK & SPALL REPAIR	132,700.00	112,795.00	11,280.00	0.00	101,515.00	31,185.00
JP PHILLIPS 3220 WOLF ROAD FRANKLIN PARK, IL 60131	PLASTER PATCHING	74,500.00	0.00	0.00	0.00	0.00	74,500.00
JUST RITE ACOUSTICS 1501 ESTES AVENUE ELK GROVE VILLAGE, IL 60007	ACOUSTICAL CEILING PANELS	125,000.00	0.00	0.00	0.00	0.00	125,000.00
LB HALL ENTERPRISES 101 KELLY, UNITE F ELK GROVE VILLAGE, IL 60007	CEMENTITIOUS FIREPROOFING	11,000.00	0.00	0.00	0.00	0.00	11,000.00
LD FLOORING COMPANY 1354 RIDGE AVENUE ELK GROVE VILLAGE, IL 60007	STRIP & REFINISH WOOD FLOORS	26,000.00	0.00	0.00	0.00	0.00	26,000.00
QUALITY CONTROL SYSTEMS 21750 MAIN STREET #112 MATTESON, IL 60443	HVAC	12,310,000.00	4,865,947.00	486,595.00	2,208,363.00	2,170,989.00	7,930,648.00
PTL LANDSCAPING 1224 BLACKHAWK DRIVE UNIVERSITY PARK, IL 60466	SODDING	19,000.00	0.00	0.00	0.00	0.00	19,000.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
SCOTT INTERIORS 1313 SIBLEY BLVD CALUMET CITY, IL	TILING, RESILIENT TILE	183,000.00	0.00	0.00	0.00	0.00	183,000.00
SHAWN BROWN ENTERPRISES 1401 S. 79TH STREET CHICAGO, IL 60619	DEMO AND ABATEMENT	886,336.00	818,909.00	81,891.00	520,773.00	216,245.00	1,499,318.00
SHARLEN ELECTRIC COMPANY 9101 S. BALTIMORE CHICAGO, IL 60617	ELECTRICAL	4,233,664.00	1,270,464.00	1,270,464.00	498,420.00	644,998.00	3,090,246.00
SPECIALTIES DIRECT 161 TOWER DRIVE BURR RIDGE, IL 60527	TOILET COMPARTMENTS	1,980.00	0.00	0.00	0.00	0.00	1,980.00
STANDARD WIRE & STEEL P.O. BOX 710 SOUTH HOLLAND, IL 60473	WIRE MESH PARTITIONS	6,500.00	0.00	0.00	0.00	0.00	6,500.00
<b>GEORGE SOLLITT TOTAL</b>		<b>39,034,800.00</b>	<b>14,581,870.00</b>	<b>1,458,187.00</b>	<b>8,953,504.00</b>	<b>4,160,179.00</b>	<b>25,911,117.00</b>

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
OAKLEY CONSTRUCTION 7815 S. CLAREMONT AVENUE CHICAGO, IL 60620	GENERAL CONDITIONS OH & P INSURANCE PERFORMANCE BOND INSTALL DOORS, FRAMES, HARDWARE	320,743.00 209,938.00 182,542.00 193,026.00 92,000.00	100,072.00 62,693.00 182,542.00 193,026.00 3,889.00	10,007.00 6,269.00 18,254.00 19,303.00 389.00	40,074.00 26,041.00 164,288.00 173,723.00 0.00	49,991.00 30,383.00 0.00 0.00 3,500.00	230,678.00 144,514.00 18,254.00 19,303.00 88,500.00
<b>OAKLEY CONSTRUCTION SUBCONTRACTORS:</b>							
D & B CONSTRUCTIONS 400 W. 76TH STREET CHICAGO, IL 60620	STRUCTURAL CONCRETE & SITE CONCRETE	601,845.00	199,474.00	19,942.00	42,662.00	136,820.00	422,363.00
TW & G 1341 PALMER STREET DOWNERS GROVE, IL 60516	MASONRY	14,680,000.00	4,469,431.00	446,943.00	1,724,127.00	2,298,361.00	10,657,512.00
PRECISION METALS & HARDWARE 483 W. FULLERTON AVENUE ELMHURST, IL 60126	DOORS, FRAMES, & HARDWARE	151,000.00	7,971.00	797.00	0.00	7,174.00	143,826.00
OAKLEY CONSTRUCTION SUBS TO BE LET: MISC. METALS		307,106.00	0.00	0.00	0.00	0.00	307,106.00
	<b>OAKLEY CONSTRUCTION SUB TOTAL</b>	<b>16,729,200.00</b>	<b>5,219,948.00</b>	<b>521,904.00</b>	<b>2,170,915.00</b>	<b>2,526,229.00</b>	<b>12,032,056.00</b>
	<b>TOTAL CONTRACT</b>	<b>55,764,000.00</b>	<b>19,800,918.00</b>	<b>1,980,091.00</b>	<b>11,134,419.00</b>	<b>6,686,408.00</b>	<b>37,943,173.00</b>

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

EXHIBIT B


CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$55,764,000.00	WORK COMPLETED TO DATE	\$19,800,918.00
EXTRAS TO CONTRACT	\$0.00	TOTAL RETAINED	\$1,980,091.00
TOTAL CONTRACT AND EXTRAS	\$55,764,000.00	NET AMOUNT EARNED	\$17,820,827.00
CREDITS TO CONTRACT	\$0.00	PREVIOUSLY PAID	\$11,134,419.00
ADJUSTED CONTRACT PRICE	\$55,764,000.00	NET AMOUNT DUE THIS PAYMENT	\$6,686,408.00

These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


Contractor certifies

that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents;  
 that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, that the amount of the payments applied for are justified.  
 That the Waivers of Lien are submitted herewith by affiant for affiant and each of the aforesaid persons, are true, correct, and genuine;  
 that each and every Waiver of Lien was delivered unconditionally;  
 that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien;  
 that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and  
 that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed;  
 that neither the partial payment nor any part thereof has been assigned;  
 that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and  
 that if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

  
 \_\_\_\_\_

Daryl Poortinga, Project Controller  
 (Typed name of above signature)

Subscribed and sworn to before me this 30th day of June, 2014



Notary Public  
 My Commission expires: 06/11/2017

