



**Public Building Commission of Chicago
Contractor Payment Information**

Project: Westinghouse High School

Contract Number: 1446R

General Contractor: George Sollitt/Oakley JV

Payment Application: 19

Amount Paid: \$2,259,211.00

Date of Payment to General Contractor: 12/23/08

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
 CERTIFICATE OF ARCHITECT - ENGINEER

Date: November 5, 2008
 Project: WESTINGHOUSE HIGH SCHOOL

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

Contract # 1446R
Pay App # 19
82.20 % Complete
Contract File

THE CONTRACTOR THE GEORGE SOLLITT CONSTRUCTION COMPANY/
 OAKLEY CONSTRUCTION JOINT VENTURE
 FOR WESTINGHOUSE HIGH SCHOOL
 is now entitled to the sum of \$2,259,211.00

ORIGINAL CONTRACT PRICE	\$69,089,000.00
ADDITIONS	0.00
DEDUCTIONS	0.00
NET ADDITION OR DEDUCTION	0.00
ADJUSTED CONTRACT PRICE	\$69,089,000.00
TOTAL AMOUNT EARNED	\$56,792,557.00
TOTAL RETENTION	\$3,376,731.00
a) Reserve Withheld @ 5% of Total Amount Earned, but not to exceed 1% of Contract Price	\$3,376,731.00
b) Liens and Other Withholding	
c) Liquidated Damages Withheld	
TOTAL PAID TO DATE (Include this Payment)	\$53,415,826.00
LESS: AMOUNT PREVIOUSLY PAID	\$51,156,615.00
AMOUNT DUE THIS PAYMENT	\$2,259,211.00

Architect - Engineer _____ Date: _____

Gross
 56,792,557.00
 51,328,346.00

 2,464,209.00

Retention
 3,376,731.00
 3,171,733.00

 204,998.00

Net
 2,464,209.00
 204,998.00

 2,259,211.00

Vendor Number

Agency-Bond-Fund 03-64-21

Project Number CPS-20

Cost Code (06.04)524300.3361

Contract # & C.O. 1446 R

Amount \$2,259,211.00

Approval Date PH 11/17/08

I hereby certify that the goods or services indicated were received and that they are as described and at the price prescribed in the contract.

920926 11/19/08
PM Approval & Date

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

STATE OF ILLINOIS)
)ss
 COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is **PR PROJECT CONTROLLER**
 THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE
 an ILLINOIS corporation, and duly authorized to make this
 Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said
 corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1446R dated
 the 3rd day of April, 2007 for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
WESTINGHOUSE HIGH SCHOOL
 Chicago, Illinois
 that the following statements are made for the purpose of procuring a partial payment of: Two Million Two Hundred Fifty Nine Thousand
 Two Hundred Eleven and NO/100THS
 (\$2,259,211.00)

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims,
 liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements
 of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished
 or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts
 set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a
 full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for
 such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION 790 N. CENTRAL WOOD DALE, IL 60191	GENERAL CONDITIONS	4,926,086.00	4,254,347.00	127,630.00	3,946,187.00	180,530.00	799,379.00
GEORGE SOLLITT	INSURANCE	804,297.00	804,297.00	24,129.00	780,168.00	0.00	24,129.00
GEORGE SOLLITT	PERFORMANCE BOND	561,694.00	561,694.00	16,851.00	544,843.00	0.00	16,851.00
GEORGE SOLLITT	LEED ADMINISTRATION	32,000.00	28,500.00	855.00	26,190.00	1,455.00	4,355.00
GEORGE SOLLITT	MOBILIZATION	165,000.00	165,000.00	4,950.00	160,050.00	0.00	4,950.00
GEORGE SOLLITT	SURVEY & LAYOUT	95,000.00	95,000.00	2,850.00	92,150.00	0.00	2,850.00
GEORGE SOLLITT	HAND EXCAVATION	195,000.00	195,000.00	5,850.00	189,150.00	0.00	5,850.00
GEORGE SOLLITT	TEMPORARY ENCLOSURES	325,000.00	325,000.00	9,750.00	315,250.00	0.00	9,750.00
GEORGE SOLLITT	ROUGH CARPENTRY	165,775.00	160,000.00	4,800.00	148,410.00	6,790.00	10,575.00
GEORGE SOLLITT	FINISH CARPENTRY	110,000.00	48,000.00	1,440.00	32,010.00	14,550.00	63,440.00
GEORGE SOLLITT	PBC CONTINGENCY FUND	1,480,000.00	139,643.00	4,190.00	135,453.00	0.00	1,324,547.00
GEORGE SOLLITT	CO 1 CX 8	8,431.00	8,431.00	253.00	8,178.00	0.00	253.00
GEORGE SOLLITT	CO 3 CX 4	9,822.00	9,822.00	295.00	9,527.00	0.00	295.00
GEORGE SOLLITT	CO 6 CX 17, 21	20,411.00	20,411.00	612.00	19,799.00	0.00	612.00
GEORGE SOLLITT	CO 7 CX 14	1,650.00	1,650.00	50.00	1,600.00	0.00	50.00
GEORGE SOLLITT	CO 12 CX 15	9,613.00	9,613.00	288.00	9,325.00	0.00	288.00
GEORGE SOLLITT	CO 13 CX 37	5,899.00	5,899.00	177.00	5,722.00	0.00	177.00
GEORGE SOLLITT	CO 14 CX 42	25,657.00	25,657.00	770.00	24,887.00	0.00	770.00
GEORGE SOLLITT	CO 15 CX 18	16,151.00	16,151.00	485.00	15,666.00	0.00	485.00
GEORGE SOLLITT	CO 17 CX 101	21,741.00	0.00	0.00	0.00	0.00	21,741.00
GEORGE SOLLITT	CO 18 CX 81	12,391.00	9,396.00	282.00	9,114.00	0.00	3,277.00
GEORGE SOLLITT	CO 20 CX 108	7,500.00	0.00	0.00	0.00	0.00	7,500.00
GEORGE SOLLITT	CO 23 CX 59, 64, 96	19,068.00	19,068.00	572.00	14,550.00	3,946.00	572.00
GEORGE SOLLITT	CO 24 CX 92, 104, 105	13,545.00	13,545.00	406.00	13,139.00	0.00	406.00
GEORGE SOLLITT	PBC CONT. FUND BALANCE	1,288,121.00					1,288,121.00
	SUBTOTAL	8,839,862.00	6,776,481.00	203,295.00	6,365,915.00	207,271.00	2,266,876.00
GEORGE SOLLITT'S SUBCONTRACTORS:							
Thomas P. Adamson & Associates 921 W. Van Buren St., Ste. 110 North Chicago, IL 60607	PLUMBING	2,910,102.00	2,537,439.00	76,123.00	2,461,316.00	0.00	448,786.00
Advance Cast Stone W5104 Highway 144 Random Lake, Wisconsin 53075	COURTYARD PRECAST BENCH	13,100.00	13,100.00	1,310.00	11,790.00	0.00	1,310.00
Air Design Systems 12011 West 91st Street Willow Springs, Illinois 60480-1299	HVAC SHEET METAL	3,423,926.00	3,023,143.00	302,314.00	2,640,029.00	80,800.00	703,097.00
Air Flow Architectural 7330 N. Teutonia Ave. Milwaukee, WI 53209	VISUAL DISPLAY UNITS	42,900.00	20,000.00	2,000.00	18,000.00	0.00	24,900.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
ALL Masonry 1414 West Willow Street Chicago, Illinois 60622	UNIT MASONRY	11,331,044.00	11,318,681.00	339,560.00	10,855,476.00	123,645.00	351,923.00
All-Type Tile, Inc. 5016 W. Lee St. Skokie, IL 60077	TILE	175,000.00	92,765.00	9,277.00	69,993.00	13,495.00	91,512.00
Anagnos Doors 7600 S. Archer Road Justice, Illinois 60458-1144	OVERHEAD COILING FIRE DOORS	140,449.00	0.00	0.00	0.00	0.00	140,449.00
Anderson & Shah Roofing, Inc. 2390 County Farm Road Joliet, Illinois 60431	MODIFIED BITUMINOUS SHEET ROOFING	1,378,041.00	1,323,041.00	66,152.00	1,198,428.00	58,461.00	121,152.00
Balers, Inc. 5104 Thatcher Ave. Downers Grove, IL 60515	WASTE COMPACTORS	29,500.00	0.00	0.00	0.00	0.00	29,500.00
Caretti 7831 N. Nagle Ave. Morton Grove, IL 60053	TERRAZZO & EPOXY FLOORING	1,322,033.00	527,557.00	52,756.00	374,782.00	100,019.00	847,232.00
Carroll Seating Company 2105 Lunt Avenue Elk Grove Village, Illinois 60007	FIXED AUDIENCE SEATING	89,000.00	0.00	0.00	0.00	0.00	89,000.00
Christy Webber Landscapes 2900 West Ferdinand Street Chicago, IL 60612	LANDSCAPING & BIT. CONCRETE PAVING	578,000.00	95,978.00	9,598.00	86,380.00	0.00	491,620.00
Cig Jan Products, Ltd. 3300 Hanna Lake Industrial Dr. SE Caledonia, MI 49316	PROJECTIONS SCREENS	53,000.00	0.00	0.00	0.00	0.00	53,000.00
Composite Steel Products 1220 West Main Melrose Park, IL 60160	METAL FABRICATIONS	831,254.00	599,917.00	50,992.00	458,925.00	0.00	372,329.00
Control Engineering Co. 2000 York Road, Suite 102 Oak Brook, Illinois 60523	HVAC CONTROLS	1,375,000.00	864,528.00	86,453.00	597,175.00	180,900.00	596,925.00
De Graf Concrete Construction 300 Alderman Ave. Wheeling, IL 60090	CONCRETE PLACEMENT	4,320,143.00	4,040,443.00	121,213.00	3,834,560.00	84,670.00	400,913.00
Earth, Inc. 810 N. Arlington Heights Rd., Suite 1 Itasca, Illinois 60143	EARTHWORK	925,202.00	862,126.00	25,864.00	836,262.00	0.00	88,940.00
Elite Electric 1645 North 25th Avenue Melrose Park, Illinois 60160	ELECTRICAL	9,454,675.00	6,029,014.00	802,901.00	4,833,670.00	592,443.00	4,028,562.00
Glass Designers 7421-23 South Chicago Avenue Chicago, Illinois 60619	ALUMINUM WINDOW WALL	2,000,328.00	1,920,156.00	96,008.00	1,800,398.00	23,750.00	176,178.00
Edward Gillen Co. 218 West Becher Street Milwaukee, Wisconsin 53207	SHEETING	66,400.00	66,400.00	0.00	66,400.00	0.00	0.00
Global Fire Protection 5121 Thatcher Road Downers Grove, Illinois 60515	FIRE PROTECTION	937,269.00	913,160.00	45,658.00	860,173.00	7,329.00	69,767.00
Haldeman-Homme, Inc. 2500 S. 27th Ave Broadview, IL 60155-2500	WOOD GYMNASIUM FLOOR RUBBER FLOORING	277,000.00	55,280.00	5,528.00	0.00	49,752.00	227,248.00
IFE&S, Inc. 2040 W. 18th St. Broadview, IL 60155	SPRAYED FIRE-RESISTIVE MATERIALS	247,858.00	222,858.00	11,143.00	195,508.00	16,207.00	36,143.00
Industrial Fence, Inc. 1300 S. Klibourn Ave. Chicago, IL 60623	ORNAMENTAL FENCE WORK	62,000.00	0.00	0.00	0.00	0.00	62,000.00
International Piping Systems, Inc. 444 E. State Parkway, Suite 123 Schaumburg, Illinois 60173-4518	PIPING/EQUIPMENT	3,990,290.00	3,961,234.00	198,062.00	3,722,641.00	40,531.00	227,118.00
Irwin Telescopic Seating Co. 610 E. Cumberland Rd. Altamont, IL 62411	TELESCOPING STANDS MATERIAL	60,659.00	0.00	0.00	0.00	0.00	60,659.00
Jade Carpentry Contractors 6575 North Avondale Chicago, IL 60631	ARCHITECTURAL WOODWORK LABOR	48,200.00	7,230.00	723.00	0.00	6,507.00	41,693.00
Jensen Window Corp. 7641 West 100th Place Bridgeview, Illinois 60455	ALUMINUM WINDOWS	465,000.00	458,878.00	45,888.00	412,990.00	0.00	52,010.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Just-Rite Acoustics 1501 Estes Avenue Elk Grove Village, Illinois 60007	ACOUSTICAL CEILINGS ACOUSTICAL WALL PANELS	700,000.00	158,600.00	15,860.00	142,740.00	0.00	557,260.00
Kadee Industries, Inc. 7160 Krick Road Walton Hills, Ohio 44148	FOOT GRILLES	25,326.00	0.00	0.00	0.00	0.00	25,326.00
KBI Custom Case, Inc. 12406 Hansen Road Hebron, IL 60034	ARCHITECTURAL WOOD WORK MATERIAL	199,000.00	149,644.00	14,964.00	77,663.00	57,017.00	64,320.00
Keystone-1 Plastering, Inc. 1342 Tyrell Ave. Park Ridge, Illinois 60068	CEMENT PLASTER	163,000.00	16,300.00	1,630.00	0.00	14,670.00	148,330.00
E. McKinnis & Sons 12000 South Marshfield, Suite 200 Calumet Park, Illinois 60827	FINISH PAINTING	308,840.00	195,272.00	19,527.00	154,505.00	21,240.00	133,095.00
Metal Erector, Inc. 1400 Norwood Avenue Itasca, Illinois 60143	COMPOSITE METAL PANEL	90,000.00	34,800.00	3,480.00	2,250.00	29,070.00	58,680.00
Northstar Equipment LLC 516 Broad St. Lake Geneva, WI 53147-1400	TELESCOPING STANDS INSTALL	29,341.00	0.00	0.00	0.00	0.00	29,341.00
OPC Construction 1500 Midway Court, Suite W12 Elk Grove Village, Illinois 60007	GYP BOARD SYSTEMS	950,985.00	640,443.00	64,044.00	537,778.00	38,623.00	374,586.00
Petro Paving Company 3810 Industrial Avenue Rolling Meadows, IL 60008	BITUMINOUS CONCRETE PAVING	58,000.00	0.00	0.00	0.00	0.00	58,000.00
Pole-Tech Company 97 Gnarled Hollow Road East Setauket, NY 11733	FLAGPOLES	6,200.00	0.00	0.00	0.00	0.00	6,200.00
Prestige Distribution 3388A Commercial Ave. Northbrook, IL 60062	TOILET ACCESSORIES TOILET COMPARTMENTS	90,500.00	80,290.00	8,029.00	72,261.00	0.00	18,239.00
Prostar, Inc. 3101 W. Cameron Avenue Milwaukee, WI 53209-0378	STAGE FLOORING	60,300.00	0.00	0.00	0.00	0.00	60,300.00
Rite-Hite/W.E. Carlson Corporation 1128 Pagni Drive Elk Grove, Illinois 60007-6685	LOADING DOCK EQUIPMENT	8,180.00	0.00	0.00	0.00	0.00	8,180.00
Schindler Elevator 853 N. Church Ct. Elmhurst, IL 60126-1036	HYDRAULIC ELEVATORS	118,000.00	112,100.00	11,210.00	84,960.00	15,930.00	17,110.00
SECOA 8650 109th Avenue North Champlin, MN 55316	RIGGING, CURTAINS & STAGE EQUIPMENT	318,482.00	18,000.00	1,800.00	16,200.00	0.00	302,282.00
Skyco Products, Inc. 800 Jodie Blvd., Suite 100 Oak Brook, IL 60523	EXP. JT. ASSEM, LOUVERS, SMOKE VENTS	85,348.00	85,348.00	8,535.00	76,813.00	0.00	8,535.00
Standard Wire & Steel Works 16255 South Vincennes Avenue South Holland, Illinois 60473	FOLDING SECURITY GATES	36,500.00	0.00	0.00	0.00	0.00	36,500.00
Streich Corp. 8230 86th Court Justice, Illinois 60458	JOINT SEALANTS	255,656.00	231,839.00	11,592.00	220,247.00	0.00	35,409.00
W.G.N. Flag & Decorating 7984 S. South Chicago Ave. Chicago, Illinois 60617	FLAG POLE INSTALLATION	2,800.00	0.00	0.00	0.00	0.00	2,800.00
GEORGE SOLLITT CONSTRUCTION	SUB TOTAL	58,893,691.00	47,362,045.00	2,519,489.00	43,086,226.00	1,762,330.00	14,045,135.00
OAKLEY CONSTRUCTION COMPANY 7815 South Claremont Avenue Chicago, Illinois 60629	GENERAL CONDITONS	902,202.00	779,171.00	23,375.00	716,017.00	39,779.00	146,406.00
	INSURANCE	93,860.00	93,860.00	2,816.00	91,044.00	0.00	2,816.00
	PERFORMANCE BOND	60,107.00	60,107.00	1,803.00	58,304.00	0.00	1,803.00
	CARPENTRY LABOR	104,858.00	50,000.00	1,500.00	43,650.00	4,850.00	56,358.00
	GENERAL CLEANUP	34,250.00	11,850.00	356.00	11,494.00	0.00	22,756.00
OAKLEY'S SUBCONTRACTORS:							
Apax Marketing 12822 Cold Springs Drive Huntley, Illinois 60142	FOOD SERVICE EQUIPMENT	418,850.00	299,532.00	29,953.00	289,579.00	0.00	149,271.00
Building Outfitters, Inc. 250 Tesler Rd., Unit A Lake Zurich, Illinois 60047	WINDOW TREATMENTS	48,000.00	0.00	0.00	0.00	0.00	48,000.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Carroll Seating 2105 Lunt Ave Elk Grove Village, Illinois 60007	METAL LOCKERS	416,800.00	356,153.00	35,615.00	0.00	320,538.00	96,262.00
Dawn Companies 400 S. LaGrange Road Frankfort, Illinois 60423	SITE STORM, SANITARY & WATER	132,348.00	132,348.00	13,235.00	119,113.00	0.00	13,235.00
K & K Ironworks 5100 S. Lawndale Avenue Mc Cook, Illinois 60525	STRUCTURAL STEEL	6,386,663.00	6,472,295.00	647,230.00	5,825,065.00	0.00	561,598.00
Phoenix Pools 1173 Tower Rd., Schaumburg IL 60173	SWIMMING POOLS	578,571.00	508,071.00	40,646.00	443,900.00	23,525.00	111,146.00
Precision Metals & Hardware 5265 N. 124th St. Milwaukee, WI 53225	DOORS, FRAMES & HARDWARE MATL	467,625.00	454,875.00	45,488.00	348,808.00	60,579.00	58,238.00
Charles E. Shomo 8746 East Prairie Road Skokie, Illinois 60078	WOOD LABORATORY CASEWORK	286,000.00	179,250.00	17,925.00	138,825.00	22,500.00	124,675.00
Superior Floor Covering 14500 S. Western Ave. Posen, IL 60469	RESILIENT FLOOR & CARPET	247,675.00	33,000.00	3,300.00	4,590.00	25,110.00	217,975.00
Northwest Industrial Specialists 4333 Indianapolis Boulevard East Chicago, Indiana 46312	METAL LETTERS	17,500.00	0.00	0.00	0.00	0.00	17,500.00
OAKLEY CONSTRUCTION COMPANY	SUB TOTAL	10,195,309.00	9,430,512.00	863,242.00	8,070,389.00	496,881.00	1,628,039.00
	GRAND TOTAL	69,089,000.00	58,792,557.00	3,376,731.00	51,156,615.00	2,259,211.00	15,673,174.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$69,089,000.00	TOTAL AMOUNT REQUESTED	\$56,792,557.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$3,376,731.00
TOTAL CONTRACT AND EXTRAS	\$69,089,000.00	NET AMOUNT EARNED	\$53,415,826.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$51,156,615.00
ADJUSTED CONTRACT PRICE	\$69,089,000.00	AMOUNT DUE THIS PAYMENT	\$2,259,211.00
		BALANCE TO COMPLETE	\$15,673,174.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Project Controller

Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 5th day of November, 2008.



Notary Public

My Commission expires: 07/28/09.

