



## Public Building Commission of Chicago Contractor Payment Information

**Project: Minnie Mars Jamieson School Annex**

**Contract Number: 1567**

**General Contractor: Old Veteran Construction, Inc.**

**Payment Application: #5**

**Amount Paid: \$134,093.43**

**Date of Payment to General Contractor: 4/4/16**

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

**Follow this project on Twitter @PBCChi #Jamieson**

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT 3  
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 2/1/2016

PROJECT: Minnie Mars Jamieson

Pay Application No.: 6  
 For the Period: 1/1/2016 to 1/31/2016  
 Contract No.: C1667

In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on \_\_\_\_\_, relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

<b>THE CONTRACTOR: Old Veteran Construction, Inc.</b>	
<b>FOR:</b>	
is now entitled to the sum of:	\$ 134,983.43 \$
<b>ORIGINAL CONTRACTOR PRICE</b>	<u>\$12,989,000.00</u>
<b>ADDITIONS</b>	<u>\$0.00</u>
<b>DEDUCTIONS</b>	<u>\$0.00</u>
<b>NET ADDITION OR DEDUCTION</b>	<u>\$0.00</u>
<b>ADJUSTED CONTRACT PRICE</b>	<u>\$12,989,000.00</u>
<b>TOTAL AMOUNT EARNED</b>	\$ 2,092,727.30
<b>TOTAL RETENTION</b>	\$ 209,272.73
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$ 209,272.73
b) Liens and Other Withholding	\$ -
c) Liquidated Damages Withheld	
<b>TOTAL PAID TO DATE (include this Payment)</b>	
<b>LESS: AMOUNT PREVIOUSLY PAID</b>	
<b>AMOUNT DUE THIS PAYMENT</b>	

Architect Engineer:   
 signature, date

CONTRACTOR: OLD VETERAN CONSTRUCTION, INC.

Project Name **Minnie Mers Janusson**  
 PBC Project # **5780**

Job Location **5850 N Meigs St**  
**Chicago, IL 60645**  
 Owner **Public Building Commission Of Chicago**

**APPLICATION FOR PAYMENT # 5**

STATE OF ILLINOIS } SS  
 COUNTY OF COOK }

The affiant, being first duly sworn on oath, deposes and says that he/she is Jose Maldonado, of Old Veteran Construction, Inc., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. CH587 dated the 16th day of June, 2018, for the following project:

**Statement of Amount Due**

That the following statements are made for the purpose of procuring a partial payment of 134,083.43 under the terms of said Contract;

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	Change Orders	Adjusted Contract Amt	% Complete	Work Completed			retainage	net previous billing	net amount due	remaining to bill
							Previous	Current	Total to date				
	American Direct 43rd Street Kenosha, WI 53128	4019 Metal Doors & Frames	\$ 175,000.00		\$ 175,000.00	0%			\$ -	\$ -	\$ -	\$ 175,000.00	
	A.J.L. Masonry West Willow St, Chicago, IL 60642	1414 Masonry	\$ 990,000.00		\$ 990,000.00	0%			\$ -	\$ -	\$ -	\$ 990,000.00	
	AMS Electrical 2580 Federal Signal Drive University Park, IL 60484	Electrical	\$ 1,545,000.00		\$ 1,545,000.00	11%	\$ 175,689.85	\$ -	\$ 175,689.85	\$ 17,586.99	\$ 158,102.87	\$ -	\$ 1,366,897.14
	ADV Builders, Inc. 653 Dikona Ave. Glendale Heights, IL 60139	Platynous Equipment	\$ 29,500.00		\$ 29,500.00	0%			\$ -	\$ -	\$ -	\$ 29,500.00	
	American Backhoe Federal Signal Drive University Park, IL 60484	2880 Earthwork	\$ 607,000.00		\$ 607,000.00	71%	\$ 413,005.00	\$ 19,269.00	\$ 432,274.00	\$ 43,227.40	\$ 371,704.50	\$ 17,342.10	\$ 217,953.40
	HUTT Company 2501 Kelsey Ct, Libertyville, IL 60090	Acoustical	\$ 21,840.00		\$ 21,840.00	0%			\$ -	\$ -	\$ -	\$ 21,840.00	
	Just Rite Acoustics, Inc. 1501 East Ave, Elk Grove Village, IL 60007	Ceiling & Wall Panels	\$ 105,200.00		\$ 105,200.00	0%			\$ -	\$ -	\$ -	\$ 105,200.00	
	Mere Corporation Box 48023 Hillis, IL 60714	P.O. Site Utilities	\$ 463,903.00		\$ 463,903.00	57%	\$ 209,054.50	\$ 57,213.00	\$ 266,267.50	\$ 26,626.75	\$ 188,149.05	\$ 51,491.70	\$ 224,262.25
	Morcos Construction Co. 321 E. 57th St, Chicago, IL 60637	Steel	\$ 896,750.00		\$ 896,750.00	4%	\$ 40,000.00	\$ -	\$ 40,000.00	\$ 4,000.00	\$ 36,000.00	\$ -	\$ 860,750.00
	Nationwide Environmental 1980N. Northwest Hwy Suite 128 Park Ridge, IL 60068	Environmental Remediation	\$ 57,000.00		\$ 57,000.00	55%	\$ 31,350.00	\$ -	\$ 31,350.00	\$ 3,135.00	\$ 28,215.00	\$ -	\$ 28,785.00
	O.C. Enterprises, Inc. 2722 E Hibbard Chicago, IL 60606	Tie	\$ 233,749.00		\$ 233,749.00	0%			\$ -	\$ -	\$ -	\$ 233,749.00	
	Commercial Roofing Solutions 900 National Hwy, Schaumburg, IL 60173	Roofing	\$ 280,885.00		\$ 280,885.00	0%			\$ -	\$ -	\$ -	\$ 280,885.00	
	R.J. Oimes Company 3200 W. Lake Ave, Glenview, IL 60029	HVAC	\$ 1,455,000.00		\$ 1,455,000.00	3%	\$ 36,550.00	\$ -	\$ 36,550.00	\$ 3,855.00	\$ 32,895.00	\$ -	\$ 1,422,105.00

	Sanchez Paving Company 18308 S. Crawford Marham, IL 60425	Paving	\$ 49,522.00	\$ 49,522.00	0%			\$ -	\$ -	\$ -	\$ -	\$ 49,522.00	
	Stuffed-Smith, Inc. 501 Nathan Lane Suite 1 Elisham, WI 53121	Food Service Equipment	\$ 71,442.00	\$ 71,442.00	0%			\$ -	\$ -	\$ -	\$ -	\$ 71,442.00	
	Symas Inc. N. Ravenswood Ave. 9222 Chicago IL 60675	LEED	\$ 5,000.00	\$ 5,000.00	100%	\$ 5,000.00		\$ 5,000.00	\$ 500.00	\$ 4,500.00	\$ -	\$ 500.00	
	Hess Architecture 1142 W 54th Place #1 Chicago IL 60639	LEED	\$ 38,800.00	\$ 38,800.00	30%	\$ 7,850.00	\$ 3,850.00	\$ 11,700.00	\$ 1,170.00	\$ 7,085.00	\$ 3,465.00	\$ 28,270.00	
	Tarsas Const. 7021 W. 73rd Pl Chicago, IL 60638	Carpetry	\$ 875,300.00	\$ 875,300.00	0%			\$ -	\$ -	\$ -	\$ -	\$ 875,300.00	
	Terra Domitiles 2021 Erast St Franklin Park, IL 60131	Demolition	\$ 77,640.00	\$ 77,640.00	7%	\$ 5,500.00	\$ -	\$ 5,500.00	\$ 550.00	\$ 4,950.00	\$ -	\$ 72,690.00	
	Tollan Plumbing Contractors 4338 W. Ogden Ave. Chicago, IL 60623	Plumbing	\$ 375,370.00	\$ 375,370.00	24%	\$ 58,018.46	\$ 30,633.70	\$ 88,652.16	\$ 8,865.22	\$ 82,216.61	\$ 27,570.33	\$ 295,583.06	
	Underland Architectural System 20518 Terrace Ave. Lynwood, IL 60411	Window & Stormdoor openings	\$ 235,000.00	\$ 235,000.00	0%			\$ -	\$ -	\$ -	\$ -	\$ 235,000.00	
	Michael Form Products 18 Stevenson Ln Hunt Valley, MD 21050	Foam Products	\$ 293,934.00	\$ 293,934.00	100%	\$ 293,934.00	\$ -	\$ 293,934.00	\$ 28,393.40	\$ 264,540.60	\$ -	\$ 29,393.40	
	Zanero Landscaping 217 E. Marek Thornton, IL 60470	Landscaping	\$ 65,950.00	\$ 65,950.00	0%			\$ -	\$ -	\$ -	\$ -	\$ 65,950.00	
	Corveva USA Inc. 225 W. Depot Street Antioch, IL 60002	Lift Elevator	\$ 75,000.00	\$ 75,000.00	10%	\$ 7,500.00	\$ -	\$ 7,500.00	\$ 750.00	\$ 6,750.00	\$ -	\$ 68,250.00	
SUBTOTAL page1			\$ 9,023,785.00	0.00	\$ 9,023,785.00	15%	\$ 1,283,431.81	\$ 110,965.70	\$ 1,394,397.51	\$ 139,439.75	\$ 1,155,088.63	\$ 99,869.13	\$ 7,768,827.24

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	Change Orders	Adjusted Contract Amt	% Complete	Work Completed			retainage	net previous billing	net amount due	remaining to bill
							Previous	Current	Total to date				
	Old Veterans Construction 10942 S. Halsted St. Chicago, IL 60628	General Requirements	\$ 3,465,215.00		\$ 3,465,215.00	20%	\$ 660,302.79	\$ 38,027.00	\$ 698,329.79	\$ 69,832.98	\$ 594,272.51	\$ 34,224.30	\$ 2,836,718.19
	Old Veterans Construction 10942 S. Halsted St. Chicago, IL 60628	Owner Contingency	\$ 300,000.00		\$ 300,000.00	0%			\$ -	\$ -	\$ -	\$ -	\$ 300,000.00
	Old Veterans Construction 10942 S. Halsted St. Chicago, IL 60628	Owner Contract Equipment Allowance	\$ 100,000.00		\$ 100,000.00	0%			\$ -	\$ -	\$ -	\$ -	\$ 100,000.00
	Old Veterans Construction 10942 S. Halsted St. Chicago, IL 60628	Owner Site Work Allowance	\$ 100,000.00		\$ 100,000.00	0%			\$ -	\$ -	\$ -	\$ -	\$ 100,000.00
SUBTOTAL page2			\$ 3,965,215.00	0.00	\$ 3,965,215.00	18%	\$ 660,302.79	\$ 38,027.00	\$ 698,329.79	\$ 69,832.98	\$ 594,272.51	\$ 34,224.30	\$ 3,336,718.19
subtotal page 1			\$ 9,023,785.00	0.00	\$ 9,023,785.00		\$ 1,283,431.81	\$ 110,965.70	\$ 1,394,397.51	\$ 139,439.75	\$ 1,155,088.63	\$ 99,869.13	\$ 7,768,827.24
subtotal page 2			\$ 3,965,215.00	0.00	\$ 3,965,215.00		\$ 660,302.79	\$ 38,027.00	\$ 698,329.79	\$ 69,832.98	\$ 594,272.51	\$ 34,224.30	\$ 3,336,718.19
TOTAL			\$ 12,989,000.00	0.00	\$ 12,989,000.00		\$ 1,943,734.60	\$ 148,992.70	\$ 2,092,727.30	\$ 209,272.73	\$ 1,749,361.14	\$ 134,093.43	\$ 11,105,545.43

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)


AMOUNT OF ORIGINAL CONTRACT	\$12,989,000.00	TOTAL AMOUNT REQUESTED	\$2,092,727.30
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$209,272.73
TOTAL CONTRACT AND EXTRAS	\$12,989,000.00	NET AMOUNT EARNED	\$1,883,454.57
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$1,749,381.14
ADJUSTED CONTRACT PRICE	\$12,989,000.00	AMOUNT DUE THIS PAYMENT	\$134,093.43
		BALANCE TO COMPLETE	\$11,105,545.43

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

  
 Name: Jose Maldonado  
 Title: President

Subscribed and sworn to before me this 31th day of January, 2015.

  
 Notary Public  
 My Commission expires:

