



Public Building Commission of Chicago Contractor Payment Information

Project: Miles Davis Academy

Contract Number: 1333R

General Contractor: George Sollitt Construction Company

Payment Application: 005

Amount Paid: \$960,931.00

Date of Payment to General Contractor: 10/9/2007

Amounts of Payments to Subcontractors are listed on following
Contractor's Sworn Statement.

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEERDate: September 4, 2007
Project: MILES DAVIS ACADEMY

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

Contract No 1333R
pay app #5
Contract file
21% Complete

ENTERED
Expedition
9/13 JJR

THE CONTRACTOR

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
MILES DAVIS ACADEMY

FOR

is now entitled to the sum of \$960,931.00

ORIGINAL CONTRACT PRICE	\$25,376,000.00
ADDITIONS	0.00
DEDUCTIONS	0.00
NET ADDITION OR DEDUCTION	0.00
ADJUSTED CONTRACT PRICE	\$25,376,000.00 ✓
TOTAL AMOUNT EARNED	\$5,329,521.00 ✓

TOTAL RETENTION

\$532,952.00

a) Reserve Withheld @ 10% of Total Amount Earned,
but not to exceed 1% of Contract Price

\$532,952.00 ✓

b) Liens and Other Withholding
c) Liquidated Damages Withheld

TOTAL PAID TO DATE (Include this Payment)

\$4,796,569.00 ✓

LESS: AMOUNT PREVIOUSLY PAID

\$3,835,638.00 ✓

AMOUNT DUE THIS PAYMENT

\$960,931.00 ✓

Architect - Engineer

Date: 9-7-07JJR
9/13/07JL C. K. G.
9/24/07

Gross
5,329,521 - #5
- 4,261,820 - #4
1,067,701

\$1,067,701 - gross
- 106,770 - retention
960,931

EXHIBIT A

STATE OF ILLINOIS)
) ss
 COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is PROJECT CONTROLLER of THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1333R dated the 13th day of February, 2007, for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
 MILES DAVIS ACADEMY

Chicago, Illinois
 that the following statements are made for the purpose of procuring a partial payment of: NINE HUNDRED SIXTY THOUSAND NINE HUNDRED THIRTY ONE AND NO/100THS (\$960,931.00)

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION CO. 790 N. CENTRAL WOOD DALE, IL 60191	1 GENERAL CONDITIONS	1,304,898.00	521,959.00	52,196.00	391,349.00	78,414.00	835,135.00
	2 INSURANCE	307,240.00	307,240.00	30,724.00	276,516.00	0.00	30,724.00
	3 PERFORMANCE BOND	195,812.00	195,812.00	19,581.00	176,231.00	0.00	19,581.00
	4 LEED ADMINISTRATION	25,000.00	5,000.00	500.00	4,500.00	0.00	20,500.00
	5 MOBILIZATION	125,000.00	125,000.00	12,500.00	112,500.00	0.00	12,500.00
	6 SURVEY & LAYOUT	65,000.00	40,000.00	4,000.00	31,500.00	4,500.00	29,000.00
	7 HAND EXCAVATION	100,000.00	45,000.00	4,500.00	36,000.00	4,500.00	59,500.00
	8 TEMP. ENCLOSURES AND HEAT	175,000.00	0.00	0.00	0.00	0.00	175,000.00
	64 INSTALL VISUAL DISPLAY UNITS	12,530.00	0.00	0.00	0.00	0.00	12,530.00
	36 INSTALL MODULAR CASEWORK	59,245.00	0.00	0.00	0.00	0.00	59,245.00
	10 ALLOWANCE 1: EXC. & DISP. GEN. CON. DEMO	450,000.00	141,529.00	14,153.00	48,845.00	78,531.00	322,624.00
	11 ALLOWANCE 2: REMOVE & DISPOSE OF IN PLACE	30,000.00	1,890.00	189.00	1,701.00	0.00	28,299.00
	12 ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	75,000.00	0.00	0.00	0.00	0.00	75,000.00
	13 ALLOWANCE 4: EXC. ADDL UNSUITABLE SOIL	10,000.00	815.00	82.00	733.00	0.00	9,267.00
	14 ALLOWANCE 5: PLACE & COMPACT CA-6 BEL	48,000.00	0.00	0.00	0.00	0.00	48,000.00
	15 ALLOWANCE 6: PLACE & COMPACT CA-1 STO	24,000.00	0.00	0.00	0.00	0.00	24,000.00
	16 ALLOWANCE 7: PLACE & COMPACT ADD CA-7	24,000.00	0.00	0.00	0.00	0.00	24,000.00
	17 ALLOWANCE 8: PLACE & COMPACT REQ. ONS	16,000.00	1,304.00	130.00	1,174.00	0.00	14,826.00
	9 COMMISSION CONTINGENCY FUND	500,000.00	0.00	0.00	0.00	0.00	500,000.00

3,546,725 1,385,549 138,555 1,081,049 105,945 2,299,731

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT'S SUBCONTRACTORS:							
ACCURATE PARTITIONS 8000 JOLIET ROAD Mc COOK, IL 60525	65 TOILET COMPARTMENTS	33,000.00	0.00	0.00	0.00	0.00	33,000.00
THOMAS P. ADAMSON & ASSOC. 921 W. VAN BUREN STREET HILLSIDE, IL 60162	82 PLUMBING, SITE STORM, SANT. & WATER 83	1,025,400.00	397,000.00	39,700.00	313,200.00	44,100.00	668,100.00
AIR FLOW ARCHITECTURAL, INC. 7330 N. TEUTONIA AVENUE MILWAUKEE, WI 53209	63 VISUAL DISPLAY UNITS	29,555.00	0.00	0.00	0.00	0.00	29,555.00
ANAGNOS DOOR COMPANY 7600 S. ARCHER ROAD JUSTICE, IL 60458-1144	49 OVERHEAD COILING COUNTER DOORS & SER	6,000.00	0.00	0.00	0.00	0.00	6,000.00
ANTHONY ROOFING, LTD 2555 WHITE OAK CIRCLE AURORA, IL 60504	39 COMPOSITE METAL PANEL SYSTEM	160,500.00	0.00	0.00	0.00	0.00	160,500.00
API SIGN SYSTEMS 701 EAST GANDY STREET TAYLORVILLE, IL 62568	69 INTERIOR SIGNS, EXT SIGNS, EM SIGNS 68	10,500.00	0.00	0.00	0.00	0.00	10,500.00
AUTOMATIC DOORS, INC. 118 BARTLETT AVENUE BARTLETT, IL 60103	52 AUTOMATIC DOOR EQUIPMENT	10,146.00	0.00	0.00	0.00	0.00	10,146.00
BEARY LANDSCAPING 15001 WEST 159 th STREET LOCKPORT, IL 60441	25 VEGETATIVE ROOF LANDSCAPING	17,500.00	0.00	0.00	0.00	0.00	17,500.00
BOC HEATING & AIR 2300 STONINGTON AVENUE HOFFMAN ESTATES, IL 60185	84 H.V.A.C.	1,315,000.00	25,500.00	2,550.00	0.00	22,950.00	1,292,050.00
BUILDERS UNITED SALES 1700 RAVINIA PLACE ORLAND PARK, IL 60462	71 FOLDING PANEL PARTITIONS	11,718.00	0.00	0.00	0.00	0.00	11,718.00
CARNEY & COMPANY, INC. 638 SCHNEIDER DRIVE SO. ELGIN, IL 60177-1154	67 FLAGPOLES, PROJECTION SCREENS, 73 ENTRANCE FLOOR MATS 79	9,000.00	0.00	0.00	0.00	0.00	9,000.00
EARTH, INC. 810 ARLINGTON HEIGHTS RD., SUITE 1 ITASCA, IL 60143	18 MISC.EARTHWORK AND TOPSOIL	455,685.00	291,400.00	29,140.00	229,860.00	32,400.00	193,425.00
ERA VALVIDIA CONTRACTORS 11909 S. AV. O CHICAGO, IL 60617	54 DRYWALL SYSTEMS & ROUGH CARPENTRY	399,000.00	0.00	0.00	0.00	0.00	399,000.00
EVERGREEN SPECIALTIES 12617 SOUTH KROLL DRIVE ALP, IL 60803	77 WINDOW TREATMENT AND BLINDS	14,750.00	0.00	0.00	0.00	0.00	14,750.00

17,044,479 2,099,449 209,945 1,624,109 265,345 5,154,975

[illegible]

9/4/2007 1:46 PM

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
85 PUBLIC ELECTRIC CO. 415 HARVESTER COURT WHEELING, IL 60090	ELECTRICAL	3,073,000.00	304,130.00	30,413.00	161,685.00	112,032.00	2,799,283.00
80 SCHINDLER ELEVATOR CO. 853 N. CHURCH COURT ELMHURST, IL 60126	HYDRAULIC ELEVATORS	91,000.00	6,825.00	683.00	6,142.00	0.00	84,858.00
74 STEPP EQUIPMENT 5400 STEPP DRIVE SUMMITT, IL 60501	WASTE COMPACTORS	30,145.00	0.00	0.00	0.00	0.00	30,145.00
35 SUPERIOR CABINET COMPANY 5828 WEST 118TH STREET ALSIP, IL 60807	MODULAR CASEWORK & WOODWORK	148,000.00	17,760.00	1,776.00	0.00	15,984.00	132,016.00
50 UNDERLAND ARCHITECTURAL SYSTEMS 20318 S. TORRENCE AVENUE LYNWOOD, IL 60411	ALUMINUM WINDOW WALL, WINDOWS & GLAZ	650,000.00	0.00	0.00	0.00	0.00	650,000.00
38 WILKIN INSULATION 501 WEST CARBOY ROAD MOUNT PROSPECT, IL 60056	FOAMED-IN-PLACE INSULATION 44 SPRAYED FIRE RESISTIVE MATERIALS	84,000.00	4,200.00	420.00	0.00	3,780.00	80,220.00
GEORGE SOLLITT'S SUBS TO BE LET: 32 EXPANSION JOINT COVER ASSEMBLY 33 ROUGH CARPENTRY 34 CARPENTRY 37 BITUMINOUS DAMPROOFING & WATERPROOFING 42 TRAFFIC COATINGS 43 ROOF ACCESSORIES 45 THROUGH PENETRATION FIRESTOP SYSTEM 46 JOINT SEALANTS 48 ACCESS DOORS AND FRAMES 56 TILE 60 RESILIENT TILE FLOORING & BASE 61 CARPETING 66 LOUVERS		5,740.00 37,880.00 157,962.00 63,522.00 19,282.00 2,460.00 25,948.00 52,435.00 11,149.00 46,000.00 64,000.00 32,000.00 36,874.00	0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00	5,740.00 37,880.00 157,962.00 63,522.00 19,282.00 2,460.00 25,948.00 52,435.00 11,149.00 46,000.00 64,000.00 32,000.00 36,874.00
GEORGE SOLLITT CONSTRUCTION CO.	SUB TOTAL	20,300,800.00	2,512,806.00	251,281.00	1,816,236.00	445,289.00	18,039,276.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
OAKLEY CONSTRUCTION COMPANY 7615 SOUTH CLAREMONT AVENUE CHICAGO, IL 60620	GENERAL CONDITIONS INSURANCE PERFORMANCE BOND SURVEY & LAYOUT HAND EXCAVATION	429,653.00 42,760.00 29,188.00 6,000.00 16,000.00	209,610.00 42,760.00 29,188.00 1,200.00 0.00	20,960.00 4,276.00 2,919.00 120.00 0.00	150,920.00 38,484.00 26,269.00 1,080.00 0.00	37,730.00 0.00 0.00 0.00 0.00	241,003.00 4,276.00 2,919.00 4,920.00 16,000.00
OAKLEY'S SUBCONTRACTORS:							
ABILITY ROCKROAD COMPANY 1021 N. WOOD DALE RD. WOOD DALE, IL 60191	19 BITUMINOUS CONCRETE PAVING	63,000.00	0.00	0.00	0.00	0.00	63,000.00
ATRIUM, INC. 4313 CENTRAL AVENUE WESTERN SPRINGS, IL 60558	24 LANDSCAPING	190,600.00	0.00	0.00	0.00	0.00	190,600.00
CARLO STEEL CORP. 3100 E. 87TH STREET CHICAGO, IL 60617	31 STRUCTURAL STEEL	2,515,000.00	2,036,906.00	203,691.00	1,460,661.00	372,554.00	681,785.00
CONCRETE BY WAGNER 13808 HIGH ROAD LOCKPORT, IL 60441	28 CAST IN PLACE CONCRETE 26 ROOF PAVERS @ VEGETATION ROOF	920,000.00	449,000.00	44,900.00	341,280.00	62,820.00	515,900.00
GREAT LAKES WEST, LLC 24475 RED ARROW HIGHWAY MATTAWAN, MI 49071	75 FOOD SERVICE EQUIPMENT	306,000.00	44,264.00	4,426.00	0.00	39,838.00	266,162.00
PRECISION METALS & HARDWARE 5265 N. 124TH STREET MILWAUKEE, WI 53225-2994	47 STEEL DOORS, FRAMES, HARDWARE, WOOD	181,000.00	3,787.00	379.00	708.00	2,700.00	177,592.00
OAKLEY SUBS TO BE LET:							
ORNAMENTAL FENCE WORK PIPE GUARDS SITE FURNISHINGS TREE GRATES SITE CONCRETE CARPENTRY	20 21 22 23 27 37	88,500.00 37,073.00 17,090.00 18,336.00 170,000.00 45,000.00	0.00 0.00 0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00 0.00 0.00	88,500.00 37,073.00 17,090.00 18,336.00 170,000.00 45,000.00
OAKLEY CONSTRUCTION COMPANY	SUB-TOTAL	5,075,200.00	2,816,715.00	281,671.00	2,019,402.00	515,642.00	2,540,156.00
	GRAND TOTAL	25,376,000.00	5,329,521.00	532,952.00	3,835,638.00	960,931.00	20,579,431.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT


AMOUNT OF ORIGINAL CONTRACT	\$25,376,000.00	TOTAL AMOUNT REQUESTED	\$5,329,521.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$532,952.00
TOTAL CONTRACT AND EXTRAS	\$25,376,000.00	NET AMOUNT EARNED	\$4,796,569.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$3,835,638.00
ADJUSTED CONTRACT PRICE	\$25,376,000.00	AMOUNT DUE THIS PAYMENT	\$960,931.00
		BALANCE TO COMPLETE	\$20,579,431.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.


That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


Vice President

John Pridmore

(Typed name of above signature)

Subscribed and sworn to before me this 4th day of September, 2007.


Notary Public

My Commission expires: 05/14/09



PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (1 of 2)

Name of Project MILES DAVIS ACADEMY PBC Project No. 1333R

Monthly Estimate No. 3 DOW Project No. CPS-18

Date September 4, 2007

STATE OF ILLINOIS }
 } ss
COUNTY OF DUPAGE }

In connection with the above-captioned contract:

I HEREBY DECLARE AND AFFIRM that I
JOHN PRIDMORE

(NAME OF AFFIANT)

am the

VICE PRESIDENT

and duly authorized representative of

(TITLE)

THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION COMPANY JOINT VENTURE

(Name of Company)

whose address is

790 North Central Avenue, Wood Dale, IL 60191

and that the following Minority and Women Business Enterprises have been contract with, and have furnished, or are furnishing and preparing materials for, and have done or are doing labor on the above-captioned contract; that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated: and that this is a full, true, and complete statement of all such MBEs/WBEs and of the amounts paid, due, and to become due to them:

MBE/WBE Name	Contract For	Amount of Contract	Total Previous Requests	Amount This Request	Balance to Complete
OAKLEY CONSTRUCTION ✓	20% J.V. PARTNER	\$5,075,200.00 ✓	\$2,019,402.00 ✓	\$515,642.00 ✓	\$2,540,156.00 ✓
E.E. BAILEY BUILDING	MATERIALS	\$600,000.00 ✓	\$0.00 ✓	\$0.00 ✓	\$600,000.00 ✓
M.W. POWELL	ROOFING & SHEETMETAL	\$470,000.00 ✓	\$0.00 ✓	\$0.00 ✓	\$470,000.00 ✓
UNDERLAND	WINDOWS AND GLASS	\$650,000.00 ✓	\$0.00 ✓	\$0.00 ✓	\$650,000.00 ✓
EVERGREEN (PUBLIC ELEC.'S SUB)	ELECTRICAL	\$413,000.00 ✓	\$0.00 ✓	\$0.00 ✓	\$413,000.00 ✓
	TOTALS	\$7,208,200.00 ✓	\$2,019,402.00 ✓	\$515,642.00 ✓	\$4,673,156.00 ✓

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (2 of 2)

I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED , ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.




(AFFIANT) John Pridmore, Vice President

September 4, 2007

(Date)

On this 4th day of September, 2007
before me, Karen Wiskerchen, the undersigned officer, personally appeared
Daryl Poortinga known to me to be the person described in the foregoing affidavit and
acknowledged that he (she) executed the same in capacity therein stated and for the purposes therein contained.


In witness thereof I hereunto set my hand and official seal.



Notary Public

Commission Expires 5-14-09.

(SEAL)



PUBLIC BUILDING COMMISSION
OF CHICAGO

EXHIBIT N
PAYMENT REQUEST FORM

MONTHLY ESTIMATE NO:

5

PAGE 1 OF 3

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE

FOR WORK ON ACCOUNT OF:

MILES DAVIS ACADEMY

FOR THE PERIOD FROM:

08/01/07

CONTRACT NO.: 1333R

PROJECT NO.: CPS-18

TO:

08/31/07

ITEM NO.	DESCRIPTION	CONTRACT PRICE ✓	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT ✓	PER CENT DONE	AMOUNT ✓
1	GENERAL CONDITIONS	1,734,551.00	7	129,049.00	42	731,569.00
2	INSURANCE	350,000.00	0	0.00	100	350,000.00
3	PERFORMANCE BOND	225,000.00	0	0.00	100	225,000.00
4	LEED ADMINISTRATION	25,000.00	0	0.00	20	5,000.00
5	MOBILIZATION	125,000.00	0	0.00	100	125,000.00
6	SURVEY & LAYOUT	71,000.00	7	5,000.00	58	41,200.00
7	HAND EXCAVATION	116,000.00	4	5,000.00	39	45,000.00
8	TEMP. ENCLOSURES AND HEAT	175,000.00	0	0.00	0	0.00
9	COMMISSION CONTINGENCY FUND	500,000.00	0	0.00	0	0.00
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS	450,000.00	19	87,257.00	31	141,529.00
11	ALLOWANCE 2: REMOVE&DISPOSE OF IN PLACE FOUND	30,000.00	0	0.00	6	1,890.00
12	ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	75,000.00	0	0.00	0	0.00
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	10,000.00	0	0.00	8	815.00
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS	48,000.00	0	0.00	0	0.00
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	24,000.00	0	0.00	0	0.00
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW	24,000.00	0	0.00	0	0.00
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	16,000.00	0	0.00	8	1,304.00
18	MISC.EARTHWORK AND TOPSOIL	455,685.00	8	36,000.00	64	291,400.00
19	BITUMINOUS CONCRETE PAVING	63,000.00	0	0.00	0	0.00
20	ORNAMENTAL FENCE WORK	88,500.00	0	0.00	0	0.00
21	PIPE GUARDS	37,073.00	0	0.00	0	0.00
22	SITE FURNISHINGS	17,090.00	0	0.00	0	0.00
23	TREE GRATES	18,336.00	0	0.00	0	0.00
24	LANDSCAPING	190,600.00	0	0.00	0	0.00
25	VEGETATIVE ROOF LANDSCAPING	17,500.00	0	0.00	0	0.00
26	ROOF PAVERS @ VEGETATION ROOF	34,400.00	0	0.00	0	0.00
27	SITE CONCRETE	170,000.00	0	0.00	0	0.00
28	CAST IN PLACE CONCRETE	920,000.00	8	69,800.00	49	449,000.00
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE	41,000.00	0	0.00	0	0.00
30	UNIT MASONRY	4,775,000.00	1	31,442.00	1	39,442.00
31	STRUCTURAL STEEL	2,515,000.00	16	413,949.00	81	2,036,908.00
32	EXPANSION JOINT COVER ASSEMBLY	5,740.00	0	0.00	0	0.00
33	ROUGH CARPENTRY	138,880.00	0	0.00	0	0.00
34	CARPENTRY	202,962.00	0	0.00	0	0.00
35	MODULAR CASEWORK & WOODWORK	148,000.00	12	17,760.00	12	17,760.00
36	INSTALL MODULAR CASEWORK	59,245.00	0	0.00	0	0.00
37	BITUMINOUS DAMPROOFING & WATERPROOFING	63,522.00	0	0.00	0	0.00
38	FOAMED-IN-PLACE INSULATION	16,000.00	26	4,200.00	26	4,200.00
39	COMPOSITE METAL PANEL SYSTEM	160,500.00	0	0.00	0	0.00
40	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLASH	470,000.00	0	0.00	0	0.00
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	35,600.00	0	0.00	0	0.00
42	TRAFFIC COATINGS	19,282.00	0	0.00	0	0.00
43	ROOF ACCESSORIES	2,460.00	0	0.00	0	0.00
44	SPRAYED FIRE RESISTIVE MATERIALS	68,000.00	0	0.00	0	0.00
45	THROUGH PENETRATION FIRESTOP SYSTEM	25,948.00	0	0.00	0	0.00
46	JOINT SEALANTS	52,435.00	0	0.00	0	0.00
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS	181,000.00	2	3,000.00	2	3,787.00
48	ACCESS DOORS AND FRAMES	11,149.00	0	0.00	0	0.00
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR	6,000.00	0	0.00	0	0.00
50	INTERIOR MESH WINDOW GUARDS	5,700.00	0	0.00	0	0.00
	PAGE TOTALS	15,014,158.00	5	802,457.00	30	4,510,802.00

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY
 FOR WORK ON ACCOUNT OF: MILES DAVIS ACADEMY
 CONTRACT NO.: 1333R PROJECT NO.: CPS-18

PAGE 2 OF 3

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
51	ALUMINUM WINDOW WALL, WINDOWS & GLAZING	644,300.00	0	0.00	0	0.00
52	AUTOMATIC DOOR EQUIPMENT	10,146.00	0	0.00	0	0.00
53	CEMENT PLASTER	55,000.00	0	0.00	0	0.00
54	GYP BD SYSTEMS/AIR BARRIER/BLD INSULATION	298,000.00	0	0.00	0	0.00
55	GFRG COLUMN COVERS	11,750.00	0	0.00	0	0.00
56	TILE	48,000.00	0	0.00	0	0.00
57	TERRAZZO	700,000.00	0	0.00	0	0.00
58	ACOUSTICAL CEILINGS AND WALL PANELS	230,000.00	0	0.00	0	0.00
59	WOOD GYMNASIUM FLOOR	52,000.00	0	0.00	0	0.00
60	RESILIENT TILE FLOORING & BASE	64,000.00	0	0.00	0	0.00
61	CARPETING	32,000.00	0	0.00	0	0.00
62	FINISH PAINTING & EPOXY FLOOR	115,000.00	0	0.00	0	0.00
63	VISUAL DISPLAY UNITS	29,555.00	0	0.00	0	0.00
64	INSTALL VISUAL DISPLAY UNITS	12,530.00	0	0.00	0	0.00
65	TOILET COMPARTMENTS	33,000.00	0	0.00	0	0.00
66	LOUVERS	36,874.00	0	0.00	0	0.00
67	FLAGPOLES	3,000.00	0	0.00	0	0.00
68	METAL LETTERS	1,700.00	0	0.00	0	0.00
69	INTERIOR SIGNS, EXT SIGNS, EM SIGNS	8,800.00	0	0.00	0	0.00
70	METAL LOCKERS	58,804.00	0	0.00	0	0.00
71	FOLDING PANEL PARTITIONS	11,718.00	0	0.00	0	0.00
72	TOILET ACCESSORIES	23,800.00	0	0.00	0	0.00
73	PROJECTION SCREENS	3,900.00	0	0.00	0	0.00
74	WASTE COMPACTORS	30,145.00	0	0.00	0	0.00
75	FOOD SERVICE EQUIPMENT	306,000.00	14	44,264.00	14	44,264.00
76	GYMNASIUM EQUIPMENT	33,000.00	0	0.00	0	0.00
77	WINDOW TREATMENT AND BLINDS	14,750.00	0	0.00	0	0.00
78	TELESCOPING STANDS	9,570.00	0	0.00	0	0.00
79	ENTRANCE FLOOR MATS	2,100.00	0	0.00	0	0.00
80	HYDRAULIC ELEVATORS	91,000.00	0	0.00	8	6,825.00
81	FIRE PROTECTION	315,000.00	1	4,000.00	1	4,000.00
82	PLUMBING	890,400.00	6	49,000.00	45	397,000.00
83	SITE STORM, SANITARY & WATER	135,000.00	0	0.00	0	0.00
84	H.V.A.C.	2,980,000.00	1	43,500.00	2	62,500.00
85	ELECTRICAL	3,073,000.00	4	124,480.00	10	304,130.00
	TOTAL CONTRACT	25,376,000.00	4	1,067,701.00	21	5,329,521.00

FOR THE PERIOD FROM 8/1/2007
TO: 8/31/2007

SUMMARY OF ESTIMATE SHEETS		(1)	(2)	(3)
ITEM NO.	DESCRIPTION	CONTRACT EST'D TOTAL	CURRENT ESTIMATE	TOTAL ESTIMATE TO DATE
1	ORIGINAL CONTRACT PRICE	25,376,000.00	1,067,701.00	5,329,521.00
2	CHANGE ORDER AMOUNT	0.00	0.00	0.00
3	TOTAL AWARDED CONTR AMT	25,376,000.00		
4	AWARDED CONTR AMTS COMPLETED		1,067,701.00	5,329,521.00
5	ADD: MTRLS STORED-SHT NO.	0.00	0.00	0.00
6	TOTAL APPROVED VALUE/AMT EARNED	25,376,000.00	1,067,701.00	5,329,521.00
7	DEDUCT: CURRENT RESERVE ADJMNTS		106,770.00	
8	DEDUCT: TOTAL RESERVE TO DATE (COLUMN 3)			532,952.00
9	DEDUCT: CURRENT LIQUIDATED DAMAGES (LINE 25)			
10	DEDUCT: TOTAL LIQUIDATE DAMAGES(LINE 23)			
11	TOTAL PAID TO DATE-INCLUDING THIS ESTIMATE			4,796,569.00
12	DEDUCT:TOTAL EARNED TO DATE(LINE 10-COL 3)	5,329,521.00		
13	NET AMT OPEN ON CONTRACT	20,046,479.00		
14	NET CURRENT PAYMENT		960,931.00	
RESERVE COMPUTATION		CURRENT RESERVE WITHHELD	PREVIOUS RESERVE WITHHELD	TOTAL RESERVE WITHHELD
15	PERCENTAGE COMPUTATION 10% RESERVE	106,770.00	426,182.00	532,952.00
16	PERCENTAGE COMPUTATION 2% RESERVE	0.00	0.00	0.00
17	TOTAL RESERVE WITHHELD	106,770.00	426,182.00	532,952.00

LIQUIDATED DAMAGES COMPUTATION

- 18 TOTAL LIQUIDATED DAMAGES TO DATE
19 DEDUCT:AMOUNT PREVIOUSLY WITHHELD
20 CURRENT LIQUIDATED DAMAGES

Approx. % Contract Completed 21 %
Starting Date: March 1, 2007

DAYS:

Total contract time (Inc. Time Extension) 462 Days
Total Time Used 183 Days

VERIFIED BY:

PUBLIC BUILDING COMMISSION
RAY GIDEROF
OWNER REPRESENTATIVE

DATE

RECOMMENDED FOR APPROVAL:

MICHAEL J. GORSKI, LEKIS ASSOCIATES

DATE

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
Name of Contractor

By:

John Pridmore, Vice President
DATE: September 4, 2007

PUBLIC BUILDING COMMISSION

EXHIBIT B

STATE OF ILLINOIS
COUNTY OF DU PAGE

CONTRACTORS WAIVER OF LIEN FOR PARTIAL PAYMENT

TO ALL WHOM IT MAY CONCERN:

WHEREAS, THE GEORGE SOLLITT CONSTRUCTION CO./OAKLEY CONSTRUCTION JOINT VENTURE
an ILLINOIS corporation, has been employed by the PUBLIC BUILDING COMMISSION OF CHICAGO,
as Owner, under Contract No. 1333R, dated the
13th day of February, 2007 to

FURNISH GENERAL CONSTRUCTION

for (Designate Project and Location)
MILES DAVIS ACADEMY
6740 S. PAULINA ST. CHICAGO IL

NOW, THEREFORE, KNOW YE, that the undersigned, for and in consideration
of a partial payment of : NINE HUNDRED SIXTY THOUSAND NINE HUNDRED THIRTY
ONE AND NO/100ths----- \$960,931.00 ✓
one the adjusted contract price of Twenty Five Million Three Hundred Seventy Six Thousand
and No/100ths----- \$25,376,000.00 ✓
and other goods and valuable considerations, the receipt whereof is hereby acknowledged,
the undersigned does hereby waive and release any and all lien, or claim, or right of lien
under the Statutes of the State of Illinois relating to Mechanics' Liens, on account of labor or
materials, or both furnished by the undersigned to the extent of the part of the aforesaid
work for which partial payment is requested.

IN WITNESS WHEREOF, the undersigned has caused its corporate seal to be hereunto
affixed and these presents to be signed by its PROJECT CONTROLLER and attested by its
ASSISTANT SECRETARY 4th day of September, 2007
pursuant to authority given by the BOARD OF DIRECTORS of said Corporation.

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE

By _____

John Pridmore, Vice President

(SEAL)
ATTEST:

Nancy Planck, Assistant Secretary

Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy

Architect: Ilekis Associates

Contractor's Name : The George Sollitt Construction Co./Oakley Construction Joint Venture

and Address: 790 North Central Avenue, Wood Dale, IL 60191

Contract Number: 1333R

Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Vale	% of Total
1	GENERAL CONDITIONS	Sollitt/Oakley Joint Venture	1,734,551.00	6.84%
2	INSURANCE	Sollitt/Oakley Joint Venture	350,000.00	1.38%
3	PERFORMANCE BOND	Sollitt/Oakley Joint Venture	225,000.00	0.89%
4	LEED ADMINISTRATION	George Sollitt Construction	25,000.00	0.10%
5	MOBILIZATION	George Sollitt Construction	125,000.00	0.49%
6	SURVEY & LAYOUT	Sollitt/Oakley Joint Venture	71,000.00	0.28%
7	HAND EXCAVATION	Sollitt/Oakley Joint Venture	116,000.00	0.46%
8	TEMP. ENCLOSURES AND HEAT	George Sollitt Construction	175,000.00	0.69%
9	COMMISSION CONTINGENCY FUND	George Sollitt Construction	500,000.00	1.97%
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS	George Sollitt Construction	450,000.00	1.77%
11	ALLOWANCE 2:REMOVE&DISPOSE OF IN PLACE FOUND	George Sollitt Construction	30,000.00	0.12%
12	ALLOWANCE 3:ENVIRONMENTAL ALLOWANCE	George Sollitt Construction	75,000.00	0.30%
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	George Sollitt Construction	10,000.00	0.04%
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS	George Sollitt Construction	48,000.00	0.19%
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	George Sollitt Construction	24,000.00	0.09%
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW	George Sollitt Construction	24,000.00	0.09%
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	George Sollitt Construction	16,000.00	0.06%
18	MISC.EARTHWORK AND TOPSOIL	Earth, Inc.	455,685.00	1.80%
19	BITUMINOUS CONCRETE PAVING	TBD	63,000.00	0.25%
20	ORNAMENTAL FENCE WORK	TBD	88,500.00	0.35%
21	PIPE GUARDS	TBD	37,073.00	0.15%
22	SITE FURNISHINGS	TBD	17,090.00	0.07%
23	TREE GRATES	TBD	18,336.00	0.07%
24	LANDSCAPING	Atrium	190,600.00	0.75%
25	VEGETATIVE ROOF LANDSCAPING	Beary Landscaping	17,500.00	0.07%
26	ROOF PAVERS @ VEGITATION ROOF	MW Powell	34,400.00	0.14%
27	SITE CONCRETE	TBD	170,000.00	0.67%
28	CAST IN PLACE CONCRETE	Concrete By Wagner	920,000.00	3.63%
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE	Metropolitan Terrazzo	41,000.00	0.16%
30	UNIT MASONRY	Mastership Construction Co.	4,775,000.00	18.82%
31	STRUCTURAL STEEL	Carol Steel Corp.	2,515,000.00	9.91%
32	EXPANSION JOINT COVER ASSEMBLY	TBD	5,740.00	0.02%
33	ROUGH CARPENTRY	TBD	138,880.00	0.55%
34	CARPENTRY	TBD	202,962.00	0.80%
35	MODULAR CASEWORK & WOODWORK	Superior Cabinet Company	148,000.00	0.58%
36	INSTALL MODULAR CASEWORK	George Sollitt Construction	59,245.00	0.23%
37	BITUMINOUS DAMPROOFING & WATERPROOFING	TBD	63,522.00	0.25%
38	FOAMED-IN-PLACE INSULATION	Wilkin Insulation	16,000.00	0.06%
39	COMPOSITE METAL PANEL SYSTEM	Anthony Roofing, LTD	160,500.00	0.63%
40	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLASH	MW Powell	470,000.00	1.85%
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	MW Powell	35,600.00	0.14%
42	TRAFFIC COATINGS	TBD	19,282.00	0.08%
43	ROOF ACCESSORIES	TBD	2,460.00	0.01%
44	SPRAYED FIRE RESISTIVE MATERIALS	Wilkin Insulation	68,000.00	0.27%
45	THROUGH PENETRATION FIRESTOP SYSTEM	TBD	25,948.00	0.10%
46	JOINT SEALANTS	TBD	52,435.00	0.21%
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS	Precision Metals & Hardware	181,000.00	0.71%
48	ACCESS DOORS AND FRAMES	TBD	11,149.00	0.04%
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR	Anafnos Door Co.	6,000.00	0.02%
50	INTERIOR MESH WINDOW GUARDS	Underland Architectural Systems	5,700.00	0.02%
51	ALUMINUM WINDOW WALL, WINDOWS & GLAZING	Underland Architectural Systems	644,300.00	2.54%

Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy

Architect: Ilekis Associates

Contractor's Name : The George Sollitt Construction Co./Oakley Construction Joint Venture

and Address: 790 North Central Avenue, Wood Dale, IL 60191

Contract Number: 1333R

Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Value	% of Total
52	AUTOMATIC DOOR EQUIPMENT	Automatic Doors, Inc.	10,146.00	0.04%
53	CEMENT PLASTER	JP Phillips, Inc.	55,000.00	0.22%
54	GYP BD SYSTEMS/AIR BARRIER/BLD INSULATION	Era Valvidia Construction	298,000.00	1.17%
55	GFRG COLUMN COVERS	Millwork Direct	11,750.00	0.05%
56	TILE	TBD	46,000.00	0.18%
57	TERRAZZO	Metropolitan Terrazzo	700,000.00	2.76%
58	ACOUSTICAL CEILINGS AND WALL PANELS	Just Rite Acoustics	230,000.00	0.91%
59	WOOD GYMNASIUM FLOOR	Floors, Inc.	52,000.00	0.20%
60	RESILIENT TILE FLOORING & BASE	TBD	64,000.00	0.25%
61	CARPETING	TBD	32,000.00	0.13%
62	FINISH PAINTING & EPOXY FLOOR	Nikolas Painting Contractors	115,000.00	0.45%
63	VISUAL DISPLAY UNITS	Air Flow Architectural	29,555.00	0.12%
64	INSTALL VISUAL DISPLAY UNITS	GSCC	12,530.00	0.05%
65	TOILET COMPARTMENTS	Accurate Partitions	33,000.00	0.13%
66	LOUVERS	TBD	36,874.00	0.15%
67	FLAGPOLES	Carney & Co.	3,000.00	0.01%
68	METAL LETTERS	API Signs	1,700.00	0.01%
69	INTERIOR SIGNS, EXT SIGNS, EM SIGNS	API Signs	8,800.00	0.03%
70	METAL LOCKERS	Lyon Workspace	58,804.00	0.23%
71	FOLDING PANEL PARTITIONS	Builders United Sales	11,718.00	0.05%
72	TOILET ACCESSORIES	Prestige Distribution	23,800.00	0.09%
73	PROJECTION SCREENS	Carney & Co.	3,900.00	0.02%
74	WASTE COMPACTORS	Stepp Equipment	30,145.00	0.12%
75	FOOD SERVICE EQUIPMENT	Great Lakes West, LLC.	306,000.00	1.21%
76	GYMNASIUM EQUIPMENT	Haldeman-Homme, Inc.	33,000.00	0.13%
77	WINDOW TREATMENT AND BLINDS	Evergreen Specialties	14,750.00	0.06%
78	TELESCOPING STANDS	Northstar Equipment	9,570.00	0.04%
79	ENTRANCE FLOOR MATS	Carney & Co.	2,100.00	0.01%
80	HYDRAULIC ELEVATORS	Schindler Elevator Co.	91,000.00	0.36%
81	FIRE PROTECTION	Nelson Fire Protection	315,000.00	1.24%
82	PLUMBING	Thomas P. Adamson & Assoc.	890,400.00	3.51%
83	SITE STORM, SANITARY & WATER	Thomas P. Adamson & Assoc.	135,000.00	0.53%
84	H.V.A.C.	International Piping Systems	2,980,000.00	11.74%
85	ELECTRICAL	Public Electrical	3,073,000.00	12.11%
	TOTAL		25,376,000.00	100.00%

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

PAGES

TO OWNER:

SOLLITT/OAKLEY JOINT VENTURE
790 N. CENTRAL AVENUE
WOOD DALE, IL 60191

FROM CONTRACTOR:

GEORGE SOLLITT CONSTRUCTION CO.
790 N. CENTRAL AVENUE
WOOD DALE, IL 60191
CONTRACT FOR: GENERAL CONSTRUCTION

PROJECT:

MILES DAVIS ACADEMY

C07010

VIA ARCHITECT:

ILEKIS ASSOCIATES

205 W. WACKER DR., SUITE 730
CHICAGO, IL 60606

APPLICATION NO:

08/31/07

CONTRACT NO.:

1333R

PROJECT NO.:

CPS-18

CONTRACT DATE:

02/13/07

Distribution to:

☐ OWNER

☐ ARCHITECT

☐ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 20,300,800.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 20,300,800.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 2,512,806.00
5. RETAINAGE:
 - a. 10 % of Completed Work (Column D + E on G703) 251,281.00
 - b. % of Stored Material (Column F on G703) \$Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 251,281.00
6. TOTAL EARNED LESS RETAINAGE \$ 2,261,525.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) (Line 4 Less Line 5 Total) \$ 1,816,236.00
8. CURRENT PAYMENT DUE \$ 445,289.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) 18,039,275.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR

By:  Date: September 4, 2007

John Pridmore, Vice President

State of: Illinois County of: DuPage

Subscribed and sworn to before me this 4th day of September, 2007

Notary Public: 

My Commission expires: 05/14/09

OFFICIAL SEAL

KAREN WISKERCHEN

NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES: 05/14/09

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 445,289.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: ILEKIS ASSOCIATES

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

GEORGE SOLLITT CONSTRUCTION CO.
CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for the line items may apply.										APPLICATION: APPLICATION DATE: 08/01/07 PERIOD TO: 08/31/07 CONTRACT NO.: 1333R PROJECT NO.: CPS-18				
A	B	C	D	E	F	G	H	I	J					
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE					
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD										
1	General Conditions	\$ 1,304,898.00	\$ 434,832.00	\$ 87,127.00		\$ 521,959.00	40%	\$ 782,939.00	\$ 52,196.00					
2	Insurance	\$ 307,240.00	\$ 307,240.00	-		\$ 307,240.00	100%	-	\$ 30,724.00					
3	Performance Bond	\$ 195,812.00	\$ 195,812.00	-		\$ 195,812.00	100%	-	\$ 19,581.00					
4	Leed Administration	\$ 25,000.00	\$ 5,000.00	-		\$ 5,000.00	20%	\$ 20,000.00	\$ 500.00					
5	Mobilization	\$ 125,000.00	\$ 125,000.00	-		\$ 125,000.00	100%	-	\$ 12,500.00					
6	Survey & Layout	\$ 65,000.00	\$ 35,000.00	\$ 5,000.00		\$ 40,000.00	62%	\$ 25,000.00	\$ 4,000.00					
7	Hand Excavation	\$ 100,000.00	\$ 40,000.00	\$ 5,000.00		\$ 45,000.00	45%	\$ 55,000.00	\$ 4,500.00					
8	Temp. Enclosures & Heat	\$ 175,000.00	-	-		\$ -	0%	\$ 175,000.00	\$ -					
9	Install Modular Casework	\$ 59,245.00	\$ -	-		\$ -	0%	\$ 59,245.00	\$ -					
	Install Visual Display units	\$ 12,530.00	\$ -	-		\$ -	0%	\$ 12,530.00	\$ -					
10	Allowance 1	\$ 450,000.00	\$ 54,272.00	\$ 87,257.00		\$ 141,529.00	31%	\$ 308,471.00	\$ 14,153.00					
11	Allowance 2	\$ 30,000.00	\$ 1,890.00	-		\$ 1,890.00	6%	\$ 28,110.00	\$ 189.00					
12	Allowance 3	\$ 75,000.00	\$ -	-		\$ -	0%	\$ 75,000.00	\$ -					
13	Allowance 4	\$ 10,000.00	\$ 815.00	-		\$ 815.00	8%	\$ 9,185.00	\$ 82.00					
14	Allowance 5	\$ 48,000.00	\$ -	-		\$ -	0%	\$ 48,000.00	\$ -					
15	Allowance 6	\$ 24,000.00	\$ -	-		\$ -	0%	\$ 24,000.00	\$ -					
16	Allowance 7	\$ 24,000.00	\$ -	-		\$ -	0%	\$ 24,000.00	\$ -					
17	Allowance 8	\$ 16,000.00	\$ 1,304.00	-		\$ 1,304.00	8%	\$ 14,696.00	\$ 130.00					
18	Commission Contingency Fund	\$ 500,000.00	\$ -	-		\$ -	0%	\$ 500,000.00	\$ -					
19	Toilet Compartments - Accurate Partitions	\$ 33,000.00	\$ -	-		\$ -	0%	\$ 33,000.00	\$ -					
20	Plumbing, Site Storm, Sanitary Water-Adamson	\$ 1,025,400.00	\$ 348,000.00	\$ 49,000.00		\$ 397,000.00	39%	\$ 628,400.00	\$ 39,700.00					
	Visual Aid Units - Air Flow Architectural	\$ 29,555.00	\$ -	-		\$ -	0%	\$ 29,555.00	\$ -					
	Overhead Collingd Counter Doors-Anagnos Door Co.	\$ 6,000.00	\$ -	-		\$ -	0%	\$ 6,000.00	\$ -					
21	Composite Metal Panel Sys. - Anthony Roofing	\$ 160,500.00	\$ -	-		\$ -	0%	\$ 160,500.00	\$ -					
	Signs - API Sign Systems	\$ 10,500.00	\$ -	-		\$ -	0%	\$ 10,500.00	\$ -					
	Automatic Doors - Automatic Doors, Inc.	\$ 10,146.00	\$ -	-		\$ -	0%	\$ 10,146.00	\$ -					
	Vegetative Roof Landscaping-Bearly Landscaping	\$ 17,500.00	\$ -	-		\$ -	0%	\$ 17,500.00	\$ -					
	HVAC - BOC Heating & Air	\$ 1,315,000.00	\$ -	\$ 25,500.00		\$ 25,500.00	2%	\$ 1,289,500.00	\$ 2,550.00					
	Folding Panel Partitions - Builders United Sales	\$ 11,718.00	\$ -	-		\$ -	0%	\$ 11,718.00	\$ -					
	Flagpoles, Entrance Mats, Projection Screens - Carney & Co.	\$ 9,000.00	\$ -	-		\$ -	0%	\$ 9,000.00	\$ -					
22	Misc. Earthwork & Topsoil - Earth	\$ 455,885.00	\$ 255,400.00	\$ 36,000.00		\$ 291,400.00	64%	\$ 164,285.00	\$ 29,140.00					
	Drywall Systems & Rough Carpentry - Era Valvidia Contractors	\$ 399,000.00	\$ -	-		\$ -	0%	\$ 399,000.00	\$ -					
	Window Treatments - Evergreen Specialties	\$ 14,750.00	\$ -	-		\$ -	0%	\$ 14,750.00	\$ -					
23	Wood Gymnasium Floor - Floors, Inc.	\$ 52,000.00	\$ -	-		\$ -	0%	\$ 52,000.00	\$ -					

GEORGE SOLLITT CONSTRUCTION CO.
CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT

containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION DATE:

PERIOD TO:

CONTRACT NO.:

PROJECT NO.:

5

08/01/07

08/31/07

1333R

CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	% (G * C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Gymnasium Equipment - Haldeman-Homme, Inc.	\$ 33,000.00	\$ -	\$ -		\$ -	0%	\$ 33,000.00	\$ -
24	H.V. A. C. - International Piping Systems	\$ 1,665,000.00	\$ 19,000.00	\$ 18,000.00		\$ 37,000.00	2%	\$ 1,628,000.00	\$ 3,700.00
	Telecoping Stands - Irwin Telecopic Seat	\$ 5,870.00	\$ -	\$ -		\$ -	0%	\$ 5,870.00	\$ -
25	Cement Plaster - JP Phillips	\$ 55,000.00	\$ -	\$ -		\$ -	0%	\$ 55,000.00	\$ -
26	Acoustical Ceilings & Wall Panels - Just Rite Acousitcs	\$ 230,000.00	\$ -	\$ -		\$ -	0%	\$ 230,000.00	\$ -
	Metal Lockers - Lyon Workspace Products	\$ 58,804.00	\$ -	\$ -		\$ -	0%	\$ 58,804.00	\$ -
27	Unit Masonry - Mastership Construction	\$ 4,775,000.00	\$ 8,000.00	\$ 31,442.00		\$ 39,442.00	1%	\$ 4,735,558.00	\$ 3,944.00
28	Terrazzo-Metropolitan Terrazzo	\$ 741,000.00	\$ -	\$ -		\$ -	0%	\$ 741,000.00	\$ -
	GFRG Column Covers - Millwork Direct	\$ 11,750.00	\$ -	\$ -		\$ -	0%	\$ 11,750.00	\$ -
29	Modified Blumun, Membrane Roof - MW Powell	\$ 540,000.00	\$ -	\$ -		\$ -	0%	\$ 540,000.00	\$ -
30	Fire Protection - Nelson Fire Protection	\$ 315,000.00	\$ -	\$ 4,000.00		\$ 4,000.00	3%	\$ 311,000.00	\$ 400.00
31	Painting & Epoxy Floor-Nikolas Painting	\$ 115,000.00	\$ -	\$ -		\$ -	0%	\$ 115,000.00	\$ -
	Telescoping Stands Install - Northstar Equipment	\$ 3,700.00	\$ -	\$ -		\$ -	0%	\$ 3,700.00	\$ -
	Toilet Accessoris - Prestige Distribution	\$ 23,800.00	\$ -	\$ -		\$ -	0%	\$ 23,800.00	\$ -
32	Electrical - Public Electric	\$ 3,073,000.00	\$ 179,650.00	\$ 124,480.00		\$ 304,130.00	334%	\$ 2,768,870.00	\$ 30,413.00
33	Hydraulic Elevators - Schindler Elevator	\$ 91,000.00	\$ 6,825.00	\$ -		\$ 6,825.00	5%	\$ 84,175.00	\$ 683.00
	Waste Compactor - Stepp Equipment	\$ 30,145.00	\$ -	\$ -		\$ -		\$ 30,145.00	
34	Modular Caseworks & Woodwork - Superior Cabinet	\$ 148,000.00	\$ -	\$ 17,760.00		\$ 17,760.00	3%	\$ 130,240.00	\$ 1,776.00
35	Windows, Window Wall, Glazing - Underland Architectural System	\$ 650,000.00	\$ -	\$ -		\$ -	0%	\$ 650,000.00	\$ -
	Foamed in Place Insulat. & Sprayed Fire Restli. Mater-Wilkin Insul.	\$ 84,000.00	\$ -	\$ 4,200.00		\$ 4,200.00	5%	\$ 79,800.00	\$ 420.00
36	Subs to Be Let	\$ 555,252.00	\$ -	\$ -		\$ -	0%	\$ 555,252.00	\$ -
	GRAND TOTALS	\$ 20,300,800.00	\$ 2,018,040.00	\$ 494,766.00	\$ -	\$ 2,512,806.00	12%	\$ 17,787,994.00	\$ 251,281.00

[illegible]

1. All work associated with the above allowance quantity shall be approved by the Commissioner's Representative in writing prior to proceeding.
2. Environmental Allowance is for removal of unforeseen underground storage tanks and associated products, sludge and contaminated soil associated with the UST basin
3. Discovers Conditions means soil excavation and backfilling below depths provided in plans and specifications due to the presence of unsuitable soil materials as determined by the Commissioner's Representative

APPLICATION AND CERTIFICATE FOR PAYMENT

TO: GEORGE SOLLITT CONSTRUCTION CO. PROJECT: MILES DAVIS ACADEMY

790 NORTH CENTRAL AVENUE

WOOD DALE, ILLINOIS 80191

6740 SOUTH PAULINA

CHICAGO, ILLINOIS 60636

AIA DOCUMENT G702

PAGE 1 OF 2 PAGES

APPLICATION NO. THREE

PERIOD TO: 8/31/2007

PROJECT NOS.: C07010

() OWNER
() ARCHITECT
() CONTRACTOR

FROM CONTRACTOR: THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.

921 WEST VAN BUREN STREET, SUITE 110

CHICAGO, ILLINOIS 60607

VIA ARCHITECT:

O'DONNELL WICKLUND PIGOZZI & PETERSON, INC.

111 WEST WASHINGTON STREET

CHICAGO, ILLINOIS 60602

CONTRACT DATE: 27-Mar-07

CONTRACT FOR: PLUMBING

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificate for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1 ORIGINAL CONTRACT SUM \$1,025,400.00

2 Net change by Change Orders \$0.00

3 CONTRACT SUM TO DATE (Line 1 +2) \$1,025,400.00

4 TOTAL COMPLETED & STORED TO DATE \$397,000.00

(Column G on G703)

5 RETAINAGE

a. 10 % of Completed work \$39,700.00

(Column D & E on G703)

b. % of Stored Material

(Column F on G703)

Total Retainage (Line 5a+5b or

Total in Column 1 of G703)

6 TOTAL EARNED LESS RETAINAGE \$39,700.00

(Line 4 less line 5 Total)

7 LESS PREVIOUS CERTIFICATES FOR PAYMENT \$357,300.00

(Line 6 from prior Certificates)

8 CURRENT PAYMENT DUE \$313,200.00

9 BALANCE TO FINISH, INCLUDING RETAINAGE \$44,100.00

(Line 3 less Line 6)

CHANGE ORDER SUMMARY	
Change Orders approved in previous months by Owner	\$0.00
Total approved this month	\$0.00
TOTALS	\$0.00
NET CHANGES by Change Order	\$0.00

CONTRACTOR THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.

Sy.  DATE: 8/20/2007

State of: Illinois

County of: Cook

Subscribed and sworn to before me this 20TH day of AUGUST, 2007

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT


In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED

\$ all figures on this Application and on the Continuation sheet that are changed to (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation sheet that are changed to conform to the amount certified.)

ARCHITECT:

BY:



THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.

MILES DAVIS ACADEMY

DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

APPLICATION NUMBER: THREE
APPLICATION DATE: 08/20/07
PERIOD FROM: 08/01/07 TO: 08/31/07
PROJECT NO. C07010

Use Column 1 on Contracts where variable retainage for line items may apply.

ITEM NUMBER	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATION	WORK COMPLETED		TOTAL COMPLETED		BALANCE TO FINISH (C-G)	RETAINAGE
				THIS APPLICATION WORK IN PLACE	STORED MATERIALS (not in D or E)	AND STORED TO DATE (D+E+F)	% (G/G)		
1	SITE UTILITIES T. P. ADAMSON & ASSOC., - LABOR	\$80,000.00	\$72,000.00	\$8,000.00	\$0.00	\$80,000.00	100%	\$0.00	\$8,000.00
	S. G. SUPPLY CO - MATERIAL	\$80,000.00	\$54,000.00	\$6,000.00	\$0.00	\$60,000.00	100%	\$0.00	\$6,000.00
2	INTERIOR UNDERGROUND STORM AND SANITARY T. P. ADAMSON & ASSOC., - LABOR	\$147,000.00	\$147,000.00	\$0.00	\$0.00	\$147,000.00	100%	\$0.00	\$14,700.00
	S. G. SUPPLY CO - MATERIAL	\$75,000.00	\$75,000.00	\$0.00	\$0.00	\$75,000.00	100%	\$0.00	\$7,500.00
3	ABOVEGROUND WASTE, VENT & WATER PIPING T. P. ADAMSON & ASSOC., - LABOR	\$215,000.00	\$0.00	\$21,500.00	\$0.00	\$21,500.00	10%	\$193,500.00	\$2,150.00
	S. G. SUPPLY CO - MATERIAL	\$135,000.00	\$0.00	\$13,500.00	\$0.00	\$13,500.00	10%	\$121,500.00	\$1,350.00
4	PLUMBING FIXTURES & TRIM T. P. ADAMSON & ASSOC., - LABOR	\$94,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$94,400.00	\$0.00
	S. G. SUPPLY CO - MATERIAL	\$154,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$154,000.00	\$0.00
5	BOOSTER PUMP & HEATER EQUIPMENT	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$30,000.00	\$0.00
6	INSULATION	\$35,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$35,000.00	\$0.00
	TOTALS	\$1,025,400.00	\$348,000.00	\$49,000.00	\$0.00	\$397,000.00	39%	\$628,400.00	\$39,700.00

APPLICATION & CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

TO: GEORGE SOLLITT CONSTRUCTION
 FROM CONTRACTOR: B.O.C. HEATING & AIR CONDITIONING CO.
 CONTRACT FOR: HVAC WORK
 PROJECT: MILES DAVIS ACADEMY
 VIA ARCHITECT: DISTRIBUTION TO: OWNER ARCHITECT
 CONTRACT DATE: 5/22/2007 BOC JOB # 07-3470-000
 PERIOD TO: 8/31/2007 PROJECT NO. 1
 APPLICATION NO. 1

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the contract. Continuation sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM 1,315,000.00
 2. Net change by Change Orders 0.00
 3. CONTRACT SUM TO DATE (Line 1 + or - 2) 1,315,000.00
 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) 25,500.00
 5. RETAINAGE:
 a. $\frac{10}{100}$ % of Completed Work (Columns D + E on G703) 2,550.00
 b. $\frac{10}{100}$ % of Stored Material (Column F on G703) 0.00
 Total Retainage (Line 5a + 5b or Total in Column I of G703) 2,550.00
 6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) 22,950.00
 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) 0.00
 8. CURRENT PAYMENT DUE 22,950.00
 9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) 1,292,050.00

CHANGE ORDER SUMMARY	ADDITIONS	SUBTRACTIONS
Total changes approved in previous months by Owner	0.00	0.00
Total approved this month	0.00	0.00
TOTALS	0.00	0.00
NET CHANGES By Change Order	0.00	

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO. 1
PERIOD FROM: 6/1/2007
TO: 8/31/2007
PROJECT NO. 0
CONTRACT DATE: 5/22/2007
BOC JOB # 07-3470-000

DESCRIPTION OF WORK	B	C	D	E	F	G	H	I
SCHEDULED	VALUE	PREVIOUS APPLICATIONS	PLACE WORK IN	STORIED MATERIALS (not in D or E)	TOTAL WORK COMPLETED (D+E+F)	%	BALANCE TO FINISH (C-G)	RETAINAGE

Diffusers, Registers, & Grilles - MATERIAL	23,600.00	0.00	0.00	0.00	0.00	0.00	23,600.00	0.00
Fan Power & VAV Boxes - LABOR	35,620.00	0.00	0.00	0.00	0.00	0.00	35,620.00	0.00
Fan Power & VAV Boxes - MATERIAL	59,840.00	0.00	0.00	0.00	0.00	0.00	59,840.00	0.00
Exhaust Fans - LABOR	7,520.00	0.00	0.00	0.00	0.00	0.00	7,520.00	0.00
Exhaust Fans - MATERIAL	23,950.00	0.00	0.00	0.00	0.00	0.00	23,950.00	0.00
Intake & Relief Hoods - LABOR	6,710.00	0.00	0.00	0.00	0.00	0.00	6,710.00	0.00
Intake & Relief Hoods - MATERIAL	5,400.00	0.00	0.00	0.00	0.00	0.00	5,400.00	0.00
Return Air Fans - LABOR	1,460.00	0.00	0.00	0.00	0.00	0.00	1,460.00	0.00
Return Air Fans - MATERIAL	14,300.00	0.00	0.00	0.00	0.00	0.00	14,300.00	0.00
Breaching & Stacks - LABOR	2,920.00	0.00	0.00	0.00	0.00	0.00	2,920.00	0.00
Breaching & Stacks - MATERIAL	6,495.00	0.00	0.00	0.00	0.00	0.00	6,495.00	0.00
Ductwork 1st Floor A-H - MATERIAL	4,670.00	0.00	0.00	0.00	0.00	0.00	4,670.00	0.00
Ductwork 1st Floor A-H - LABOR	81,580.00	0.00	0.00	0.00	0.00	0.00	81,580.00	0.00
Ductwork 1st Floor I-P - MATERIAL	37,960.00	0.00	0.00	0.00	0.00	0.00	37,960.00	0.00
Ductwork 1st Floor I-P - LABOR	85,160.00	0.00	0.00	0.00	0.00	0.00	85,160.00	0.00
Ductwork 2nd Floor A-H - MATERIAL	30,510.00	0.00	0.00	0.00	0.00	0.00	30,510.00	0.00
Ductwork 2nd Floor A-H - LABOR	104,750.00	0.00	0.00	0.00	0.00	0.00	104,750.00	0.00
Ductwork 2nd Floor I-P - MATERIAL	48,690.00	0.00	0.00	0.00	0.00	0.00	48,690.00	0.00
Ductwork 2nd Floor I-P - LABOR	102,810.00	0.00	0.00	0.00	0.00	0.00	102,810.00	0.00
Ductwork 3rd Floor A-H - MATERIAL	46,060.00	0.00	0.00	0.00	0.00	0.00	46,060.00	0.00
Ductwork 3rd Floor A-H - LABOR	92,330.00	0.00	0.00	0.00	0.00	0.00	92,330.00	0.00
Ductwork 3rd Floor I-P - MATERIAL	36,500.00	0.00	0.00	0.00	0.00	0.00	36,500.00	0.00
Ductwork 3rd Floor I-P - LABOR	81,320.00	0.00	0.00	0.00	0.00	0.00	81,320.00	0.00
Ductwork Gym Area - MATERIAL	28,200.00	0.00	0.00	0.00	0.00	0.00	28,200.00	0.00
Ductwork Gym Area - LABOR	11,680.00	0.00	0.00	0.00	0.00	0.00	11,680.00	0.00
Ductwork Mech Rm. 236 - MATERIAL	82,665.00	0.00	0.00	0.00	0.00	0.00	82,665.00	0.00
Ductwork Mech Rm. 236 - LABOR	45,400.00	0.00	0.00	0.00	0.00	0.00	45,400.00	0.00
Ductwork Mech Rm. 308 - MATERIAL	31,600.00	0.00	0.00	0.00	0.00	0.00	31,600.00	0.00
Ductwork Mech Rm. 308 - LABOR	17,800.00	0.00	0.00	0.00	0.00	0.00	17,800.00	0.00
MACC Insulation 1st Floor A-H - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.00	2,680.00	0.00
MACC Insulation 1st Floor A-H - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.00	4,020.00	0.00
MACC Insulation 1st Floor I-P - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.00	2,680.00	0.00
MACC Insulation 1st Floor I-P - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.00	4,020.00	0.00
MACC Insulation 2nd Floor A-H - MATERIAL	4,020.00	0.00	0.00	0.00	0.00	0.00	4,020.00	0.00
MACC Insulation 2nd Floor A-H - LABOR	6,030.00	0.00	0.00	0.00	0.00	0.00	6,030.00	0.00
MACC Insulation 2nd Floor I-P - MATERIAL	4,020.00	0.00	0.00	0.00	0.00	0.00	4,020.00	0.00
MACC Insulation 2nd Floor I-P - LABOR	6,030.00	0.00	0.00	0.00	0.00	0.00	6,030.00	0.00
MACC Insulation 3rd Floor A-H - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.00	2,680.00	0.00
MACC Insulation 3rd Floor A-H - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.00	4,020.00	0.00
MACC Insulation 3rd Floor I-P - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.00	2,680.00	0.00
MACC Insulation 3rd Floor I-P - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.00	4,020.00	0.00
MACC Insulation Mech Rm. 236 - MATERIAL	5,360.00	0.00	0.00	0.00	0.00	0.00	5,360.00	0.00
MACC Insulation Mech Rm. 236 - LABOR	8,040.00	0.00	0.00	0.00	0.00	0.00	8,040.00	0.00
MACC Insulation Mech Rm. 308 - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.00	2,680.00	0.00
MACC Insulation Mech Rm. 308 - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.00	4,020.00	0.00
MEP Coordination: Shop Drawings	34,000.00	0.00	0.00	0.00	0.00	0.00	34,000.00	0.00
Pre & Functional Checkout/Startup	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
Air Balancing Work	14,100.00	0.00	0.00	0.00	0.00	0.00	14,100.00	0.00
TOTALS	1,315,000.00	0.00	25,500.00	0.00	25,500.00	0.00	1,289,500.00	2,550.00

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF PAGES

TO (OWNER):
George Sollitt Construction Co.
790 North Central Ave.
Wood Dale, IL 60191
FROM (CONTRACTOR):
EARTH INC.
810 ARLINGTON HTS. RD.
CONTRACT FOR:

PROJECT:
Miles Davis Academy
6740 S. Paulina Street
Chicago, IL 60636
VIA (ARCHITECT):

APPLICATION NO: 4
PERIOD TO: 8/31/2007
ARCHITECT'S
PROJECT NO: C07010
CONTRACT DATE: 5/3/2007

Distribution to:
___ OWNER
___ ARCHITECT
___ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY		
Change Orders approved in previous months by Owner		TOTAL \$0.00
Approved this Month		
Number	Date Approved	
TOTALS		\$0.00
Net change by Change Orders		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: EARTH, INC.

Application is made for Payment, as shown below, in connection with the Contract.

Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$455,000.00
2. Net change by Change Orders \$0.00
3. CONTRACT SUM TO DATE (Line 1 +/- 2) \$455,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$291,400.00
5. RETAINAGE:
 - a. % of Completed Work \$ (Column D + E on G703) \$29,140.00
 - b. % of Stored Material \$ (Column F on G703) \$262,260.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$229,860.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$32,400.00
8. CURRENT PAYMENT DUE \$192,740.00
9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less Line 6)

State of: Illinois County of: Dupage
Subscribed and sworn to before me this day of , 2007
Notary Public: _____
My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

By: _____ Date: _____
AMOUNT CERTIFIED \$32,400.00
(Attach explanation if amount certified differs from the amount applied for.)
ARCHITECT:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G703

PAGE OF

PAGE OF

DATA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER:

APPLICATION DATE: _____
PERIOD TO: _____

PERIOD TO:
ARCHITECT'S PROJECT NO:

[illegible]

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE ONE OF 5 PAGES

TO OWNER:

George Solitt Construction Company
780 North Central Avenue
Wood Dale, IL 60191

PROJECT:

Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

FROM CONTRACTOR:

INTERNATIONAL PIPING SYSTEMS, INC.
444 East State Parkway, Suite#123
Schaumburg, Illinois 60173-4538

CONTRACT FOR: HVAC & Controls

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.


1. ORIGINAL CONTRACT SUM \$ 1,665,000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1+2) \$ 1,665,000.00
4. TOTAL COMPLETED & STORED TO DATE \$ 37,000.00
5. RETAINAGE:
 - a. 10.0% of Completed Work (Column D + E on G703) 3,700.00
 - b. 0.0% of Stored Material (Column F on G703) 0.00
6. TOTAL EARNED LESS RETAINAGE \$ 3,700.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 less Line 5 Total) \$ 33,300.00
8. CURRENT PAYMENT DUE (Line 6 from prior Certificate) \$ 17,100.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 16,200.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner	0.00	0.00
Total approved this Month	0.00	0.00
Totals	0.00	0.00
NET CHANGES by Change Order		

(In the event of a conflict the exact pre printed language of AIA G702-1992 shall govern this document)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: INTERNATIONAL PIPING SYSTEMS, INC.


By:  Date: 8/17/07

Frederick S. Oyer, Vice President

State of: ILLINOIS

County of: COOK

Subscribed and sworn to before me this 17th day of August, 2007



Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for. Initial) all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: Ilekis Associates, Inc.

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance; payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

"OFFICIAL SEAL"

Theresa Terry

Notary Public, State of Illinois

My Commission Exp. 07/29/2009

PAGE 2 OF 5 PAGES

CONTINUATION SHEET
 AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3 (PENCIL DRAW)

APPLICATION DATE: 8/17/07

PERIOD TO: 8/31/07

PROJECT NO: C07005

IPS Job # 1391-P1391a03

PROJECT: Miles Davis Academy
 5730 S. Paulina St.
 Chicago, IL

IPS Job # 1391-F-1391803

A ITEM NO.	B DESCRIPTION OF WORK	C		D		E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (G-G)	I RETAINAGE RETAINAGE (IF VARIABLE) RATE)
		SCHEDULED VALUE	WORK COMPLETED	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD						
1	15010 General Provisions Mobilization - IPS GC's-Mechanical Piping - IPS Equipment	20,000.00 180,000.00 12,100.00 20,000.00		2,000.00 7,000.00		8,000.00 7,000.00			10,000.00 14,000.00 0.00	50.0% 7.8% 0.0%	1,000.00 1,400.00 0.00
2	15020 Shop/Drawings/Submittals Close out Documents	1,000.00		10,000.00		2,000.00			12,000.00 0.00	60.0% 0.0%	1,200.00 0.00
3	15074 Vibration Controls Furnish Materials Pump Bases Installation Labor	4,800.00 2,114.00 4,480.00							0.00 0.00 0.00	0.0% 0.0% 0.0%	0.00 0.00 0.00
4	15076 Mechanical Identification Mechanical Identification - Piping	4,550.00							0.00	0.0%	0.00
5	15083 HVAC Piping Insulation 1st Floor Materials 1st Floor Labor 2nd Floor Materials 2nd Floor Labor 3rd Floor Materials 3rd Floor Labor Equipment Room Materials Equipment Room Labor	9,600.00 14,400.00 7,200.00 10,800.00 6,400.00 9,600.00 2,000.00 4,000.00							0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00	0.0% 0.0% 0.0% 0.0% 0.0% 0.0% 0.0% 0.0%	0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00
6	15110 Valves Furnish Materials Installation Labor	31,689.00 30,400.00							0.00 0.00	0.0% 0.0%	0.00 0.00
7	15127 Meters and Gauges Furnish Materials Installation Labor	3,400.00 2,400.00							0.00 0.00	0.0% 0.0%	0.00 0.00
8	15184 Hydraulic Piping 1st Floor Materials 1st Floor Labor 2nd Floor Materials	19,140.00 87,510.00 23,900.00				500.00 500.00 0.00			500.00 500.00 0.00	2.6% 0.6% 0.0%	50.00 50.00 0.00
TOTAL OR SUB TOTAL		510,683.00	19,000.00	18,000.00	0.00	37,000.00	473,683.00	7.2%	3,700.00	3,700.00	0.7%

7703-1992

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

P1391A03PencilXs-1

PAGE 3 OF 5 PAGES

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3 (PENCIL DRAW)

APPLICATION DATE: 8/17/07

PERIOD TO: 8/31/07

PROJECT NO: C07005

JPS Job # 1391-P1391a03

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

IPS Job # 1391-P-1391803

A ITEM NO.	B DESCRIPTION OF WORK	C		D		E		F MATERIALS PRESENTLY STORED (NOT IN D ORE)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE RETAINAGE (IF VARIABLE) RATE)
		SCHEDULED VALUE	WORK COMPLETED	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD						
8	15181 Hydronic Piping - Continued 2nd Floor Labor 3rd Floor Materials 3rd Floor Labor Equipment Room Materials Equipment Room Labor	96,000.00 26,100.00 99,600.00 30,971.00 79,000.00						0.00 0.00 0.00 0.00 0.00	96,000.00 26,100.00 99,600.00 30,971.00 79,000.00	0.00 0.00 0.00 0.00 0.00	
9	15181 Hydronic Specialties Furnish Materials Furnish Glycol Installation Labor	15,383.00 18,000.00 10,720.00						0.00 0.00 0.00	15,383.00 18,000.00 10,720.00	0.00 0.00 0.00	
10	15163 Refrigerant Piping Furnish Materials Installation Labor	1,800.00 4,200.00						0.00 0.00	1,800.00 4,200.00	0.00 0.00	
11	15185 Hydronic Pumps Furnish Materials Installation Labor	9,802.00 8,320.00						0.00 0.00	9,802.00 8,320.00	0.00 0.00	
12	15139 HVAC Water Treatment Furnish Materials Installation Labor	4,000.00 1,920.00						0.00 0.00	4,000.00 1,920.00	0.00 0.00	
13	15195 Natural Gas Piping Above Ground Piping - Materials Above Ground Piping - Labor	5,400.00 25,600.00						0.00 0.00	5,400.00 25,600.00	0.00 0.00	
14	15513 Condensing Boilers Furnish Materials Installation Labor	67,000.00 8,400.00						0.00 0.00	67,000.00 8,400.00	0.00 0.00	
15	15626 Air Cooled Water Chillers Furnish Materials Installation Labor	132,500.00 4,440.00						0.00 0.00	132,500.00 4,440.00	0.00 0.00	
16	15725 Modular Indoor Air Handling Units Furnish Materials Installation Labor	112,000.00 9,600.00						0.00 0.00	112,000.00 9,600.00	0.00 0.00	
TOTAL OR SUB TOTAL		1,279,639.00	19,000.00	18,000.00	0.00	37,000.00	2.9%	1,242,639.00	3,700.00	G703-1992	

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

PAGE 4 OF 5 PAGES

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3 (PENCIL DRAW)

APPLICATION DATE: 8/17/07

PERIOD TO: 8/31/07

PROJECT NO: G07005

IPS Job # 1391-P1391A03

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

IPS JOB # 1391-P-1891803											
A ITEM NO.	B DESCRIPTION OF WORK	C		D		E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE RETAINAGE (IF VARIABLE) RATE)
		SCHEDULED VALUE	WORK COMPLETED	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD						
17	Computer Room AC Unit Furnish Materials Installation Labor	7,400.00 3,200.00							0.00 0.00	7,400.00 3,200.00	0.00 0.00
18	Fin-Tube Radiation Furnish Materials Installation Labor	10,275.00 10,240.00							0.00 0.00	10,275.00 10,240.00	0.00 0.00
19	Cabinet Unit Heaters Furnish Materials Installation Labor	9,550.00 6,240.00							0.00 0.00	9,550.00 6,240.00	0.00 0.00
20	Propeller Unit Heaters Furnish Materials Installation Labor	3,175.00 2,880.00							0.00 0.00	3,175.00 2,880.00	0.00 0.00
21	Radiant Heating Panels Furnish Materials Building Automation System (BAS)	7,000.00 91,000.00							0.00 0.00	7,000.00 91,000.00	0.00 0.00
22	DDC Components										
23	BAS basic Materials, Interface Devices Valves & Dampers Electrical Installation Start-Up & Check Out	39,500.00 143,000.00 10,000.00							0.00 0.00 0.00	39,500.00 143,000.00 10,000.00	0.00 0.00 0.00
24	BAS Operator Interfaces Control System Servers	9,000.00							0.00	9,000.00	0.00
25	BAS System Commissioning Commission Control System	10,000.00							0.00	10,000.00	0.00
26	Variable Frequency Controllers Furnish Materials	3,701.00							0.00	3,701.00	0.00
27	Testing, Adjusting & Balancing Water Side	6,200.00							0.00	6,200.00	0.00
28	Mechanical Systems Commissioning Commission Equipment	3,000.00							0.00	3,000.00	0.00
TOTAL OR SUB TOTAL		1,555,000.00	19,000.00	19,000.00	18,000.00	0.00	37,000.00	1,516,000.00	2.2%	3,700.00	G703-1992

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

PAGE 5 OF 5 PAGES

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

APPLICATION NO: 3 (PENCIL DRAW)

APPLICATION DATE: 8/17/87

PERIOD TO: 8/31/87

PROJECT NO: C07006

JFS Job # 1391-P1391A03

containing Contractor's signed Certification is attached.
in tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

PS Job # 1391-PT1391A03											
A ITEM NO.	B DESCRIPTION OF WORK	C		D		E		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE RETAINAGE (IF VARIABLE) RATE)
		SCHEDULED VALUE	WORK COMPLETED	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD						
29	15397 Mechanical Testing Test Equipment	4,000.00							0.00	4,000.00	0.00
30	15398 PC-80 Prefunctional Checklists Complete Checklists	3,000.00							0.00	3,000.00	0.00
31	15399 Functional Test Perform Tests	3,000.00							0.00	3,000.00	0.00
1											
2											
3											
4											
5											
6											
7											
8											
9											
10											
11											
12											
13											
14											
15											
16											
17											
18											
19											
20											
21											
22											
23											
24											
25											
TOTAL OR SUB TOTAL		1,665,000.00	19,000.00	18,000.00	0.00	37,000.00	2.2%	1,628,000.00	3,700.00	G703-1992	

(In the event of a conflict the exact pre-printed language of AIA G703-1992 shall govern this document)

P1391A03Pencil.xls-4

Page 1

PAYMENT APPLICATION

TO: The George Sollitt Construction Co. 790 North Central Ave. Wood Dale, IL 60191 Attn: Accounts Payable	PROJECT NAME AND LOCATION: Miles Davis Academy New Miles Davis Academy 6740 S. Paulina St. Chicago, Illinois	APPLICATION # PERIOD THRU: 08/30/2007 PROJECT #s: C07010 DATE OF CONTRACT: 05/21/2007	Distribution to: ☐ OWNER ☐ ARCHITECT ☐ CONTRACTOR
FROM: Mastership Construction Company, Inc. 1815 Industrial Dr. Libertyville, Illinois 60048	ARCHITECT: Ilekis Associates 205 W. Wacker Dr. Chicago, IL		
FOR: Masonry Work			

CONTRACTOR'S SUMMARY OF WORK

Application is made for payment as shown below. Continuation Page is attached.

1. CONTRACT AMOUNT	\$4,775,000.00
2. SUM OF ALL CHANGE ORDERS	\$0.00
3. CURRENT CONTRACT AMOUNT (Line 1 +/- 2)	\$4,775,000.00
4. TOTAL COMPLETED AND STORED (Column G on Continuation Page)	\$39,442.00

5. RETAINAGE:	\$3,944.20
a. 10.00% of Completed Work (Columns D + E on Continuation Page)	
b. 10.00% of Material Stored (Column F on Continuation Page)	\$0.00

Total Retainage (Line 5a + 5b or Column I on Continuation Page)	\$3,944.20
---	------------

6. TOTAL COMPLETED AND STORED LESS RETAINAGE (Line 4 minus Line 5 Total)	\$35,497.80
--	-------------

7. LESS PREVIOUS PAYMENT APPLICATIONS	\$7,200.00
---------------------------------------	------------

8. PAYMENT DUE	\$28,297.80
----------------	-------------

9. BALANCE TO COMPLETION (Line 3 minus Line 6)	\$4,739,502.20
--	----------------

SUMMARY OF CHANGE ORDERS	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES	\$0.00	

Contractor's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Contractor under the Contract have been used to pay Contractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Contractor is legally entitled to this payment.

CONTRACTOR: Mastership Construction Company, Inc.

By: Tom Jodkowski - Project Manager Date: 08/21/2007

State of: Illinois

County of: Cook

Subscribed and sworn to before me this 21st day of August 2007

Notary Public: Zbigniew Herbut

My Commission Expires: 06/08/2009

ARCHITECT'S CERTIFICATION

Architect's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

CERTIFIED AMOUNT:

(If the certified amount is different from the payment due, you should attach an explanation. Initial all the figures that are changed to match the certified amount.)

ARCHITECT:

By: Date:

Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Contractor, and is without prejudice to any rights of Owner or Contractor under the Contract Documents or otherwise.

PAYMENT APPLICATION

Quantum Software Solutions, Inc. Document

CONTINUATION PAGE

Page 2 of 3

PROJECT: Miles Davis Academy
New Miles Davis Academy

APPLICATION #: 2
DATE OF APPLICATION: 08/21/2007
PERIOD THRU: 08/30/2007
PROJECT #s: C07010

Payment Application containing Contractor's signature is attached.

A ITEM #	B WORK DESCRIPTION	C SCHEDULED AMOUNT	D COMPLETED WORK		F STORED MATERIALS (NOT IN D OR E)	G TOTAL COMPLETED AND STORED (D + E + F)	H BALANCE TO COMPLETION (C-G)	I RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD				
1.	Sub. & App. Unit Masonry Access.	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	\$0.00	\$50.00
2.	Sub. & App. Mortar & Grout	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	\$0.00	\$50.00
3.	Sub. & App. Ground Face CMU	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	\$0.00	\$50.00
4.	Sub. & App. Regular CMU	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	\$0.00	\$50.00
5.	Sub. & App. SGFT	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	\$0.00	\$50.00
6.	Sub. & App. Cast Stone	\$3,000.00	\$2,500.00	\$500.00	\$0.00	\$3,000.00	\$0.00	\$300.00
7.	Sub. & App. Rebar shop drawings	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$2,500.00	\$0.00	\$250.00
8.	Sub. & App. Face Brick	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	\$0.00	\$50.00
9.	Masonry mock-up	\$4,500.00	\$0.00	\$4,500.00	\$0.00	\$4,500.00	\$0.00	\$450.00
10.	Fab. & Del. Unit Masonry Access.	\$209,300.00	\$0.00	\$6,279.00	\$0.00	\$6,279.00	\$203,021.00	\$627.90
11.	Fab. & Del. Cast Stone	\$184,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$184,000.00	\$0.00
12.	Fab. & Del. Face Brick	\$195,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$195,500.00	\$0.00
13.	Fab. & Del. Regular CMU	\$270,300.00	\$0.00	\$8,109.00	\$0.00	\$8,109.00	\$262,191.00	\$810.90
14.	Fab. & Del. Mortar & Grout	\$209,700.00	\$0.00	\$6,291.00	\$0.00	\$6,291.00	\$203,409.00	\$629.10
15.	Fab. & Del. Ground Face CMU	\$741,200.00	\$0.00	\$0.00	\$0.00	\$0.00	\$741,200.00	\$0.00
16.	Fab. & Del. SGFT	\$396,750.00	\$0.00	\$0.00	\$0.00	\$0.00	\$396,750.00	\$0.00
17.	Mobilization	\$4,500.00	\$0.00	\$2,250.00	\$0.00	\$2,250.00	\$2,250.00	\$225.00
18.	AREA "A" - EXTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
19.	Level 1 - Erect Exterior CMU	\$117,100.00	\$0.00	\$3,513.00	\$0.00	\$3,513.00	\$113,587.00	\$351.30
20.	Level 1 - Install Face Brick & Stone	\$87,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$87,500.00	\$0.00
21.	Level 2 - Erect Exterior CMU	\$116,200.00	\$0.00	\$0.00	\$0.00	\$0.00	\$116,200.00	\$0.00
22.	Level 2 - Install Face Brick & Stone	\$86,900.00	\$0.00	\$0.00	\$0.00	\$0.00	\$86,900.00	\$0.00
23.	Level 3 - Erect Exterior CMU	\$117,100.00	\$0.00	\$0.00	\$0.00	\$0.00	\$117,100.00	\$0.00
24.	Level 3 - Install Face Brick & Stone	\$85,200.00	\$0.00	\$0.00	\$0.00	\$0.00	\$85,200.00	\$0.00
25.	Install Cast Stone Columns	\$36,800.00	\$0.00	\$0.00	\$0.00	\$0.00	\$36,800.00	\$0.00
26.	AREA "B" - EXTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
27.	Level 1 - Erect Exterior CMU	\$109,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$109,500.00	\$0.00
28.	Level 1 - Install Face Brick & Stone	\$84,800.00	\$0.00	\$0.00	\$0.00	\$0.00	\$84,800.00	\$0.00
29.	Level 2 - Erect Exterior CMU	\$108,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$108,000.00	\$0.00
	SUB-TOTALS	\$3,153,350.00	\$5,000.00	\$31,442.00	\$0.00	\$39,442.00	\$3,113,908.00	\$3,944.20

Quantum Software Solutions, Inc. Document

CONTINUATION PAGE

CONTINUATION PAGE

PROJECT: Miles Davis Academy
 APPLICATION #: 2
 DATE OF APPLICATION: 08/21/2007
 PERIOD THRU: 08/30/2007
 PROJECT #s: C07010

Payment Application containing Contractor's signature is attached.

A	B	C	D	E	F	G	H	I	
ITEM #	WORK DESCRIPTION	SCHEDULED AMOUNT	COMPLETED WORK		STORED MATERIALS (NOT IN D OR E)	TOTAL COMPLETED AND STORED (D + E + F)	% COMP. (G / C)	BALANCE TO COMPLETION (C-G)	RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD					
30.	Level 2 -Install Face Brick & Stone	\$85,200.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$85,200.00	\$0.00
31.	Level 3 -Erect Exterior CMU	\$110,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$110,400.00	\$0.00
32.	Level 3 -Install Face Brick & Stone	\$73,300.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$73,300.00	\$0.00
33.	Masonry Sign	\$7,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,400.00	\$0.00
34.	Trash Enclosure	\$17,900.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$17,900.00	\$0.00
35.	AREA "A" -INTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$0.00	\$0.00
36.	1st. Floor Interior walls	\$217,350.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$217,350.00	\$0.00
37.	2nd. Floor Interior walls	\$175,900.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$175,900.00	\$0.00
38.	3rd. Floor Interior walls	\$128,800.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$128,800.00	\$0.00
39.	SGFT Partitions	\$90,700.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$90,700.00	\$0.00
40.	AREA "B" -INTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$0.00	\$0.00
41.	1st. Floor Interior walls	\$259,800.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$259,800.00	\$0.00
42.	2nd. Floor Interior walls	\$167,900.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$167,900.00	\$0.00
43.	3rd. Floor Interior walls	\$172,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$172,500.00	\$0.00
44.	SGFT Partitions	\$132,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$132,000.00	\$0.00
45.	Close out Documents	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,500.00	\$0.00
TOTALS		\$4,775,000.00	\$8,000.00	\$31,442.00	\$0.00	\$39,442.00	1%	\$4,735,558.00	\$3,944.20

Quantum Software Solutions, Inc. Document

CONTINUATION PAGE

APPLICATION AND CERTIFICATE FOR PAYMENT

Owner: PUBLIC BUILDING COMMISSION OF CHICAGO
PROJECT: MILES DAVIS ACADEMY
6740 S. PAULINA STREET
CHICAGO, IL
GSCC PROJ. # CU7010

FROM : NELSON FIRE PROTECTION
11028 RALEIGH COURT
ROCKFORD, IL 61115

CONST. MGR.: GEORGE SOLLITT CONSTRUCTION CO.
790 NORTH CENTRAL AVE.
WOOD DALE, IL 60191

TYPE OF WORK: Fire Sprinklers

APPLICATION NO : ONE
APPLICATION DATE: 08/14/07
PERIOD FROM : 08/01/07
PERIOD TO : 08/31/07

SUBCONTRACTORS APPLICATION FOR PAYMENT

THE PRESENT STATUS OF THIS CONTRACT IS AS FOLLOWS:

ORIGINAL CONTRACT SUM.....	315,000.00
NET CHANGE BY CHANGE ORDERS.....	0.00
CONTRACT SUM TO DATE.....	315,000.00
TOTAL COMPLETED TO DATE.....	4,000.00
RETAINAGE 10%.....	400.00
TOTAL EARNED LESS RETAINAGE.....	3,600.00
LESS PREVIOUS REQUESTS.....	0.00
CURRENT PAYMENT DUE.....	3,600.00
BALANCE TO COMPLETE.....	311,400.00

Previous Change Orders	Additions	Deductions
	0.00	0.00
Number	Date	
1		
2		
3		
4		
TOTALS		0.00
NET CHANGE BY CHANGE ORDERS		0.00

The undersigned contractor certifies that to the best of his knowledge information and belief the work covered by this application for payment has been completed in accordance with the contract documents, that all amounts have been paid by him for work for which previous certificates for payment were issued and payments received from the owner, and that current payment shown herein is now due.

CONTRACTOR: NELSON FIRE PROTECTION CO.

BY: DATE: AUGUST 14, 2007

STATE OF: Illinois COUNTY OF: Winnebago
SUBSCRIBED AND SWORN TO BEFORE ME THIS
THIS 14TH DAY OF AUGUST, 2007

NOTARY PUBLIC:
MY COMMISSION EXPIRES:

ARCHITECT'S CERTIFICATE FOR PAYMENT
In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the owner that to the best of the Architect's knowledge, information and belief of the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$
ARCHITECT:
DATE:

CONTINUATION SHEET

AIA DOCUMENT G703

Pages 2 of 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

NELSON FIRE PROTECTION - MILES DAVIS ACADEMY

Contractor's signed certification attached.

APPLICATION NO: ONE

In tabulations below, amounts are stated to nearest dollar.

08/14/07

Use Column I on Contracts where variable retainage for line items may apply.

PERIOD TO:

08/31/07

ARCHT. PROJ. NO.:

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATIONS	THIS APPLICATION	TOTAL COMPLETED TO DATE	%	BALANCE TO FINISH	RETAINAGE
1	PIPE	34,000.00	0.00	0.00	0.00	0%	34,000.00	0.00
2	VALVES & FITTINGS	61,000.00	0.00	0.00	0.00	0%	61,000.00	0.00
3	SPRINKLERS	8,000.00	0.00	0.00	0.00	0%	8,000.00	0.00
4	ENGINEERING LABOR	16,000.00	0.00	3,000.00	3,000.00	19%	13,000.00	300.00
5	LABOR	129,850.00	0.00	0.00	0.00	0%	129,850.00	0.00
6	OVERHEAD & PROFIT	66,150.00	0.00	1,000.00	1,000.00	2%	65,150.00	100.00

TOTALS		315,000.00	0.00	4,000.00	4,000.00	1%	311,000.00	400.00
--------	--	------------	------	----------	----------	----	------------	--------

APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G702/CMA

TO OWNER		PROJECT	APPLICATION NO.:	4	Distribution to:
Public Building Commission of Chicago		Miles Davis Academy	PERIOD TO:	08/30/07	OWNER
		6740 S. Paulina St	PROJECT NO:	C07010	CONSTRUCTION
		Chicago, IL			MANAGER
			CONTRACT DATE:	2/6/07	ARCHITECT
					CONTRACTOR

VIA CONSTRUCTION MANAGER: George Sollitt Construction Company

VIA ARCHITECT: Ilekis Associates

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 3,073,000.00
2. NET CHARGE BY CHANGE ORDERS	\$ -
3. CONTRACT SUM TO DATE (Line 1+2)	\$ 3,073,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G702)	\$ 304,130.00

5. RETAINAGE:		By: _____	Date: _____
a % of Completed Work (Column D + E on G703)	\$ 30,413.00	State of Illinois	County of Cook
b % of Stored Material (Column F on G703)	\$ -	Subscribed and sworn to me this _____ day of _____	

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$ 30,413.00
	\$ 273,717.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 161,685.00
8. CURRENT PAYMENT DUE	\$ 112,032.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 2,799,283.00

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified)

CONSTRUCTION MANAGER:

By: _____ Date: _____

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Insurance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved		
In previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

SUBCONTRACT

APPLICATION FOR PAYMENT-CONTINUATION SHEET

2 OF 3 PAGES

Subcontractor: Public Electric Construction Company				Project: Miles Davis Academy		Application Number: 4		
Subcontract Number: C07010				Project Number: C07010		Period From: 8/1/2007		
Subcontract For: Electrical				Project Location: 6740 S. Paulina St		To: 8/30/2007		
ITEM NO.	DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D+E)	G TOTAL COMP & STR TO DATE (D+E+F)	H BALANCE to FINISH (C-G)	I RETENTION 10%
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD				
1	Overhead & Profit	\$ 225,000.00	\$11,250.00	\$ 6,750.00		\$ 18,000.00	\$ 207,000.00	\$ 1,800.00
2	INSURANCE	\$ 55,000.00	\$27,500.00	-		\$ 27,500.00	\$ 27,500.00	\$ 2,750.00
3	Lighting Fixtures	\$ 140,000.00		-		-	\$ 140,000.00	\$ -
4	LABOR FOR ABOVE	\$ 130,000.00		-		-	\$ 130,000.00	\$ -
5	LAMPS & WHIPS	\$ 12,000.00		-		-	\$ 12,000.00	\$ -
6	LABOR FOR ABOVE	\$ 12,000.00		-		-	\$ 12,000.00	\$ -
7	SWGEAR & PANELS	\$ 142,000.00		-		-	\$ 142,000.00	\$ -
8	LABOR FOR ABOVE	\$ 110,000.00		-		-	\$ 110,000.00	\$ -
9	SOUND/CLOCK DATA SYST	\$ 430,000.00		-		-	\$ 398,600.00	\$ 3,140.00
10	ROUGH-IN FOR ABOVE	\$ 80,000.00	\$1,600.00	31,400.00		\$ 31,400.00	\$ 72,000.00	\$ 800.00
11	Devices, Fl. Boxes	\$ 40,000.00		6,400.00		\$ 8,000.00	\$ 40,000.00	\$ -
13	LABOR FOR ABOVE	\$ 40,000.00		-		-	\$ 40,000.00	\$ -
14	CONDUIT & RACEWAYS	\$ 180,000.00	\$45,000.00	23,400.00		\$ 68,400.00	\$ 111,600.00	\$ 6,840.00
15	LABOR FOR ABOVE	\$ 300,000.00	\$45,000.00	30,000.00		\$ 75,000.00	\$ 225,000.00	\$ 7,500.00
16	FITTINGS & SUPPORTS	\$ 70,000.00	\$7,000.00	1,400.00		\$ 8,400.00	\$ 61,600.00	\$ 840.00
17	LABOR FOR ABOVE	\$ 70,000.00	\$3,500.00	1,400.00		\$ 4,900.00	\$ 65,100.00	\$ 490.00
18	WIRE & CABLE	\$ 160,000.00		-		-	\$ 160,000.00	\$ -
19	LABOR FOR ABOVE	\$ 120,000.00		-		-	\$ 120,000.00	\$ -
20	EXCAVATION & BACKFILL	\$ 50,000.00	\$10,000.00	5,000.00		\$ 15,000.00	\$ 35,000.00	\$ 1,500.00
21	LABOR FOR ABOVE	\$ 50,000.00	\$7,500.00	5,000.00		\$ 12,500.00	\$ 37,500.00	\$ 1,250.00
22	FIRE ALARM INSTALLED	\$ 90,000.00		5,000.00		\$ 5,000.00	\$ 85,000.00	\$ 500.00
23	ROUGH-IN FOR ABOVE	\$ 50,000.00	\$1,000.00	1,000.00		\$ 2,000.00	\$ 48,000.00	\$ 200.00
24	BOXES & RINGS	\$ 55,000.00	\$1,100.00	1,650.00		\$ 2,750.00	\$ 52,250.00	\$ 275.00
25	LABOR FOR ABOVE	\$ 70,000.00		1,400.00		\$ 1,400.00	\$ 68,600.00	\$ 140.00
26	CONCRETE WORK	\$ 30,000.00	\$1,500.00	-		\$ 1,500.00	\$ 28,500.00	\$ 150.00
	LABOR FOR ABOVE	\$ 30,000.00	\$1,500.00	-		\$ 1,500.00	\$ 28,500.00	\$ 150.00
		\$ 2,741,000.00	\$ 163,450.00	\$ 119,800.00	\$ -	\$ 283,250.00	\$ 2,457,750.00	\$ 28,325.00

\$ 0.073023

SUBCONTRACT

APPLICATION FOR PAYMENT-CONTINUATION SHEET

3 OF 3 PAGES

Subcontractor: Public Electric Construction Company Project: Miles Davis Academy Application Number: 4

Subcontract Number: C07010 Project Number: C07010 Period From: 8/1/2007
Subcontract For: Electrical Project Location: 6740 S. Paulina St To: 8/30/2007

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN DATE)	TOTAL COMP & STR TO DATE (D+E+F)	% (G/C) BALANCE TO FINISH (C-G)	RETENTION 10%
27	NEW BUILDING							
28	EQUIPMENT CONNECTIONS	\$ 50,000.00					0%	\$ 50,000.00
29	LABOR FOR ABOVE	\$ 55,000.00					0%	\$ 55,000.00
30	EMERGENCY GENERATOR	\$ 66,000.00					0%	\$ 66,000.00
31	LABOR FOR ABOVE	\$ 40,000.00					0%	\$ 40,000.00
32	HEAT TRACE	\$ 3,500.00					0%	\$ 3,500.00
23	LABOR FOR ABOVE	\$ 3,500.00					0%	\$ 3,500.00
24	TEMPORARY POWER	\$ 30,000.00	\$12,000.00	3,000.00		15,000.00	50%	\$ 15,000.00
25	MISC MATERIALS	\$ 42,000.00	\$2,100.00	840.00		2,940.00	7%	\$ 39,060.00
26	MISC LABOR	\$ 42,000.00	\$2,100.00	840.00		2,940.00	7%	\$ 39,060.00
27								
28								
29								
30								
31								
32								
33								
34								
35								
36								
37								
38								
39								
40								
41								
42								
43								
44								
		3,073,000.00	179,650.00	124,480.00	-	304,130.00	10%	2,768,870.00
								30,413.00

INVOICE

50208

Interstate Electronics Company

600 Joliet Road • Willowbrook, IL 60527
(630) 789-8700 fax (630) 789-8712



Customer Public Electric Construction Co.		Cust No	
415 Harvester Court		Your Order No PO#8521	
Address Wheeling, IL 60090		Terms Net 30	
City		Project No 102827	
State		Project Name	
Zip Code		Material Order No	
Shipped To Miles Davis School		Service Order No	
Address 6730 S. Paulina		Work Order No	
City Chicago		State IL	
Zip Code		Amount	

Base Contract \$520,000.00

Payment Request #1

Intercom and Synchronized Clock System
Voice and Data System
Video Distribution System
Alphane Color Video Door Entry System
Closed Circuit Television Security System
Intrusion Detection System
Fire Alarm System
Rescue Assistance System
Card Reader System

The above systems 7% complete.

Amount Due

\$36,400.00

APPLICATION AND CERTIFICATE FOR PAYMENT

TO: The George Sollitt Construction Co.
790 North Central Ave.
Wood Dale, IL 60191
CONTRACTOR: Superior Cabinet Company
CONTRACT FOR: Cabinets and Tops

PROJECT: Miles Davis Academy
6740 S. Paulina St.
Chicago, IL 60636
VIA (ARCHITECT):

APPLICATION NO: 01
PERIOD FROM: 3/23/2007
PERIOD TO: 8/31/2007
ARCHITECTS:
PROJECT NO: C07010-1080
CONTRACT DATE: 3/23/2007

PAGE ONE OF TWO PAGES
Distribution to:

OWNER
ARCHITECT
CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Orders approved in		\$	
Previous months by Owner		TOTAL	
Approved this Month			
Number	Date Approved		

TOTALS: \$

Net Change by Change Orders
The undersigned Contractor certifies that to the best of the contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR Superior Cabinet Company

By: Date: August 28, 2007

ARCHITECTS CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, Schedule of Values, is attached.

- 1. ORIGINAL CONTRACT SUM \$ 148,000.00
- 2. Net change by Change Orders \$ 0.00
- 3. CONTRACT SUM TO DATE (Line 1+/-2) \$ 148,000.00
- 4. TOTAL COMPLETED & STORED TO DATE \$ 17,760.00
(Column G on Schedule of Values)
- 5. RETAINAGE:
 - a. 10 % of Completed Work \$ 1,776.00
(Column D + E on Schedule of Values)
 - b. 10 % of Stored Material \$ 0.00
(Column F on Schedule of Values)Total Retainage (Line 5a + 5b or Total in Column 1 on Schedule of Values)
- 6. TOTAL EARNED LESS RETAINAGE \$ 1,776.00
(Line 4 less line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 0.00
- 8. CURRENT PAYMENT DUE \$ 15,984.00
- 9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less Line 6) \$ 132,016.00

State of Illinois
Subscribed and sworn to before me this 28th day of August 2007.
Notary Public:
My Commission expires:

County of Cook

AMOUNT CERTIFIED \$ 15,984.00

(Attach explanation if amount certified differs from the amount applied for.)

ARCHITECT:

APPLICATION NO.: 1
APPLICATION DATE: 3/23/2007
PERIOD TO: 8/31/2007
ARCHITECTS PROJECT NO.: C07010-1080

A	B	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G-C)	BALANCE TO FINISH (C-G)	RETAINAGE (IF VARIABLE RATE)
1	Drawings	\$22,200.00	\$0.00	\$17,760.00	0	\$17,760.00	80%	\$4,440.00	\$1,776.00
2	Rayner & Rinn-Scott board stock material	\$27,000.00				\$0.00		\$27,000.00	
3	E.K.D. laminate & misc. hardware	\$17,000.00				\$0.00		\$17,000.00	
4	Baer Supply laminate & misc. hardware	\$5,000.00				\$0.00		\$5,000.00	
5	Shop Fabrication	\$76,800.00				\$0.00		\$76,800.00	
		\$148,000.00	\$0.00	\$17,760.00	0	17,760.00	80%	\$130,240.00	\$1,776.00

APPLICATION NO: 1
DATE: 08/20/2007
PERIOD TO: 08/31/2007

APPLICATION AND CERTIFICATE FOR PAYMENT G702

TO OWNER: GEORGE SOLLITT CONSTRUCTION CO

750 N CENTRAL AVE
WOOD DALE, IL 60191

PROJECT: MILES DAVIS ACADEMY
8740 S PAULINA ST
CHICAGO, IL 60636

FROM CONTRACTOR: WILKIN INSULATION CO
501 W CARBOY
MT PROSPECT, IL 60056

CONTRACT FOR: FIREPROOFING

PROJECT #: C07010

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM	\$84,000.00
2. NET CHANGE BY CHANGE ORDER	\$84,000.00
3. CONTRACT SUM TO DATE	\$4,200.00
4. TOTAL COMPLETED & STORED TO DATE	

5. RETAINAGE

a. 10% completed work \$420.00
b. % stored material \$

TOTAL RETAINAGE

\$420.00

6. TOTAL EARNED LESS RETAINAGE

(line 4 less line 5)

7. LESS PREVIOUS CERTIFICATES

(line 6 form prior certificate)

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETENTION

(line 3 less line 6)

\$3,780.00

\$3,780.00

\$80,220.00

CONTRACTOR: WILKIN INSULATION CO.

BY: [Signature] DATE: 08/20/2007

State of: IL

County of: COOK

Subscribed and sworn to before

me this 20TH day of AUGUST

2007

Notary Public:

My Commission expires:

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
TOTAL CHANGES APPROVED IN PREVIOUS MONTHS BY OWNER	\$	\$
TOTAL APPROVED THIS MONTH	\$	\$
TOTALS	\$0.00	\$0.00
NET CHANGES BY CHANGE ORDER	\$	\$

ARCHITECT'S CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observation and the date comprising this application, the Architect certifies to the owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$

ARCHITECT:

By:

Date:

1

40702180

08/31/07

C07010

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF TWO PAGE(S)

TO OWNER: Sollitt/Oakley J.V.
790 North Central Ave
Wood Dale, IL 60191

PROJECT: Miles Davis Academy
6740 S. Paulina
Chicago, IL 60636

FROM CONTRACTOR:
Oakley Construction Co. Inc.
7815 S. Claremont Ave.
Chicago, Illinois 60620

VIA ARCHITECT:
Ilekis Associates
205 W. Wacker Dr.
Chicago, IL 60606

APPLICATION NO: 5

PERIOD TO: 31-Aug-07

PROJECT NOS: 1333R

Distribution to:

☒ OWNER

☒ ARCHITECT

☒ CONTRACTOR

CONTRACT FOR: Renovation

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

SEE ATTACHED SWORN STATEMENT FROM CONTRACTOR TO OWNER

1. ORIGINAL CONTRACT SUM
\$ \$5,075,200.00
2. Net change by Change Orders
\$ \$0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)
\$ \$5,075,200.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)
a. 10 % of Completed Work \$ \$279,399
b. 10 % of Stored Material (Column D + E on G703) \$ 2,272
Total Retainage (Lines 5a + 5b or (Column F on G703) \$ \$281,671
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)
\$ 2,535,044
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)
\$ 2,019,402.00
8. CURRENT PAYMENT DUE
\$ 515,642
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)
\$ 2,540,156.18

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month (#1)		
TOTALS		
NET CHANGES by Change Order	\$0.00	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Oakley Construction Co., Inc.

By: Augustine A. Kujala President
Date: 8/30/07
State of Illinois
County of Cook
Subscribed and sworn to before me this 17th day of August 2007
Notary Public: Shebretta Groce-Burt
My Commission expires: 4-27-10
OFFICIAL SEAL
Notary Public - State of Illinois
My Commission Expires April 27, 2010

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 515,641.82

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5

APPLICATION DATE: 17-Aug-07

PERIOD TO: 31-Aug-07

ARCHITECT'S PROJECT NO: 1333R

Miles Davis Academy

A ITEM NO.	B DESCRIPTION OF WORK	C CONTRACT VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
	General Conditions - Oakley Const.	\$427,977.00	\$167,688.00	\$41,922.00		\$209,610.00	\$218,367.00	\$20,961.00
	Insurance - Oakley Const.	\$42,760.00	\$42,760.00	\$0.00		\$42,760.00	\$0.00	\$4,276.00
	Performance Bond - Oakley Const.	\$29,188.00	\$29,188.00	\$0.00		\$29,188.00	\$0.00	\$2,918.80
	Survey & Layout - Oakley Const.	\$6,000.00	\$1,200.00	\$0.00		\$1,200.00	\$4,800.00	\$120.00
	Hand Excavation - Oakley Const.	\$16,000.00	\$0.00	\$0.00		\$0.00	\$16,000.00	\$0.00
	Structural Steel - Carlo Steel Corp.	\$2,515,000.00	\$1,622,957.00	\$413,949.00		\$2,036,906.00	\$478,094.00	\$203,690.60
	Cast-In-Place Concrete - Concrete By Wagner	\$920,000.00	\$379,200.00	\$69,800.00		\$449,000.00	\$471,000.00	\$44,900.00
	Food Service Equip. - Great Lakes West, LLC	\$306,000.00	\$0.00	\$21,545.00	\$22,719.00	\$44,264.00	\$261,736.00	\$4,426.40
	Steel Doors, Frames, H/ware - Precision Metals	\$181,000.00	\$786.82	\$3,000.00		\$3,786.82	\$177,213.18	\$378.68
	Bituminous Concrete Paving	\$64,676.00	\$0.00	\$0.00		\$0.00	\$64,676.00	\$0.00
	Ornamental Fence Work	\$88,500.00	\$0.00	\$0.00		\$0.00	\$88,500.00	\$0.00
	Pipe Guards	\$37,073.00	\$0.00	\$0.00		\$0.00	\$37,073.00	\$0.00
	Site Furnishings	\$17,090.00	\$0.00	\$0.00		\$0.00	\$17,090.00	\$0.00
	Landscaping-Atrium	\$190,600.00	\$0.00	\$0.00		\$0.00	\$190,600.00	\$0.00
	Tree Grates	\$18,336.00	\$0.00	\$0.00		\$0.00	\$18,336.00	\$0.00
	Site Concrete	\$170,000.00	\$0.00	\$0.00		\$0.00	\$170,000.00	\$0.00
	Carpentry	\$45,000.00	\$0.00	\$0.00		\$0.00	\$45,000.00	\$0.00
	GRAND TOTALS	\$5,075,200.00	\$2,243,779.82	\$550,216.00	\$22,719.00	\$2,816,714.82	\$2,258,485.18	\$281,671.48

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Page 1 of 2

TO (Contractor): Oakley Construction Co. Inc.
1845 South Claremont Ave.
Chicago, IL 60620

PROJECT:

Miles Davis Academy
8740 S. Pauline Street
Chicago, IL 60636
AC396

APPLICATION DATE 8/15/2007
PERIOD FROM 8/1/2007
PERIOD TO 8/31/2007
APPLICATION NUMBER 5
PROJECT NUMBER 71002

FROM (Subcontractor): Carlo Steel Corporation
3101 East 87th Street
Chicago, IL 60617

VIA (ARCHITECT):

Heldt Associates

CONTRACT FOR: Structural Steel Fabrication and Erection, Joist, Deck and Misc. Metal

CONTRACT DATE: 03/20/07

CHANGE ORDER SUMMARY		
Change Orders approved in Previous	Additional	Deductions
Months by Owner		
Approved this Month	TOTAL	
Number	Date Approved	
	TOTALS	

Application is made for Payment, as shown below, in connection with the Contract.

1. ORIGINAL CONTRACT SUM \$ 2,515,000
2. Net change by Change Orders \$
3. CONTRACT SUM TO DATE (Line 1+2) \$ 2,515,000
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 2,036,906
5. RETAINAGE:
 - a. 10% of Work Completed (Column D+E on G703) \$ 203,591
 - b. 10% of Stored Material (Column F on G703)
6. Total Retainage (Line 5a+5b or total in Column I of G703) \$ 203,591
7. TOTAL EARNED LESS RETAINAGE \$ 1,833,215
8. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 1,480,681
9. CURRENT PAYMENT DUE \$ 372,534
10. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less Line 6) \$ 581,785

State of: Illinois County of: Cook

Subscribed and sworn to before me this 16th day of July, 2007.

Date: 08/15/2007

Notary Public

Subcontractor: Carlo Steel Corporation

By: Haleem Carlo, President

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, Based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the work has been completed in accordance with the Contract Documents, and the Subcontractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation of amount certified differs from amount applied for)

\$ 372,534

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein, its assigns, payment and acceptance of payment are without prejudice to any rights of the Owner or Subcontractor under this Contract.

Attachment C

Based on AIA DOCUMENT G700

APPLICATION DATE

PERIOD FROM	8/1/2017	8/1/2017
-------------	----------	----------

PERIOD FROM	PERIOD TO
8/31/2007	8/31/2007

**Carlo Steel Corporation
Miles Davis Academy**

Attachment D

DRAFT**APPLICATION AND CERTIFICATION FOR PAYMENT**

G702

TO CONTRACTOR:

Oakley Construction Company
7815 S. Claremont Ave.
Chicago, IL 60620

PROJECT: Miles Davis Academy
98th & Paulina
Chicago, IL

FROM: CONCRETE BY WAGNER, INC.

13808 High Road
Lisle, Illinois 60439

OWNER: Public Bldg. Commission
of Chicago
Chicago, IL

APPLICATION NO: 4

Distribution to:

☒	OWNER
☒	ARCHITECT
☐	
☐	
☐	

PERIOD TO: 08/30/07
Job # 667

CONTRACT #: C07005

CONTRACT FOR:**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract, Continuation Sheet G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 920,000.00
2. Net change by Change Orders \$
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 920,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 449,000.00
5. RETAINAGE
a. TO \$
b. (Column D + E on G703, excluding "store credit") (Column F on G703)

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE \$ 44,900.00
(Line 4 Less Line 5 Total) \$ 404,100.00

LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 341,280.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 62,820.00

\$ 515,900.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Robert F. Wagner, President Date: August 6, 2007

State of Illinois County of Will
Subscribed and sworn to before me this 6th day of August, 2007

Notary Public: Pamela M. Busby
My Commission expires: 11/18/2010

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect states to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated the quality of the Work is in substantial accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT indicated.

AMOUNT\$

(Attach explanation if amount indicated differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount approved.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The amount indicated is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

G703

The G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 4

APPLICATION DATE: 8/5/2007

PERIOD TO: 8/30/2007

OWNER'S CONTRACT NO: C07005

DRAFT

OWNER'S CONTRACT NO: C07005

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED		D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
		VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	TOTAL COMPLETED AND STORED TO DATE (D+E+F)		% (G ÷ C)			
	BASE CONTRACT									
	Foundation	\$	299,000.00	\$299,000.00	\$0.00		\$299,000.00	100%		\$ 28,900.00
	Ready Mix	\$	110,000.00							
	Labor	\$	189,000.00							
	Slab on Grade	\$	206,000.00				\$61,500.00	30%	\$ 143,500.00	\$ 6,150.00
	Ready Mix	\$	72,500.00							
	Labor	\$	132,500.00							
	2nd Floor Metal Deck	\$	125,000.00				\$0.00	0%	\$ 125,000.00	\$
	Ready Mix	\$	63,000.00							
	Labor	\$	62,000.00							
	3rd Floor Metal Deck	\$	165,000.00				\$0.00	0%	\$ 165,000.00	\$
	Ready Mix	\$	80,000.00							
	Labor	\$	85,000.00							
	Misc. Sign Base, Bench, Trash Foundation	\$	11,000.00				\$0.00	0%	\$ 11,000.00	\$
	Ready Mix	\$	4,000.00							
	Labor	\$	7,000.00							
	Rebar & Rebar Labor	\$	108,000.00	\$ 71,200.00	\$8,300.00			75%	\$ 26,500.00	\$ 7,950.00
	Material	\$	54,000.00							
	Labor	\$	52,000.00							
	Insulation	\$	9,000.00	\$ 9,000.00	\$0.00			100%		\$ 900.00
	Material Only	\$	920,000.00	\$ 379,200.00	\$ 69,800.00		\$ 449,000.00	49%	\$ 471,000.00	\$ 44,900.00
	Base Contract Sub Total									



Application and Certificate for Payment Construction Manager-Adviser Edition

TO OWNER: MILES DAVIS ACADEMY PROJECT: MILES DAVIS ACADEMY APPLICATION NO: 8/31/2007 DRAFT* Distribution to: OWNER

OAKLEY CONSTRUCTION CO. INC. PERIOD TO: 8/31/2007 CONSTRUCTION MANAGER

7815 SOUTH CLAREMONT AVE. CHICAGO, IL 60620 VIA CONSTRUCTION MANAGER: ARCHITECT

CONTRACTOR: GREAT LAKES WEST, LLC VIA ARCHITECT: IL126-CH CONTRACTOR FIELD

24475 RED ARROW HIGHWAY OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Confirmation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 306,000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 306,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 44,264.00
5. RETAINAGE:
 - a. 10.0% of Completed Work (Column D + E on G703) \$ 2,154.50
 - b. 10.0% of Stored Material (Column F on G703) \$ 2,271.90

Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 4,426.40

6. TOTAL EARNED LESS RETAINAGE \$ 39,837.60
(Line 4 Less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 0.00
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 39,837.60

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 266,162.40
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$
Total approved this Month	\$	\$
TOTALS	\$	\$
NET CHANGES by Change Order	\$	\$

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Confirmation Sheet that are changed to conform with the amount certified.)

CONSTRUCTION MANAGER:

By: ARCHITECT: Date:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703 (Instructions on reverse side)

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO.:

DRAFT

8/29/2007

8/31/2007

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE) (NOTE)
			FROM PREVIOUS APPLICATION (D + E)						
0001	SHELVING	716.00						716.00	
0002	SHELVING	2,275.00						2,275.00	
0003	CAN RACK	407.00						407.00	
0004	STORAGE CABINET	2,717.00						2,717.00	
0005	COOLER/FREEZER	18,984.00						18,984.00	
0006	REFRIG.- INCL W/5								
0007	SHELVING	1,136.00						1,136.00	
0008	REFRIG.- INCL W/5								
0009	SHELVING	1,634.00						1,634.00	
0010	ALARM- INCL W/5								
0011	REFRIGERATOR	3,841.00						3,841.00	
0012	OPEN NUMBER								
0013	PREP TABLE W/SINKS	2,492.00						2,492.00	
0014	OVERSHELF- INCL W/13								
0015	DISPOSER	1,727.00						1,727.00	
0016	UTENSIL RACK	234.00						234.00	
0017	MIXER	6,798.00						6,798.00	
0018	DBL OVEN	11,397.00				11,397.00	11,397.00		1,139.70
0019	DBL STEAMER	10,197.00						10,197.00	
0020	BRAISING PAN	8,413.00						8,413.00	
0021	FLOOR TROUGHS	1,886.00						1,886.00	
0022	KETTLE	7,525.00						7,525.00	
0023	RANGE/OVEN	8,701.00				8,701.00	8,701.00		870.10
0024	EXHAUST HOOD	7,920.00						7,920.00	
0025	FIRE SUPP-FIRE PROS	3,074.00						3,074.00	

CONTINUATION SHEET

AIA DOCUMENT G703 (Instructions on reverse side)

3 4
PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO.:

DRAFT

8/29/2007

8/31/2007

A	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D		E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)			G ÷ C (%)			
0026	HOT FOOD CABINET	3,879.00							3,879.00	
0027	SLICER	2,947.00							2,947.00	
0028	SLICER CART	544.00							544.00	
0029	TABLE W/SHELF	1,805.00							1,805.00	
0030	TABLE/SINK/RACK	3,869.00							3,869.00	
0031	REFRIGERATOR	2,824.00							2,824.00	
0032	MIXER	1,833.00							1,833.00	
0033	UTENSIL RACKS	355.00							355.00	
0034	3-COMP. SINK	3,517.00							3,517.00	
0035	DISPOSER	4,918.00							4,918.00	
0036	WALL SHELF	420.00							420.00	
0037	ICE MACKER/BIN	2,383.00							2,383.00	
0038	HAND SINK	1,285.00							1,285.00	
0039	FOOD WARMER	5,397.00							5,397.00	
0040	REFRIGERATOR	5,985.00							5,985.00	
0041	ANGLE RACKS	958.00							958.00	
0042	TRAY STANDS	2,621.00				2,621.00		100.00	61,015.00	282.10
0043	SERVING COUNTER	61,015.00								
0044	STANDS-INCL W/43									
0045	COUNTER-INCL W/43									
0046	COUNTER-INCL W/43									
0047	COUNTER-INCL W/43									
0048	STAND-INCL W/43									
0049	SHELVING	283.00							283.00	
0050	SOILED TABLE	5,451.00							5,451.00	

AIA DOCUMENT G703 • CONTINUATION SHEET FOR 12/02 • 1992 EDITION • AIA® • ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006-5022 • WARNING: Unauthorized photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

G703-1992

CONTINUATION SHEET

AIA DOCUMENT G703 (Instructions on reverse side)

PAGE 4 OF 4 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO.:

DRAFT

8/29/2007

8/31/2007

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
0051	DISHWASHER	13,084.00							13,084.00	
0052	CONDENSATE HOOD	1,256.00							1,256.00	
0053	BOOSTER HEATER	1,914.00							1,914.00	
0054	TABLE- INCL W/50									
0055	SHELF- INCL W/50									
0056	UTILITY CARTS	2,584.00							2,584.00	
0057	HOSE REEL	1,198.00							1,198.00	
0058	WINDOW- INCL W/50									
0059	SAFE	990.00							990.00	
045A	TRAYSLIDE- INCL W/43									
051A	SIDE LOADER- W/51									
0801	CHANGE ORDERS									
0800	INSTALLATION-EQUIP.	8,650.00			7,344.00		7,344.00	80.00	8,650.00	734.40
0801	MFG SHOP DWGS	9,180.00			11,475.00		11,475.00	100.00	1,836.00	1,147.50
0803	BUY OUT BOOKS	11,475.00			2,726.00		2,726.00	18.00	12,421.00	272.80
0804	INSURANCE	15,147.00							10,098.00	
0805	ROUGH IN DWGS	10,098.00							10,100.00	
0806	INSTALLATION WALK IN	10,100.00							6,000.00	
0807	INSTALLATION HOODS	6,000.00								
	Totals	306,000.00			21,545.00	22,719.00	44,264.00	14.47	261,736.00	4,436.40

ACORD CERTIFICATE OF LIABILITY INSURANCE		1-248-828-3377		PRODUCER Valenti Trobes Chandler Inc. 1175 West Long Lake Road Suite 200 Troy, MI 48068		INSURED Great Lakes West 24475 Red Arrow Highway Mathewau, MI 49071		INSURERS AFFORDING COVERAGE INSURER A: American Insurance Company INSURER B: American Mutual Insurance INSURER C: American Fund Insurance Company INSURER D: INSURER E:	
THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW.									
THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. AGGREGATE LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.									
ITEM	TYPE OF INSURANCE	POLICY NUMBER	POLICY EFFECTIVE DATE (MM/DD/YY)	POLICY EXPIRATION DATE (MM/DD/YY)	LIMITS				
1	GENERAL LIABILITY	GL20473328	08/01/07	08/01/08	EACH OCCURRENCE \$1,000,000 MED EXP (any one person) \$10,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS - COMP/OP AGG \$2,000,000				
2	AUTOMOBILE LIABILITY	CX20473324	08/01/07	08/01/08	COMBINED SINGLE LIMIT \$1,000,000 BODILY INJURY (per person) BODILY INJURY (per accident) PROPERTY DAMAGE (per accident)				
3	EXCESS LIABILITY	CR20473326	08/01/07	08/01/08	EACH OCCURRENCE \$5,000,000 AGGREGATE \$5,000,000				
4	WORKERS COMPENSATION AND EMPLOYERS LIABILITY	WC20473324	08/01/07	08/01/08	EL. EACH ACCIDENT \$1,000,000 EL. DISEASE - EMPLOYEES \$1,000,000 EL. DISEASE - POLICY LIMIT \$1,000,000				
5	OTHER	MT37908348	08/01/07	08/01/08	EL. DISEASE - POLICY LIMIT \$1,000,000 EL. DISEASE - POLICY LIMIT \$1,000,000				
DESCRIPTION OF OPERATIONS/LOCATIONS/EXCLUSIONS ADDED BY ENDORSEMENT(S) SPECIAL PROVISIONS Project: Miles Davis Academy. Box materials stored at Great Lakes West 24475 Red Arrow Highway Mathewau MI 49071. Total completed and stored to date: \$22,719.00 per attached pay app Additional insured: George Solitt Construction, Board of Education City of Chicago With respect to general liability & loss payee as respects to installation floor on the above project.						CANCELLATION SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, THE ISSUING NUMBER WILL ENDEAVOR TO MAIL 30 DAYS WRITTEN NOTICE TO THE CERTIFICATE HOLDER NAMED TO THE LEFT, BUT FAILURE TO DO SO SHALL IMPOSE NO OBLIGATION OR LIABILITY OF ANY KIND UPON THE INSURER, ITS AGENTS OR REPRESENTATIVES.			
CERTIFICATE HOLDER George Solitt Construction Co. Oakley Construction/Design Ventures 730 North Central Avenue Wood Dale, IL 60191						ADDITIONAL INSURED: INSURER LETTER:			
ACORD 25-S (7/97) Johnston 6837706						08/28/07 DATE (MM/DD/YY)			

ACORD 25-S (7/97) Johnston
6837706

08/28

Wood Dale, IL 60191

730 North Central Avenue

George Solitt Construction Co.
Oakley Construction/Design Ventures

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, THE ISSUING NUMBER WILL ENDEAVOR TO MAIL 30 DAYS WRITTEN NOTICE TO THE CERTIFICATE HOLDER NAMED TO THE LEFT, BUT FAILURE TO DO SO SHALL IMPOSE NO OBLIGATION OR LIABILITY OF ANY KIND UPON THE INSURER, ITS AGENTS OR REPRESENTATIVES.

REPRESENTATIVES

AUTHORIZED REPRESENTATIVE

John Johnston

08/28/07

DATE (MM/DD/YY)

CANCELLATION

ADDITIONAL INSURED: INSURER LETTER:

CERTIFICATE HOLDER

DESCRIPTION OF OPERATIONS/LOCATIONS/EXCLUSIONS ADDED BY ENDORSEMENT(S) SPECIAL PROVISIONS
 Project: Miles Davis Academy. Box materials stored at Great Lakes West 24475 Red Arrow Highway Mathewau MI 49071. Total completed and stored to date: \$22,719.00 per attached pay app
 Additional insured: George Solitt Construction, Board of Education City of Chicago
 With respect to general liability & loss payee as respects to installation floor on the above project.

OTHER	MT37908348	08/01/07	08/01/08	EL. DISEASE - POLICY LIMIT \$1,000,000 EL. DISEASE - POLICY LIMIT \$1,000,000
WORKERS COMPENSATION AND EMPLOYERS LIABILITY	WC20473324	08/01/07	08/01/08	EL. EACH ACCIDENT \$1,000,000 EL. DISEASE - EMPLOYEES \$1,000,000 EL. DISEASE - POLICY LIMIT \$1,000,000
EXCESS LIABILITY	CR20473326	08/01/07	08/01/08	EACH OCCURRENCE \$5,000,000 AGGREGATE \$5,000,000
AUTOMOBILE LIABILITY	CX20473324	08/01/07	08/01/08	COMBINED SINGLE LIMIT \$1,000,000 BODILY INJURY (per person) BODILY INJURY (per accident) PROPERTY DAMAGE (per accident)
GENERAL LIABILITY	GL20473328	08/01/07	08/01/08	EACH OCCURRENCE \$1,000,000 MED EXP (any one person) \$10,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS - COMP/OP AGG \$2,000,000

COVERAGES

ACORD CERTIFICATE OF LIABILITY INSURANCE		1-248-828-3377		PRODUCER Valenti Trobes Chandler Inc. 1175 West Long Lake Road Suite 200 Troy, MI 48068		INSURED Great Lakes West 24475 Red Arrow Highway Mathewau, MI 49071		INSURERS AFFORDING COVERAGE INSURER A: American Insurance Company INSURER B: American Mutual Insurance INSURER C: American Fund Insurance Company INSURER D: INSURER E:	
THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW.									
THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. AGGREGATE LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.									
ITEM	TYPE OF INSURANCE	POLICY NUMBER	POLICY EFFECTIVE DATE (MM/DD/YY)	POLICY EXPIRATION DATE (MM/DD/YY)	LIMITS				
1	GENERAL LIABILITY	GL20473328	08/01/07	08/01/08	EACH OCCURRENCE \$1,000,000 MED EXP (any one person) \$10,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS - COMP/OP AGG \$2,000,000				
2	AUTOMOBILE LIABILITY	CX20473324	08/01/07	08/01/08	COMBINED SINGLE LIMIT \$1,000,000 BODILY INJURY (per person) BODILY INJURY (per accident) PROPERTY DAMAGE (per accident)				
3	EXCESS LIABILITY	CR20473326	08/01/07	08/01/08	EACH OCCURRENCE \$5,000,000 AGGREGATE \$5,000,000				
4	WORKERS COMPENSATION AND EMPLOYERS LIABILITY	WC20473324	08/01/07	08/01/08	EL. EACH ACCIDENT \$1,000,000 EL. DISEASE - EMPLOYEES \$1,000,000 EL. DISEASE - POLICY LIMIT \$1,000,000				
5	OTHER	MT37908348	08/01/07	08/01/08	EL. DISEASE - POLICY LIMIT \$1,000,000 EL. DISEASE - POLICY LIMIT \$1,000,000				

ACORD CERTIFICATE OF LIABILITY INSURANCE	
POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED, NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN. THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. AGGREGATE LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.	THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW.
INSURED 1175 West Long Lake Road Suite 200 Troy, MI 48068 24475 Red Arrow Highway Great Lakes Near Kalamazoo, MI 49001	INSURERS AFFORDING COVERAGE INSURER: American Insurance Company INSURER: American Mutual Insurance INSURER: C. F. American Fund Insurance Company INSURER: D. American Insurance Company INSURER: E. American Insurance Company
DATE (MM/DD/YY) 08/16/07	COVERAGE

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED, NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN. THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. AGGREGATE LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR	TYPE OF INSURANCE	POLICY NUMBER	POLICY EFFECTIVE DATE (MM/DD/YY)	POLICY EXPIRATION DATE (MM/DD/YY)	LIMITS
1	GENERAL LIABILITY	GL20047328	08/01/07	08/01/08	EACH OCCURRENCE \$1,000,000 FIRE DAMAGE (any one fire) \$1,000,000 MED EXP (any one person) \$10,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS-COMPOAS \$2,000,000
2	AUTOMOBILE LIABILITY	CA20047324	08/01/07	08/01/08	BODILY INJURY (per person) \$1,000,000 BODILY INJURY (per accident) \$1,000,000 PROPERTY DAMAGE (per accident) \$1,000,000 AUTO ONLY-FA ACCIDENT \$1,000,000 OTHER THAN FA ACC \$1,000,000 AUTO ONLY-FA AGG \$1,000,000 EACH OCCURRENCE \$5,000,000 AGGREGATE \$5,000,000
3	EXCESS LIABILITY	CD20047325	08/01/07	08/01/08	ANY AUTO CLAIMS MADE DEDUCTIBLE \$0 RETENTION \$0
4	WORKERS COMPENSATION AND EMPLOYERS LIABILITY	WC20047326	08/01/07	08/01/08	EL EACH ACCIDENT \$1,000,000 EL DISEASE-FA EMPLOYER \$1,000,000 EL DISEASE-POLICY LIMIT \$1,000,000
5	OTHER	MX197908348	08/01/07	08/01/08	TOSSED/REMOVED \$50,000 INSTALLATION POINT \$750,000

DESCRIPTION OF OPERATION/EXCLUSION/EXEMPTIONS ADDED BY ENDORSEMENT/SPECIAL PROVISIONS
 Project: Miles Davis Academy. For materials stored at Great Lakes Near 24475 Red Arrow Highway
 Kalamazoo MI 49001. Total completed and stored to date: \$54,362.00 per attached pay app
 Additional insured: George Bolitt Construction, Oakley Construction, Board of Education City of Okemos
 with respect to general liability & loss payee as respects to installation fiber on the above project.

CERTIFICATE HOLDER

ADDITIONAL INSURED; INSURER LETTER

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, THE ISSUING INSURER WILL REMIT TO MAIL 30 DAYS WRITTEN NOTICE TO THE CERTIFICATE HOLDER NAMED TO THE LEFT, BUT FAILURE TO DO SO SHALL IMPOSE NO OBLIGATION OR LIABILITY OF ANY KIND UPON THE INSURER, ITS AGENTS OR REPRESENTATIVES.

AUTHORIZED REPRESENTATIVE

George Bolitt Construction Co.
 750 North Central Avenue
 Kalamazoo, MI 49001
 269-2537

ACORD 25-3 (7/87) Information
 6843955

ACORD CORPORATION 1988

ACORD	
PRODUCER Valmet Tropea Chandler Inc. 1175 West Town Lake Road St. Louis, MO 63108	
INSURERS AFFORDING COVERAGE INSURER: American Mutual Insurance INSURER: American Mutual Insurance INSURER: American Mutual Insurance INSURER: American Mutual Insurance INSURER: American Mutual Insurance INSURER: American Mutual Insurance	
COVERAGES Waterway, MI 48071 24475 Rnd Arrow Highway Grand Haven, MI 49425	
INSURERS AFFORDING COVERAGE INSURER: American Mutual Insurance INSURER: American Mutual Insurance INSURER: American Mutual Insurance INSURER: American Mutual Insurance INSURER: American Mutual Insurance INSURER: American Mutual Insurance	
THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW.	
DATE (MM/DD/YY) 07/11/07	

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. AGGREGATE LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

TYPE OF INSURANCE	POLICY NUMBER	POLICY EFFECTIVE DATE (MM/DD/YY)	POLICY EXPIRATION DATE (MM/DD/YY)	LIMITS
1. GENERAL LIABILITY	022047328	08/01/07	08/01/08	EACH OCCURRENCE \$1,000,000 FIRE DAMAGE (Any one fire) \$1,000,000 MED EXP (Any one person) \$20,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS & COMPOUND \$2,000,000
2. AUTOMOBILE LIABILITY	022047328	08/01/07	08/01/08	OWNED AUTO \$1,000,000 ALL OWNED AUTOS SCHEDULED AUTOS HIRED AUTOS NON-OWNED AUTOS 225/225 BODILY INJURY \$250,000
3. GARAGE LIABILITY				ANY AUTO ANY AUTO
4. EXCESS LIABILITY	022047328	08/01/07	08/01/08	EACH OCCURRENCE \$5,000,000 AGGREGATE \$5,000,000
5. WORKERS COMPENSATION AND EMPLOYERS LIABILITY	022047328	08/01/07	08/01/08	EACH ACCIDENT \$1,000,000 E.L. DISEASE-EMPLOYEE \$1,000,000 E.L. DISEASE-POLICY LIMIT \$1,000,000
6. OTHER	022047328	08/01/07	08/01/08	LEASED/RENTED EQ \$50,000 INSTALLATION \$50,000

DESCRIPTION OF OFFICIAL NON-EXCLUDED EXCLUSIONS APPLY BY ENFORCEMENT SPECIAL PROVISIONS
Mr. Job No. 007005, Miles Davis Academy, George Solitt Construction Company/Oakley Construction Inc.
The Public Building Commission, Board of Education of the City of Chicago and Oakley Construction Inc.
Named Additional Insureds as respects general liability on the above captioned project on a primary basis. Waiver of subrogation in favor of the owner, architect/engineer and/or construction manager.

CERTIFICATE HOLDER George Solitt Construction Co. Oakley Construction/John Venture 790 North Central Avenue New York, NY 10017	
ACORD 25-9 (7/87) REVISED 6/5/97	
ACORD CORPORATION 1988	

THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.
CONTRACTOR'S BLANKET ADDITIONAL INSURED ENDORSEMENT

This endorsement modifies insurance provided under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE FORM

All of the terms, provisions, exclusions, and limitations of the coverage form apply except as specifically stated below.

SECTION II - WHO IS AN INSURED is amended to include as an insured any person or organization, called an additional insured in this endorsement.

1. Whom you are required to add as an additional insured on this policy under a written contract or agreement relating to your business; or

2. Who is named as an additional insured under this policy on a certificate of insurance. However, the written contract, agreement or certificate of insurance must require additional insured status for a time period during the term of the policy and be executed prior to the "bodily injury", "property damage", "personal injury", or "advertising injury" giving rise to a claim under this policy.

If, however, "your work" was commenced under a letter of intent or work order, subject to a subsequent reduction to writing within 30 days from such commencement and with customers whose customary contract requires they be named as additional insureds, we will provide additional insured status as specified in this endorsement.

(a) An individual, their spouse is also an additional insured.

(b) A partnership or joint venture, members, partners, and their spouses are also additional insureds.

(c) A limited liability company, members and managers are also additional insureds.

(d) An organization other than a partnership, joint venture or limited liability company, executive officers and directors of the organization are also additional insureds. Stockholders are also additional insureds, but only with respect to their liability as stockholders.

(e) A trust, you are an insured. Your trustees are also insureds, but only with respect to their duties as trustees.

The insurance provided to the additional insured is limited as follows:

1. That person or organization is only an additional insured with respect to liability arising out of:

(a) Premises you own, rent, lease, or occupy, or

(b) Your ongoing operations performed for that additional insured, unless the written contract or agreement or the certificate of insurance requires "your work" coverage (or wording to the same effect) in which case the coverage provided shall extend to "your work" for that additional insured.

Premises, as respects this provision, shall include common or public areas about such premises if so required in the written contract or agreement.

Ongoing operations, as respects this provision, does not apply to "bodily injury" or "property damage" occurring after:

(1) All work including materials, parts or equipment furnished in connection with such work on the project (other than service, maintenance or repairs) to be performed by or on behalf of the additional insured(s) at the site of the covered operations has been completed; or

includes copyrighted material of Insurance Services Office, Inc., with its permission.
 Copyright Insurance Services Office, Inc., 2003

- (2) That portion of "your work" out of which the injury or damage arises has been put to its intended use by any person or organization other than another contractor or subcontractor engaged in performing operations for a principal as a part of the same project.
2. The limits of insurance applicable to the additional insured are the least of those specified in the written contract or agreement, or in the certificate of insurance or in the Declarations for this policy. If you also carry an Umbrella policy, and the written contract or agreement or certificate of insurance requires that the additional insured status also apply to such Umbrella policy, the limits of insurance applicable to the additional insured under this policy shall be those specified in the Declarations of this policy. The limits of insurance applicable to the additional insured are inclusive of and not in addition to the limits of insurance shown in the Declarations.
3. The additional insured status provided by this endorsement does not extend beyond the expiration or termination of a premises lease or rental agreement nor beyond the term of this policy.
4. Any person or organization who is an insured under the terms of this endorsement and who is also an insured under the terms of the GENERAL LIABILITY EXTENSION ENDORSEMENT, if attached to this policy, shall have the benefit of the terms of this endorsement if the terms of this endorsement are broader.
5. If a written contract or agreement or a certificate of insurance as outlined above requires that additional insured status be provided by the use of CG 20 10 11 85, then the terms of that endorsement, which are shown below, are incorporated into this endorsement as respects such additional insured, to the extent that such terms do not restrict coverage otherwise provided by this endorsement:

ADDITIONAL INSURED - OWNERS, LESSEES OR CONTRACTORS (FORM B)

This endorsement modifies insurance provided under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE PART.

SCHEDULE

Name of Person or Organization: Blanket Where Required by Written Contract, Agreement, or Certificate of Insurance that the terms of CG 20 10 11 85 apply (If no entry appears above, information required to complete this endorsement will be shown in the Declarations as applicable to this endorsement.)

WHO IS AN INSURED (Section II) is amended to include as an insured the person or organization shown in the Schedule, but only with respect to liability arising out of "your work" for that insured by or for you.

CG 20 10 11 85

Copyright, Insurance Services Office, Inc., 1984

The insurance provided to the additional insured does not apply to "bodily injury", "property damage", "personal injury", or "advertising injury" arising out of an architect's, engineer's, or surveyor's rendering of or failure to render any professional services including but not limited to:

1. The preparing, approving, or failing to prepare or approve maps, drawings, opinions, reports, surveys, change orders, design specifications; and
2. Supervisory, inspection, or engineering services.

Any coverage provided in this endorsement is excess over any other valid and collectible insurance available to the additional insured whether primary, excess, contingent, or on any other basis unless the written contract, agreement, or certificate of insurance requires that this insurance be primary, in which case this insurance will be primary without contribution from such other insurance available to the additional insured.

Includes copyrighted material of Insurance Services Office, Inc., with its permission.
Copyright Insurance Services Office, Inc. 2003.

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702 (Instructions on reverse side) PAGE ONE OF PAGES

TO OWNER:	Oakley Construction 7815 S. Claremont Ave. Chicago, IL 60620	PROJECT:	Miles Daves Academy	APPLICATION NO.:	1 Revised	Distribution to:	☐ OWNER ☐ ARCHITECT ☐ CONTRACTOR
FROM CONTRACTOR:	Precision Metals & Hardware 5265 N. 124th Street Milwaukee, WI 53225			PERIOD TO:		PROJECT NOS.:	
CONTRACT FOR:	Doors, Frames, Hardware			CONTRACT DATE:			

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract, Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	181,000.00
2. Net change by Change Orders	0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	181,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	478,602
5. RETAINAGE:	
a. % of Completed Work (Columns D + E on G703)	37.00
b. % of Stored Material (Column F on G703)	37.00
Total Retainage (Line 5a + 5b or Total in Column I of G703)	379.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	3408.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	708.00
8. CURRENT PAYMENT DUE	3600.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	177,592.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
NET CHANGES by Change Order		



AIA DOCUMENT G702 • APPLICATION AND CERTIFICATE FOR PAYMENT • 1992 EDITION • AIA • 1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20004-5992 • WARNING: Unlicensed photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Stephen J. WestinBy: Stephen J. Westin Date: 8/6/2007State of: WisconsinCounty of: MilwaukeeSubscribed and sworn to before Aug-07 day of 6th me thisNotary Public: Timothy J. GaultMy Commission expires: 4/24/2011

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: 177,592.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: _____

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

G702-1992

CONTINUATION SHEET

VIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

ent amounts below, amounts are listed to the nearest dollar,

These amounts on contracts where variable retainage for line items may apply.

PAGE	OF	PAGES
1	1	1

APPLICATION NUMBER: Revised
APPLICATION DATE: 8/6/2007
PERIOD FROM:

Miles Davis Academy

101

ARCHIEF'S PROJECT NO.:

[illegible]