



**Public Building Commission of Chicago
Contractor Payment Information**

Project: Engine Company 109

Contract Number: 1495

General Contractor: Sollitt/Oakley JV

Payment Application: 003

Amount Paid: \$240,202.00

Date of Payment to General Contractor: 6/17/2010

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

STATE OF ILLINOIS)
)ss
 COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is _____ of _____ PROJECT CONTROLLER of THE GEORGE SOLLITT CONSTRUCTION/OAKLEY CONSTRUCTION JOINT VENTURE an ILLINOIS corporation, and duly authorized to make this Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1495 dated the 19th day of November, 2009 for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
 ENGINE COMPANY 109
 2343 S. Kedzie Ave., Chicago, Illinois 60623
 that the following statements are made for the purpose of procuring a partial payment of:
 TWO HUNDRED FORTY THOUSAND TWO HUNDRED TWO AND NO/100THS (\$240,202.00).

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION 790 N. CENTRAL WOOD DALE, IL 60191	GENERAL CONDITIONS	602,487.00	112,965.00	11,297.00	68,188.00	33,480.00	500,819.00
GEORGE SOLLITT	INSURANCE	42,000.00	42,000.00	4,200.00	37,800.00	0.00	4,200.00
GEORGE SOLLITT	PERFORMANCE BOND	70,000.00	70,000.00	7,000.00	63,000.00	0.00	7,000.00
GEORGE SOLLITT	MOBILIZATION	25,000.00	25,000.00	2,500.00	22,500.00	0.00	2,500.00
GEORGE SOLLITT	DEMobilIZATION	5,000.00	0.00	0.00	0.00	0.00	5,000.00
GEORGE SOLLITT	COMMISSION CONTINGENCY ALLOWANCE	200,000.00					200,000.00
GEORGE SOLLITT	ALLOWANCE 1: SITEWORK ALLOWANCE	200,000.00					200,000.00
GEORGE SOLLITT	MISCELLANEOUS SITE DEMO	15,500.00					15,500.00
GEORGE SOLLITT	MISCELLANEOUS CARPENTRY	65,200.00	0.00	0.00	0.00	0.00	65,200.00
	SUBTOTAL	1,225,187.00	249,965.00	24,997.00	191,488.00	33,480.00	1,000,219.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT'S SUBCONTRACTORS:							
AIR FLOW ARCHITECTURAL 860 WEST FULLERTON AVENUE ADDISON, IL 60101	LOUVERS	1,450.00	0.00	0.00	0.00	0.00	1,450.00
C.E. SHOMO & ASSOCIATES 8746 E. PRAIRIE RD. SKOKIE, IL 60076	MANUFACTURED METAL CASEWORK	88,000.00	0.00	0.00	0.00	0.00	88,000.00
CHRISTY WEBBER LANDSCAPES 2900 FERDINAND ST. CHICAGO, IL 60612	LANDSCAPING	76,000.00	0.00	0.00	0.00	0.00	76,000.00
C.J. ERICKSON PLUMBING, INC. 4141 W. 124TH PLACE ALSIP, IL 60803	SITE STORM, SEWER, WATER	108,175.00	108,175.00	10,818.00	60,292.00	37,065.00	10,818.00
COMBINED ROOFING SERVICE 621 W. WASHINGTON CHICAGO, IL 60185	MODIFIED BITUMINOUS/GREEN ROOF	369,000.00	0.00	0.00	0.00	0.00	369,000.00
CUSTOM FIT ARCHITECTURAL 2747 W. ARMITAGE AVE. CHICAGO, IL 60647	COMPOSITE WALL PANELS	170,634.00	2,500.00	250.00	0.00	2,250.00	168,384.00
DYNAMIC HEATING & PIPING, INC. 4739 W. 136TH ST. CRESTWOOD, IL 60445	H.V.A.C.	582,900.00	13,407.00	1,341.00	0.00	12,066.00	570,834.00
EARTH, INC. 810 N. ARLINGTON HEIGHTS RD. STE. 1 ITASCA, IL 60143	EARTHWORK, SOIL, TOPSOIL, SCREEN PATCH	148,000.00	6,500.00	650.00	0.00	5,850.00	142,150.00
INDIE ENERGY 1020 CHURCH ST. EVANSTON, IL 60201	GEO THERMAL LOOP FIELD	227,000.00	0.00	0.00	0.00	0.00	227,000.00
INSTALLATION SERVICES, INC. 10406 CHERRY VALLEY RD. GENOA, IL 60135	TELECOMMUNICATION TOWER	153,820.00	0.00	0.00	0.00	0.00	153,820.00
JOHNSON CONTROLS 3007 MALMO DR. ARLINGTON HEIGHTS, IL 60005	TEMPERATURE CONTROLS	105,300.00	0.00	0.00	0.00	0.00	105,300.00
LAKE SHORE GLASS & MIRROR CORP. 2150 W. 32ND ST. CHICAGO, IL 61109	ALUMINUM ENTRANCES, GLASS & GLAZING	207,750.00	0.00	0.00	0.00	0.00	207,750.00
MERIDIENNE CORPORATION 1958 W. 59TH STREET CHICAGO, IL 60636	EXTERIOR FINISH SYSTEM	10,000.00	0.00	0.00	0.00	0.00	10,000.00
MID-STATES CONCRETE PRODUCTS 500 S. PARK AVE. SOUTH BELOIT, IL 61080	PLANT PRECAST CONCRETE	91,000.00	0.00	0.00	0.00	0.00	91,000.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
MIDWESTERN STEEL 449 S. EVERGREEN ST. BENSENVILLE, IL 60106	STRUCTURAL STEEL	284,000.00	0.00	0.00	0.00	0.00	284,000.00
NATIONAL LIFT TRUCK 3333 MIT PROSPECT ROAD FRANKLIN PARK, IL 60131	PERSONNEL LIFT	6,900.00	0.00	0.00	0.00	0.00	6,900.00
PATRIOT CONSTRUCTION 357 CASSIDY LANE ELGIN, IL 60124	ROUGH CARPENTRY	30,860.00	0.00	0.00	0.00	0.00	30,860.00
POWER & LIGHT SYSTEM 4420 SOO LINE LANE SCHILLER PARK, IL 60176	ELECTRICAL	865,000.00	55,975.00	5,598.00	2,497.00	47,880.00	814,623.00
R. BURNS PLUMBING 21950 S. HOWELL DR., SUITE 4 NEW LENNOX, IL 60451	PLUMBING	241,000.00	17,800.00	1,780.00	0.00	16,020.00	224,980.00
ROCKFORD CENTRAL TILE & TERRAZZO 5139 AMERICAN ROAD ROCKFORD, IL 61109	TILING	22,000.00	0.00	0.00	0.00	0.00	22,000.00
SAGER SEALANT CORPORATION 708 E. ELM AVE. LAGRANGE, IL 60525	COLD FLUID APPLIED WATERPROOFING	9,000.00	0.00	0.00	0.00	0.00	9,000.00
TORTORELLO'S SPRINKLING SYSTEMS 3220 S. SHIELDS AVE. CHICAGO, IL 60616	IRRIGATION SYSTEM	10,500.00	0.00	0.00	0.00	0.00	10,500.00
NOT LET	HOT MIX ASPHALT PAVING	34,470.00	0.00	0.00	0.00	0.00	34,470.00
NOT LET	PERMEABLE PAVERS	36,600.00	0.00	0.00	0.00	0.00	36,600.00
NOT LET	UTILITY AND CAISSON SPOIL	25,000.00	0.00	0.00	0.00	0.00	25,000.00
NOT LET	WATER REPELLANTS	3,197.00	0.00	0.00	0.00	0.00	3,197.00
NOT LET	FLUID APPLIED MEMBRANE AIR BARRIER	15,700.00	0.00	0.00	0.00	0.00	15,700.00
NOT LET	FIRESTOPPING	15,000.00	0.00	0.00	0.00	0.00	15,000.00
NOT LET	JOINT SEALANTS	17,000.00	0.00	0.00	0.00	0.00	17,000.00
NOT LET	SECTIONAL DOORS	39,500.00	0.00	0.00	0.00	0.00	39,500.00
NOT LET	RESILIENT ATHLETIC FLOORING	4,200.00	0.00	0.00	0.00	0.00	4,200.00
NOT LET	INTERIOR PAINT & COATINGS	21,500.00	0.00	0.00	0.00	0.00	21,500.00
NOT LET	INTUMESCENT PAINT	38,900.00	0.00	0.00	0.00	0.00	38,900.00
NOT LET	VISUAL DISPLAY SURFACES	10,200.00	0.00	0.00	0.00	0.00	10,200.00
NOT LET	DISPLAY CASE	1,500.00	0.00	0.00	0.00	0.00	1,500.00
NOT LET	SIGNAGE/TOWER LOGO	13,450.00	0.00	0.00	0.00	0.00	13,450.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
MASONRY COMPANY, INC. 236 EGGI DRIVE WHEELING, IL 60090	MASONRY, STONE, CAST STONE	1,030,000.00	0.00	0.00	0.00	0.00	1,030,000.00
MD BUILDING MATERIAL 953 SETON CT. WHEELING, IL 60090	DOORS, FRAMES, HARDWARE	55,000.00	0.00	0.00	0.00	0.00	55,000.00
MERIDIENNE CORPORATION 1958 W. 59TH ST. CHICAGO, IL 60636	DRYWALL & ACOUSTICAL CEILINGS	75,500.00	0.00	0.00	0.00	0.00	75,500.00
MORAN TERRAZZO 5243 S. ARCHER CHICAGO, IL 60632	RESINOUS MATRIX TERRAZZO FLOORING	97,000.00	0.00	0.00	0.00	0.00	97,000.00
UNIVERSAL IRON WORKS 1135 S. KOLMAR AVE. CHICAGO, IL 60624	FENCING	80,000.00	0.00	0.00	0.00	0.00	80,000.00
NOT LET	SITE FURNISHINGS	3,600.00	0.00	0.00	0.00	0.00	3,600.00
OAKLEY CONTSTRUCTION	SUB TOTAL	1,888,750.00	161,421.00	16,142.00	59,688.00	85,591.00	1,743,471.00
	GRAND TOTAL	7,555,000.00	615,743.00	61,576.00	313,965.00	240,202.00	7,000,833.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT


AMOUNT OF ORIGINAL CONTRACT	\$7,555,000.00	TOTAL AMOUNT REQUESTED	\$615,743.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$61,576.00
TOTAL CONTRACT AND EXTRAS	\$7,555,000.00	NET AMOUNT EARNED	\$554,167.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$313,965.00
ADJUSTED CONTRACT PRICE	\$7,555,000.00	AMOUNT DUE THIS PAYMENT	\$240,202.00
		BALANCE TO COMPLETE	\$7,000,833.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.




 Project Controller

Daryl Poortinga, Project Controller

 (Typed name of above signature)

Subscribed and sworn to before me this 12th day of May, 2010.



 Notary Public
 My Commission expires: 05/29/13

