



## Public Building Commission of Chicago Contractor Payment Information

Project: Michael Reese Hospital Campus

Contract Number: 1490 C&D

General Contractor: Brandenburg Industrial Services Co.

Payment Application: #7

Amount Paid: \$1,153,553.98

Date of Payment to General Contractor: 6/10/2010

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor

PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER

DATE: 3/15/2010

PROJECT: Michael Reese Demolition and Abatement

Pay Application No.: 7  
For the Period: 2/1/2010 to 2/28/2010  
Contract No.: 1490

To: PUBLIC BUILDING COMMISSION OF CHICAGO  
In accordance with Resolution No. 1490, adopted by the Public Building Commission of Chicago on July 8, 2009, relating to the \$7,980,000.00 Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR:	Brandenburg Industrial Service Co		
FOR:	Demolition and Abatement of Micheal Reese Hospital Group B and E		
Is now entitled to the sum of:	\$	1,163,553.98	\$ 1,153,553.98
ORIGINAL CONTRACTOR PRICE	<u>\$7,980,000.00</u>		
ADDITIONS	<u>\$231,579.50</u>		
DEDUCTIONS	<u>\$0.00</u>		
NET ADDITION OR DEDUCTION	<u>\$0.00</u>		
ADJUSTED CONTRACT PRICE	<u>\$8,211,579.50</u>		
TOTAL AMOUNT EARNED	\$		5,740,429.50
TOTAL RETENTION	\$		410,578.97
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$	<u>410,578.97</u>	
b) Liens and Other Withholding	\$	<u>-</u>	
c) Liquidated Damages Withheld	\$	<u>-</u>	
TOTAL PAID TO DATE (Include this Payment)	\$		<u>5,329,850.53</u>
LESS: AMOUNT PREVIOUSLY PAID	\$		<u>4,176,296.55</u>
AMOUNT DUE THIS PAYMENT	\$		<u>1,153,553.98</u>

Architect Engineer: \_\_\_\_\_  
signature, date

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

STATE OF ILLINOIS }  
 } SS  
 COUNTY OF COOK }

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 4)

The affiant, being first duly sworn on oath, deposes and says that he/she, Anthony Guarnero, is The Illinois Division Commercial Mgr. of Brandenburg Industrial Service Co., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1496 dated the 8th day of July, 2009, for

Demolition and Abatement for Project #04100, Groups B and E

that the following statements are made for the purpose of procuring a partial payment of  
 \$1,153,553.98 (One Million One Hundred Fifty Three Thousand Five Hundred Fifty Three and 98/100)

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

Public Building Commission of Chicago		
Scanned <input checked="" type="checkbox"/>	File Original <input type="checkbox"/>	Copy to:
01 PBC:		
02 PMO:		
03 UAP:		
04 Project No:	04100	
<b>REC'D 5/20/2010</b>		
Authority 01-		
Controls 02-	07-11.1	
Procure 03-		
Plan/Dsgn 04-		
Construct 05-		
FFE 06-		
CloseOut 07-		
Filename:	PA_BIS_AxG_PayApplicationNo7(Rv)_20100520.pdf	

## PUBLIC BUILDING COMMISSION OF CHICAGO

## EXHIBIT A

Period to: Feb 28, 2010

PBC project # 04100

## CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 of 4)

NAME and ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 3/3A Abatement	\$19,040.00	\$19,040.00	\$952.00	\$17,136.00	\$952.00	\$952.00
Tecnica Environmental Services, 1612 W. Fulton St., Chicago, IL 60612	Building 3/3A Abatement	\$164,960.00	\$164,960.00	\$8,248.00	\$148,464.00	\$8,248.00	\$8,248.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 3/3A Demolition	\$282,000.00	\$267,150.00	\$26,715.00	\$240,435.00	\$0.00	\$41,565.00
Reyes Group LTD, 15515 S. Crawford Ave. Markham, IL 60428	Building 3/3A Demolition	\$15,000.00	\$15,000.00	\$750.00	\$13,500.00	\$750.00	\$750.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 23 Abatement	\$39,515.00	\$39,515.00	\$1,975.75	\$35,563.50	\$1,975.75	\$1,975.75
Tecnica Environmental Services, 1612 W. Fulton St., Chicago, IL 60612	Building 23 Abatement	\$246,485.00	\$246,485.00	\$12,324.25	\$221,836.50	\$12,324.25	\$12,324.25
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 23 Demolition	\$99,000.00	\$93,300.00	\$4,665.00	\$83,970.00	\$4,665.00	\$10,365.00
Reyes Group LTD, 15515 S. Crawford Ave. Markham, IL 60428	Building 23 Demolition	\$15,000.00	\$15,000.00	\$750.00	\$13,500.00	\$750.00	\$750.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	UST Work for Group I	\$44,000.00	\$44,000.00	\$2,200.00	\$39,600.00	\$2,200.00	\$2,200.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	UST Work for Group II	\$9,000.00	\$9,000.00	\$450.00	\$8,100.00	\$450.00	\$450.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Universal Waste Collection	\$39,000.00	\$39,000.00	\$1,950.00	\$35,100.00	\$1,950.00	\$1,950.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Concrete Crushing	\$45,000.00	\$42,750.00	\$2,137.50	\$38,475.00	\$2,137.50	\$4,387.50
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 2 Abatement	\$403,000.00	\$403,000.00	\$20,150.00	\$362,700.00	\$20,150.00	\$20,150.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 2 Demolition	\$788,011.00	\$748,011.00	\$74,801.10	\$637,209.90	\$36,000.00	\$114,801.10
Reyes Group LTD, 15515 S. Crawford Ave. Markham, IL 60428	Building 2 Demolition	\$11,989.00	\$11,989.00	\$599.45	\$10,790.10	\$599.45	\$599.45
Tecnica Environmental Services, 1612 W. Fulton St., Chicago, IL 60612	Building 4 Abatement	\$60,319.00	\$60,319.00	\$3,015.95	\$54,287.10	\$3,015.95	\$3,015.95
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 4 Abatement	\$6,681.00	\$6,681.00	\$334.05	\$6,012.90	\$334.05	\$334.05
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 4 Demolition	\$60,000.00	\$48,000.00	\$4,800.00	\$32,400.00	\$10,800.00	\$16,800.00
Tecnica Environmental Services, 1612 W. Fulton St., Chicago, IL 60612	Building 5 Abatement	\$154,000.00	\$120,000.00	\$12,000.00	\$81,000.00	\$27,000.00	\$46,000.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 5 Demolition	\$135,000.00	\$13,900.00	\$1,390.00	\$0.00	\$12,510.00	\$122,490.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 6 Abatement	\$67,000.00	\$53,600.00	\$5,360.00	\$0.00	\$48,240.00	\$18,760.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 6 Demolition	\$532,000.00	\$53,200.00	\$5,320.00	\$0.00	\$47,880.00	\$484,120.00
Tecnica Environmental Services, 1612 W. Fulton St., Chicago, IL 60612	Building 9 Abatement	\$112,000.00	\$97,000.00	\$4,850.00	\$87,300.00	\$4,850.00	\$19,850.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 9 Demolition	\$96,000.00	\$11,100.00	\$1,110.00	\$0.00	\$9,990.00	\$86,010.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

Period to: Feb 28, 2010

PBC project # 04100

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (3 of 4)

NAME and ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 11 Abatement	\$90,000.00	\$90,000.00	\$4,500.00	\$81,000.00	\$4,500.00	\$4,500.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 11 Demolition	\$450,000.00	\$315,000.00	\$31,500.00	\$20,250.00	\$263,250.00	\$166,500.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 12 Abatement	\$176,000.00	\$176,000.00	\$8,800.00	\$150,480.00	\$16,720.00	\$8,800.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 12 Demolition	\$333,000.00	\$149,850.00	\$14,985.00	\$14,985.00	\$119,880.00	\$198,135.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 13/15 Abatement	\$963,000.00	\$963,000.00	\$48,150.00	\$866,700.00	\$48,150.00	\$48,150.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 13/15 Demolition	\$990,000.00	\$99,000.00	\$9,900.00	\$0.00	\$89,100.00	\$900,900.00
Tecnica Environmental Services, 1612 W. Fulton St., Chicago, IL 60612	Building 14 Abatement	\$60,319.00	\$60,319.00	\$3,015.95	\$51,255.00	\$6,048.05	\$3,015.95
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 14 Abatement	\$6,681.00	\$6,681.00	\$334.05	\$0.00	\$6,346.95	\$334.05
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 14 Demolition	\$60,000.00	\$18,000.00	\$1,800.00	\$0.00	\$16,200.00	\$43,800.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 16 Abatement	\$20,000.00	\$20,000.00	\$1,000.00	\$0.00	\$19,000.00	\$1,000.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 16 Demolition	\$59,000.00	\$5,900.00	\$590.00	\$0.00	\$5,310.00	\$53,690.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 21 Abatement	\$8,478.00	\$8,478.00	\$847.80	\$7,630.20	\$0.00	\$847.80
Tecnica Environmental Services, 1612 W. Fulton St., Chicago, IL 60612	Building 21 Abatement	\$327,522.00	\$327,522.00	\$16,376.10	\$294,769.80	\$16,376.10	\$16,376.10
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Building 21 Demolition	\$280,000.00	\$268,000.00	\$13,300.00	\$0.00	\$252,700.00	\$27,300.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	UST Work for Group VI	\$6,500.00		\$0.00	\$0.00	\$0.00	\$6,500.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	UST Work for Group VII	\$5,500.00		\$0.00	\$0.00	\$0.00	\$5,500.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	UST Work for Group VIII	\$8,500.00		\$0.00	\$0.00	\$0.00	\$8,500.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	UST Work for Group IX	\$10,500.00		\$0.00	\$0.00	\$0.00	\$10,500.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Concrete Crushing	\$192,000.00		\$0.00	\$0.00	\$0.00	\$192,000.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	General Conditions	\$282,000.00	\$212,600.00	\$21,260.00	\$191,340.00	\$0.00	\$90,660.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	Universal Waste Collection	\$207,000.00	\$196,650.00	\$19,608.04	\$167,670.00	\$9,371.96	\$29,958.04
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	CO 1B - Personal Property	\$150,000.00	\$135,000.00	\$13,500.00	\$101,250.00	\$20,250.00	\$28,500.00
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	CO 2B - IEMA Equipment Relocation	\$4,547.50	\$4,547.50	\$227.38	\$4,092.75	\$227.37	\$227.38
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	CO 6B - Electricians Time	\$30,000.00	\$16,850.00	\$1,685.00	\$15,165.00	\$0.00	\$14,835.00
Reyss Group LTD, 16515 S. Crawford Ave, Markham, IL 60428	CO 7B - Concrete Redesign	\$42,852.00	\$42,852.00	\$2,142.60	\$38,566.80	\$2,142.60	\$2,142.60
Brandenburg Industrial Service Co., 2625 S. Loomis, Chicago, IL 60608	CO 9B - Install Steel Bulkheads	\$4,180.00	\$4,180.00	\$209.00	\$3,762.00	\$209.00	\$209.00
<b>SUBTOTAL</b>		<b>\$8,211,579.50</b>	<b>\$5,740,429.50</b>	<b>\$410,578.97</b>	<b>\$4,176,295.55</b>	<b>\$1,153,553.98</b>	<b>\$2,861,728.97</b>

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)


AMOUNT OF ORIGINAL CONTRACT	\$7,980,000.00	TOTAL AMOUNT REQUESTED	\$5,740,429.50
EXTRAS TO CONTRACT	\$231,579.50	LESS 10% RETAINED	-\$410,578.97
TOTAL CONTRACT AND EXTRAS	\$8,211,579.50	NET AMOUNT EARNED	\$5,329,850.53
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$4,176,296.55
ADJUSTED CONTRACT PRICE	\$8,211,579.50	AMOUNT DUE THIS PAYMENT	\$1,153,553.98
		BALANCE TO COMPLETE	\$2,881,728.97

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Name: Anthony Guarnero  
 Title: Illinois Division Commercial Mgr.  
 Brandenburg Industrial Service Co.

Subscribed and sworn to before me this 15th day of March, 2010.

Christine D. Reed  
 Notary Public  
 My Commission expires: 05-09-2011

