



Public Building Commission of Chicago Contractor Payment Information

Project: Miles Davis Academy

Contract Number: 1333R

General Contractor: George Sollitt Construction Company

Payment Application: 007

Amount Paid: \$ 2,183,463.00

Date of Payment to General Contractor: 12/4/2007

Amounts of Payments to Subcontractors are listed on following
Contractor's Sworn Statement.

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

Date: October 31, 2007
 Project: MILES DAVIS ACADEMY

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

*Contract No 1333R
 pg app #7
 Contract file
 36% complete*

THE CONTRACTOR

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
 OAKLEY CONSTRUCTION JOINT VENTURE
 MILES DAVIS ACADEMY

FOR

is now entitled to the sum of \$2,183,463.00

ORIGINAL CONTRACT PRICE	\$25,376,000.00	
ADDITIONS	0.00	
DEDUCTIONS	0.00	
NET ADDITION OR DEDUCTION	0.00	
ADJUSTED CONTRACT PRICE	\$25,376,000.00	✓
TOTAL AMOUNT EARNED		\$9,093,747.00 ✓
TOTAL RETENTION		\$909,375.00 ✓
a) Reserve Withheld @ 10% of Total Amount Earned, but not to exceed 1% of Contract Price	\$909,375.00	
b) Liens and Other Withholding		
c) Liquidated Damages Withheld		
TOTAL PAID TO DATE (Include this Payment)		\$8,184,372.00 ✓
LESS: AMOUNT PREVIOUSLY PAID		\$6,000,909.00 ✓
AMOUNT DUE THIS PAYMENT		\$2,183,463.00

Architect - Engineer

Date: 11.01.07

*JJR
 11/5/07*

Gross
 \$9,093,747 - #7
 - 6,667,676 - #6
 2,426,071

Retention
 \$909,375 - #7
 - 666,767 - #6
 242,608 ✓

*\$2,426,071 - gross
 - 242,608 - retention
 \$2,183,463 ✓*

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT'S SUBCONTRACTORS:							
ACCURATE PARTITIONS 8000 JOLIET ROAD Mc COOK, IL 60525	65 TOILET COMPARTMENTS	33,000.00	0.00	0.00	0.00	0.00	33,000.00
THOMAS P. ADAMSON & ASSOC. 921 W. VAN BUREN STREET HILLSDALE, IL 60162	82 PLUMBING, SITE STORM, SANT. & WATER 83	1,025,400.00	537,000.00	53,700.00	388,800.00	94,500.00	542,100.00
AIR FLOW ARCHITECTURAL, INC. 7330 N. TEUTONIA AVENUE MILWAUKEE, WI 53209	63 VISUAL DISPLAY UNITS	29,555.00	0.00	0.00	0.00	0.00	29,555.00
ANAGNOS DOOR COMPANY 7600 S. ARCHER ROAD JUSTICE, IL 60458-1144	49 OVERHEAD COILING COUNTER DOORS & SER	6,000.00	0.00	0.00	0.00	0.00	6,000.00
ANTHONY ROOFING, LTD 2555 WHITE OAK CIRCLE AURORA, IL 60504	39 COMPOSITE METAL PANEL SYSTEM	160,500.00	0.00	0.00	0.00	0.00	160,500.00
API SIGN SYSTEMS 701 EAST GANDY STREET TAYLORVILLE, IL 62568	69 INTERIOR SIGNS, EXT SIGNS, EM SIGNS 68	10,500.00	0.00	0.00	0.00	0.00	10,500.00
AUTOMATIC DOORS, INC. 118 BARTLETT AVENUE BARTLETT, IL 60103	52 AUTOMATIC DOOR EQUIPMENT	10,146.00	0.00	0.00	0.00	0.00	10,146.00
BEARY LANDSCAPING 15001 WEST 159TH STREET LOCKPORT, IL 60441	25 VEGETATIVE ROOF LANDSCAPING	17,500.00	0.00	0.00	0.00	0.00	17,500.00
BOC HEATING & AIR 2300 STONINGTON AVENUE HOFFMAN ESTATES, IL 60195	84 H.V.A.C.	1,315,000.00	420,948.00	42,095.00	203,386.00	175,467.00	936,147.00
BOSWELL BUILDING CONTR. 461 EAST DEERPATH ROAD WOO DALE, IL 60191	66 LOUVERS	56,000.00	3,000.00	300.00	0.00	2,700.00	53,300.00
BUILDERS UNITED SALES 1700 RAVINIA PLACE ORLAND PARK, IL 60462	71 FOLDING PANEL PARTITIONS	11,718.00	0.00	0.00	0.00	0.00	11,718.00
CARNEY & COMPANY, INC. 636 SCHNEIDER DRIVE SO. ELGIN, IL 60177-1154	67 FLAGPOLES, PROJECTION SCREENS, 73 ENTRANCE FLOOR MATS 79	9,000.00	0.00	0.00	0.00	0.00	9,000.00
CONSTRUCTION SPECIALTIES INC. 29 W 030 MAIN STREET, PO Box 559 WARRENVILLE, IL 60555-3416	32 EXPANSION JOINT COVER ASSEMBLY	607.00	607.00	61.00	0.00	546.00	61.00
EARTH, INC. 810 ARLINGTON HEIGHTS RD., SUITE 1 ITASCA, IL 60143	18 MISC.EARTHWORK AND TOPSOIL	455,685.00	351,000.00	35,100.00	288,900.00	27,000.00	139,785.00
ERA VALVIDIA CONTRACTORS 11909 S. AV. O CHICAGO, IL 60617	54 DRYWALL SYSTEMS & ROUGH CARPENTRY	399,000.00	30,300.00	3,030.00	13,635.00	13,635.00	371,730.00
		7,276,049	2,971,593	287,160	2,199,495	384,402	4,691,666

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENTLY)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
NORTHSTAR EQUIPMENT 516 BROAD STREET LAKE GENEVA, WI 53147-1400	78 TELESCOPING STANDS	3,700.00	0.00	0.00	0.00	0.00	3,700.00
PRESTIGE DISTRIBUTION, INC. 1000 SKOKIE ROAD, SUITE 520 WILMETTE, IL 60091	72 TOILET ACCESSORIES	23,800.00	0.00	0.00	0.00	0.00	23,800.00
PUBLIC ELECTRIC CO. 415 HARVESTER COURT WHEELING, IL 60090	85 ELECTRICAL	3,073,000.00	645,270.00	64,527.00	385,245.00	195,498.00	2,492,257.00
SAGER SEALANT CORP. 708 EAST ELM AVENUE LA GRANGE, IL 60525	37 BITUMINOUS DAMPROOFING & WATERPROOF 42 TRAFFIC COATINGS 46 JOINT SEALANTS	100,000.00	0.00	0.00	0.00	0.00	100,000.00
SCHINDLER ELEVATOR CO. 853 N. CHURCH COURT ELMHURST, IL 60126	80 HYDRAULIC ELEVATORS	91,000.00	6,825.00	683.00	6,142.00	0.00	84,858.00
SKYCO PRODUCTS 800 JONIE BLVD., SUITE 104 OAK BROOK, IL 60523-2252	43 ROOF ACCESSORIES	2,460.00	2,460.00	246.00	0.00	2,214.00	246.00
STEPP EQUIPMENT 5400 STEPP DRIVE SUMMITT, IL 60501	74 WASTE COMPACTORS	30,145.00	0.00	0.00	0.00	0.00	30,145.00
SUPERIOR CABINET COMPANY 5828 WEST 119TH STREET ALSIP, IL 60807	35 MODULAR CASEWORK & WOODWORK	148,000.00	37,760.00	3,776.00	15,984.00	18,000.00	114,016.00
SUPERIOR FLOORING COVERING, INC. 14500 S. WESTERN AVENUE POSEN, IL 60469	60 RESILIENT TILE FLOORING & BASE 61	98,000.00	0.00	0.00	0.00	0.00	98,000.00
UNDERLAND ARCHITECTURAL SYSTEMS 20318 S. TORRENCE AVENUE LYNNWOOD, IL 60411	50 ALUMINUM WINDOW WALL, WINDOWS & GLAZ 51	672,800.00	6,000.00	600.00	2,700.00	2,700.00	667,400.00
WILKIN INSULATION 501 WEST CARBOY ROAD MOUNT PROSPECT, IL 60056	38 FOAMED-IN-PLACE INSULATION 44 SPRAYED FIRE RESISTIVE MATERIALS	84,000.00	63,000.00	6,300.00	3,780.00	52,920.00	27,300.00
GEORGE SOLLITT'S SUBS TO BE LET: THROUGH PENETRATION FIRESTOP SYSTEM/ ACCESS DOORS AND FRAMES	45 48	25,948.00 11,149.00	0.00 0.00	0.00 0.00	0.00 0.00	0.00 0.00	25,948.00 11,149.00
GEORGE SOLLITT CONSTRUCTION CO.	SUB TOTAL	20,300,800.00	5,470,341.00	547,035.00	3,027,117.00	1,896,189.00	15,377,494.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
EVERGREEN SPECIALTIES 12817 SOUTH KROLL DRIVE ALSIP, IL 60803	77 WINDOW TREATMENT AND BLINDS	14,750.00	0.00	0.00	0.00	0.00	14,750.00
FLOORS, INC. 1341 COBBLESTONE WAY WOODSTOCK, IL 60098	59 WOOD GYMNASIUM FLOOR	52,000.00	0.00	0.00	0.00	0.00	52,000.00
HALDEMAN-HOMME, INC. 2500 S. 27th AVENUE BROADVIEW, IL 60155-2500 EXPANSION JOINT COVER ASSEMBLY	76 GYMNASIUM EQUIPMENT	33,000.00	0.00	0.00	0.00	0.00	33,000.00
HOLLOWAY TILE, INC. 1500 S. WESTERN AVENUE, SUITE 5CC8 CHICAGO, IL 60608	56 TILE	48,525.00	0.00	0.00	0.00	0.00	48,525.00
INTERNATIONAL PIPING SYSTEMS 444 EAST STATE PARKWAY SCHAUMBURG, IL 60173	84 H.V.A.C.	1,665,000.00	132,610.00	13,261.00	64,260.00	55,089.00	1,545,851.00
IRWIN TELESCOPIC SEATING CO. 610 E. CUMBERLAND ROAD ALTAMONT, IL 62411	78 TELESOPING STANDS	5,870.00	0.00	0.00	0.00	0.00	5,870.00
JP PHILLIPS, INC. 320 WOLF ROAD FRANKLIN PARK, IL	53 CEMENT PLASTER	55,000.00	0.00	0.00	0.00	0.00	55,000.00
JUST RITE ACOUSTICS 1501 ESTES AVENUE ELK GROVE VILLAGE, IL 60007	58 ACOUSTICAL CEILINGS AND WALL PANELS	230,000.00	0.00	0.00	0.00	0.00	230,000.00
LYON WORKSPACE PRODUCTS PO BOX 671 AURORA, IL 60507	70 METAL LOCKERS	58,804.00	0.00	0.00	0.00	0.00	58,804.00
MASTERSHIP CONSTRUCTION CO., 3818 W. MONTROSE AVENUE CHICAGO, IL 60618	30 UNIT MASONRY	4,775,000.00	1,514,863.00	151,486.00	345,921.00	1,017,456.00	3,411,623.00
METROPOLITAN TERRAZZO 645 LUNT AVENUE ELK GROVE VILLAGE, IL 60007	57 TERRAZZO 29	741,000.00	0.00	0.00	0.00	0.00	741,000.00
MILLWORK DIRECT INC. 2400 E. MAIN ST., SUITE 103-267 ST. CHARLES, IL 60174	55 GFRG COLUMN COVERS	11,750.00	0.00	0.00	0.00	0.00	11,750.00
MW POWELL 3445 S. LAWDALE AVENUE CHICAGO, IL 60623	40 MODIFIED BITUMINOUS MEMBRANE ROOFING 26 ROOF PAVERS @ VEGETATION ROOF 41 H-FLUID APPLIED VEGETATED ROOF SYSTEM	540,000.00	150,960.00	15,096.00	0.00	135,864.00	404,136.00
NELSON FIRE PROTECTION 11028 RALEIGH COURT ROCKFORD, IL 61115	81 FIRE PROTECTION	315,000.00	39,000.00	3,900.00	3,600.00	31,500.00	279,900.00
NIKOLAS PAINTING CONTRACTORS 8401 S. BELOIT AVENUE BRIDGEVIEW, IL 60455	62 FINISH PAINTING & EPOXY FLOOR	115,000.00	0.00	0.00	0.00	0.00	115,000.00

15,936,798 4,709,026 2,613,266 1,024,957 11,698,675
 476,903

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
OAKLEY CONSTRUCTION COMPANY	GENERAL CONDITIONS	435,621.00	293,454.00	28,344.00	226,380.00	37,730.00	171,511.00
7815 SOUTH CLAREMONT AVENUE	INSURANCE	42,760.00	42,760.00	4,276.00	38,484.00	0.00	4,276.00
CHICAGO, IL 60620	PERFORMANCE BOND	29,188.00	29,188.00	2,918.00	26,269.00	0.00	2,918.00
	SURVEY & LAYOUT	6,000.00	1,200.00	120.00	1,080.00	0.00	4,920.00
	HAND EXCAVATION	16,000.00	0.00	0.00	0.00	0.00	16,000.00
OAKLEY'S SUBCONTRACTORS:							
ABILITY ROCKROAD COMPANY	19 BITUMINOUS CONCRETE PAVING	63,000.00	0.00	0.00	0.00	0.00	63,000.00
1021 N. WOOD DALE RD.							
WOOD DALE, IL 60191							
ATRIUM, INC.	24 LANDSCAPING	190,600.00	0.00	0.00	0.00	0.00	190,600.00
4313 CENTRAL AVENUE							
WESTERN SPRINGS, IL 60558							
CANTERBURY DESIGNS, INC.	22 SITE FURNISHINGS/TRASH RECEPTACLES	7,618.00	0.00	0.00	0.00	0.00	7,618.00
5632 W. WASHINGTON BLVD.							
LOS ANGELES, CA 90016-1915							
CARLO STEEL CORP.	31 STRUCTURAL STEEL	2,515,000.00	2,317,400.00	231,740.00	2,080,648.00	5,012.00	429,340.00
3100 E. 87TH STREET							
CHICAGO, IL 60617							
CITY FENCE, INC.	20 ORNAMENTAL FENCE WORK	85,000.00	0.00	0.00	0.00	0.00	85,000.00
6357 S. KEDZIE							
CHICAGO, IL 60636							
CONCRETE BY WAGNER	28 CAST IN PLACE CONCRETE	920,000.00	815,900.00	81,590.00	557,685.00	176,625.00	185,690.00
13808 HIGH ROAD	26 ROOF PAVERS @ VEGETATION ROOF						
LOCKPORT, IL 60441							
GREAT LAKES WEST, LLC	75 FOOD SERVICE EQUIPMENT	306,000.00	94,717.00	9,472.00	39,838.00	45,407.00	220,755.00
24475 RED ARROW HIGHWAY							
MATTAWAN, MI 48071							
PRECISION METALS & HARDWARE	47 STEEL DOORS, FRAMES, HARDWARE, WOOD	181,000.00	28,787.00	2,879.00	3,408.00	22,500.00	155,092.00
5285 N. 124TH STREET							
MILWAUKEE, WI 53225-2994							
REESE RECREATION PRODUCTS	21 PIPE GUARDS-MATERIAL	38,987.00	0.00	0.00	0.00	0.00	38,987.00
3327 NORTH RIDGE ROAD	22 SITE FURNISHINGS/BIKE RACKS						
ARLINGTON HEIGHTS, IL 60004	23 TREE GRATES-MATERIAL						
OAKLEY SUBS TO BE LET:							
PIPE GUARDSLABOR	21	16,500.00	0.00	0.00	0.00	0.00	16,500.00
SITE FURNISHINGSLABOR	22	5,390.00	0.00	0.00	0.00	0.00	5,390.00
TREE GRATESLABOR	23	1,536.00	0.00	0.00	0.00	0.00	1,536.00
SITE CONCRETE	27	170,000.00	0.00	0.00	0.00	0.00	170,000.00
CARPENTRY	37	45,000.00	0.00	0.00	0.00	0.00	45,000.00
OAKLEY CONSTRUCTION COMPANY	SUB-TOTAL	5,075,200.00	3,623,406.00	362,340.00	2,973,792.00	287,274.00	1,814,134.00
	GRAND TOTAL	25,376,000.00	9,093,747.00	909,375.00	6,000,908.00	2,183,463.00	17,191,628.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT


AMOUNT OF ORIGINAL CONTRACT	\$25,376,000.00	TOTAL AMOUNT REQUESTED	\$9,093,747.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$909,375.00
TOTAL CONTRACT AND EXTRAS	\$25,376,000.00	NET AMOUNT EARNED	\$8,184,372.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$6,000,909.00
ADJUSTED CONTRACT PRICE	\$25,376,000.00	AMOUNT DUE THIS PAYMENT	\$2,183,463.00
		BALANCE TO COMPLETE	\$17,191,628.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.


That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Controller

Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 31st day of October, 2007.


Notary Public

My Commission expires: 05/14/09.



PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (1 of 2)

Name of Project MILES DAVIS ACADEMY PBC Project No. 1333RMonthly Estimate No. 7 DOW Project No. CPS-18Date October 31, 2007STATE OF ILLINOIS }
 } ss
COUNTY OF DUPAGE }

In connection with the above-captioned contract:

I HEREBY DECLARE AND AFFIRM that I
DARYL POORTINGA

(NAME OF AFFIANT)

am the

PROJECT CONTROLLER and duly authorized representative of

(TITLE)

THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION COMPANY JOINT VENTURE

(Name of Company)

whose address is

790 North Central Avenue, Wood Dale, IL 60191

and that the following Minority and Women Business Enterprises have been contract with, and have furnished, or are furnishing and preparing materials for, and have done or are doing labor on the above-captioned contract; that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated: and that this is a full, true, and complete statement of all such MBEs/WBEs and of the amounts paid, due, and to become due to them:

MBE/WBE Name	Contract For	Amount of Contract	Total Previous Requests	Amount This Request	Balance to Complete
OAKLEY CONSTRUCTION ✓	20% J.V. PARTNER	\$5,075,200.00 ✓	\$2,973,792.00 ✓	\$287,274.00 ✓	\$1,814,134.00 ✓
E.E. BAILEY BUILDING	MATERIALS	\$600,000.00	\$0.00	\$0.00	\$600,000.00
M.W. POWELL	ROOFING & SHEETMETAL	\$470,000.00	\$0.00	\$135,864.00	\$334,136.00
UNDERLAND	WINDOWS AND GLASS	\$650,000.00	\$2,700.00	\$2,700.00	\$644,600.00
EVERGREEN (PUBLIC ELEC.'S SUB)	ELECTRICAL	\$413,000.00	\$0.00	\$10,299.80	\$402,700.20
	TOTALS	\$7,208,200.00 ✓	\$2,976,492.00 ✓	\$436,137.80 ✓	\$3,795,570.20 ✓

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (2 of 2)

I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED , ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.



(AFFIANT) Daryl Poortinga, Project Controller

October 31, 2007

(Date)

On this 31st day of October, 2007
before me, Karen Wiskerchen, the undersigned officer, personally appeared
Daryl Poortinga known to me to be the person described in the foregoing affidavit and
acknowledged that he (she) executed the same in capacity therein stated and for the purposes therein contained.


In witness thereof I hereunto set my hand and official seal.



Notary Public

Commission Expires 5-14-09.

(SEAL)



PUBLIC BUILDING COMMISSION
OF CHICAGO

EXHIBIT N
PAYMENT REQUEST FORM

MONTHLY ESTIMATE NO:

7

PAGE 1 OF 3

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE

FOR WORK ON ACCOUNT OF: MILES DAVIS ACADEMY

FOR THE PERIOD FROM:

10/01/07

CONTRACT NO.: 1333R

PROJECT NO.: CPS-18

TO:

10/31/07

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
1	GENERAL CONDITIONS <i>Sollitt/Oakley</i>	1,734,440.00	5	80,922.00	52	898,602.00
2	INSURANCE <i>Sollitt/Oakley</i>	350,000.00	0	0.00	100	350,000.00
3	PERFORMANCE BOND <i>" "</i>	225,000.00	0	0.00	100	225,000.00
4	LEED ADMINISTRATION <i>Sollitt</i>	25,000.00	0	0.00	20	5,000.00
5	MOBILIZATION <i>Sollitt</i>	125,000.00	0	0.00	100	125,000.00
6	SURVEY & LAYOUT <i>Sollitt/Oakley</i>	71,000.00	0	0.00	65	46,200.00
7	HAND EXCAVATION <i>" "</i>	116,000.00	0	0.00	52	60,000.00
8	TEMP. ENCLOSURES AND HEAT <i>Sollitt</i>	175,000.00	11	20,000.00	11	20,000.00
9	COMMISSION CONTINGENCY FUND <i>Sollitt</i>	500,000.00	0	0.00	0	0.00
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS <i>Sollitt</i>	450,000.00	0	0.00	31	141,529.00
11	ALLOWANCE 2: REMOVE&DISPOSE OF IN PLACE FOUND	30,000.00	0	0.00	6	1,890.00
12	ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	75,000.00	0	0.00	0	0.00
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	10,000.00	0	0.00	8	815.00
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS	48,000.00	0	0.00	0	0.00
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	24,000.00	0	0.00	0	0.00
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW	24,000.00	0	0.00	0	0.00
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	16,000.00	0	0.00	8	1,304.00
18	MISC.EARTHWORK AND TOPSOIL <i>Earth Inc.</i>	455,685.00	7	30,000.00	77	351,000.00
19	BITUMINOUS CONCRETE PAVING <i>Ability Rockroad Co.</i>	63,000.00	0	0.00	0	0.00
20	ORNAMENTAL FENCE WORK <i>City Fence</i>	85,000.00	0	0.00	0	0.00
21	PIPE GUARDS <i>T.B.L. 16,500</i>	34,605.00	0	0.00	0	0.00
22	SITE FURNISHINGS <i>T.B.L. 5,340, Reese & Canterbury</i>	17,090.00	0	0.00	0	0.00
23	TREE GRATES <i>T.B.L. 1,536</i>	18,336.00	0	0.00	0	0.00
24	LANDSCAPING <i>Atrium</i>	190,600.00	0	0.00	0	0.00
25	VEGETATIVE ROOF LANDSCAPING <i>Beary</i>	17,500.00	0	0.00	0	0.00
26	ROOF PAVERS @ VEGETATION ROOF <i>MW Powell</i>	34,400.00	0	0.00	0	0.00
27	SITE CONCRETE <i>T.B.L.</i>	170,000.00	0	0.00	0	0.00
28	CAST IN PLACE CONCRETE <i>Concrete by Wagner</i>	920,000.00	21	196,250.00	89	815,900.00
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE <i>Metro</i>	41,000.00	0	0.00	0	0.00
30	UNIT MASONRY <i>Mastership</i>	4,775,000.00	24	1,130,506.00	32	1,514,863.00
31	STRUCTURAL STEEL <i>Carlo Steel</i>	2,515,000.00	0	5,569.00	92	2,317,400.00
32	EXPANSION JOINT COVER ASSEMBLY <i>Construction Specialties</i>	607.00	100	607.00	100	607.00
33	ROUGH CARPENTRY <i>Sollitt</i>	138,880.00	7	10,000.00	7	10,000.00
34	CARPENTRY <i>Sollitt</i>	202,962.00	5	10,000.00	5	10,000.00
35	MODULAR CASEWORK & WOODWORK <i>Superior Cabinet</i>	148,000.00	14	20,000.00	26	37,760.00
36	INSTALL MODULAR CASEWORK <i>Sollitt</i>	59,245.00	0	0.00	0	0.00
37	BITUMINOUS DAMPROOFING & WATERPROOFING <i>Sager</i>	46,967.00	0	0.00	0	0.00
38	FOAMED-IN-PLACE INSULATION <i>Wilkin</i>	16,000.00	368	58,800.00	394	63,000.00
39	COMPOSITE METAL PANEL SYSTEM <i>Anthony Roofing</i>	160,500.00	0	0.00	0	0.00
40	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLASH <i>MW Powell</i>	470,000.00	32	150,960.00	32	150,960.00
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	35,600.00	0	0.00	0	0.00
42	TRAFFIC COATINGS <i>Sager</i>	14,257.00	0	0.00	0	0.00
43	ROOF ACCESSORIES <i>Skycs</i>	2,460.00	100	2,460.00	100	2,460.00
44	SPRAYED FIRE RESISTIVE MATERIALS <i>Wilkin</i>	68,000.00	0	0.00	0	0.00
45	THROUGH PENETRATION FIRESTOP SYSTEM <i>T.B.L.</i>	25,948.00	0	0.00	0	0.00
46	JOINT SEALANTS <i>Sager</i>	38,776.00	0	0.00	0	0.00
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS <i>Precision Metals</i>	181,000.00	14	25,000.00	16	28,787.00
48	ACCESS DOORS AND FRAMES <i>T.B.L.</i>	11,149.00	0	0.00	0	0.00
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR <i>Anagnos</i>	6,000.00	0	0.00	0	0.00
50	INTERIOR MESH WINDOW GUARDS <i>Underland</i>	5,700.00	53	3,000.00	105	6,000.00
	PAGE TOTALS	14,967,707.00	12	1,744,074.00	48	7,184,077.00

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY
FOR WORK ON ACCOUNT OF: MILES DAVIS ACADEMY
CONTRACT NO.: 1333R PROJECT NO.: CPS-18

PAGE 2 OF 3

ITEM NO.	DESCRIPTION	CONTRACT PRICE	FOR THE PERIOD:		10/31/07	
			CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
51	ALUMINUM WINDOW WALL, WINDOWS & GLAZING <i>Underland</i>	667,100.00	0	0.00	0	0.00
52	AUTOMATIC DOOR EQUIPMENT <i>Automatic Doors</i>	10,146.00	0	0.00	0	0.00
53	CEMENT PLASTER <i>J.P. Phillips</i>	55,000.00	0	0.00	0	0.00
54	GYP BD SYSTEMS/AIR BARRIER/BLD INSULATION <i>EEA</i>	298,000.00	5	15,150.00	10	30,300.00
55	GFRG COLUMN COVERS <i>Millwork</i>	11,750.00	0	0.00	0	0.00
56	TILE <i>Holloway</i>	48,525.00	0	0.00	0	0.00
57	TERRAZZO <i>Metro</i>	700,000.00	0	0.00	0	0.00
58	ACOUSTICAL CEILINGS AND WALL PANELS <i>Just Kite</i>	230,000.00	0	0.00	0	0.00
59	WOOD GYMNASIUM FLOOR <i>Floors Inc.</i>	52,000.00	0	0.00	0	0.00
60	RESILIENT TILE FLOORING & BASE <i>Superior</i>	66,000.00	0	0.00	0	0.00
61	CARPETING	32,000.00	0	0.00	0	0.00
62	FINISH PAINTING & EPOXY FLOOR <i>Nikolas</i>	115,000.00	0	0.00	0	0.00
63	VISUAL DISPLAY UNITS <i>Air Flow</i>	29,555.00	0	0.00	0	0.00
64	INSTALL VISUAL DISPLAY UNITS <i>Sollitt</i>	12,530.00	0	0.00	0	0.00
65	TOILET COMPARTMENTS <i>Accurate Partitions</i>	33,000.00	0	0.00	0	0.00
66	LOUVERS <i>Boswell</i>	56,000.00	5	3,000.00	5	3,000.00
67	FLAGPOLES <i>Carvey</i>	3,000.00	0	0.00	0	0.00
68	METAL LETTERS	1,700.00	0	0.00	0	0.00
69	INTERIOR SIGNS, EXT SIGNS, EM SIGNS <i>API</i>	8,800.00	0	0.00	0	0.00
70	METAL LOCKERS <i>Lyon</i>	58,804.00	0	0.00	0	0.00
71	FOLDING PANEL PARTITIONS <i>Blars. United Sales</i>	11,718.00	0	0.00	0	0.00
72	TOILET ACCESSORIES <i>Prestige</i>	23,800.00	0	0.00	0	0.00
73	PROJECTION SCREENS <i>Carvey</i>	3,900.00	0	0.00	0	0.00
74	WASTE COMPACTORS <i>Stepp</i>	30,145.00	0	0.00	0	0.00
75	FOOD SERVICE EQUIPMENT <i>Great Lakes West</i>	306,000.00	16	50,453.00	31	94,717.00
76	GYMNASIUM EQUIPMENT <i>Haldenborg-Homme</i>	33,000.00	0	0.00	0	0.00
77	WINDOW TREATMENT AND BLINDS <i>Evergreen</i>	14,750.00	0	0.00	0	0.00
78	TELESCOPING STANDS <i>Kwin & Northstar</i>	9,570.00	0	0.00	0	0.00
79	ENTRANCE FLOOR MATS <i>Carvey</i>	2,100.00	0	0.00	0	0.00
80	HYDRAULIC ELEVATORS <i>Schindler</i>	91,000.00	0	0.00	8	6,825.00
81	FIRE PROTECTION <i>Nelson</i>	315,000.00	11	35,000.00	12	39,000.00
82	PLUMBING <i>T.P. Adamson</i>	890,400.00	12	105,000.00	60	537,000.00
83	SITE STORM, SANITARY & WATER	135,000.00	0	0.00	0	0.00
84	H.V.A.C. <i>IPS - 1,465,000, ABC - 1,315,000</i>	2,980,000.00	9	256,174.00	19	553,558.00
85	ELECTRICAL <i>Public Electric</i>	3,073,000.00	7	217,220.00	21	645,270.00
	TOTAL CONTRACT	25,376,000.00	10	2,426,071.00	36	9,093,747.00

PUBLIC BUILDING COMMISSION
OF CHICAGO
MILES DAVIS ACADEMY
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18

EXHIBIT N
SUMMARY OF ESTIMATE SHEETS

October 31, 2007
MONTHLY ESTIMATE NO: 7

PAGE 3 OF 3

FOR THE PERIOD FROM 10/1/2007
TO: 10/31/2007

SUMMARY OF ESTIMATE SHEETS		(1)	(2)	(3)
ITEM NO.	DESCRIPTION	CONTRACT EST'D TOTAL	CURRENT ESTIMATE	TOTAL ESTIMATE TO DATE
1	ORIGINAL CONTRACT PRICE	25,376,000.00	2,426,071.00	9,093,747.00
2	CHANGE ORDER AMOUNT	0.00	0.00	0.00
3	TOTAL AWARDED CONTR AMT	25,376,000.00		
4	AWARDED CONTR AMTS COMPLETED		2,426,071.00	9,093,747.00
5	ADD: MTRLS STORED-SHT NO.	0.00	0.00	0.00
6	TOTAL APPROVED VALUE/AMT EARNED	25,376,000.00	2,426,071.00	9,093,747.00
7	DEDUCT: CURRENT RESERVE ADJMNTS		242,608.00	
8	DEDUCT: TOTAL RESERVE TO DATE (COLUMN 3)			909,375.00
9	DEDUCT: CURRENT LIQUIDATED DAMAGES (LINE 25)			
10	DEDUCT: TOTAL LIQUIDATE DAMAGES(LINE 23)			
11	TOTAL PAID TO DATE-INCLUDING THIS ESTIMATE			8,184,372.00
12	DEDUCT:TOTAL EARNED TO DATE(LINE 10-COL 3)	9,093,747.00		
13	NET AMT OPEN ON CONTRACT	16,282,253.00		
14	NET CURRENT PAYMENT		2,183,463.00	
RESERVE COMPUTATION		CURRENT RESERVE WITHHELD	PREVIOUS RESERVE WITHHELD	TOTAL RESERVE WITHHELD
15	PERCENTAGE COMPUTATION 10% RESERVE	242,608.00	666,767.00	909,375.00
16	PERCENTAGE COMPUTATION 2% RESERVE	0.00	0.00	0.00
17	TOTAL RESERVE WITHHELD	242,608.00	666,767.00	909,375.00

LIQUIDATED DAMAGES COMPUTATION

18 TOTAL LIQUIDATED DAMAGES TO DATE
19 DEDUCT:AMOUNT PREVIOUSLY WITHHELD
20 CURRENT LIQUIDATED DAMAGES

DAYS:

Approx. % Contract Completed 36 %
Starting Date: March 1, 2007

Total contract time (Inc. Time Extension) 462 Days
Total Time Used 244 Days

VERIFIED BY: _____
PUBLIC BUILDING COMMISSION
RAY GIDEROF
OWNER REPRESENTATIVE

DATE

RECOMMENDED FOR APPROVAL:

MICHAEL J. GORSKI, ILEKIS ASSOCIATES

DATE

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
Name of Contractor

By:

Daryl Poortinga, Project Controller
DATE: October 31, 2007

PUBLIC BUILDING COMMISSION

EXHIBIT B

STATE OF ILLINOIS
COUNTY OF DU PAGE

CONTRACTORS WAIVER OF LIEN FOR PARTIAL PAYMENT

TO ALL WHOM IT MAY CONCERN:

WHEREAS, THE GEORGE SOLLITT CONSTRUCTION CO./OAKLEY CONSTRUCTION JOINT VENTURE
an ILLINOIS corporation, has been employed by the PUBLIC BUILDING COMMISSION OF CHICAGO,
as Owner, under Contract No. 1333R, dated the
13th day of February, 2007 to

FURNISH GENERAL CONSTRUCTION

for (Designate Project and Location)
MILES DAVIS ACADEMY
6740 S. PAULINA ST. CHICAGO IL

NOW, THEREFORE, KNOW YE, that the undersigned, for and in consideration
of a partial payment of : TWO MILLION ONE HUNDRED EIGHTY THREE THOUSAND
FOUR HUNDRED SIXTY THREE AND NO/100ths----- \$2,183,463.00
one the adjusted contract price of Twenty Five Million Three Hundred Seventy Six Thousand
and No/100ths----- \$25,376,000.00
and other goods and valuable considerations, the receipt whereof is hereby acknowledged,
the undersigned does hereby waive and release any and all lien, or claim, or right of lien
under the Statutes of the State of Illinois relating to Mechanics' Liens, on account of labor or
materials, or both furnished by the undersigned to the extent of the part of the aforesaid
work for which partial payment is requested.

IN WITNESS WHEREOF, the undersigned has caused its corporate seal to be hereunto
affixed and these presents to be signed by its PROJECT CONTROLLER and attested by its
ASSISTANT SECRETARY 31st day of October , 2007
pursuant to authority given by the BOARD OF DIRECTORS of said Corporation.

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE

By 
Daryl Poortinga, Project Controller

(SEAL)
ATTEST:


Nancy Planeck, Assistant Secretary

Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy

Architect: Ileki Associates

Contractor's Name : The George Sollitt Construction Co./Oakley Construction Joint Venture

and Address: 790 North Central Avenue, Wood Dale, IL 60191

Contract Number: 1333R

Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Vale	% of Total
1	GENERAL CONDITIONS	Sollitt/Oakley Joint Venture	1,734,440.00	6.83%
2	INSURANCE	Sollitt/Oakley Joint Venture	350,000.00	1.38%
3	PERFORMANCE BOND	Sollitt/Oakley Joint Venture	225,000.00	0.89%
4	LEED ADMINISTRATION	George Sollitt Construction	25,000.00	0.10%
5	MOBILIZATION	George Sollitt Construction	125,000.00	0.49%
6	SURVEY & LAYOUT	Sollitt/Oakley Joint Venture	71,000.00	0.28%
7	HAND EXCAVATION	Sollitt/Oakley Joint Venture	116,000.00	0.46%
8	TEMP. ENCLOSURES AND HEAT	George Sollitt Construction	175,000.00	0.69%
9	COMMISSION CONTINGENCY FUND	George Sollitt Construction	500,000.00	1.97%
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS	George Sollitt Construction	450,000.00	1.77%
11	ALLOWANCE 2: REMOVE&DISPOSE OF IN PLACE FOUND	George Sollitt Construction	30,000.00	0.12%
12	ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	George Sollitt Construction	75,000.00	0.30%
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	George Sollitt Construction	10,000.00	0.04%
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS	George Sollitt Construction	48,000.00	0.19%
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	George Sollitt Construction	24,000.00	0.09%
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW	George Sollitt Construction	24,000.00	0.09%
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	George Sollitt Construction	16,000.00	0.06%
18	MISC.EARTHWORK AND TOPSOIL	Earth, Inc.	455,685.00	1.80%
19	BITUMINOUS CONCRETE PAVING	TBD	63,000.00	0.25%
20	ORNAMENTAL FENCE WORK	TBD	85,000.00	0.33%
21	PIPE GUARDS	TBD	34,605.00	0.14%
22	SITE FURNISHINGS	TBD	17,090.00	0.07%
23	TREE GRATES	TBD	18,336.00	0.07%
24	LANDSCAPING	Atrium	190,600.00	0.75%
25	VEGETATIVE ROOF LANDSCAPING	Beary Landscaping	17,500.00	0.07%
26	ROOF PAVERS @ VEGETATION ROOF	MW Powell	34,400.00	0.14%
27	SITE CONCRETE	TBD	170,000.00	0.67%
28	CAST IN PLACE CONCRETE	Concrete By Wagner	920,000.00	3.63%
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE	Metropolitan Terrazzo	41,000.00	0.16%
30	UNIT MASONRY	Mastership Construction Co.	4,775,000.00	18.82%
31	STRUCTURAL STEEL	Carol Steel Corp.	2,515,000.00	9.91%
32	EXPANSION JOINT COVER ASSEMBLY	TBD	607.00	0.00%
33	ROUGH CARPENTRY	TBD	138,880.00	0.55%
34	CARPENTRY	TBD	202,962.00	0.80%
35	MODULAR CASEWORK & WOODWORK	Superior Cabinet Company	148,000.00	0.58%
36	INSTALL MODULAR CASEWORK	George Sollitt Construction	59,245.00	0.23%
37	BITUMINOUS DAMPROOFING & WATERPROOFING	TBD	46,967.00	0.19%
38	FOAMED-IN-PLACE INSULATION	Wilkin Insulation	16,000.00	0.06%
39	COMPOSITE METAL PANEL SYSTEM	Anthony Roofing, LTD	160,500.00	0.63%
40	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLASH	MW Powell	470,000.00	1.85%
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	MW Powell	35,600.00	0.14%
42	TRAFFIC COATINGS	TBD	14,257.00	0.06%
43	ROOF ACCESSORIES	TBD	2,460.00	0.01%
44	SPRAYED FIRE RESISTIVE MATERIALS	Wilkin Insulation	68,000.00	0.27%
45	THROUGH PENETRATION FIRESTOP SYSTEM	TBD	25,948.00	0.10%
46	JOINT SEALANTS	TBD	38,776.00	0.15%
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS	Precision Metals & Hardware	181,000.00	0.71%
48	ACCESS DOORS AND FRAMES	TBD	11,149.00	0.04%
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR	Anafnos Door Co.	6,000.00	0.02%
50	INTERIOR MESH WINDOW GUARDS	Underland Architectural Systems	5,700.00	0.02%
51	ALUMINUM WINDOW WALL, WINDOWS & GLAZING	Underland Architectural Systems	667,100.00	2.63%

Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy

Architect: Ileki Associates

Contractor's Name : The George Sollitt Construction Co./Oakley Construction Joint Venture

and Address: 790 North Central Avenue, Wood Dale, IL 60191

Contract Number: 1333R

Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Vale	% of Total
52	AUTOMATIC DOOR EQUIPMENT	Automatic Doors, Inc.	10,146.00	0.04%
53	CEMENT PLASTER	JP Phillips, Inc.	55,000.00	0.22%
54	GYP BD SYSTEMS/AIR BARRIER/BLD INSULATION	Era Valvidia Construction	298,000.00	1.17%
55	GFRG COLUMN COVERS	Millwork Direct	11,750.00	0.05%
56	TILE	TBD	48,525.00	0.19%
57	TERRAZZO	Metropolitan Terrazzo	700,000.00	2.76%
58	ACOUSTICAL CEILINGS AND WALL PANELS	Just Rite Acoustics	230,000.00	0.91%
59	WOOD GYMNASIUM FLOOR	Floors, Inc.	52,000.00	0.20%
60	RESILIENT TILE FLOORING & BASE	TBD	66,000.00	0.26%
61	CARPETING	TBD	32,000.00	0.13%
62	FINISH PAINTING & EPOXY FLOOR	Nikolas Painting Contractors	115,000.00	0.45%
63	VISUAL DISPLAY UNITS	Air Flow Architectural	29,555.00	0.12%
64	INSTALL VISUAL DISPLAY UNITS	GSCC	12,530.00	0.05%
65	TOILET COMPARTMENTS	Accurate Partitions	33,000.00	0.13%
66	LOUVERS	TBD	56,000.00	0.22%
67	FLAGPOLES	Carney & Co.	3,000.00	0.01%
68	METAL LETTERS	API Signs	1,700.00	0.01%
69	INTERIOR SIGNS, EXT SIGNS, EM SIGNS	API Signs	8,800.00	0.03%
70	METAL LOCKERS	Lyon Workspace	58,804.00	0.23%
71	FOLDING PANEL PARTITIONS	Builders United Sales	11,718.00	0.05%
72	TOILET ACCESSORIES	Prestige Distribution	23,800.00	0.09%
73	PROJECTION SCREENS	Carney & Co.	3,900.00	0.02%
74	WASTE COMPACTORS	Stepp Equipment	30,145.00	0.12%
75	FOOD SERVICE EQUIPMENT	Great Lakes West, LLC.	306,000.00	1.21%
76	GYMNASIUM EQUIPMENT	Haldeman-Homme, Inc.	33,000.00	0.13%
77	WINDOW TREATMENT AND BLINDS	Evergreen Specialties	14,750.00	0.06%
78	TELESCOPING STANDS	Northstar Equipment	9,570.00	0.04%
79	ENTRANCE FLOOR MATS	Carney & Co.	2,100.00	0.01%
80	HYDRAULIC ELEVATORS	Schindler Elevator Co.	91,000.00	0.36%
81	FIRE PROTECTION	Nelson Fire Protection	315,000.00	1.24%
82	PLUMBING	Thomas P. Adamson & Assoc.	890,400.00	3.51%
83	SITE STORM, SANITARY & WATER	Thomas P. Adamson & Assoc.	135,000.00	0.53%
84	H.V.A.C.	International Piping Systems	2,980,000.00	11.74%
85	ELECTRICAL	Public Electrical	3,073,000.00	12.11%
	TOTAL		25,376,000.00	100.00%

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

TO OWNER:

SOLLITT/OAKLEY JOINT VENTURE
790 N. CENTRAL AVENUE
WOOD DALE, IL 60191

PROJECT:

MILES DAVIS ACADEMY

C07010

FROM CONTRACTOR:

GEORGE SOLLITT CONSTRUCTION CO.
790 N. CENTRAL AVENUE
WOOD DALE, IL 60191

VIA ARCHITECT:

ILEKIS ASSOCIATES
205 W. WACKER DR., SUITE 730
CHICAGO, IL 60606

APPLICATION NO:

PERIOD TO:

CONTRACT NO.:

PROJECT NO.:

CONTRACT DATE:

Distribution to:

OWNER

ARCHITECT

CONTRACTOR

CONTRACT FOR: GENERAL CONSTRUCTION

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 20,300,800.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 20,300,800.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 5,470,341.00
5. RETAINAGE:
 - a. 10 % of Completed Work (Column D + E on G703) \$ 547,035.00
 - b. % of Stored Material (Column F on G703) \$Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 547,035.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 547,035.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 4,923,306.00
8. CURRENT PAYMENT DUE \$ 3,027,117.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,896,189.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:


By: 
DARYL POORTINGA, TREASURER

Date: October 31, 2007

State of: Illinois County of: DuPage

Subscribed and sworn to before me this 31st day of October, 2007

Notary Public: 
My Commission expires: 05/14/09



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 1,896,189.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: ILEKIS ASSOCIATES

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

GEORGE SOLLITT CONSTRUCTION CO.

CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT

containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION:

APPLICATION DATE: 10/01/07

PERIOD TO:

10/31/07

CONTRACT NO.:

1333R

PROJECT NO.:

CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	% (G * C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D * E)	THIS PERIOD					
1	General Conditions	\$ 1,298,819.00	\$ 566,148.00	\$ 39,000.00		\$ 605,148.00	47%	\$ 693,671.00	\$ 60,515.00
2	Insurance	\$ 307,240.00	\$ 307,240.00	\$ -		\$ 307,240.00	100%	\$ -	\$ 30,724.00
3	Performance Bond	\$ 195,812.00	\$ 195,812.00	\$ -		\$ 195,812.00	100%	\$ -	\$ 19,581.00
4	Lead Administration	\$ 25,000.00	\$ 5,000.00	\$ -		\$ 5,000.00	20%	\$ 20,000.00	\$ 500.00
5	Mobilization	\$ 125,000.00	\$ 125,000.00	\$ -		\$ 125,000.00	100%	\$ -	\$ 12,500.00
6	Survey & Layout	\$ 65,000.00	\$ 45,000.00	\$ -		\$ 45,000.00	69%	\$ 20,000.00	\$ 4,500.00
7	Hand Excavation	\$ 100,000.00	\$ 60,000.00	\$ -		\$ 60,000.00	60%	\$ 40,000.00	\$ 6,000.00
8	Temp. Enclosures & Heat	\$ 175,000.00	\$ -	\$ 20,000.00		\$ 20,000.00	11%	\$ 155,000.00	\$ 2,000.00
9	Rough Carpentry	\$ 37,880.00	\$ -	\$ 10,000.00		\$ 10,000.00	26%	\$ 27,880.00	\$ 1,000.00
10	Install Modular Casework	\$ 59,245.00	\$ -	\$ -		\$ -	0%	\$ 59,245.00	\$ -
11	Install Visual Display units	\$ 12,530.00	\$ -	\$ -		\$ -	0%	\$ 12,530.00	\$ -
12	Carpentry	\$ 157,962.00	\$ -	\$ 10,000.00		\$ 10,000.00	6%	\$ 147,962.00	\$ 1,000.00
13	Allowance 1	\$ 450,000.00	\$ 141,529.00	\$ -		\$ 141,529.00	31%	\$ 308,471.00	\$ 14,153.00
14	Allowance 2	\$ 30,000.00	\$ 1,890.00	\$ -		\$ 1,890.00	6%	\$ 28,110.00	\$ 189.00
15	Allowance 3	\$ 75,000.00	\$ -	\$ -		\$ -	0%	\$ 75,000.00	\$ -
16	Allowance 4	\$ 10,000.00	\$ 815.00	\$ -		\$ 815.00	8%	\$ 9,185.00	\$ 82.00
17	Allowance 5	\$ 48,000.00	\$ -	\$ -		\$ -	0%	\$ 48,000.00	\$ -
18	Allowance 6	\$ 24,000.00	\$ -	\$ -		\$ -	0%	\$ 24,000.00	\$ -
19	Allowance 7	\$ 24,000.00	\$ -	\$ -		\$ -	0%	\$ 24,000.00	\$ -
20	Allowance 8	\$ 16,000.00	\$ 1,304.00	\$ -		\$ 1,304.00	8%	\$ 14,696.00	\$ 130.00
21	Commission Contingency Fund	\$ 500,000.00	\$ -	\$ -		\$ -	0%	\$ 500,000.00	\$ -
22	Toilet Compartments - Accurate Partitions	\$ 33,000.00	\$ -	\$ -		\$ -	0%	\$ 33,000.00	\$ -
23	Plumbing, Site Storm, Sanitary Water-Adamson	\$ 1,025,400.00	\$ 432,000.00	\$ 105,000.00		\$ 537,000.00	52%	\$ 488,400.00	\$ 53,700.00
24	Visual Aid Units - Air Flow Architectural	\$ 29,555.00	\$ -	\$ -		\$ -	0%	\$ 29,555.00	\$ -
25	Overhead Collingd Counter Doors-Anagnos Door Co.	\$ 6,000.00	\$ -	\$ -		\$ -	0%	\$ 6,000.00	\$ -
26	Composite Metal Panel Sys - Anthony Roofing	\$ 160,500.00	\$ -	\$ -		\$ -	0%	\$ 160,500.00	\$ -
27	Signs - API Sign Systems	\$ 10,500.00	\$ -	\$ -		\$ -	0%	\$ 10,500.00	\$ -
28	Automatic Doors - Automatic Doors, Inc.	\$ 10,146.00	\$ -	\$ -		\$ -	0%	\$ 10,146.00	\$ -

GEORGE SOLLITT CONSTRUCTION CO.

CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT

containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION:
APPLICATION DATE:
PERIOD TO:
CONTRACT NO.:
PROJECT NO.:

7
10/01/07
10/31/07
1333R
CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	%	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
29	Vegetative Roof Landscaping-Beary Landscaping	\$ 17,500.00	\$ -	\$ -	\$ -	\$ 420,948.00	0%	\$ 17,500.00	\$ -
30	HVAC - BOC Heating & Air	\$ 1,315,000.00	\$ 225,984.00	\$ 194,964.00	\$ -	\$ 3,000.00	32%	\$ 894,052.00	\$ 42,095.00
31	Louvers - Boswell Building	\$ 56,000.00	\$ -	\$ 3,000.00		\$ -	5%	\$ 53,000.00	\$ 300.00
32	Folding Panel Partitions - Builders United Sales	\$ 11,718.00	\$ -	\$ -		\$ -	0%	\$ 11,718.00	\$ -
33	Flagpoles, Entrance Mats, Projection Screens - Carney & Co.	\$ 9,000.00	\$ -	\$ -		\$ -	0%	\$ 9,000.00	\$ -
34	Expansion Joint Cover - Construction Specialties	\$ 607.00	\$ -	\$ 607.00		\$ 607.00	100%	\$ -	\$ 61.00
35	Misc. Earthwork & Topsoil - Earth	\$ 455,685.00	\$ 321,000.00	\$ 30,000.00		\$ 351,000.00	77%	\$ 104,685.00	\$ 35,100.00
36	Drywall Systems & Rough Carpentry - Era Valvidia Contractors	\$ 399,000.00	\$ 15,150.00	\$ 15,150.00		\$ 30,300.00	8%	\$ 368,700.00	\$ 3,030.00
37	Window Treatments - Evergreen Specialties	\$ 14,750.00	\$ -	\$ -		\$ -	0%	\$ 14,750.00	\$ -
38	Wood Gymnasium Floor - Floors, Inc.	\$ 52,000.00	\$ -	\$ -		\$ -	0%	\$ 52,000.00	\$ -
39	Gymnasium Equipment - Haldeman-Homme, Inc.	\$ 33,000.00	\$ -	\$ -		\$ -	0%	\$ 33,000.00	\$ -
40	Tile - Holloway Tile, Inc.	\$ 48,525.00	\$ -	\$ -		\$ -	0%	\$ 48,525.00	\$ -
41	H.V. A. C. - International Piping Systems	\$ 1,665,000.00	\$ 71,400.00	\$ 61,210.00		\$ 132,610.00	8%	\$ 1,532,390.00	\$ 13,261.00
42	Telescoping Stands - Irwin Telescopic Seat	\$ 5,870.00	\$ -	\$ -		\$ -	0%	\$ 5,870.00	\$ -
43	Cement Plaster - JP Phillips	\$ 55,000.00	\$ -	\$ -		\$ -	0%	\$ 55,000.00	\$ -
44	Acoustical Ceilings&Wall Panels - Just Rite Acousitcs	\$ 230,000.00	\$ -	\$ -		\$ -	0%	\$ 230,000.00	\$ -
45	Metal Lockers - Lyon Workspace Products	\$ 58,804.00	\$ -	\$ -		\$ -	0%	\$ 58,804.00	\$ -
46	Unit Masonry - Mastership Construction	\$ 4,775,000.00	\$ 384,357.00	\$ 1,130,506.00		\$ 1,514,863.00	32%	\$ 3,260,137.00	\$ 151,486.00
47	Terrazzo-Metropolitan Terrazzo	\$ 741,000.00	\$ -	\$ -		\$ -	0%	\$ 741,000.00	\$ -
48	GFRG Column Covers - Millwork Direct	\$ 11,750.00	\$ -	\$ -		\$ -	0%	\$ 11,750.00	\$ -
49	Modified Bitmun. Membrane Roof - MW Powell	\$ 540,000.00	\$ -	\$ 150,960.00		\$ 150,960.00	48%	\$ 389,040.00	\$ 15,096.00
50	Fire Protection - Nelson Fire Protection	\$ 315,000.00	\$ 4,000.00	\$ 35,000.00		\$ 39,000.00	34%	\$ 276,000.00	\$ 3,900.00
51	Painting & Epoxy Floor-Nikolas Painting	\$ 115,000.00	\$ -	\$ -		\$ -	0%	\$ 115,000.00	\$ -
52	Telescoping Stands Install - Northstar Equipment	\$ 3,700.00	\$ -	\$ -		\$ -	0%	\$ 3,700.00	\$ -
53	Toilet Accessories - Prestige Distribution	\$ 23,800.00	\$ -	\$ -		\$ -	0%	\$ 23,800.00	\$ -
54	Electrical - Public Electric	\$ 3,073,000.00	\$ 428,050.00	\$ 217,220.00		\$ 645,270.00	709%	\$ 2,427,730.00	\$ 64,527.00
55	Bit. Damproofing, Water Proof., Traffic Coat. - Sager Sealant	\$ 100,000.00	\$ -	\$ -		\$ -	0%	\$ 100,000.00	\$ -
56	Hydraulic Elevators - Schindler Elevator	\$ 91,000.00	\$ 6,825.00	\$ -		\$ 6,825.00	5%	\$ 84,175.00	\$ 683.00

GEORGE SOLLITT CONSTRUCTION CO.
CONTINUATION SHEET

A/A DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT

containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION:

APPLICATION DATE:

PERIOD TO:

CONTRACT NO.:

PROJECT NO.:

7

10/01/07

10/31/07

1333R

CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	% (G * C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
57	Roof Accessories - Skyco	\$ 2,460.00	\$ -	\$ 2,460.00		\$ 2,460.00	0%	\$ -	\$ 246.00
58	Waste Compactor - Stepp Equipment	\$ 30,145.00	\$ -	\$ -		\$ -		\$ 30,145.00	
59	Modular Casework&Woodwork - Superior Cabinet	\$ 148,000.00	\$ 17,760.00	\$ 20,000.00		\$ 37,760.00	6%	\$ 110,240.00	\$ 3,776.00
60	Resilient Tile Floor, Base & Carpeting - Superior Floor Covering	\$ 98,000.00	\$ -	\$ -		\$ -	0%	\$ 98,000.00	\$ -
61	Windows, Window Wall, Glazing - Underland Architectural Systems	\$ 672,800.00	\$ 3,000.00	\$ 3,000.00		\$ 6,000.00	1%	\$ 666,800.00	\$ 600.00
62	Foamed In Place Insulat. & Sprayed Fire Resti. Mater-Wilkin Insul.	\$ 84,000.00	\$ 4,200.00	\$ 58,800.00		\$ 63,000.00	75%	\$ 21,000.00	\$ 6,300.00
63	Subs to Be Let	\$ 37,097.00	\$ -	\$ -		\$ -	0%	\$ 37,097.00	\$ -
	GRAND TOTALS	\$ 20,300,800.00	\$ 3,353,464.00	\$ 2,106,877.00	\$ -	\$ 5,470,341.00	27%	\$ 14,830,459.00	\$ 547,035.00

APPLICATION AND CERTIFICATE FOR PAYMENT

TO: GEORGE SOLLITT CONSTRUCTION CO. PROJECT: MILES DAVIS ACADEMY
790 NORTH CENTRAL AVENUE 6740 SOUTH PAULINA
WOOD DALE, ILLINOIS 60191 CHICAGO, ILLINOIS 60636

AIA DOCUMENT G702

PAGE 1 OF 2 PAGES

APPLICATION NO. FIVE
PERIOD TO: 10/31/2007
PROJECT NOS.: C07010
Distribution to: () OWNER () ARCHITECT () CONTRACTOR

FROM CONTRACTOR: THOMAS P. ADAMSON, JR & ASSOCIATES, INC.
921 WEST VAN BUREN STREET, SUITE 110
CHICAGO, ILLINOIS 60607

VIA ARCHITECT:

O'DONNELL WICKLUND PIGOZZI & PETERSON, INC.
111 WEST WASHINGTON STREET
CHICAGO, ILLINOIS 60602

CONTRACT FOR: PLUMBING

CONTRACT DATE: 27-Mar-07

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1 ORIGINAL CONTRACT SUM	\$1,025,400.00
2 Net change by Change Orders	\$0.00
3 CONTRACT SUM TO DATE (Line 1 + 2)	\$1,025,400.00
4 TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$637,000.00
5 RETAINAGE	
a. 10 % of Completed work (Column D & E on G703)	\$53,700.00
b. % of Stored Material (Column F on G703)	
Total Retainage (Line 5a+5b or Total in Column 1 of G703)	\$53,700.00
6 TOTAL EARNED LESS RETAINAGE (Line 4 less line 5 Total)	\$483,300.00
7 LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificates)	\$388,800.00
8 CURRENT PAYMENT DUE	\$94,500.00
9 BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$542,100.00

CHANGE ORDER SUMMARY	
Change Orders approved in previous months by Owner	\$0.00
Total approved this month	\$0.00
TOTALS	\$0.00
NET CHANGES by Change Order	\$0.00

CONTRACTOR THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.

BY: 

DATE: 10/19/2007

State of: Illinois
County of: Cook
Subscribed and sworn to before
me this 19TH day of OCTOBER, 2007



Notary Public:
My Commission expires: 

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED \$
all figures on this Application and on the Continuation sheet that are changed to (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation sheet that are changed to conform to the amount certified.)
ARCHITECT:
BY:

THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.

MILES DAVIS ACADEMY

DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.										APPLICATION NUMBER FIVE		
MILES DAVIS ACADEMY										APPLICATION DATE: 10/19/07		
DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing										PERIOD FROM: 10/01/07		
Contractor's signed Certification is attached.										TO: 10/31/07		
In tabulations below, amounts are stated to the nearest dollar.										PROJECT NO. C07010		
Use Column J on Contracts where variable retainage for line items may apply.												
ITEM NUMBER	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATION	WORK COMPLETED		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/G)	BALANCE TO FINISH (C-G)	RETAINAGE			
				THIS APPLICATION WORK IN PLACE	STORED MATERIALS (not in D or E)							
1	SITE UTILITIES											
	T. P. ADAMSON & ASSOC., - LABOR	\$80,000.00	\$80,000.00	\$0.00	\$0.00	\$80,000.00	100%	\$0.00	\$8,000.00			
	S. G. SUPPLY CO - MATERIAL	\$60,000.00	\$60,000.00	\$0.00	\$0.00	\$60,000.00	100%	\$0.00	\$6,000.00			
	INTERIOR UNDERGROUND STORM AND SANITARY											
2	T. P. ADAMSON & ASSOC., - LABOR	\$147,000.00	\$147,000.00	\$0.00	\$0.00	\$147,000.00	100%	\$0.00	\$14,700.00			
	S. G. SUPPLY CO - MATERIAL	\$75,000.00	\$75,000.00	\$0.00	\$0.00	\$75,000.00	100%	\$0.00	\$7,500.00			
3	ABOVEGROUND WASTE, VENT & WATER PIPING											
	T. P. ADAMSON & ASSOC., - LABOR	\$215,000.00	\$43,000.00	\$64,500.00	\$0.00	\$107,500.00	50%	\$107,500.00	\$10,750.00			
	S. G. SUPPLY CO - MATERIAL	\$135,000.00	\$27,000.00	\$40,500.00	\$0.00	\$67,500.00	50%	\$67,500.00	\$6,750.00			
	PLUMBING FIXTURES & TRIM											
4	T. P. ADAMSON & ASSOC., - LABOR	\$94,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$94,400.00	\$0.00			
	S. G. SUPPLY CO - MATERIAL	\$154,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$154,000.00	\$0.00			
5	BOOSTER PUMP & HEATER EQUIPMENT	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$30,000.00	\$0.00			
6	INSULATION	\$35,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$35,000.00	\$0.00			
TOTALS		\$1,025,400.00	\$432,000.00	\$105,000.00	\$0.00	\$537,000.00	52%	\$468,400.00	\$53,700.00			

APPLICATION & CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

TO: GEORGE SOLLITT CONSTRUCTION

APPLICATION NO. 3

FROM CONTRACTOR: B.O.C. HEATING & AIR CONDITIONING CO.

PERIOD TO: 10/31/2007

PROJECT NO.

CONTRACT FOR: HVAC WORK

CONTRACT DATE: 5/22/2007

PROJECT: MILES DAVIS ACADEMY

BOC JOB # 07-3470-000

VIA ARCHITECT:

DISTRIBUTION TO:

OWNER

ARCHITECT

GEORGE SOLLITT

CONTRACTOR CONSTRUCTION

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the contract.
Continuation sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	1,315,000.00
2. Net change by Change Orders	0.00
3. CONTRACT SUM TO DATE (Line 1 + or - 2)	1,315,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	420,948.00
5. RETAINAGE:	
a. <u>10</u> % of Completed Work (Columns D + E on G703)	42,094.80
b. <u>10</u> % of Stored Material (Column F on G703)	0.00
Total Retainage (Line 5a + 5b or Total in Column I of G703)	42,094.80
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	378,853.20
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	203,385.60
8. CURRENT PAYMENT DUE	175,467.60
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	936,146.80

CHANGE ORDER SUMMARY	ADDITIONS	SUBTRACTIONS
Total changes approved in previous months by Owner	0.00	0.00
Total approved this month	0.00	0.00
TOTALS	0.00	0.00
NET CHANGES By Change Order		0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO. 3
APPLICATION DATE:
PERIOD FROM: 10/1/07
TO: 10/31/07
PROJECT NO: 0

CONTRACT DATE: 5/22/07
BOC JOB # 07-3470-000

B DESCRIPTION OF WORK	C SCHEDULED VALUE	D PREVIOUS APPLICATIONS	E WORK IN PLACE	F STORED MATERIALS (not in D or E)	G TOTAL WORK COMPLETED (D+E+F)	H %	I BALANCE TO FINISH (C-G)	J RETAINAGE
Diffusers, Registers, & Grilles - MATERIAL	23,600.00	0.00	0.00	0.00	0.00	0.0%	23,600.00	0.00
Diffusers, Registers, & Grilles - LABOR	35,620.00	0.00	0.00	0.00	0.00	0.0%	35,620.00	0.00
Fan Power & VAV Boxes - MATERIAL	59,840.00	59,840.00	0.00	0.00	59,840.00	100.0%	0.00	5,984.00
Fan Power & VAV Boxes - LABOR	7,520.00	0.00	1,750.00	0.00	1,750.00	23.3%	5,770.00	175.00
Exhaust Fans - MATERIAL	23,950.00	0.00	7,921.00	0.00	7,921.00	33.1%	16,029.00	782.10
Exhaust Fans - LABOR	6,710.00	0.00	1,710.00	0.00	1,710.00	25.5%	5,000.00	171.00
Intake & Relief Hoods - MATERIAL	5,400.00	0.00	0.00	0.00	0.00	0.0%	5,400.00	0.00
Intake & Relief Hoods - LABOR	1,460.00	0.00	0.00	0.00	0.00	0.0%	1,460.00	0.00
Return Air Fans - MATERIAL	14,300.00	0.00	0.00	0.00	0.00	0.0%	14,300.00	0.00
Return Air Fans - LABOR	2,920.00	0.00	0.00	0.00	0.00	0.0%	2,920.00	0.00
Breeching & Stacks - MATERIAL	8,495.00	0.00	0.00	0.00	0.00	0.0%	8,495.00	0.00
Breeching & Stacks - LABOR	4,670.00	0.00	0.00	0.00	0.00	0.0%	4,670.00	0.00
Ductwork 1st Floor A-H - MATERIAL	91,580.00	54,948.00	18,317.00	0.00	73,265.00	80.0%	18,315.00	7,326.50
Ductwork 1st Floor A-H - LABOR	34,282.00	0.00	20,558.00	0.00	20,558.00	60.0%	13,704.00	2,055.80
Ductwork 1st Floor I-P - MATERIAL	85,160.00	51,096.00	12,774.00	0.00	63,870.00	75.0%	21,280.00	6,387.00
Ductwork 1st Floor I-P - LABOR	27,537.00	0.00	0.00	0.00	0.00	0.0%	27,537.00	0.00
Ductwork 2nd Floor A-H - MATERIAL	104,750.00	0.00	83,801.00	0.00	83,801.00	80.0%	20,949.00	8,380.10
Ductwork 2nd Floor A-H - LABOR	43,947.00	0.00	24,171.00	0.00	24,171.00	55.0%	19,776.00	2,417.10
Ductwork 2nd Floor I-P - MATERIAL	102,810.00	0.00	20,582.00	0.00	20,582.00	20.0%	82,228.00	2,058.20
Ductwork 2nd Floor I-P - LABOR	41,573.00	0.00	0.00	0.00	0.00	0.0%	41,573.00	0.00
Ductwork 3rd Floor A-H - MATERIAL	92,330.00	0.00	0.00	0.00	0.00	0.0%	92,330.00	0.00
Ductwork 3rd Floor A-H - LABOR	32,944.00	0.00	0.00	0.00	0.00	0.0%	32,944.00	0.00
Ductwork 3rd Floor I-P - MATERIAL	81,320.00	0.00	0.00	0.00	0.00	0.0%	81,320.00	0.00
Ductwork 3rd Floor I-P - LABOR	25,452.00	0.00	0.00	0.00	0.00	0.0%	25,452.00	0.00
Ductwork Gym Area - MATERIAL	22,400.00	0.00	0.00	0.00	0.00	0.0%	22,400.00	0.00
Ductwork Gym Area - LABOR	10,541.00	0.00	0.00	0.00	0.00	0.0%	10,541.00	0.00
Ductwork Mech Rm. 236 - MATERIAL	82,665.00	0.00	0.00	0.00	0.00	0.0%	82,665.00	0.00
Ductwork Mech Rm. 236 - LABOR	40,978.00	0.00	0.00	0.00	0.00	0.0%	40,978.00	0.00
Ductwork Mech Rm. 308 - MATERIAL	31,600.00	0.00	0.00	0.00	0.00	0.0%	31,600.00	0.00
Ductwork Mech Rm. 308 - LABOR	16,066.00	0.00	0.00	0.00	0.00	0.0%	16,066.00	0.00
Mobilization	29,500.00	29,500.00	0.00	0.00	29,500.00	100.0%	0.00	2,950.00
MACC Insulation 1st Floor A-H - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation 1st Floor A-H - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation 1st Floor I-P - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation 1st Floor I-P - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation 2nd Floor A-H - MATERIAL	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation 2nd Floor A-H - LABOR	8,030.00	0.00	0.00	0.00	0.00	0.0%	8,030.00	0.00
MACC Insulation 2nd Floor I-P - MATERIAL	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation 2nd Floor I-P - LABOR	6,030.00	0.00	0.00	0.00	0.00	0.0%	6,030.00	0.00
MACC Insulation 3rd Floor A-H - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation 3rd Floor A-H - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation 3rd Floor I-P - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation 3rd Floor I-P - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation Mech Rm. 236 - MATERIAL	5,360.00	0.00	0.00	0.00	0.00	0.0%	5,360.00	0.00
MACC Insulation Mech Rm. 236 - LABOR	8,040.00	0.00	0.00	0.00	0.00	0.0%	8,040.00	0.00
MACC Insulation Mech Rm. 308 - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation Mech Rm. 308 - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MEP Coordination: Shop Drawings	34,000.00	30,600.00	3,400.00	0.00	34,000.00	100.0%	0.00	3,400.00
Pre & Functional Checkout/Startup	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
Air Balancing Work	14,100.00	0.00	0.00	0.00	0.00	0.0%	14,100.00	0.00
TOTALS	1,315,000.00	225,984.00	194,964.00	0.00	420,948.00	32%	894,052.00	42,094.80

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702 (Instructions on reverse side) page of pages

Oct 18 07 11:23p

Boswell

630-595-1740

p.2

TO OWNER:

PROJECT: Miles Davis Academy
6740 S. Paulina St.
Chicago, IL

APPLICATION NO.: 1
PERIOD TO: 9/30/2007
PROJECT NOS.: Sollitt Proj. #C07010
CONTRACT DATE: 8/21/2007

FROM CONTRACTOR: Boswell Building Contractors, Inc.

461 E. Deeppath Road
Wood Dale, IL 60191-3301

VIA ARCHITECT:

CONTRACT FOR: LOUVERS

CONTRACTORS APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM.....\$ 56,000.00
2. Net change by Change Orders.....\$ -
3. CONTRACT SUM TO DATE (Line 1 + 2).....\$ 56,000.00
4. TOTAL COMPLETED & STORED TO DATE\$ 3,000.00
(Column G on G703)

5. RETAINAGE:

- a. 10 % of Completed Work \$ 300.00
(Columns D + E on G703)
 - b. % of Stored Material \$
(Column F on G703)
- Total Retainage (Line 5a + 5b or Total in Column 1 of G703).....\$ 300.00

6. TOTAL EARNED LESS RETAINAGE.....\$ 2,700.00
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior certificate).....\$

8. CURRENT PAYMENT DUE.....\$ 2,700.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6).....\$ 53,300.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this month		
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Boswell Building Contractors, Inc.

By: _____ Date: 9/25/2007

State of: Illinois
County of: Du Page
Subscribed and sworn to before me
this 25th day of September, 2007

Notary Public:

My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

G702-1992

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

PAGES

TO (OWNER):
George Sollitt Construction Co.
790 North Central Ave.
Wood Dale, IL 60191
FROM (CONTRACTOR):
EARTH INC.
810 ARLINGTON HTS. RD.
CONTRACT FOR:

PROJECT:
Miles Davis Academy
6740 S. Paulina Street
Chicago, IL 60636
VIA (ARCHITECT):

APPLICATION NO: 6
PERIOD TO: 10/31/2007
ARCHITECT'S
PROJECT NO: C07010

Distribution to:
OWNER
ARCHITECT
CONTRACTOR

CONTRACT DATE: 5/3/2007

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY	
Change Orders approved in previous months by Owner	
TOTAL	\$0.00
Approved this Month	
Number	Date Approved
TOTALS	
	\$0.00
Net change by Change Orders	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: EARTH, INC.

Application is made for Payment, as shown below, in connection with the Contract.

Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$455,685.00
2. Net change by Change Orders	\$0.00
3. CONTRACT SUM TO DATE (Line 1 +/- 2)	\$455,685.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$351,000.00
5. RETAINAGE:	
a. % of Completed Work \$ (Column D + E on G703)	
b. % of Stored Material \$ (Column F on G703)	\$35,100.00
Total Retainage (Line 5a + 5b or Total in Column I of G703)	
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$315,900.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$288,900.00
8. CURRENT PAYMENT DUE	\$27,000.00
9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less Line 6)	\$139,785.00

State of: Illinois County of: Dupage
Subscribed and sworn to before me this day of , 2007
Notary Public:
My Commission expires:

By: Date:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$27,000.00

(Attach explanation if amount certified differs from the amount applied for.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET: AIA DOCUMENT G703 PAGE OF

9

APPLICATION DATE:

PERIOD TO:

HITECT'S PROJECT NO:

[illegible]

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 2 PAGES

TO OWNER: PROJECT: Miles Davis Academy

The George Sollit Construction Company
790 North Central Avenue
Wood Dale, IL 60191

FROM CONTRACTOR: VIA ARCHITECT:

Era Valdivia Contractors, Inc.
11909 South Avenue O
Chicago, Illinois 60617

CONTRACT FOR: Rough Carpentry and Drywall

APPLICATION NO: 2

PERIOD TO: October 31, 2007

CONTRACT No.:
PROJECT No.: C07010

CONTRACT DATE: April 19, 2007

Distribution to:

☐	OWNER
☐	ARCHITECT
☐	CONTRACTOR
☐	
☐	

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 399,000.00
2. Net change by Change Orders	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 399,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 30,300.00

5. RETAINAGE:
a. 10 % of Completed Work \$ 3,030.00
(Column D + E on G703)

b. % of Stored Material \$
(Column F on G703)

Total Retainage (Lines 5a + 5b or

Total in Column I of G703)	\$ 3,030.00
6. TOTAL EARNED LESS RETAINAGE	\$ 27,270.00

(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE	\$ 13,635.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 13,635.00
(Line 3 less Line 6)	\$ 371,730.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Era Valdivia Contractors, Inc.

By: Date: October 23, 2007

State of: Illinois County of: Cook

Subscribed and sworn to before me this 23rd day of October, 2007

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED\$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

2 PAGE OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 2

APPLICATION DATE: October 23, 2007

PERIOD TO: October 31, 2007

ARCHITECT'S PROJECT: Miles Davis Academy

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
	ORIGINAL CONTRACT								
	<i>Rough Carpentry</i>								
1	Exterior Soffits and Parapet	\$101,000.00	\$15,150.00	\$15,150.00	\$0.00	\$0.00	\$30,300.00	\$70,700.00	\$3,030.00
2	Blocking Interior Drywall Partitions	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,000.00	\$0.00
3	Installation only GFRC Columns	\$11,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$11,000.00	\$0.00
	<i>Metal Studs and Drywall</i>								
4	Labor, Material and Equipment	\$283,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$283,000.00	\$0.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE ONE OF 5 PAGES

TO OWNER: George Solitti Construction Company
790 North Central Avenue
Wood Dale, IL 60191

FROM CONTRACTOR: INTERNATIONAL PIPING SYSTEMS, INC.
444 East State Parkway, Suite#123
Schaumburg, Illinois 60173-4538

CONTRACT FOR: HVAC & Controls

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

VIA ARCHITECT: Ilekis Associates, Inc.

APPLICATION NO: 5 (PENCIL DRAFT)
PERIOD TO: 10/31/07
PROJECT NO: C07005
IPS Job # 1391-P1391a05
CONTRACT DATE:

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,665,000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1+2) \$ 1,665,000.00
4. TOTAL COMPLETED & STORED TO DATE \$ 132,610.00
(Column G on G703)

5. RETAINAGE:
a. 10.0 % of Completed Work 13,261.00
(Column D + E on G703)
b. 0.0 % of Stored Material 0.00
(Column F on G703)
Total Retainage (Line 5a+5b or Total in Column I of G703) \$ 13,261.00

6. TOTAL EARNED LESS RETAINAGE \$ 119,349.00
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificate) \$ 64,260.00


8. CURRENT PAYMENT DUE \$ 55,089.00


9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) 1,545,651.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner	0.00	
Total approved this Month	0.00	0.00
Totals	0.00	0.00
NET CHANGES by Change Order	0.00	

(In the event of a conflict the exact pre printed language of AIA G702-1992 shall govern this document)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.
CONTRACTOR: INTERNATIONAL PIPING SYSTEMS, INC.

By: 
Frederick S. Oyer, Vice President
State of: ILLINOIS
County of: COOK
Subscribed and sworn to before me this 19th day of October, 2007



Notary Public:
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: Ilekis Associates, Inc.

By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

PAGE 2 OF 5 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

APPLICATION NO: 5 (PENCIL DRAFT)

containing Contractor's signed Certification is attached.

PROJECT: Miles Davis Academy

APPLICATION DATE: 10/19/07

In tabulations below, amounts are stated to the nearest dollar.

6730 S. Paulina St.

PERIOD TO: 10/31/07

Use Column I on Contracts where variable retainage for line items may apply.

Chicago, IL

PROJECT NO: C07005

IPS Job # 1391-P1391a05

A	B	C		D		E		F	G	H	I
		SCHEDULED VALUE	WORK COMPLETED	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)				
1	15010	General Provisions Mobilization - IPS GC's-Mechanical Piping - IPS Equipment	20,000.00 180,000.00 12,100.00 20,000.00	20,000.00 21,000.00 16,000.00	7,000.00 2,420.00 3,000.00	20,000.00 28,000.00 2,420.00 19,000.00 0.00	100.0% 15.6% 20.0% 95.0% 0.0%	0.00 152,000.00 9,580.00 1,000.00 1,000.00	2,000.00 2,800.00 242.00 1,900.00 0.00		
3	15074	Close out Documents Vibration Controls Furnish Materials Pump Bases	1,000.00 4,000.00 2,114.00 4,480.00			0.00 0.00 0.00 0.00	0.0% 0.0% 0.0% 0.0%	4,000.00 2,114.00 4,480.00	0.00 0.00 0.00		
4	15075	Installation Labor Mechanical Identification	4,550.00			0.00	0.0%	4,550.00	0.00		
5	15083	Mechanical Identification - Piping HVAC Piping Insulation	9,600.00 14,400.00 7,200.00 10,800.00 6,400.00 9,600.00 2,000.00 4,000.00			0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00	0.0% 0.0% 0.0% 0.0% 0.0% 0.0% 0.0% 0.0%	9,600.00 14,400.00 7,200.00 10,800.00 6,400.00 9,600.00 2,000.00 4,000.00	0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00		
6	15110	Equipment Room Materials Equipment Room Labor Valves	31,689.00 30,400.00		1,200.00 1,155.00	1,200.00 1,155.00	3.8% 3.8%	30,489.00 29,245.00	120.00 115.50		
7	15127	Furnish Materials Installation Labor Meters and Gauges	3,400.00 2,400.00			0.00 0.00	0.0% 0.0%	3,400.00 2,400.00	0.00 0.00		
8	15181	Installation Labor Hydronic Piping 1st Floor Materials 1st Floor Labor 2nd Floor Materials	19,140.00 87,510.00 23,900.00	2,900.00 8,500.00 500.00	2,833.00 2,017.00 8,000.00	5,733.00 10,517.00 8,500.00	30.0% 12.0% 35.6%	13,407.00 76,993.00 15,400.00	573.30 1,051.70 850.00		
TOTAL OR SUB TOTAL			510,683.00	68,900.00	27,525.00	96,525.00	18.9%	414,158.00	9,652.50		

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

CONTINUATION SHEET

PAGE 3 OF 5 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

APPLICATION NO: 5 (PENCIL DRAFT)

containing Contractor's signed Certification is attached.

PROJECT: Miles Davis Academy

In tabulations below, amounts are stated to the nearest dollar.

6730 S. Paulina St.

APPLICATION DATE: 10/19/07

Use Column I on Contracts where variable retainage for line items may apply.

Chicago, IL

PERIOD TO: 10/31/07

PROJECT NO: C07005

IPS Job # 1391-P1391A05

A ITEM NO.	B DESCRIPTION OF WORK	C		D		E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE RETAINAGE (IF VARIABLE) RATE	
		SCHEDULED VALUE	WORK COMPLETED	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD							
8	15181 Hydronic Piping - Continued 2nd Floor Labor 3rd Floor Materials 3rd Floor Labor Equipment Room Materials Equipment Room Labor Hydronic Specialties	96,000.00 26,100.00 99,800.00 30,971.00 79,000.00		500.00	6,720.00 3,915.00 4,990.00				7,220.00 3,915.00 4,990.00 0.00 0.00	88,780.00 22,185.00 94,810.00 30,971.00 79,000.00	7.5% 15.0% 5.0% 0.0% 0.0%	722.00 391.50 499.00 0.00 0.00
9	15181 Hydronic Specialties Furnish Materials Furnish Glycol Installation Labor	15,383.00 18,000.00 10,720.00							0.00 0.00 0.00	15,383.00 18,000.00 10,720.00	0.0% 0.0% 0.0%	0.00 0.00 0.00
10	15183 Refrigerant Piping Furnish Materials Installation Labor	1,800.00 4,200.00							0.00 0.00	1,800.00 4,200.00	0.0% 0.0%	0.00 0.00
11	15185 Hydronic Pumps Furnish Materials Installation Labor	9,802.00 8,320.00							0.00 0.00	9,802.00 8,320.00	0.0% 0.0%	0.00 0.00
12	15189 HVAC Water Treatment Furnish Materials Installation Labor	4,000.00 1,920.00							0.00 0.00	4,000.00 1,920.00	0.0% 0.0%	0.00 0.00
13	15195 Natural Gas Piping Above Ground Piping - Materials Above Ground Piping - Labor Condensing Boilers	5,400.00 25,600.00		1,500.00 500.00	2,800.00 15,360.00				4,100.00 15,860.00	1,300.00 9,740.00	75.9% 62.0%	410.00 1,586.00
14	15513 Condensing Boilers Furnish Materials Installation Labor	67,000.00 6,400.00							0.00 0.00	67,000.00 6,400.00	0.0% 0.0%	0.00 0.00
15	15626 Air Cooled Water Chillers Furnish Materials Installation Labor	132,500.00 4,440.00							0.00 0.00	132,500.00 4,440.00	0.0% 0.0%	0.00 0.00
16	15725 Modular Indoor Air Handling Units Furnish Materials Installation-Labor	112,000.00 -9,600.00							0.00 0.00	112,000.00 -9,600.00	0.0% 0.0%	0.00 0.00
TOTAL OR SUB TOTAL		1,279,639.00		71,400.00	61,210.00			0.00	132,610.00	1,147,029.00	13,261.00	G703-1992
(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)												

CONTINUATION SHEET

PAGE 4 OF 5 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

APPLICATION NO: 5 (PENCIL DRAFT)

containing Contractor's signed Certification is attached.

APPLICATION DATE: 10/19/07

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 10/31/07

Use Column I on Contracts where variable retainage for line items may apply.

PROJECT NO: C07005

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

IPS Job # 1391-P1391a05

A ITEM NO.	B DESCRIPTION OF WORK	C		D		E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (G-G)	RETAINAGE RETAINAGE (IF VARIABLE) RATE
		SCHEDULED VALUE	WORK COMPLETED	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD						
17	Computer Room AC Unit Furnish Materials Installation Labor	7,400.00 3,200.00							0.00 0.00	7,400.00 3,200.00	0.00 0.00
18 15764	Fin-Tube Radiation Furnish Materials Installation Labor	10,275.00 10,240.00							0.00 0.00	10,275.00 10,240.00	0.00 0.00
19 15766	Cabinet Unit Heaters Furnish Materials Installation Labor	9,550.00 6,240.00							0.00 0.00	9,550.00 6,240.00	0.00 0.00
20 15767	Propeller Unit Heaters Furnish Materials Installation Labor	3,175.00 2,880.00							0.00 0.00	3,175.00 2,880.00	0.00 0.00
21 15769	Radiant Heating Panels Furnish Materials Installation Labor	7,000.00							0.00	7,000.00	0.00
22 15950	Building Automation System (BAS) DDC Components	91,000.00							0.00	91,000.00	0.00
23 15951	BAS basic Materials, Interface Devices Valves & Dampers Electrical Installation Start-Up & Check Out	39,500.00 143,000.00 10,000.00							0.00 0.00 0.00	39,500.00 143,000.00 10,000.00	0.00 0.00 0.00
24 15952	BAS Operator Interfaces Control System Servers	9,000.00							0.00	9,000.00	0.00
25 15959	BAS System Commissioning Commission Control System	10,000.00							0.00	10,000.00	0.00
26 15965	Variable Frequency Controllers Furnish Materials	3,701.00							0.00	3,701.00	0.00
27 15990	Testing, Adjusting & Balancing Water Side	6,200.00							0.00	6,200.00	0.00
28 15995	Mechanical Systems Commissioning Commission Equipment	3,000.00							0.00	3,000.00	0.00
TOTAL OR SUB TOTAL		1,655,000.00	71,400.00	61,210.00	0.00	132,610.00	4,522,390.00	8.0%			
(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)											
G703-1992											

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

G703-1992

CONTINUATION SHEET

PAGE 5 OF 5 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

APPLICATION NO: 5 (PENCIL DRAFT)

APPLICATION DATE: 10/19/07

PERIOD TO: 10/31/07

PROJECT NO: C07005

IPS Job # 1391-P1391a05

A	B	C	D		E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	BALANCE TO FINISH (C-G)	RETAINAGE RETAINAGE (IF VARIABLE) RATE)
			FROM PREVIOUS APPLICATION (D+E)						
29	15997 Mechanical Testing								
30	15998 Test Equipment	4,000.00					0.00	4,000.00	0.00
31	15999 PC-00 Prefunctional Checklists	3,000.00					0.00	3,000.00	0.00
	Complete Checklists								
	Functional Test								
	Perform Tests								
1		3,000.00					0.00	3,000.00	0.00
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
TOTAL OR SUB TOTAL		1,665,000.00	71,400.00	61,210.00	0.00	132,610.00	8.0%	1,532,390.00	13,261.00
(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)									G703-1992

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

G703-1992

PAYMENT APPLICATION

Page 1

TO: The George Sollitt Construction Co. 790 North Central Ave. Wood Dale, IL 60191 Attn: Accounts Payable	PROJECT NAME AND LOCATION: Miles Davis Academy New Miles Davis Academy 6740 S. Paulina St. Chicago, Illinois	APPLICATION # 4	Distribution to: 10/30/2007 ☐ OWNER C07010 ☐ ARCHITECT
FROM: Mastership Construction Company, Inc. 1815 Industrial Dr. Libertyville, Illinois 60048	ARCHITECT: Ilekis Associates 205 W. Wacker Dr. Chicago, IL	PERIOD THRU: 10/30/2007	DATE OF CONTRACT: 05/21/2007
FOR: Masonry Work		PROJECT #: C07010	CONTRACTOR ☐ ☐

CONTRACTOR'S SUMMARY OF WORK

Application is made for payment as shown below. Continuation Page is attached.

1. CONTRACT AMOUNT	\$4,775,000.00
2. SUM OF ALL CHANGE ORDERS	\$0.00
3. CURRENT CONTRACT AMOUNT (Line 1 +/- 2)	\$4,775,000.00
4. TOTAL COMPLETED AND STORED (Column G on Continuation Page)	\$1,514,862.50
5. RETAINAGE:	
a. 10.00% of Completed Work (Columns D + E on Continuation Page)	\$151,486.25
b. 10.00% of Material Stored (Column F on Continuation Page)	\$0.00
Total Retainage (Line 5a + 5b or Column I on Continuation Page)	\$151,486.25
6. TOTAL COMPLETED AND STORED LESS RETAINAGE (Line 4 minus Line 5 Total)	\$1,363,376.25
7. LESS PREVIOUS PAYMENT APPLICATIONS	\$345,921.30
8. PAYMENT DUE	\$1,017,454.95
9. BALANCE TO COMPLETION (Line 3 minus Line 8)	\$3,411,623.75

SUMMARY OF CHANGE ORDERS	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES	\$0.00	

Contractor's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Contractor under the Contract have been used to pay Contractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Contractor is legally entitled to this payment.

CONTRACTOR: Mastership Construction Company, Inc.

By: _____ Date: 10/22/2007

Tom Jodkowski - Project Manager

State of: Illinois

County of: Cook

Subscribed and sworn to before

me this 22nd day of October 2007

Notary Public: Zbigniew Herbut

My Commission Expires: 06/08/2009

ARCHITECT'S CERTIFICATION

Architect's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

CERTIFIED AMOUNT

(If the certified amount is different from the payment due, you should attach an explanation. Initial all the figures that are changed to match the certified amount.)

ARCHITECT: _____

By: _____ Date: _____

Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Contractor, and is without prejudice to any rights of Owner or Contractor under the Contract Documents or otherwise.

PAYMENT APPLICATION

Quantum Software Solutions, Inc. Document

CONTINUATION PAGE

Page 2 of 3

From: Mastership con.

18476808096

10/22/2007 13:49

#403 P. 003/004

PROJECT: Miles Davis Academy
New Miles Davis Academy

APPLICATION #: 4

DATE OF APPLICATION: 10/22/2007

PERIOD THRU: 10/30/2007

PROJECT #s: C07010

Payment Application containing Contractor's signature is attached.

A	B	C	D		E		F	G		H	I
			AMOUNT PREVIOUS PERIODS	COMPLETED WORK AMOUNT THIS PERIOD				TOTAL COMPLETED AND STORED (D + E + F)	% COMP. (G / C)		
1.	Sub. & App. Unit Masonry Access.	\$500.00	\$500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
2.	Sub. & App. Mortar & Grout	\$500.00	\$500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
3.	Sub. & App. Ground Face CMU	\$500.00	\$500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
4.	Sub. & App. Regular CMU	\$500.00	\$500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
5.	Sub. & App. SGFT	\$500.00	\$500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
6.	Sub. & App. Cast Stone	\$3,000.00	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,000.00	100%	\$0.00	\$300.00
7.	Sub. & App. Rebar shop drawings	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,500.00	100%	\$0.00	\$250.00
8.	Sub. & App. Face Brick	\$500.00	\$500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
9.	Masonry mock-up	\$4,500.00	\$4,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,500.00	100%	\$0.00	\$450.00
10.	Sub. & Del. Unit Masonry Access.	\$209,300.00	\$209,300.00	\$31,395.00	\$31,395.00	\$0.00	\$0.00	\$239,695.00	35%	\$138,045.00	\$7,325.50
11.	Sub. & Del. Cast Stone	\$184,000.00	\$184,000.00	\$36,800.00	\$36,800.00	\$0.00	\$0.00	\$220,800.00	20%	\$147,200.00	\$3,680.00
12.	Sub. & Del. Face Brick	\$195,500.00	\$195,500.00	\$127,075.00	\$127,075.00	\$0.00	\$0.00	\$322,575.00	75%	\$245,575.00	\$14,862.50
13.	Sub. & Del. Regular CMU	\$270,300.00	\$270,300.00	\$121,635.00	\$121,635.00	\$0.00	\$0.00	\$391,935.00	65%	\$256,300.00	\$17,569.50
14.	Sub. & Del. Mortar & Grout	\$209,700.00	\$209,700.00	\$41,940.00	\$41,940.00	\$0.00	\$0.00	\$251,640.00	35%	\$166,700.00	\$7,339.50
15.	Sub. & Del. Ground Face CMU	\$741,200.00	\$741,200.00	\$88,944.00	\$88,944.00	\$0.00	\$0.00	\$830,144.00	15%	\$641,200.00	\$11,118.00
16.	Sub. & Del. SGFT	\$396,750.00	\$396,750.00	\$31,740.00	\$31,740.00	\$0.00	\$0.00	\$428,490.00	10%	\$396,750.00	\$3,967.50
17.	Mobilization	\$4,500.00	\$4,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,500.00	80%	\$3,600.00	\$360.00
18.	AREA "A" - EXTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	85%	\$17,565.00	\$9,953.50
19.	Level 1 - Erect Exterior CMU	\$117,100.00	\$117,100.00	\$52,695.00	\$52,695.00	\$0.00	\$0.00	\$169,795.00	65%	\$109,100.00	\$5,887.50
20.	Level 1 - Install Face Brick & Stone	\$87,500.00	\$87,500.00	\$56,875.00	\$56,875.00	\$0.00	\$0.00	\$144,375.00	60%	\$87,500.00	\$6,972.00
21.	Level 2 - Erect Exterior CMU	\$116,200.00	\$116,200.00	\$58,100.00	\$58,100.00	\$0.00	\$0.00	\$174,300.00	50%	\$87,500.00	\$4,345.00
22.	Level 2 - Install Face Brick & Stone	\$86,900.00	\$86,900.00	\$43,450.00	\$43,450.00	\$0.00	\$0.00	\$130,350.00	50%	\$66,900.00	\$5,855.00
23.	Level 3 - Erect Exterior CMU	\$117,100.00	\$117,100.00	\$58,550.00	\$58,550.00	\$0.00	\$0.00	\$175,650.00	35%	\$117,100.00	\$2,982.00
24.	Level 3 - Install Face Brick & Stone	\$85,200.00	\$85,200.00	\$29,820.00	\$29,820.00	\$0.00	\$0.00	\$115,020.00	0%	\$85,200.00	\$0.00
25.	Install Cast Stone Columns	\$36,800.00	\$36,800.00	\$0.00	\$0.00	\$0.00	\$0.00	\$36,800.00	98%	\$2,190.00	\$10,731.00
26.	AREA "B" - EXTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	90%	\$6,480.00	\$5,832.00
27.	Level 1 - Erect Exterior CMU	\$109,500.00	\$109,500.00	\$41,610.00	\$41,610.00	\$0.00	\$0.00	\$151,110.00	75%	\$114,500.00	\$8,100.00
28.	Level 1 - Install Face Brick & Stone	\$64,800.00	\$64,800.00	\$45,360.00	\$45,360.00	\$0.00	\$0.00	\$110,160.00	41%	\$1,875,545.00	\$127,780.50
29.	Level 2 - Erect Exterior CMU	\$108,000.00	\$108,000.00	\$59,400.00	\$59,400.00	\$0.00	\$0.00	\$167,400.00			
	SUB-TOTALS	\$3,153,350.00	\$352,418.00	\$925,389.00	\$925,389.00	\$0.00	\$0.00	\$4,078,739.00			

Quantum Software Solutions, Inc. Document

CONTINUATION PAGE

CONTINUATION PAGE

Page 3 of 3

From: Mastership con.

18476808096

10/22/2007 13:50

#403 P. 004/004

PROJECT: Miles Davis Academy
New Miles Davis Academy
APPLICATION #: 4
DATE OF APPLICATION: 10/22/2007
PERIOD THRU: 10/30/2007
PROJECT #s: C07010

Payment Application containing Contractor's signature is attached.

A	B	C	D	E		F	G	H	I
ITEM #	WORK DESCRIPTION	SCHEDULED AMOUNT	COMPLETED WORK		STORED MATERIALS (NOT IN D OR E)	TOTAL COMPLETED AND STORED (D + E + F)	% COMP. (G / C)	BALANCE TO COMPLETION (C-G)	RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD					
30.	Level 2 -Install Face Brick & Stone	\$65,200.00	\$6,520.00	\$39,120.00	\$0.00	\$45,640.00	70%	\$19,560.00	\$4,564.00
31.	Level 3 -Erect Exterior CMU	\$110,400.00	\$16,560.00	\$80,720.00	\$0.00	\$77,280.00	70%	\$33,120.00	\$7,728.00
32.	Level 3 -Install Face Brick & Stone	\$73,300.00	\$3,665.00	\$47,645.00	\$0.00	\$51,310.00	70%	\$21,990.00	\$5,131.00
33.	Masonry Sign	\$7,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,400.00	\$0.00
34.	Trash Enclosure	\$17,900.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$17,900.00	\$0.00
35.	AREA "A" -INTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00
36.	1st. Floor Interior walls	\$217,350.00	\$0.00	\$10,867.50	\$0.00	\$10,867.50	5%	\$206,482.50	\$1,086.75
37.	2nd. Floor Interior walls	\$175,900.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$175,900.00	\$0.00
38.	3rd. Floor Interior walls	\$128,800.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$128,800.00	\$0.00
39.	SGFT Partitions	\$90,700.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$90,700.00	\$0.00
40.	AREA "B" -INTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00
41.	1st. Floor Interior walls	\$259,800.00	\$5,196.00	\$46,784.00	\$0.00	\$51,980.00	20%	\$207,840.00	\$5,196.00
42.	2nd. Floor Interior walls	\$167,900.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$167,900.00	\$0.00
43.	3rd. Floor Interior walls	\$172,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$172,500.00	\$0.00
44.	SGFT Partitions	\$132,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$132,000.00	\$0.00
45.	Close out Documents	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,500.00	\$0.00
	TOTALS	\$4,775,000.00	\$384,357.00	\$1,130,505.50	\$0.00	\$1,514,862.50	32%	\$3,260,137.50	\$151,486.25

CONTINUATION PAGE

Quantum Software Solutions, Inc. Document

APPLICATION AND CERTIFICATE FOR PAYMENT MILES DAVIS ACADEMY - SCHEDULE "C"

PAGE 1 OF 2 PAGES

TO (CONTRACTOR): The Solitt/Oakley Joint Venture
790 N Central Avenue
Wood Dale, Illinois 60191

PROJECT:

Miles Davis Academy
6740 S Paulina Street
Chicago, Illinois 60636

APPLICATION NO 1

PERIOD TO:

FROM (SUBCONTRACTOR): M.W. Powell Company
3445 S. Lawndale Ave
Chicago, IL 60623

VENDOR NUMBER:
PHASE NUMBER:
CATEGORY:
SUBCONTRACT/P.O. #:

CONTRACTOR'S C07010
PROJECT NO:
CONTRACT DATE 1/29/2007

CONTRACT FOR:

SUBCONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

CHANGE ORDER SUMMARY			
Change Orders approved in previous months by Owner		ADDITIONS	DEDUCTIONS
TOTAL			
Approved this Month	Date Approved		
Number	7/20/2007		
CX 01		\$70,000.00	
TOTALS		\$70,000.00	\$0
Net change by Change Orders		\$70,000.00	

The undersigned Subcontractor certifies that to the best of the Subcontractor's knowledge, information and belief the Work covered by the Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Subcontractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: M. W. POWELL COMPANY

By: _____ Date: _____

CONTRACTOR'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Contractor certifies to the Owner that to the best of the Contractor's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Subcontractor is entitled to payment of the AMOUNT CERTIFIED.

1. ORIGINAL CONTRACT SUM \$470,000.00
2. Net change by Change Orders \$70,000.00
3. CONTRACT SUM TO DATE (Line 1 +/- 2) \$540,000.00
4. TOTAL COMPLETED & STORED TO DATE \$150,960.00
(Column G on G703)
5. RETAINAGE:
a. 10 % of Completed Work
(Column D+E on G703)
b. % of Stored Material
(Column F on G703)
Total Retainage (Line 5a + 5b or Total in Column I of G703) \$15,096.00
6. TOTAL EARNED LESS RETAINAGE \$135,964.00
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE \$135,964.00
9. BALANCE TO FINISH, PLUS RETAINAGE \$404,136.00
(Line 3 less Line 6)

State of: ILLINOIS County of: COOK
Subscribed and sworn to before me this 31st day of October, 2007
Notary Public:
My Commission expires: 2/23/08

AMOUNT CERTIFIED \$
(Attach explanation if amount certified differs from the amount applied for.)
ARCHITECT:

By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Subcontractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

PAGE 2 OF 2 PAGES

APPLICATION DATE: 19-Oct-07
PERIOD TO: 31-Oct-07
CONTRACTOR'S PROJECT NO: C07010

Form 11.5

APPLICATION AND CERTIFICATE FOR PAYMENT

Owner: PUBLIC BUILDING COMMISSION OF CHICAGO
PROJECT: MILES DAVIS ACADEMY
6740 S. PAULINA STREET
CHICAGO, IL
GSCC PROJ. # C07010

FROM : NELSON FIRE PROTECTION
11028 RALEIGH COURT
ROCKFORD, IL 61115

CONST. MGR.: GEORGE SOLLITT CONSTRUCTION CO.
790 NORTH CENTRAL AVE.
WOOD DALE, IL 60191

TYPE OF WORK: Fire Sprinklers

APPLICATION NO : TWO
APPLICATION DATE: 10/16/07
PERIOD FROM : 10/01/07
PERIOD TO : 10/31/07

SUBCONTRACTORS APPLICATION FOR PAYMENT

THE PRESENT STATUS OF THIS CONTRACT IS AS FOLLOWS:

ORIGINAL CONTRACT SUM.....	315,000.00
NET CHANGE BY CHANGE ORDERS.....	0.00
CONTRACT SUM TO DATE.....	315,000.00
TOTAL COMPLETED TO DATE.....	39,000.00
RETAINAGE 10%.....	3,900.00
TOTAL EARNED LESS RETAINAGE.....	35,100.00
LESS PREVIOUS REQUESTS.....	3,600.00
CURRENT PAYMENT DUE.....	31,500.00
BALANCE TO COMPLETE.....	279,900.00

Previous Change Orders	Additions	Deductions
	0.00	0.00
Number	Date	
1		
2		
3		
4		
TOTALS		0.00
NET CHANGE BY CHANGE ORDERS		0.00

The undersigned contractor certifies that to the best of his knowledge information and belief the work covered by this application for payment has been completed in accordance with the contract documents, that all amounts have been paid by him for work for which previous certificates for payment were issued and payments received from the owner, and that current payment shown herein is now due.

CONTRACTOR: NELSON FIRE PROTECTION CO.

BY: DATE: OCTOBER 16, 2007

STATE OF: Illinois COUNTY OF: Winnebago
SUBSCRIBED AND SWORN TO BEFORE ME THIS
THIS 16TH DAY OF OCTOBER, 2007

NOTARY PUBLIC:
MY COMMISSION EXPIRES:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the owner that to the best of the Architect's knowledge, information and belief of the work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$

ARCHITECT:

CONTINUATION SHEET

NELSON FIRE PROTECTION - MILES DAVIS ACADEMY

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification attached.

In tabulations below, amounts are stated to nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: TWO
 APPLICATION DATE: 10/16/07
 PERIOD TO: 10/31/07
 ARCHT. PROJ. NO.:

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATIONS	THIS APPLICATION	TOTAL COMPLETED TO DATE	%	BALANCE TO FINISH	RETAINAGE
1	PIPE	34,000.00	0.00	2,000.00	2,000.00	6%	32,000.00	200.00
2	VALVES & FITTINGS	61,000.00	0.00	4,000.00	4,000.00	7%	57,000.00	400.00
3	SPRINKLERS	8,000.00	0.00	0.00	0.00	0%	8,000.00	0.00
4	ENGINEERING LABOR	16,000.00	3,000.00	12,000.00	15,000.00	94%	1,000.00	1,500.00
5	LABOR	129,850.00	0.00	10,000.00	10,000.00	8%	119,850.00	1,000.00
6	OVERHEAD & PROFIT	66,150.00	1,000.00	7,000.00	8,000.00	12%	58,150.00	800.00
TOTALS		315,000.00	4,000.00	35,000.00	39,000.00	12%	276,000.00	3,900.00

TO OWNER
Public Building Commission of Chicago
415 Harvester Court
Wheeling, IL 60090

PROJECT
Miles Davis Academy
6740 S. Paulina St
Chicago, IL

APPLICATION NO.: 6
PERIOD TO: 10/31/07
PROJECT NO.: C07010

Distribution to: OWNER
CONSTRUCTION
MANAGER
ARCHITECT
CONTRACTOR

FROM CONTRACTOR
Public Electric Construction Company
415 Harvester Court
Wheeling, IL 60090

CONTRACTOR FOR: Electrical

VIA CONSTRUCTION MANAGER: George Solitt Construction Company
VIA ARCHITECT: Ilekis Associates

CONTRACT DATE: 2/8/07

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 3,073,000.00
2. NET CHARGE BY CHANGE ORDERS	\$ -
3. CONTRACT SUM TO DATE (Line 1+2)	\$ 3,073,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G702)	\$ 645,270.00
5. RETAINAGE:	
a % of Completed Work (Column D + E on G703)	\$ 64,527.00
b % of Stored Material (Column F on G703)	\$ -
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 64,527.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$ 580,743.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 385,245.00
8. CURRENT PAYMENT DUE	\$ 195,498.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 2,492,257.00

ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due

CONTRACTOR:

By: _____ Date: _____

State of Illinois County of Cook

Subscribed and sworn to me this _____ day of _____

Notary Public:

My Commission Expires: 9/10/07

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified)

CONSTRUCTION MANAGER:

By: _____ Date: _____

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

SUBCONTRACT

APPLICATION FOR PAYMENT-CONTINUATION SHEET

2 OF 3 PAGES

Subcontractor: Public Electric Construction Company			Project: Miles Davis Academy		Application Number: 6			
Subcontract Number: C07010			Period From: 10/1/2007					
Subcontract For: Electrical			To: 10/31/2007					
Project Location: 6740 S. Paulina St								

SUBCONTRACT

APPLICATION FOR PAYMENT-CONTINUATION SHEET

3 OF 3 PAGES

Subcontractor: Public Electric Construction Company Project: Miles Davis Academy Application Number: 6
 Subcontract Number: C07010 Period From: 10/1/2007
 Subcontract For: Electrical Project Location: 6740 S. Paulina St To: 10/31/2007

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D+E)	G TOTAL COMP & STR TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETENTION 10%
27	EQUIPMENT CONNECTIONS	\$ 50,000.00		\$ -		\$ -	\$ 50,000.00	\$ -
28	LABOR FOR ABOVE	\$ 55,000.00		\$ -		\$ -	\$ 55,000.00	\$ -
29	EMERGENCY GENERATOR	\$ 66,000.00		\$ -		\$ -	\$ 66,000.00	\$ -
30	LABOR FOR ABOVE	\$ 40,000.00		\$ -		\$ -	\$ 40,000.00	\$ -
31	HEAT TRACE	\$ 3,500.00		\$ 3,500.00		\$ 3,500.00	\$ -	\$ 350.00
32	LABOR FOR ABOVE	\$ 3,500.00		\$ -		\$ -	\$ 3,500.00	\$ -
23	TEMPORARY POWER	\$ 30,000.00	\$15,000.00	\$ 3,000.00		\$ 18,000.00	\$ 12,000.00	\$ 1,800.00
24	MISC MATERIALS	\$ 42,000.00	\$4,200.00	\$ 2,100.00		\$ 6,300.00	\$ 35,700.00	\$ 630.00
25	MISC LABOR	\$ 42,000.00	\$4,200.00	\$ 2,100.00		\$ 6,300.00	\$ 35,700.00	\$ 630.00
26				\$ -		\$ -	\$ -	\$ -
27				\$ -		\$ -	\$ -	\$ -
28				\$ -		\$ -	\$ -	\$ -
29				\$ -		\$ -	\$ -	\$ -
30				\$ -		\$ -	\$ -	\$ -
31				\$ -		\$ -	\$ -	\$ -
32				\$ -		\$ -	\$ -	\$ -
33				\$ -		\$ -	\$ -	\$ -
34				\$ -		\$ -	\$ -	\$ -
35				\$ -		\$ -	\$ -	\$ -
36				\$ -		\$ -	\$ -	\$ -
37				\$ -		\$ -	\$ -	\$ -
38				\$ -		\$ -	\$ -	\$ -
39				\$ -		\$ -	\$ -	\$ -
40				\$ -		\$ -	\$ -	\$ -
41				\$ -		\$ -	\$ -	\$ -
42				\$ -		\$ -	\$ -	\$ -
43				\$ -		\$ -	\$ -	\$ -
44				\$ -		\$ -	\$ -	\$ -
		3,073,000.00	428,050.00	217,220.00		645,270.00	2,427,730.00	64,527.00

APPLICATION AND CERTIFICATE FOR PAYMENT

TO: The George Sollitt Construction Co.
790 North Central Ave.
Wood Dale, IL 60191
CONTRACTOR: Superior Cabinet Company
CONTRACT FOR: Cabinets and Tops

PROJECT: Miles Davis Academy
6740 S. Paulina St.
Chicago, IL 60636
VIA (ARCHITECT):

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Change Orders approved in	\$	
Previous months by Owner		
TOTAL		

Approved this Month
Number Date Approved

TOTALS: \$

Net Change by Change Orders
The undersigned Contractor certifies that to the best of the contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR Superior Cabinet Company

By: *Dawn Rossmquist*

Date: October 15, 2007

ARCHITECTS CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable, only to the Contractor named herein. Issuance, payment and acceptance of payment arc without prejudice to any rights of the Owner or Contractor under this Contract

PAGE ONE OF TWO PAGES

APPLICATION NO: 02

Distribution to:

PERIOD FROM: 9/01/2007

OWNER

PERIOD TO: 10/31/2007

ARCHITECT

CONTRACTOR

ARCHITECTS:

PROJECT NO: C07010-1080

CONTRACT DATE: 3/23/2007

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, Schedule of Values, is attached.

1. ORIGINAL CONTRACT SUM \$ 148,000.00

2. Net change by Change Orders \$ 0.00

3. CONTRACT SUM TO DATE (Line 1+/-2) \$ 148,000.00

4. TOTAL COMPLETED & STORED TO DATE \$ 37,760.00

(Column G on Schedule of Values)

5. RETAINAGE:

a. 10 % of Completed Work

(Column D + E on Schedule of Values)

b. 10 % of Stored Material

(Column F on Schedule of Values)

Total Retainage (Line 5a + 5b or

Total in Column 1 on Schedule of Values

6. TOTAL EARNED LESS RETAINAGE

(Line 4 less line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR

PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH. PLUS RETAINAGE

(Line 3 less Line 6)

State of Illinois County of Cook

Subscribed and sworn to before me this 15th day of October 2007.

Notary Public:

My Commission expires:

Dawn Rossmquist
OFFICIAL SEAL
ANTHONY A. ANCHILLO
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES 06/30/2008 CERTIFIED

\$ 18,000.00

(Attach explanation if amount certified differs from the amount applied for.)

ARCHITECT:

CONTINUATION SHEET

Superior Cabinet Company

AIA DOCUMENT G703 (Instructions on reverse side)

PAGE 2 OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 2

APPLICATION DATE: 9/1/2007

PERIOD TO: 10/31/2007

ARCHITECTS PROJECT NO.: C07010-1080

MILES DAVIS ACADEMY

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G-C)	BALANCE TO FINISH (C-G) (C-G) RATE
1	Drawings	\$22,200.00	\$17,760.00	\$4,440.00	0	\$22,200.00	100%	\$444.00
2	Rayner & Rinn-Scott board stock material	\$27,000.00		\$7,560.00 7,560		\$7,560.00	28%	\$19,440.00
3	E.K.D. laminate & misc. hardware	\$17,000.00		\$5,000.00 5,000		\$5,000.00	29%	\$12,000.00
4	Baer Supply laminate & misc. hardware	\$5,000.00		\$3,000.00 3,000		\$3,000.00	60%	\$2,000.00
5	Shop Fabrication	\$76,800.00				\$0.00		\$76,800.00
		\$148,000.00	\$17,760.00	4,440	15,560	37,760.00	26%	\$110,240.00
				\$20,000.00				3776.00
								\$2,000.00

2220.00

Superior Cabinet Company

5828 W. 118th Street
Alsip, IL 60803

Invoice

DATE	INVOICE #
10/15/2007	1347

BILL TO
Miles Davis Academy George Sollitt Construction Co. 790 North Central Ave. Wood Dale, IL 60191

P.O. NO.	TERMS	PROJECT
C07010		

ITEM	DESCRIPTION	Est Amt	Prior Amt	Prior %	RATE	Curr %	Total %	QTY	AMOUNT
Comm. ...	Furnish and deliver the following commercial plastic laminate cabinets/ tops for the Miles Davis Academy for areas and elevations as listed: 3/A8.1 room 101B 4/A8.1 room 114 5/A8.1 room 112 6/A8.1 room 110 3,4,5/A8.2 room 213,311 9/A8.2 room 219 2,3/A8.3 room 201 5/A8.3 room 206 9/A8.3 room 201 10/A8.3 room 201 4/A9.2 room 201 5/A8.4 room 323 7/A8.4 room 238 3/A8.5 room 303 4,5/A8.5 room 246,247 4A/A8.5 3 locations 7,9/A8.6 8 locations 3,4,5,6/A8.6 5 locations 13,15/A8.6 room 301 16/A8.6 room 302 7,10/A8.4 room 238 7,10/A8.4 Art room 11/A8.4 room 240 4,6/A8.7 5 locations 8/A8.1 room 138	148000.00	22,200.00	15.00%	*****	13.51%	28.51%	0.15	20,000.00
Total						\$20,000.00			

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702 (Instructions on reverse side)

GENERAL CONTRACTOR
Geo. Sollitt Construction
790 N. Central
Wood Dale, IL 60191

PROJECT:
Miles Davis Academy
Chicago, IL
VIA ARCHITECT:

FROM CONTRACTOR:
Underland Arch Sys., Inc.
20318 Torrence Ave., Lynwood, IL 60411

CONTRACT FOR:
Windows curtainwall glass

APPLICATION NO: 10/30/2007
PERIOD TO:
PROJECT NOS:
CONTRACT DATE:

Distribution to:
☐ Owner
☐ Architect
☐ Contractor

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM.....\$ 650,000.00
2. Net change by Change Orders.....\$ 22,800.00
3. CONTRACT SUM TO DATE (Line 1 +/- 2).....\$ 672,800.00
4. TOTAL COMPLETED & STORED TO DATE.....\$ 6,000.00
(Column G on G703)

5. RETAINAGE:
10 % \$ 600.00
(Column D + E on G703)
b. % of Stored Material \$
(Column F on G703)
Total Retainage (Line 5a + 5b or Total in Column I of G703).....\$ 600.00

6. TOTAL EARNED LESS RETAINAGE.....\$ 5,400.00
(Line 4 less Line 5 Total) 2,700.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate).....\$ 0.00

8. CURRENT PAYMENT DUE.....\$ 5,400.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 667,400.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous month by Owner	\$ 22,800.00	
Total approved this Month	\$ -	
TOTALS	\$ -	
NET CHANGES by Change Order	\$ 22,800.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: _____ Date: _____
State of: Illinois
County of: Cook
Subscribed and sworn to before me this _____ day of _____

Notary Public:
My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT
CONTAINING CONTRACTOR'S SIGNED CERTIFICATION, IS ATTACHED
IN TABULATIONS BELOW, AMOUNTS ARE STATED TO THE NEAREST DOLLAR
USE COLUMN 1 ON CONTRACTS WHERE VARIABLE RETAINAGE FOR THE LINE ITEMS MAY / ARCH PROJECT NO

APPL NO.
APPL. DATE
PERIOD TO

2
10/30/2007
10/30/2007

SCHEDULE OF VALUES

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULE VALUE	WORK COMPLETED PREVIOUS APPLICATION	THIS PERIOD	MATERIALS PRESENTLY STORED	TOTAL COMPLETED AND STORED	BALANCE TO FINISH	RETAINAGE (IF VARIABLE RATE)
	Miles Davis							
1	Window/CW Efco	\$ -	\$ -	\$ -	-	\$ -	\$ -	\$ -
2	Glass Old Castle	\$ 181,437.00	\$ -	\$ -	-	\$ -	\$ 181,437.00	\$ -
3	Guards Harmony	\$ 101,878.00	\$ -	\$ -	-	\$ -	\$ 101,878.00	\$ -
4	Supplies Caulk/Fast	\$ 30,000.00	\$ -	\$ -	-	\$ -	\$ 30,000.00	\$ -
5	Shop Drawing gs/Eng	\$ 18,500.00	\$ 3,000.00	\$ 2,000.00	-	\$ 6,000.00	\$ 18,500.00	\$ -
6	Lift Equip	\$ 12,000.00	\$ -	\$ -	-	\$ -	\$ 12,000.00	\$ 600.00
7	Profit & Overit	\$ 20,000.00	\$ -	\$ -	-	\$ -	\$ 20,000.00	\$ -
8	Unload/Install Adm	\$ 86,694.00	\$ -	\$ -	-	\$ -	\$ 86,694.00	\$ -
9	Supplies, cau lk/fast	\$ 185,816.00	\$ -	\$ -	-	\$ -	\$ 185,816.00	\$ -
10	Safety	\$ 13,000.00	\$ -	\$ -	-	\$ -	\$ 13,000.00	\$ -
11	C.O. #1 Shadow Box	\$ 675.00	\$ -	\$ -	-	\$ -	\$ 675.00	\$ -
12		\$ 22,800.00	\$ -	\$ -	-	\$ -	\$ 22,800.00	\$ -
13		\$ -	\$ -	\$ -	-	\$ -	\$ -	\$ -
14		\$ -	\$ -	\$ -	-	\$ -	\$ -	\$ -
		\$ 672,800.00	\$ 3,000.00	\$ 6,000.00	\$ -	\$ 6,000.00	\$ 666,800.00	\$ 600.00

APPLICATION AND CERTIFICATE FOR PAYMENT G702
TO OWNER: GEORGE SOLLITT CONSTRUCTION CO
790 N CENTRAL AVE
WOOD DALE, IL 60191
PROJECT: MILES DAVIS ACADEMY
6740 S PAULINA ST
CHICAGO, IL 60636

FROM CONTRACTOR: WILKIN INSULATION CO
501 W CARBOY
MT PROSPECT, IL 60056

CONTRACT FOR: FIREPROOFING
1. ORIGINAL CONTRACT SUM \$84,000.00
2. NET CHANGE BY CHANGE ORDER \$84,000.00
3. CONTRACT SUM TO DATE \$63,000.00
4. TOTAL COMPLETED & STORED TO DATE

5. RETAINAGE
a. 10% completed work \$6,300.00
b. % stored material \$
TOTAL RETAINAGE -\$6,300.00

6. TOTAL EARNED LESS RETAINAGE \$56,700.00
(line 4 less line 5)
7. LESS PREVIOUS CERTIFICATES \$3,780.00
(line 6 from prior certificate)
8. CURRENT PAYMENT DUE \$52,920.00
9. BALANCE TO FINISH, INCLUDING RETENTION \$27,300.00
(line 3 less line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
TOTAL CHANGES APPROVED IN PREVIOUS MONTHS BY OWNER		\$
TOTAL APPROVED THIS MONTH		\$
TOTALS	\$0.00	\$0.00
NET CHANGES BY CHANGE ORDER	\$	\$

CONTRACTOR: WILKIN INSULATION CO.
BY: [Signature] DATE: 10/23/2007
State of: IL
County of: COOK
Subscribed and sworn to before me this 23RD day of OCTOBER 2007

Notary Public:
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT
In Accordance with the Contract Documents, based on on-site observation and the date comprising this application, the Architect certifies to the owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.
AMOUNT CERTIFIED.....\$

ARCHITECT: _____
By: _____ Date: _____

CONTINUATION SHEET										AIA DOCUMENT G703		
AIA Document G702, Application and Certification for payment, containing Contractor's signed certification is attached. In tabulations below, amounts are stated to the nearest dollar. Use column I on Contracts where variable retainage for line items may apply										APPLICATION NO. 2 APPLICATION DATE: 10/23/07 PERIOD TO: 10/31/07 PROJECT No. C07010		
MILES DAVIS ACADEMY												
WILKIN INSULATION CO												
A	B	C	D	E	F	G	H	I				
Item#	Description of work	Schedule Value	Work Completed Previous (D+E)	Work Completed This period	Material Stored	Total stored & Completed (D+E+F)	% (G-C)	Balance to Finish (C-G)	Retainage			
	FIREPROOFING	\$84,000.00	\$4,200.00	\$58,800.00		\$63,000.00	75%	\$21,000.00	\$6,300.00			

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF TWO PAGE(S)

TO OWNER: Solih/Oakley J.V.

790 North Central Ave
Wood Dale, IL 60191

PROJECT: Miles Davis Academy

6740 S. Paulina
Chicago, IL 60636

FROM CONTRACTOR:

Oakley Construction Co. Inc.
7815 S. Claremont Ave.
Chicago, Illinois 60620

VIA ARCHITECT:

Hekis Associates
205 W. Wacker Dr.
Chicago, IL 60606

APPLICATION NO: 7

DATE: 10/23/2007

PERIOD TO: 31-Oct-07

PROJECT NOS: 1333R

☒	OWNER
☒	ARCHITECT
☒	CONTRACTOR

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment of amount shown below in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

SEE ATTACHED SWORN STATEMENT FROM CONTRACTOR TO OWNER

1. ORIGINAL CONTRACT SUM \$ \$5,075,200.00
2. Net change by Change Order \$ \$0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ \$5,075,200.00
4. TOTAL COMPLETED & STORED TO \$ \$3,623,406

5. RETAINAGE: (Original Contract Only) \$ \$162,341
 - a. 10 % of Completed Work \$
 - b. 10 % of Stored Material (Column D + E on G703) \$ 0

Total Retainage (Lines 5a + 5b or

Total in Column I of G703)

\$ \$362,341

\$ 3,261,065

6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

\$ 2,973,791.00

\$ 287,274

\$ 1,814,134.60

8. CURRENT PAYMENT DUE
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)

\$

\$

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month (#1)		
TOTALS		
NET CHANGES by Change Order	\$0.00	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Oakley Construction Co., Inc.

By: _____ Date: _____

Anthony S. Kwateng, Vice President
State of Illinois
County of Cook
Subscribed and sworn to before me this 18th day of October, 2007
Notary Public: Shehretta Groce-Burt
My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED\$ 287,274.40

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20005-5202

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

AIA DOCUMENT G703

APPLICATION NO:

18-Oct-07

PERIOD TO: 30-Oct-07

ARCHITECT'S PROJECT NO: 133R

Miles Davis Academy

A ITEM NO.	B DESCRIPTION OF WORK	C CONTRACT VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (G - G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
	General Construction - Oakley Const.	\$42,760.00	\$0.00	\$42,760.00		\$42,760.00	\$138,667.00	\$29,345.40
	Insurance - Oakley Const.	\$29,188.00	\$0.00	\$29,188.00		\$29,188.00	\$0.00	\$4,276.00
	Performance Bond - Oakley Const.	\$6,000.00	\$0.00	\$6,000.00		\$6,000.00	\$0.00	\$2,918.80
	Survey & Layout - Oakley Const.	\$16,000.00	\$0.00	\$16,000.00		\$16,000.00	\$0.00	\$120.00
	Hand Excavation - Oakley Const.	\$2,515,000.00	\$0.00	\$2,515,000.00		\$2,515,000.00	\$0.00	\$0.00
	Structural Steel - Oakley Const.	\$920,000.00	\$0.00	\$920,000.00		\$920,000.00	\$0.00	\$231,740.00
	Cast-In-Place Concrete - Concrete By Wagner	\$306,000.00	\$0.00	\$306,000.00		\$306,000.00	\$0.00	\$81,590.00
	Flood Service Equip. - Great Lakes West, LLC	\$181,000.00	\$0.00	\$181,000.00		\$181,000.00	\$0.00	\$9,471.70
	Steel Doors, Frames, Hardware - Precision Metals	\$63,000.00	\$0.00	\$63,000.00		\$63,000.00	\$0.00	\$2,878.70
	Bituminous Concrete Paving - Ability Rockroad	\$88,500.00	\$0.00	\$88,500.00		\$88,500.00	\$0.00	\$0.00
	Ornamental Fence Work - City Fence, Inc.	\$38,987.00	\$0.00	\$38,987.00		\$38,987.00	\$0.00	\$0.00
	Pipe Guards, Tree Grates, Bike Racks - Reese Rec.	\$16,500.00	\$0.00	\$16,500.00		\$16,500.00	\$0.00	\$0.00
	Pipe Guards - Labor	\$7,618.00	\$0.00	\$7,618.00		\$7,618.00	\$0.00	\$0.00
	Site Furnishings - Trash Recept. - Canterbury Intl.	\$190,600.00	\$0.00	\$190,600.00		\$190,600.00	\$0.00	\$0.00
	Landscaping - Arrium	\$1,536.00	\$0.00	\$1,536.00		\$1,536.00	\$0.00	\$0.00
	Tree Grates - Labor	\$5,390.00	\$0.00	\$5,390.00		\$5,390.00	\$0.00	\$0.00
	Site Furnishings - Trash Recept. - Canterbury Intl.	\$170,000.00	\$0.00	\$170,000.00		\$170,000.00	\$0.00	\$0.00
	Site Concrete	\$45,000.00	\$0.00	\$45,000.00		\$45,000.00	\$0.00	\$0.00
	Carpeting		\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
	GRAND TOTALS	\$5,075,200.00	\$3,304,212.00	\$284,101.00	\$35,093.00	\$3,623,406.00	\$1,451,794.00	\$362,340.60

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Page 1 of 2

TO (Contractor): Oakley Construction Co. Inc.
7815 South Glenmont Ave.
Chicago, IL 60620

PROJECT:

Miles Davis Academy
6740 S. Paulina Street
Chicago, IL 60638
AC396

APPLICATION DATE
PERIOD FROM 10/18/2007
PERIOD TO 10/18/2007
APPLICATION NUMBER 7
PROJECT NUMBER 71002

FROM (Subcontractor): Carlo Steel Corporation
3100 East 87th Street
Chicago, IL 60617

VIA (ARCHITECT):

Ilek's Associates

CONTRACT FOR: Structural Steel Fabrication and Erection, Joist, Deck and Misc. Metal

CONTRACT DATE: 03/2007

Application is made for Payment, as shown below, in connection with the Contract.

CHANGE ORDER SUMMARY			
Change Orders approved in Previous month/s by Owner		Additions \$	Deductions \$
TOTAL			
Approved this month	Date Approved		
Number			
TOTALS			
Net Change by Change Orders			

1. ORIGINAL CONTRACT SUM \$ 2,515,000
2. Net Change by Change Orders \$ 0
3. CONTRACT SUM TO DATE (Line 1+2) \$ 2,515,000
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 2,317,400
5. RETAINAGE:
 - a. 10% of Work Completed (Column D+E on G703) \$ 251,740
 - b. 10% of Stored Material (Column F on G703) \$ 0
6. TOTAL EARNED LESS RETAINAGE \$ 2,063,260
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 2,000,548
8. CURRENT PAYMENT DUE \$ 6,012
9. BALANCE TO FINISH, PLUS RETAINAGE \$ 429,340

The undersigned Subcontractor certifies that to the best of the Subcontractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown hereon is now due.

Subcontractor: Carlo Steel Corporation

State of: Illinois County of: Cook
Subscribed and sworn to before me this 18th day of October, 2007.

By: Nelson Carlo, President Date: 10/18/2007

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with this Contract Documents, Based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Subcontractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from amount applied for)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein, lessor, payment and acceptance of payment are without prejudice to any rights of the Owner or Subcontractor under this Contract.

CONTINUATION SHEET

Based on AIA DOCUMENT G703

Page 2 of 2

Based on AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

containing Subcontractor's signed Certification is attached.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION DATE 10/18/2007
 PERIOD FROM 10/18/2007
 PERIOD TO 10/31/2007
 APPLICATION # 7

Carlo Steel Corporation
 Miles Davis Academy

WILLES DAVIS ARCHITECTS											
ITEM #	A	B	C	D	E		F	G		H	I
					WORK COMPLETED THIS APPLICATION			TOTAL COMPLETED & STORED TO-DATE	% BALANCE TO COMPLETE		
					PREVIOUS APPLICATIONS	WORK DELIVERED					
Carlo Steel Corporation											
1		Material	\$ 733,168	\$ 733,168	\$ -	\$ -	\$ -	\$ 733,168	100.0%	\$ -	10% \$ 73,317
2		Fabrication	\$ 556,923	\$ 551,354	\$ 5,569	\$ -	\$ -	\$ 556,923	100.0%	\$ -	10% \$ 55,692
3		Detailing - Metal	\$ 75,000	\$ 75,000	\$ -	\$ -	\$ -	\$ 75,000	100.0%	\$ -	10% \$ 7,500
4		Erection - Quince	\$ 737,349	\$ 737,349	\$ -	\$ -	\$ -	\$ 737,349	100.0%	\$ -	10% \$ 73,735
5		Decking	\$ 134,300	\$ 134,300	\$ -	\$ -	\$ -	\$ 134,300	100.0%	\$ -	10% \$ 13,430
6		Joists - Canam	\$ 31,260	\$ 31,260	\$ -	\$ -	\$ -	\$ 31,260	100.0%	\$ -	10% \$ 3,126
7		Misc. Metals - ASIM	\$ 297,000	\$ 297,000	\$ -	\$ -	\$ -	\$ 297,000	100.0%	\$ -	10% \$ 4,940
TOTAL BASE PROJECT			\$ 2,515,000	\$ 2,311,831	\$ 5,569	\$ -	\$ -	\$ 2,317,400	92%	\$ 197,600	\$ 231,740
* LS = Lump Sum											
TOTAL CHANGE ORDERS			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	-	\$ -	\$ -
TOTAL			\$ 2,515,000	\$ 2,311,831	\$ 5,569	\$ -	\$ -	\$ 2,317,400	92.14%	\$ 197,600	\$ 231,740

DRAFT**APPLICATION AND CERTIFICATION FOR PAYMENT**

G702

TO CONTRACTOR: PROJECT: Miles Davis Academy
Oakley Construction Company 98th & Paulina
7815 S. Claremont Ave. Chicago, IL
Chicago, IL 60620
FROM : CONCRETE BY WAGNER, INC. OWNER: Public Bldg. Commission
13808 High Road of Chicago
Lockport, Illinois 60439 Chicago, IL

APPLICATION NO: 5

Distribution to:

☒	OWNER
☒	ARCHITECT
☐	
☐	
☐	

PERIOD TO: 10/30/07
Job # 667

CONTRACT #: C07005

CONTRACT DATE: 02/28/07

CONTRACT FOR:**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 920,000.00
2. Net change by Change Orders \$
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 920,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 815,900.00
5. RETAINAGE:
 - a. 10 \$
 - b. (Column D + E on G703, excluding "store credit") \$

6. TOTAL EARNED LESS RETAINAGE \$ 81,590.00
(Line 4 Less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 557,685.00
8. CURRENT PAYMENT DUE \$ 176,625.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 185,690.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Robert F. Wagner, President Date: October 18, 2007

Subscribed and sworn to before me this 18th State of Illinois County of Will October, 2007

Notary Public: Pamela M. Busey
My Commission expires: 11/18/2010

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect states to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in substantial accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT indicated.

AMOUNT\$

(Attach explanation if amount indicated differs from the amount applied. Initial all figures on this application and on the Continuation Sheet that are changed to conform with the amount approved.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT indicated is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

G703

The G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 8

APPLICATION DATE: 10/18/2007

PERIOD TO: 10/30/2007

OWNER'S CONTRACT NO: C07005

DRAFT

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD COMPLETED	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
						TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
	BASE CONTRACT								
	Foundation	\$ 299,000.00	\$299,000.00	\$0.00		\$299,000.00	100%		\$ 29,900.00
	Ready Mix	\$ 110,000.00							
	Labor	\$ 189,000.00							
	Slab on Grade	\$ 205,000.00	\$153,750.00	\$51,250.00		\$205,000.00	100%		\$ 20,500.00
	Ready Mix	\$ 72,500.00							
	Labor	\$ 132,500.00							
	2nd Floor Metal Deck	\$ 125,000.00	\$ 62,500.00	\$62,500.00		\$125,000.00	100%		\$ 12,500.00
	Ready Mix	\$ 63,000.00							
	Labor	\$ 62,000.00							
	3rd Floor Metal Deck	\$ 165,000.00		\$82,500.00		\$82,500.00	50%	\$ 82,500.00	\$ 8,250.00
	Ready Mix	\$ 80,000.00							
	Labor	\$ 85,000.00							
	Misc. Sign Base, Bench, Trash Foundation	\$ -							
	Ready Mix	\$ 11,000.00		\$0.00			0%	\$ 11,000.00	\$ -
	Labor	\$ 4,000.00							
		\$ 7,000.00							
	Rebar & Rebar Labor	\$ 106,000.00	\$ 95,400.00	\$0.00		\$95,400.00	90%	\$ 10,600.00	\$ 9,540.00
	Material	\$ 54,000.00							
	Labor	\$ 52,000.00							
	Insulation	\$ 9,000.00	\$ 9,000.00	\$0.00		\$9,000.00	100%		\$ 900.00
	Material Only	\$ -							
	Base Contract Sub Total	\$ 920,000.00	\$ 619,650.00	\$ 196,250.00	\$ -	\$ 815,900.00	89%	\$ 104,100.00	\$ 81,590.00

APPLICATION FOR CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702/CMA (Instructions on reverse side)

PAGE OF

PAGES

TO OWNER: MILES DAVIS ACADEMY
GEORGE SOLTIT CONSTRUCTION
780 NORTH CENTRAL AVE.
WOODDALE IL 60191

PROJECT: MILES DAVIS ACADEMY

APPLICATION NO: 2/
PERIOD TO: 10/31/07
PROJECT NOS: IL-128

FROM SUB: GREAT LAKES WEST
24473 RED ARROW HIGHWAY
MATTAWAN MI 48071

ARCHITECT:

CONTRACT DATE:

CONTRACT FOR: FOOD SERVICE EQUIPMENT

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract, Confirmation sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 306,000.00

2. Net change by Change Orders \$

3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 306,000.00

4. TOTAL COMPLETED & STORED TO DATE \$ 94,717.00
(Column 3 on G703)5. RETAINAGE: \$ 9,472
10.00% of Contract Value

10.00% of Stored Material \$

(Column F on G703)

Total Retainage (Line 5a + 5b or Total in Column I of G703) \$ 9,472

6. TOTAL EARNED LESS RETAINAGE \$ 85,245
(Line 4 less Line 5 Total)7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 39,837.60
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 45,408

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 220,755
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	0.00	
NET CHANGES by Change Order	0.00	

CONTRACTOR: GREAT LAKES WEST

By: Date: 10/31/07

State of: MICHIGAN
County of: KALAMAZOO
Subscribed and sworn to before me this 31ST day of OCTOBER 2007

Notary Public:
My Commission expires:
ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Confirmation Sheet that are changed to conform to the amount certified.)

CONSTRUCTION MANAGER:

By: ARCHITECT: Date:

By:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Insurance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET
PROJECT TITLE:
CONTRACTOR:
ADDRESS:

MILES DAVIS ACADEMY
GREAT LAKES WEST
24475 RED ARROW HIGHWAY
MATTAWAN MI 49071

\$0.05

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS COMPLETE	THIS PERIOD	STORED MATERIAL	TOTAL COMPLETED	% TO FINISH	RETAINAGE
1	SHELVING...	716.00					0.00	0.00
2	SHELVING	\$2,275.00					0.00	0.00
3	CAN RACK	\$407.00					0.00	0.00
4	STORAGE CABINET	\$2,717.00					0.00	0.00
5	COOLER/FREEZER	\$18,984.00					0.00	0.00
6	REFRIG. - INCL W/#5	\$1,136.00					#DIV/0!	0.00
7	SHELVING	\$1,136.00					0.00	0.00
8	REFRIG. - INCL W/#5	\$1,634.00					#DIV/0!	0.00
9	SHELVING	\$1,634.00					0.00	0.00
10	ALARM INCL W/#5	\$3,841.00					#DIV/0!	0.00
11	REFRIGERATOR	\$2,492.00					0.00	0.00
12	OPEN NUMBER	\$2,492.00					0.00	0.00
13	PREP TABLE W/SINKS	\$1,727.00					0.00	0.00
14	OVERSHELF INCL W/#13	\$234.00					#DIV/0!	0.00
15	DISPOSER	\$6,798.00					1.00	86.35
16	UTENSIL RACKS	\$11,397.00					0.00	0.00
17	MIXER	\$10,197.00					0.00	339.90
18	DOUBLE OVEN	\$8,413.00					1.00	569.85
19	DOUBLE STEAMER	\$1,886.00					0.00	0.00
20	BRAISING PAN	\$7,525.00					0.00	420.65
21	FLOOR TROUGHS	\$8,701.00					1.00	94.30
22	KETTLE	\$7,920.00					1.00	376.25
23	RANGE/OVEN	\$3,074.00					1.00	435.05
24	EXHAUST HOOD	\$3,879.00					0.00	0.00
25	FIRE SUPPRESSION	\$2,947.00					0.00	0.00
26	HOT FOOD CABINET						1.00	193.95
27	SLICER						0.00	0.00

PAYMENT APPLICATION:

CONTINUATION SHEET

PROJECT TITLE: MILES DAVIS ACADEMY

CONTRACTOR: GREAT LAKES WEST

ADDRESS: 24475 RED ARROW HIGHWAY

MATTAWAN MI 49071

\$0.05

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS COMPLETE	THIS PERIOD	STORED MATERIAL	TOTAL COMPLETED	BALANCE TO FINISH	RETAINAGE
28	SLICER CART	\$544.00					\$ 544.00	0.00
29	TABLE W/SHELF	\$1,805.00					\$ 1,805.00	0.00
30	TABLE/SINK/RACK	\$3,869.00					\$ 3,869.00	0.00
31	REFRIGERATOR	\$2,824.00					\$ 2,824.00	0.00
32	MIXER	\$1,833.00			1,833.00	1,833.00	\$ -	91.65
33	UTENSIL RACKS	\$355.00					\$ 355.00	0.00
34	3-COMPARTMENT SINK	\$3,517.00					\$ 3,517.00	0.00
35	DISPOSER	\$4,918.00			4,918.00	4,918.00	\$ -	245.90
36	WALL SHELF	\$420.00					\$ 420.00	0.00
37	ICE MACHINE W/BIN	\$2,383.00					\$ 2,383.00	0.00
38	HAND SINK	\$1,285.00					\$ 1,285.00	0.00
39	FOOD WARMER	\$5,397.00					\$ 5,397.00	0.00
40	REFRIGERATOR	\$5,965.00					\$ 5,965.00	0.00
41	ANGLE RACKS	\$958.00					\$ 958.00	0.00
42	TRAY STANDS	\$2,621.00	2,621.00			2,621.00	\$ -	131.06
43	SERVING COUNTER	\$61,015.00					\$ 61,015.00	0.00
44	STAND INCL W/#43							
45	COUNTER INCL W/#43							
46	COUNTER INCL W/#43							
47	COUNTER INCL W/#43							
48	STAND INCL W/#43							
49	SHELVING	\$283.00					\$ 283.00	0.00
50	SOILED TABLE	\$5,451.00					\$ 5,451.00	0.00
51	DISHWASHER	\$13,064.00					\$ 13,064.00	0.00
52	CONDENSATE HOOD	\$1,256.00					\$ 1,256.00	0.00
53	BOOSTER HEATER	\$1,914.00					\$ 1,914.00	0.00
54	SHELF INCL W/#50							

ACORD CERTIFICATE OF LIABILITY INSURANCE		DATE (MM/DD/YY) 10/17/07
PRODUCER Valenti Trobac Chandler Inc. 1175 West Long Lake Road Suite 200 Troy, MI 48098	1-248-828-3377	THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW.
INSURED Great Lakes West 24475 Red Arrow Highway Mattawan, MI 49071		
INSURERS AFFORDING COVERAGE		
INSURER A: Amerisure Companies		
INSURER B: Amerisure Mutual Insurance		
INSURER C: Fiskens Fund Insurance Company		
INSURER D:		
INSURER E:		

COVERAGES

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED, NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. AGGREGATE LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	POLICY NUMBER	POLICY EFFECTIVE DATE (MM/DD/YY)	POLICY EXPIRATION DATE (MM/DD/YY)	LIMITS
A	GENERAL LIABILITY ☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS MADE ☒ OCCUR ☒ Incl X, C & U ☒ Contractual Liability GENL AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☒ PRO ☐ LOC	QZ2047328	08/01/07	08/01/08	EACH OCCURRENCE \$ 3,000,000 FIRE DAMAGE (Any one fire) \$ 1,000,000 MED EXP (Any one person) \$ 10,000 PERSONAL & ADV INJURY \$ 1,000,000 GENERAL AGGREGATE \$ 2,000,000 PRODUCTS - COMP/OP AGG \$ 2,000,000
A	AUTOMOBILE LIABILITY ☒ ANY AUTO ☐ ALL OWNED AUTOS ☐ SCHEDULED AUTOS ☒ HIRED AUTOS ☒ NON-OWNED AUTOS ☒ PIP/PP1 Statutory ☒ Mini Tort \$500	CA2047324	08/01/07	08/01/08	COMBINED SINGLE LIMIT (Per accident) \$ 1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$
	GARAGE LIABILITY ☐ ANY AUTO				AUTO ONLY - EA ACCIDENT \$ OTHER THAN EA ACC \$ AUTO ONLY: AGG \$
A	EXCESS LIABILITY ☒ OCCUR ☐ CLAIMS MADE ☐ DEDUCTIBLE ☒ RETENTION \$0	CU2047326	08/01/07	08/01/08	EACH OCCURRENCE \$ 5,000,000 AGGREGATE \$ 5,000,000 \$ \$ \$
B	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY	WC2047324	08/01/07	08/01/08	☒ WC STATUTORY LIMITS ☐ OTHER E.L. EACH ACCIDENT \$ 1,000,000 E.L. DISEASE - EA EMPLOYEE \$ 1,000,000 E.L. DISEASE - POLICY LIMIT \$ 1,000,000
C	OTHER Inland Marine C Installation Floater	MXI97908348 MXI97908348	08/01/07 08/01/07	08/01/08 08/01/08	Leased/Rented Eq \$ 50,000 Installation Floater \$ 750,000 \$

DESCRIPTION OF OPERATIONS, LOCATIONS, VEHICLES, EXCLUSIONS ADDED BY ENDORSEMENTS/SPECIAL PROVISIONS

Project: Miles Davis Academy. For materials stored at Great Lakes West 24475 Red Arrow Highway Mattawan MI 49071. Total Completed & stored to date: \$94,717.00 attached pay app
Additional Insured: Oakley Construction, George Sollitt & Board of Education City of Chicago.
with respect to general liability & loss payee as respects to installation floater on the above project.

CERTIFICATE HOLDER	ADDITIONAL INSURED; INSURER LETTER:	CANCELLATION
George Sollitt Construction Co. Oakley Construction/Joint Venture 790 North Central Avenue Wood Dale, IL 60793	USA	SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, THE ISSUING INSURER WILL ENDEAVOR TO MAIL 30 DAYS WRITTEN NOTICE TO THE CERTIFICATE HOLDER NAMED TO THE LEFT, BUT FAILURE TO DO SO SHALL IMPOSE NO OBLIGATION OR LIABILITY OF ANY KIND UPON THE INSURER, ITS AGENTS OR REPRESENTATIVES. AUTHORIZED REPRESENTATIVE <i>Debra A. Valenti</i>

ACORD TM CERTIFICATE OF LIABILITY INSURANCE		DATE (MM/DD/YY) 07/31/07
PRODUCER Valenti Trobes Chandler Inc. 1175 West Long Lake Road Suite 200 Troy, MI 48068	1-248-828-3377	THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW.
INSURERS AFFORDING COVERAGE		
INSURED Great Lakes West 24475 Red Arrow Highway Macatawa, MI 49071	INSURER A: Amerisure Companies INSURER B: Amerisure Mutual Insurance INSURER C: Firemans Fund Insurance Company INSURER D: INSURER E:	

COVERAGES

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. AGGREGATE LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	POLICY NUMBER	POLICY EFFECTIVE DATE (MM/DD/YY)	POLICY EXPIRATION DATE (MM/DD/YY)	LIMITS
A	GENERAL LIABILITY ☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS MADE ☒ OCCUR ☒ Incl X, C & U ☒ Contractual Liability GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☒ PRO ☐ LOC	GL2047328	08/01/07	08/01/08	EACH OCCURRENCE \$ 1,000,000 FIRE DAMAGE (Any one fire) \$ 1,000,000 MED EXP (Any one person) \$ 10,000 PERSONAL & ADV INJURY \$ 1,000,000 GENERAL AGGREGATE \$ 2,000,000 PRODUCTS - COMP/OP AGG \$ 2,000,000
A	AUTOMOBILE LIABILITY ☒ ANY AUTO ☐ ALL OWNED AUTOS ☐ SCHEDULED AUTOS ☒ HIRED AUTOS ☒ NON-OWNED AUTOS ☒ PIP/PRI Statutory ☒ Mini Tort \$500	CA2047324	08/01/07	08/01/08	COMBINED SINGLE LIMIT (EA accident) \$ 1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ AUTO ONLY - EA ACCIDENT \$ OTHER THAN AUTO ONLY: EA ACC \$ AGG \$
A	EXCESS LIABILITY ☒ OCCUR ☐ CLAIMS MADE ☐ DEDUCTIBLE ☒ RETENTION \$0	CU2047326	08/01/07	08/01/08	EACH OCCURRENCE \$ 5,000,000 AGGREGATE \$ 5,000,000 \$ \$ \$
B	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY	WC2047324	08/01/07	08/01/08	☒ WC STATU- TORY LIMITS ☐ OTH- ER E.L. EACH ACCIDENT \$ 1,000,000 E.L. DISEASE - EA EMPLOYEE \$ 1,000,000 E.L. DISEASE - POLICY LIMIT \$ 1,000,000
C	OTHER C Inland Marine C Installation Floater	MXI97908348 MXI97908348	08/01/07 08/01/07	08/01/08 08/01/08	Leased/Rented Eq \$ 50,000 Installation Float \$ 750,000 \$

DESCRIPTION OF OPERATIONS/LOCATIONS/VEHICLES/EXCLUSIONS ADDED BY ENDORSEMENT/SPECIAL PROVISIONS

RE: Job No. C07005; Miles Davis Academy. George Sollitt Construction Company/Oakley Construction Joint Venture; The George Sollitt Construction Company; Oakley Construction Inc.; The Public Building Commission; Board of Education of the City of Chicago and OWP/P Inc. are named Additional Insureds as respects General Liability on the above captioned project on a primary basis. Waiver of Subrogation in favor of the Owner, Architect/Engineer and/or Construction Manager.

CERTIFICATE HOLDER	ADDITIONAL INSURED; INSURER LETTER:	CANCELLATION
George Sollitt Construction Co. Oakley Construction/Joint Venture 790 North Central Avenue Wood Dale, IL 60191	USA	SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, THE ISSUING INSURER WILL ENDEAVOR TO MAIL 30 DAYS WRITTEN NOTICE TO THE CERTIFICATE HOLDER NAMED TO THE LEFT, BUT FAILURE TO DO SO SHALL IMPOSE NO OBLIGATION OR LIABILITY OF ANY KIND UPON THE INSURER, ITS AGENTS OR REPRESENTATIVE. AUTHORIZED REPRESENTATIVE <i>Valenti</i>

ACORD 25-S (7/87) pryan
6756697

© ACORD CORPORATION 1988

THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

CONTRACTOR'S BLANKET ADDITIONAL INSURED ENDORSEMENT

This endorsement modifies insurance provided under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE FORM

All of the terms, provisions, exclusions, and limitations of the coverage form apply except as specifically stated below.

SECTION II - WHO IS AN INSURED is amended to include as an insured any person or organization, called an additional insured in this endorsement:

1. Whom you are required to add as an additional insured on this policy under a written contract or agreement relating to your business; or
2. Who is named as an additional insured under this policy on a certificate of insurance.

However, the written contract, agreement or certificate of insurance must require additional insured status for a time period during the term of this policy and be executed prior to the "bodily injury", "property damage", "personal injury", or "advertising injury" giving rise to a claim under this policy.

If, however, "your work" was commenced under a letter of intent or work order, subject to a subsequent reduction to writing within 30 days from such commencement and with customers whose customary contracts require they be named as additional insureds, we will provide additional insured status as specified in this endorsement.

3. If the additional insured is:
 - (a) An individual, their spouse is also an additional insured.
 - (b) A partnership or joint venture, members, partners, and their spouses are also additional insureds.
 - (c) A limited liability company, members and managers are also additional insureds.
 - (d) An organization other than a partnership, joint venture or limited liability company, executive officers and directors of the organization are also additional insureds. Stockholders are also additional insureds, but only with respect to their liability as stockholders.
 - (e) A trust, you are an insured. Your trustees are also insureds, but only with respect to their duties as trustees.

The insurance provided to the additional insured is limited as follows:

1. That person or organization is only an additional insured with respect to liability arising out of:
 - (a) Premises you own, rent, lease, or occupy, or
 - (b) Your ongoing operations performed for that additional insured, unless the written contract or agreement or the certificate of insurance requires "your work" coverage (or wording to the same effect) in which case the coverage provided shall extend to "your work" for that additional insured.

Premises, as respects this provision, shall include common or public areas about such premises if so required in the written contract or agreement.

Ongoing operations, as respects this provision, does not apply to "bodily injury" or "property damage" occurring after:

- (1) All work including materials, parts or equipment furnished in connection with such work on the project (other than service, maintenance or repairs) to be performed by or on behalf of the additional insured(s) at the site of the covered operations has been completed; or

Includes copyrighted material of Insurance Services Office, Inc., with its permission.
Copyright Insurance Services Office, Inc., 2003

- (2) That portion of "your work" out of which the injury or damage arises has been put to its intended use by any person or organization other than another contractor or subcontractor engaged in performing operations for a principal as a part of the same project.
2. The limits of insurance applicable to the additional insured are the least of those specified in the written contract or agreement, or in the certificate of insurance or in the Declarations for this policy. If you also carry an Umbrella policy, and the written contract or agreement or certificate of insurance requires that the additional insured status also apply to such Umbrella policy, the limits of insurance applicable to the additional insured under this policy shall be those specified in the Declarations of this policy. The limits of insurance applicable to the additional insured are inclusive of and not in addition to the limits of insurance shown in the Declarations.
 3. The additional insured status provided by this endorsement does not extend beyond the expiration or termination of a premises lease or rental agreement nor beyond the term of this policy.
 4. Any person or organization who is an insured under the terms of this endorsement and who is also an insured under the terms of the GENERAL LIABILITY EXTENSION ENDORSEMENT, if attached to this policy, shall have the benefit of the terms of this endorsement if the terms of this endorsement are broader.
 5. If a written contract or agreement or a certificate of insurance as outlined above requires that additional insured status be provided by the use of CG 20 10 11 85, then the terms of that endorsement, which are shown below, are incorporated into this endorsement as respects such additional insured, to the extent that such terms do not restrict coverage otherwise provided by this endorsement:

**ADDITIONAL INSURED - OWNERS, LESSEES OR
CONTRACTORS (FORM B)**

This endorsement modifies insurance provided under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE PART.

SCHEDULE

Name of Person or Organization: Blanket Where Required by Written Contract, Agreement, or Certificate of Insurance that the terms of CG 20 10 11 85 apply

(If no entry appears above, information required to complete this endorsement will be shown in the Declarations as applicable to this endorsement.)

WHO IS AN INSURED: (Section II) is amended to include as an insured the person or organization shown in the Schedule, but only with respect to liability arising out of "your work" for that insured by or for you.

Copyright, Insurance Services Office, Inc., 1984

CG 20 10 11 85

The insurance provided to the additional insured does not apply to "bodily injury", "property damage", "personal injury", or "advertising injury" arising out of an architect's, engineer's, or surveyor's rendering of or failure to render any professional services including but not limited to:

1. The preparing, approving, or failing to prepare or approve maps, drawings, opinions, reports, surveys, change orders, design specifications; and
2. Supervisory, inspection, or engineering services.

Any coverage provided in this endorsement is excess over any other valid and collectible insurance available to the additional insured whether primary, excess, contingent, or on any other basis unless the written contract, agreement, or certificate of insurance requires that this insurance be primary, in which case this insurance will be primary without contribution from such other insurance available to the additional insured.

Includes copyrighted material of Insurance Services Office, Inc., with its permission.

Copyright Insurance Services Office, Inc. 2003

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: Oakley Construction
7015 S. Claremont Ave.
Chicago, IL 60620

FROM CONTRACTOR: Precision Metals & Hardware, Inc.
5285 N. 124th Street
Milwaukee, WI 53225

PROJECT: Mikes Davis Academy

APPLICATION NO.: 10/23/2007

PERIOD TO: 10/23/2007

PROJECT NOS.: 10/23/2007

CONTRACT DATE: 10/23/2007

CONTRACTOR: 10/23/2007

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 181,000.00

2. Net change by change orders \$

3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 181,000.00

4. TOTAL COMPLETED & STORED TO DATE (Column G ON G703) \$ 28,785.82

5. RETAINAGE:
a. 10% of Completed Work (Columns D + E on G703) \$ 2,878.58

b. % of Stored Material (Column F on G703) \$
Total Retainage (Line 5a + 5b or Total in Column 1 of G703) \$ 2,878.58

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 25,907.24

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 3,408.14

8. CURRENT PAYMENT DUE \$ 22,499.10

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 155,002.76

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were rendered and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: 

BY: Stephen J. Wealin
State of Wisconsin
County of Milwaukee
Subscribed and sworn to before me this 23rd day of October, 2007

DATE: 10/23/2007

Notary Public: 
My Commission expires: 04/28/11

CONSTRUCTION MANAGER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager certifies to the Owner that to the best of the Construction Manager's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$
(Attach explanation of amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

CONSTRUCTION MANAGER
By: 
DATE:
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

PAGE 05/05

PAGE 05/05

PMH

7734342134

10/23/2007 10:38

Q703-1983

PAGE 05/05

PAGE 05/05

PMH

7734342134

10/23/2007 10:38

Q703-1983