



Public Building Commission of Chicago Contractor Payment Information

Project: Miles Davis Academy

Contract Number: 1333R

General Contractor: George Sollitt Construction Company

Payment Application: 008

Amount Paid: \$ 2,436,589.00

Date of Payment to General Contractor: 2/1/2008

Amounts of Payments to Subcontractors are listed on following
Contractor's Sworn Statement.

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEERDate: December 5, 2007
Project: MILES DAVIS ACADEMY

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

contract No. ~~1333R~~ 1333R
 Pay app #8
 Contract file
 46% Complete

Nov. 2007

THE CONTRACTOR

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
 OAKLEY CONSTRUCTION JOINT VENTURE
 MILES DAVIS ACADEMY

FOR

is now entitled to the sum of \$2,436,589.00

ORIGINAL CONTRACT PRICE	\$25,376,000.00	
ADDITIONS	0.00	
DEDUCTIONS	0.00	
NET ADDITION OR DEDUCTION	0.00	
ADJUSTED CONTRACT PRICE	\$25,376,000.00	✓
TOTAL AMOUNT EARNED		\$11,675,068.00 ✓

TOTAL RETENTION		\$1,054,107.00
-----------------	--	----------------

a) Reserve Withheld @ 10% of Total Amount Earned,
but not to exceed 1% of Contract Price

\$1,054,107.00 ✓

b) Liens and Other Withholding

c) Liquidated Damages Withheld

TOTAL PAID TO DATE (Include this Payment)		\$10,620,961.00 ✓
---	--	-------------------

LESS: AMOUNT PREVIOUSLY PAID		\$8,184,372.00 ✓
------------------------------	--	------------------

AMOUNT DUE THIS PAYMENT		\$2,436,589.00 ✓
-------------------------	--	------------------

Architect - Engineer

Date: 12.06.07

JJR
12/11/07

Gross

Retention

\$11,675,068 - #8
 - 9,043,747 - #7
 2,581,321

1,054,107 - #8
 - 909,375 - #7
 144,732

\$ 2,581,321 - gross
 - 144,732 - retention
 2,436,589 ✓

Vendor Number

Agency-Bond-Fund 03 - 64 - 21

Project Number CPS-18

Cost Code (06.04) 524300-3355

Contract # & C. O. 1333R

Amount \$ 2,436,589.00

PM Approval & Date RCC/ABG 12/11/07

Approval & Date JFR 12/11/07

Check # & GL Date

EXHIBIT A

STATE OF ILLINOIS)
)ss
COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is PROJECT CONTROLLER of THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1333R dated the 13th day of February, 2007, for or describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
MILES DAVIS ACADEMY

Chicago, Illinois

that the following statements are made for the purpose of procuring a partial payment of: TWO MILLION FOUR HUNDRED THIRTY SIX THOUSAND FIVE HUNDRED EIGHTY NINE AND NO/100THS-----

(\$2,436,589.00)

under the terms of said contract, that the work for which payment requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount hereafter paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

[illegible]

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT'S SUBCONTRACTORS:							
ACCURATE PARTITIONS 8000 JOLIET ROAD Mc COOK, IL 60525	65 TOILET COMPARTMENTS	33,000.00	0.00	0.00	0.00	0.00	33,000.00
THOMAS P. ADAMSON & ASSOC. 321 W. VAN BUREN STREET HILLSDALE, IL 60162	82 PLUMBING, SITE STORM, SANT. & WATER 83	1,025,400.00	572,000.00	57,200.00	483,300.00	31,500.00	610,600.00
AIR FLOW ARCHITECTURAL INC. 7330 N. TEUTONIA AVENUE MILWAUKEE, WI 53209	53 VISUAL DISPLAY UNITS	29,555.00	0.00	0.00	0.00	0.00	29,555.00
ANAGNOS DOOR COMPANY 7600 S. ARCHER ROAD JUSTICE, IL 60458-1144	49 OVERHEAD COILING COUNTER DOORS & SER	6,000.00	0.00	0.00	0.00	0.00	6,000.00
ANTHONY ROOFING, LTD 2555 WHITE OAK CIRCLE AURORA, IL 60504	39 COMPOSITE METAL PANEL SYSTEM	160,500.00	0.00	0.00	0.00	0.00	160,500.00
API SIGN SYSTEMS 701 EAST GANDY STREET TAYLORVILLE, IL 62588	69 INTERIOR SIGNS, EXT SIGNS, EM SIGNS 68	10,500.00	0.00	0.00	0.00	0.00	10,500.00
AUTOMATIC DOORS, INC. 118 BARTLETT AVENUE BARTLETT, IL 60103	52 AUTOMATIC DOOR EQUIPMENT	10,146.00	0.00	0.00	0.00	0.00	10,146.00
BEARY LANDSCAPING 15001 WEST 159 TH STREET LOCKPORT, IL 60441	25 VEGETATIVE ROOF LANDSCAPING	17,500.00	0.00	0.00	0.00	0.00	17,500.00
BOC HEATING & AIR 2300 STONINGTON AVENUE HOFFMAN ESTATES, IL 60195	84 H.V.A.C.	1,315,000.00	622,207.00	62,221.00	378,853.00	181,133.00	755,014.00
BOSWELL BUILDING CONTR. 461 EAST DEERPATH ROAD WOO DALE, IL 60191	56 LOUVERS	56,000.00	3,000.00	300.00	2,700.00	0.00	53,300.00
BUILDERS UNITED SALES 1700 RAVINIA PLACE ORLAND PARK, IL 60462	71 FOLDING PANEL PARTITIONS	11,718.00	0.00	0.00	0.00	0.00	11,718.00
CARNEY & COMPANY, INC. 535 SCHNEIDER DRIVE SO. ELGIN, IL 60177-1154	67 FLAGPOLES, PROJECTION SCREENS, 73 ENTRANCE FLOOR MATS 79	9,000.00	0.00	0.00	0.00	0.00	9,000.00
CONSTRUCTION SPECIALTIES INC. 28 W 030 MAIN STREET, PO Box 559 WARRENVILLE, IL 60555-3416	32 EXPANSION JOINT COVER ASSEMBLY	607.00	607.00	61.00	546.00	0.00	61.00
EARTH, INC. 810 ARLINGTON HEIGHTS RD., SUITE 1 ITASCAS, IL 60143	18 MISC.EARTHWORK AND TOPSOIL	455,685.00	388,500.00	38,850.00	315,900.00	33,750.00	108,035.00
ERA VALVIDIA CONTRACTORS 11909 S. AV. O CHICAGO, IL 60617	54 DRYWALL SYSTEMS & ROUGH CARPENTRY	399,000.00	45,450.00	4,545.00	27,270.00	13,635.00	368,095.00

7,276,099 3,959,764 333,117 2,584,433 419,554 4,272,112

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
EVERGREEN SPECIALTIES 12817 SOUTH KROLL DRIVE ALSIP, IL 60803	77 WINDOW TREATMENT AND BLINDS	14,750.00	0.00	0.00	0.00	0.00	14,750.00
FLOORS, INC. 1341 COBBLESTONE WAY WOODSTOCK, IL 60088	59 WOOD GYMNASIUM FLOOR	52,000.00	0.00	0.00	0.00	0.00	52,000.00
HALDEMAN-HOMME, INC. 2500 S. 27th AVENUE BROADVIEW, IL 60155-2500	76 GYMNASIUM EQUIPMENT	33,000.00	990.00	99.00	0.00	891.00	32,109.00
EXPANSION JOINT COVER ASSEMBLY HOLLOWAY TILE, INC. 1500 S. WESTERN AVENUE, SUITE 5006 CHICAGO, IL 60608	56 TILE	48,525.00	0.00	0.00	0.00	0.00	48,525.00
INTERNATIONAL PIPING SYSTEMS 444 EAST STATE PARKWAY SCHAUMBURG, IL 60173	84 H.V.A.C.	1,665,000.00	556,660.00	55,666.00	119,349.00	381,645.00	1,164,006.00
IRWIN TELESCOPIC SEATING CO. 610 E. CUMBERLAND ROAD ALTA MONT, IL 62411	78 TELESCOPING STANDS	5,870.00	0.00	0.00	0.00	0.00	5,870.00
JP PHILLIPS, INC. 320 WOLF ROAD FRANKLIN PARK, IL	53 CEMENT PLASTER	55,000.00	0.00	0.00	0.00	0.00	55,000.00
JUST RITE ACOUSTICS 1501 ESTES AVENUE ELK GROVE VILLAGE, IL 60007	58 ACOUSTICAL CEILINGS AND WALL PANELS	230,000.00	0.00	0.00	0.00	0.00	230,000.00
LYON WORKSPACE PRODUCTS PO BOX 871 AURORA, IL 60507	70 METAL LOCKERS	58,804.00	0.00	0.00	0.00	0.00	58,804.00
MASTERSHIP CONSTRUCTION CO., 3818 W. MONTROSE AVENUE CHICAGO, IL 60618	30 UNIT MASONRY	4,775,000.00	2,590,057.00	259,006.00	1,363,377.00	967,674.00	2,443,949.00
METROPOLITAN TERRAZZO 645 LUNT AVENUE ELK GROVE VILLAGE, IL 60007	57 TERRAZZO 29	741,000.00	0.00	0.00	0.00	0.00	741,000.00
MILLWORK DIRECT INC. 2400 E. MAIN ST., SUITE 103-267 ST. CHARLES, IL 60174	55 GFRG COLUMN COVERS	11,750.00	0.00	0.00	0.00	0.00	11,750.00
MW POWELL 3445 S. LAVINDALE AVENUE CHICAGO, IL 60623	40 MODIFIED BITUMINOUS MEMBRANE ROOFING 28 ROOF PAVERS @ VEGETATION ROOF 41 H-FLUID APPLIED VEGETATED ROOF SYSTEM	540,000.00	291,660.00	29,166.00	135,864.00	126,630.00	277,506.00
NELSON FIRE PROTECTION 11028 RALEIGH COURT ROCKFORD, IL 61115	81 FIRE PROTECTION	315,000.00	95,000.00	9,500.00	35,100.00	50,400.00	229,500.00
NIKOLAS PAINTING CONTRACTORS 8401 S. BELOIT AVENUE BRIDGEVIEW, IL 60455	62 FINISH PAINTING & EPOXY FLOOR	115,000.00	0.00	0.00	0.00	0.00	115,000.00

15,936,798 6,871,141 687,214 4,258,123 1,946,794 9,751,881

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
NORTHSTAR EQUIPMENT 519 BROAD STREET LAKE GENEVA, WI 53147-1400	78 TELESCOPING STANDS	3,700.00	0.00	0.00	0.00	0.00	3,700.00
PRESTIGE DISTRIBUTION, INC. 1000 SKOKIE ROAD, SUITE 520 WILMETTE, IL 60091	72 TOILET ACCESSORIES	23,800.00	0.00	0.00	0.00	0.00	23,800.00
PUBLIC ELECTRIC CO. 415 HARVESTER COURT WHEELING, IL 60090	85 ELECTRICAL	3,073,000.00	814,350.00	81,435.00	560,743.00	152,172.00	2,340,086.00
SAGER SEALANT CORP. 708 EAST ELM AVENUE LA GRANGE, IL 60526	37 BITUMINOUS DAMPROOFING & WATERPROOF 42 TRAFFIC COATINGS 48 JOINT SEALANTS	100,000.00	21,600.00	2,160.00	0.00	19,440.00	80,560.00
SCHINDLER ELEVATOR CO. 853 N. CHURCH COURT ELMHURST, IL 60126	80 HYDRAULIC ELEVATORS	91,000.00	6,825.00	683.00	6,142.00	0.00	84,858.00
SKYCO PRODUCTS 800 JORIE BLVD., SUITE 100 OAK BROOK, IL 60523-2252	43 ROOF ACCESSORIES	2,460.00	2,460.00	246.00	2,214.00	0.00	246.00
STEPP EQUIPMENT 5400 STEPP DRIVE SUMMITT, IL 60501	74 WASTE COMPACTORS	30,145.00	0.00	0.00	0.00	0.00	30,145.00
SUPERIOR CABINET COMPANY 5828 WEST 118TH STREET ALSIP, IL 60807	35 MODULAR CASEWORK & WOODWORK	148,000.00	62,760.00	6,276.00	33,984.00	22,500.00	91,516.00
SUPERIOR FLOORING COVERING, INC. 14500 S. WESTERN AVENUE POSEN, IL 60469	60 RESILIENT TILE FLOORING & BASE 61	98,000.00	0.00	0.00	0.00	0.00	98,000.00
UNDERLAND ARCHITECTURAL SYSTEMS 20318 S. TORRENCE AVENUE LYNNWOOD, IL 60411	50 ALUMINUM WINDOW WALL, WINDOWS & GLAZ 51	672,800.00	6,000.00	600.00	5,400.00	0.00	667,400.00
WILKIN INSULATION 501 WEST CARBOY ROAD MOUNT PROSPECT, IL 60056	38 FOAMED-IN-PLACE INSULATION 44 SPRAYED FIRE RESISTIVE MATERIALS	84,000.00	79,800.00	7,980.00	56,700.00	15,120.00	12,180.00
GEORGE SOLLITT'S SUBS TO BE LET: THROUGH PENETRATION FIRESTOP SYSTEM ACCESS DOORS AND FRAMES	45 48	25,948.00 11,149.00	0.00 0.00	0.00 0.00	0.00 0.00	0.00 0.00	25,948.00 11,149.00
GEORGE SOLLITT CONSTRUCTION CO.	SUB TOTAL	20,300,800.00	7,865,925.00	786,594.00	4,923,306.00	2,156,026.00	13,221,468.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
OAKLEY CONSTRUCTION COMPANY 7815 SOUTH CLAREMONT AVENUE CHICAGO, IL 60620	GENERAL CONDITIONS 13,500 INSURANCE PERFORMANCE BOND SURVEY & LAYOUT HAND EXCAVATION	432,121.00 42,760.00 29,188.00 6,000.00 16,000.00	324,090.00 42,760.00 29,188.00 1,200.00 0.00	32,408.00 4,276.00 2,919.00 120.00 0.00	264,110.00 38,484.00 26,289.00 1,080.00 0.00	27,572.00 0.00 0.00 0.00 0.00	140,439.00 4,276.00 2,919.00 4,920.00 16,000.00
27 SITE CONCRETE		170,000.00	30,000.00	3,000.00	0.00	27,000.00	143,000.00
OAKLEY'S SUBCONTRACTORS:							
ABILITY ROCKROAD COMPANY 1021 N. WOOD DALE RD. WOOD DALE, IL 60191	BITUMINOUS CONCRETE PAVING	63,000.00	0.00	0.00	0.00	0.00	63,000.00
24 LANDSCAPING		190,800.00	32,000.00	3,200.00	0.00	28,800.00	161,800.00
22 SITE FURNISHINGS/TRASH RECEPTACLES		7,618.00	0.00	0.00	0.00	0.00	7,618.00
31 STRUCTURAL STEEL		2,515,000.00	2,317,400.00	118,339.00	2,085,660.00	113,401.00	315,939.00
20 ORNAMENTAL FENCE WORK 13,500		88,500.00	0.00	0.00	0.00	0.00	88,500.00
28 CAST IN PLACE CONCRETE 26 ROOF PAVERS @ VEGETATION ROOF		920,000.00	909,000.00	90,500.00	734,310.00	83,790.00	101,900.00
75 FOOD SERVICE EQUIPMENT		306,000.00	94,717.00	9,472.00	85,245.00	0.00	220,755.00
47 STEEL DOORS, FRAMES, HARDWARE, WOOD		181,000.00	28,787.00	2,879.00	25,908.00	0.00	155,092.00
21 PIPE GUARDS-MATERIAL 22 SITE FURNISHINGS/BIKE RACKS 23 TREE GRATES-MATERIAL		38,987.00	0.00	0.00	0.00	0.00	38,987.00
21 PIPE GUARDS/LABOR 22 SITE FURNISHINGS/LABOR 23 TREE GRATES/LABOR 37 CARPENTRY		16,500.00 5,390.00 1,536.00 45,000.00	0.00 0.00 0.00 3,809,142.00	0.00 0.00 0.00 267,513.00	0.00 0.00 0.00 3,281,066.00	0.00 0.00 0.00 280,563.00	16,500.00 5,390.00 1,536.00 45,000.00
OAKLEY SUBS TO BE LET:		5,075,200.00	3,809,142.00	267,513.00	3,281,066.00	280,563.00	1,533,571.00
GRAND TOTAL		25,376,000.00	11,675,068.00	1,054,107.00	8,184,372.00	2,436,569.00	14,755,039.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$25,376,000.00	TOTAL AMOUNT REQUESTED	\$11,675,068.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$1,054,107.00
TOTAL CONTRACT AND EXTRAS	\$25,376,000.00	NET AMOUNT EARNED	\$10,620,961.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$8,184,372.00
ADJUSTED CONTRACT PRICE	\$25,376,000.00	AMOUNT DUE THIS PAYMENT	\$2,436,589.00
		BALANCE TO COMPLETE	\$14,755,039.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.


That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


Controller

Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 5th day of December, 2007.


Notary Public

My Commission expires: 05/14/09



PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (1 of 2)Name of Project MILES DAVIS ACADEMY PBC Project No. 1333RMonthly Estimate No. 8 DOW Project No. CPS-18Date November 30, 2007STATE OF ILLINOIS }
 } ss
COUNTY OF DUPAGE }

In connection with the above-captioned contract:

I HEREBY DECLARE AND AFFIRM that I
DARYL POORTINGA

(NAME OF AFFIANT)

am the

PROJECT CONTROLLER

and duly authorized representative of

(TITLE)

THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION COMPANY JOINT VENTURE

(Name of Company)

whose address is

790 North Central Avenue, Wood Dale, IL 60191

and that the following Minority and Women Business Enterprises have been contract with, and have furnished, or are furnishing and preparing materials for, and have done or are doing labor on the above-captioned contract; that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated: and that this is a full, true, and complete statement of all such MBEs/WBEs and of the amounts paid, due, and to become due to them:


MBE/WBE Name	Contract For	Amount of Contract	Total Previous Requests	Amount This Request	Balance to Complete
OAKLEY CONSTRUCTION	20% J.V. PARTNER	\$5,075,200.00	\$3,261,066.00	\$280,563.00	\$1,533,571.00
E.E. BAILEY BUILDING(Mastership's Sub)	MATERIALS	\$682,806.00	\$0.00	\$0.00	\$682,806.00
M.W. POWELL	ROOFING & SHEETMETAL	\$540,000.00	\$135,864.00	\$126,630.00	\$277,506.00
UNDERLAND	WINDOWS AND GLASS	\$672,800.00	\$5,400.00	\$0.00	\$667,400.00
EVERGREEN (PUBLIC ELEC.'S SUB)	ELECTRICAL	\$413,000.00	\$10,299.80	\$1,356.05	\$401,344.15
	TOTALS	\$7,383,806.00	\$3,412,629.80	\$408,549.05	\$3,562,627.15

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (2 of 2)


I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED , ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.



(AFFIANT) Daryl Poortinga, Project Controller

December 5, 2007
(Date)

On this 5th day of December, 2007
before me, Karen Wiskerchen, the undersigned officer, personally appeared
Daryl Poortinga known to me to be the person described in the foregoing affidavit and
acknowledged that he (she) executed the same in capacity therein stated and for the purposes therein contained.

In witness thereof I hereunto set my hand and official seal.


Notary Public
Commission Expires 5-14-09.



PUBLIC BUILDING COMMISSION
OF CHICAGO

EXHIBIT N
PAYMENT REQUEST FORM

MONTHLY ESTIMATE NO:

8

PAGE 1 OF 3

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE
FOR WORK ON ACCOUNT OF: MILES DAVIS ACADEMY
CONTRACT NO.: 1333R PROJECT NO.: CPS-18

FOR THE PERIOD FROM:
TO:

11/01/07
11/30/07

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
1	GENERAL CONDITIONS	1,730,940.00	6	109,898.00	58	1,008,500.00
2	INSURANCE	350,000.00	0	0.00	100	350,000.00
3	PERFORMANCE BOND	225,000.00	0	0.00	100	225,000.00
4	LEED ADMINISTRATION	25,000.00	0	0.00	20	5,000.00
5	MOBILIZATION	125,000.00	0	0.00	100	125,000.00
6	SURVEY & LAYOUT	71,000.00	14	10,000.00	79	56,200.00
7	HAND EXCAVATION	116,000.00	9	10,000.00	60	70,000.00
8	TEMP. ENCLOSURES AND HEAT	175,000.00	40	70,000.00	51	90,000.00
9	COMMISSION CONTINGENCY FUND	500,000.00	0	0.00	0	0.00
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS	450,000.00	0	0.00	31	141,529.00
11	ALLOWANCE 2: REMOVE&DISPOSE OF IN PLACE FOUND	30,000.00	0	0.00	6	1,890.00
12	ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	75,000.00	0	0.00	0	0.00
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	10,000.00	0	0.00	8	815.00
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS	48,000.00	0	0.00	0	0.00
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	24,000.00	0	0.00	0	0.00
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW	24,000.00	0	0.00	0	0.00
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	16,000.00	0	0.00	8	1,304.00
18	MISC.EARTHWORK AND TOPSOIL	455,685.00	8	37,500.00	85	388,500.00
19	BITUMINOUS CONCRETE PAVING	63,000.00	0	0.00	0	0.00
20	ORNAMENTAL FENCE WORK	88,500.00	0	0.00	0	0.00
21	PIPE GUARDS	34,605.00	0	0.00	0	0.00
22	SITE FURNISHINGS	17,090.00	0	0.00	0	0.00
23	TREE GRATES	18,336.00	0	0.00	0	0.00
24	LANDSCAPING	190,600.00	17	32,000.00	17	32,000.00
25	VEGETATIVE ROOF LANDSCAPING	17,500.00	0	0.00	0	0.00
26	ROOF PAVERS @ VEGETATION ROOF	34,400.00	0	0.00	0	0.00
27	SITE CONCRETE	170,000.00	18	30,000.00	18	30,000.00
28	CAST IN PLACE CONCRETE	920,000.00	10	93,100.00	99	909,000.00
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE	41,000.00	0	0.00	0	0.00
30	UNIT MASONRY	4,775,000.00	23	1,075,194.00	54	2,590,057.00
31	STRUCTURAL STEEL	2,515,000.00	0	0.00	92	2,317,400.00
32	EXPANSION JOINT COVER ASSEMBLY	607.00	0	0.00	100	607.00
33	ROUGH CARPENTRY	138,880.00	6	8,000.00	13	18,000.00
34	CARPENTRY	202,962.00	0	0.00	5	10,000.00
35	MODULAR CASEWORK & WOODWORK	148,000.00	17	25,000.00	42	62,760.00
36	INSTALL MODULAR CASEWORK	59,245.00	0	0.00	0	0.00
37	BITUMINOUS DAMPROOFING & WATERPROOFING	46,967.00	46	21,600.00	46	21,600.00
38	FOAMED-IN-PLACE INSULATION	16,000.00	105	16,800.00	499	79,800.00
39	COMPOSITE METAL PANEL SYSTEM	160,500.00	0	0.00	0	0.00
40	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLASH	470,000.00	30	140,700.00	62	291,660.00
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	35,600.00	0	0.00	0	0.00
42	TRAFFIC COATINGS	14,257.00	0	0.00	0	0.00
43	ROOF ACCESSORIES	2,460.00	0	0.00	100	2,460.00
44	SPRAYED FIRE RESISTIVE MATERIALS	68,000.00	0	0.00	0	0.00
45	THROUGH PENETRATION FIRESTOP SYSTEM	25,948.00	0	0.00	0	0.00
46	JOINT SEALANTS	38,776.00	0	0.00	0	0.00
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS	181,000.00	0	0.00	16	28,787.00
48	ACCESS DOORS AND FRAMES	11,149.00	0	0.00	0	0.00
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR	6,000.00	0	0.00	0	0.00
50	INTERIOR MESH WINDOW GUARDS	5,700.00	0	0.00	105	6,000.00
	PAGE TOTALS	14,967,707.00	11	1,679,792.00	59	8,863,869.00

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY
FOR WORK ON ACCOUNT OF: MILES DAVIS ACADEMY
CONTRACT NO.: 1333R PROJECT NO.: CPS-18

FOR THE PERIOD:

11/30/07

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
51	ALUMINUM WINDOW WALL, WINDOWS & GLAZING Underload	667,100.00	0	0.00	0	0.00
52	AUTOMATIC DOOR EQUIPMENT Automatic Doors	10,146.00	0	0.00	0	0.00
53	CEMENT PLASTER J.P. Phillips	55,000.00	0	0.00	0	0.00
54	GYP BD SYSTEMS/AIR BARRIER/BLD INSULATION ERA	298,000.00	5	15,150.00	15	45,450.00
55	GFRG COLUMN COVERS Millwork	11,750.00	0	0.00	0	0.00
56	TILE Holloway	48,525.00	0	0.00	0	0.00
57	TERRAZZO Metro	700,000.00	0	0.00	0	0.00
58	ACOUSTICAL CEILINGS AND WALL PANELS Just Rite	230,000.00	0	0.00	0	0.00
59	WOOD GYMNASIUM FLOOR Floors Inc.	52,000.00	0	0.00	0	0.00
60	RESILIENT TILE FLOORING & BASE Superior	66,000.00	0	0.00	0	0.00
61	CARPETING Superior	32,000.00	0	0.00	0	0.00
62	FINISH PAINTING & EPOXY FLOOR Nikolay	115,000.00	0	0.00	0	0.00
63	VISUAL DISPLAY UNITS Air Flow	29,555.00	0	0.00	0	0.00
64	INSTALL VISUAL DISPLAY UNITS Sollitt	12,530.00	0	0.00	0	0.00
65	TOILET COMPARTMENTS Accurate Partitions	33,000.00	0	0.00	0	0.00
66	LOUVERS Boswell	56,000.00	0	0.00	5	3,000.00
67	FLAGPOLES Carney	3,000.00	0	0.00	0	0.00
68	METAL LETTERS	1,700.00	0	0.00	0	0.00
69	INTERIOR SIGNS, EXT SIGNS, EM SIGNS API	8,800.00	0	0.00	0	0.00
70	METAL LOCKERS Lyon	58,804.00	0	0.00	0	0.00
71	FOLDING PANEL PARTITIONS Bldgs. United Integ.	11,718.00	0	0.00	0	0.00
72	TOILET ACCESSORIES Prestige	23,800.00	0	0.00	0	0.00
73	PROJECTION SCREENS Carney	3,900.00	0	0.00	0	0.00
74	WASTE COMPACTORS Stepp	30,145.00	0	0.00	0	0.00
75	FOOD SERVICE EQUIPMENT Great Lakes West	306,000.00	0	0.00	31	94,717.00
76	GYMNASIUM EQUIPMENT Haldeman - Hanna	33,000.00	3	990.00	3	990.00
77	WINDOW TREATMENT AND BLINDS Etergreen	14,750.00	0	0.00	0	0.00
78	TELESCOPING STANDS Irwin & Northstar	9,570.00	0	0.00	0	0.00
79	ENTRANCE FLOOR MATS Carney	2,100.00	0	0.00	0	0.00
80	HYDRAULIC ELEVATORS Schindler	91,000.00	0	0.00	8	6,825.00
81	FIRE PROTECTION Nelson	315,000.00	18	56,000.00	30	95,000.00
82	PLUMBING T.P. Adamson	890,400.00	4	35,000.00	64	572,000.00
83	SITE STORM, SANITARY & WATER	135,000.00	0	0.00	0	0.00
84	H.V.A.C. IPS - 1,665,000 BOC - 1,315,000	2,980,000.00	21	625,309.00	40	1,178,867.00
85	ELECTRICAL - Public Electric	3,073,000.00	6	169,080.00	27	814,350.00
	TOTAL CONTRACT	25,376,000.00	10	2,581,321.00	46	11,675,068.00

PUBLIC BUILDING COMMISSION
OF CHICAGO
MILES DAVIS ACADEMY
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18

EXHIBIT N
SUMMARY OF ESTIMATE SHEETS

December 5, 2007
MONTHLY ESTIMATE NO: 8

PAGE 3 OF 3

FOR THE PERIOD FROM 11/1/2007
TO: 11/30/2007

SUMMARY OF ESTIMATE SHEETS		(1)	(2)	(3)
ITEM NO.	DESCRIPTION	CONTRACT EST'D TOTAL	CURRENT ESTIMATE	TOTAL ESTIMATE TO DATE
1	ORIGINAL CONTRACT PRICE	25,376,000.00	2,581,321.00	11,675,068.00
2	CHANGE ORDER AMOUNT	0.00	0.00	0.00
3	TOTAL AWARDED CONTR AMT	25,376,000.00		
4	AWARDED CONTR AMTS COMPLETED		2,581,321.00	11,675,068.00
5	ADD: MTRLS STORED-SHT NO.	0.00	0.00	0.00
6	TOTAL APPROVED VALUE/AMT EARNED	25,376,000.00	2,581,321.00	11,675,068.00
7	DEDUCT: CURRENT RESERVE ADJMNTS		144,732.00	
8	DEDUCT: TOTAL RESERVE TO DATE (COLUMN 3)			1,054,107.00
9	DEDUCT: CURRENT LIQUIDATED DAMAGES (LINE 25)			
10	DEDUCT: TOTAL LIQUIDATE DAMAGES(LINE 23)			
11	TOTAL PAID TO DATE-INCLUDING THIS ESTIMATE			10,620,961.00
12	DEDUCT:TOTAL EARNED TO DATE(LINE 10-COL 3)	11,675,068.00		
13	NET AMT OPEN ON CONTRACT	13,700,932.00		
14	NET CURRENT PAYMENT		2,436,589.00	
RESERVE COMPUTATION		CURRENT RESERVE WITHHELD	PREVIOUS RESERVE WITHHELD	TOTAL RESERVE WITHHELD
15	PERCENTAGE COMPUTATION 10% RESERVE	144,732.00	909,375.00	1,054,107.00
16	PERCENTAGE COMPUTATION 2% RESERVE	0.00	0.00	0.00
17	TOTAL RESERVE WITHHELD	144,732.00	909,375.00	1,054,107.00

LIQUIDATED DAMAGES COMPUTATION

18 TOTAL LIQUIDATED DAMAGES TO DATE
19 DEDUCT:AMOUNT PREVIOUSLY WITHHELD
20 CURRENT LIQUIDATED DAMAGES

Approx. % Contract Completed 46 %
Starting Date: March 1, 2007

DAYS:

Total contract time (Inc. Time Extension) 462 Days
Total Time Used 274 Days

VERIFIED BY: _____ DATE _____
PUBLIC BUILDING COMMISSION
RAY GIDEROF
OWNER REPRESENTATIVE

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
Name of Contractor

RECOMMENDED FOR APPROVAL: _____
MICHAEL J. GORSKI, ILEKIS ASSOCIATES
DATE 12.04.07

By: _____
Baryl Poortinga, Project Controller
DATE: December 5, 2007

PUBLIC BUILDING COMMISSION

EXHIBIT B

STATE OF ILLINOIS
COUNTY OF DU PAGE

CONTRACTORS WAIVER OF LIEN FOR PARTIAL PAYMENT

TO ALL WHOM IT MAY CONCERN:

WHEREAS, THE GEORGE SOLLITT CONSTRUCTION CO./OAKLEY CONSTRUCTION JOINT VENTURE
an ILLINOIS corporation, has been employed by the PUBLIC BUILDING COMMISSION OF CHICAGO,
as Owner, under Contract No. 1333R, dated the
13th day of February, 2007 to

FURNISH GENERAL CONSTRUCTION

for (Designate Project and Location)
MILES DAVIS ACADEMY
6740 S. PAULINA ST. CHICAGO IL

NOW, THEREFORE, KNOW YE, that the undersigned, for and in consideration
of a partial payment of : TWO MILLION FOUR HUNDRED THIRTY SIX THOUSAND
FIVE HUNDRED EIGHTY NINE AND NO/100ths----- \$2,436,589.00
one the adjusted contract price of Twenty Five Million Three Hundred Seventy Six Thousand
and No/100ths----- \$25,376,000.00
and other goods and valuable considerations, the receipt whereof is hereby acknowledged,
the undersigned does hereby waive and release any and all lien, or claim, or right of lien
under the Statutes of the State of Illinois relating to Mechanics' Liens, on account of labor or
materials, or both furnished by the undersigned to the extent of the part of the aforesaid
work for which partial payment is requested.

IN WITNESS WHEREOF, the undersigned has caused its corporate seal to be hereunto
affixed and these presents to be signed by its PROJECT CONTROLLER and attested by its
ASSISTANT SECRETARY 5TH day of December , 2007
pursuant to authority given by the BOARD OF DIRECTORS of said Corporation.

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE

By


Daryl Poortinga, Project Controller

(SEAL)
ATTEST:


Nancy Planek, Assistant Secretary

Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy

Architect: Ileki Associates

Contractor's Name : The George Sollitt Construction Co./Oakley Construction Joint Venture

and Address: 790 North Central Avenue, Wood Dale, IL 60191

Contract Number: 1333R

Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Vale	% of Total
1	GENERAL CONDITIONS	Sollitt/Oakley Joint Venture	1,730,940.00	6.82%
2	INSURANCE	Sollitt/Oakley Joint Venture	350,000.00	1.38%
3	PERFORMANCE BOND	Sollitt/Oakley Joint Venture	225,000.00	0.89%
4	LEED ADMINISTRATION	George Sollitt Construction	25,000.00	0.10%
5	MOBILIZATION	George Sollitt Construction	125,000.00	0.49%
6	SURVEY & LAYOUT	Sollitt/Oakley Joint Venture	71,000.00	0.28%
7	HAND EXCAVATION	Sollitt/Oakley Joint Venture	116,000.00	0.46%
8	TEMP. ENCLOSURES AND HEAT	George Sollitt Construction	175,000.00	0.69%
9	COMMISSION CONTINGENCY FUND	George Sollitt Construction	500,000.00	1.97%
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS	George Sollitt Construction	450,000.00	1.77%
11	ALLOWANCE 2: REMOVE&DISPOSE OF IN PLACE FOUND	George Sollitt Construction	30,000.00	0.12%
12	ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	George Sollitt Construction	75,000.00	0.30%
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	George Sollitt Construction	10,000.00	0.04%
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS	George Sollitt Construction	48,000.00	0.19%
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	George Sollitt Construction	24,000.00	0.09%
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW	George Sollitt Construction	24,000.00	0.09%
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	George Sollitt Construction	16,000.00	0.06%
18	MISC.EARTHWORK AND TOPSOIL	Earth, Inc.	455,685.00	1.80%
19	BITUMINOUS CONCRETE PAVING	TBD	63,000.00	0.25%
20	ORNAMENTAL FENCE WORK	TBD	88,500.00	0.35%
21	PIPE GUARDS	TBD	34,605.00	0.14%
22	SITE FURNISHINGS	TBD	17,090.00	0.07%
23	TREE GRATES	TBD	18,336.00	0.07%
24	LANDSCAPING	Atrium	190,600.00	0.75%
25	VEGETATIVE ROOF LANDSCAPING	Beary Landscaping	17,500.00	0.07%
26	ROOF PAVERS @ VEGETATION ROOF	MW Powell	34,400.00	0.14%
27	SITE CONCRETE	TBD	170,000.00	0.67%
28	CAST IN PLACE CONCRETE	Concrete By Wagner	920,000.00	3.63%
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE	Metropolitan Terrazzo	41,000.00	0.16%
30	UNIT MASONRY	Mastership Construction Co.	4,775,000.00	18.82%
31	STRUCTURAL STEEL	Carol Steel Corp.	2,515,000.00	9.91%
32	EXPANSION JOINT COVER ASSEMBLY	TBD	607.00	0.00%
33	ROUGH CARPENTRY	TBD	138,880.00	0.55%
34	CARPENTRY	TBD	202,962.00	0.80%
35	MODULAR CASEWORK & WOODWORK	Superior Cabinet Company	148,000.00	0.58%
36	INSTALL MODULAR CASEWORK	George Sollitt Construction	59,245.00	0.23%
37	BITUMINOUS DAMPROOFING & WATERPROOFING	TBD	46,967.00	0.19%
38	FOAMED-IN-PLACE INSULATION	Wilkin Insulation	16,000.00	0.06%
39	COMPOSITE METAL PANEL SYSTEM	Anthony Roofing, LTD	160,500.00	0.63%
40	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLASH	MW Powell	470,000.00	1.85%
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	MW Powell	35,600.00	0.14%
42	TRAFFIC COATINGS	TBD	14,257.00	0.06%
43	ROOF ACCESSORIES	TBD	2,460.00	0.01%
44	SPRAYED FIRE RESISTIVE MATERIALS	Wilkin Insulation	68,000.00	0.27%
45	THROUGH PENETRATION FIRESTOP SYSTEM	TBD	25,948.00	0.10%
46	JOINT SEALANTS	TBD	38,776.00	0.15%
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS	Precision Metals & Hardware	181,000.00	0.71%
48	ACCESS DOORS AND FRAMES	TBD	11,149.00	0.04%
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR	Anafnos Door Co.	6,000.00	0.02%
50	INTERIOR MESH WINDOW GUARDS	Underland Architectural Systems	5,700.00	0.02%
51	ALUMINUM WINDOW WALL, WINDOWS & GLAZING	Underland Architectural Systems	667,100.00	2.63%

Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy

Architect: Ilekis Associates

Contractor's Name : The George Sollitt Construction Co./Oakley Construction Joint Venture

and Address: 790 North Central Avenue, Wood Dale, IL 60191

Contract Number: 1333R

Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Vale	% of Total
52	AUTOMATIC DOOR EQUIPMENT	Automatic Doors, Inc.	10,146.00	0.04%
53	CEMENT PLASTER	JP Phillips, Inc.	55,000.00	0.22%
54	GYP BD SYSTEMS/AIR BARRIER/BLD INSULATION	Era Valvidia Construction	298,000.00	1.17%
55	GFRG COLUMN COVERS	Millwork Direct	11,750.00	0.05%
56	TILE	TBD	48,525.00	0.19%
57	TERRAZZO	Metropolitan Terrazzo	700,000.00	2.76%
58	ACOUSTICAL CEILINGS AND WALL PANELS	Just Rite Acoustics	230,000.00	0.91%
59	WOOD GYMNASIUM FLOOR	Floors, Inc.	52,000.00	0.20%
60	RESILIENT TILE FLOORING & BASE	TBD	66,000.00	0.26%
61	CARPETING	TBD	32,000.00	0.13%
62	FINISH PAINTING & EPOXY FLOOR	Nikolas Painting Contractors	115,000.00	0.45%
63	VISUAL DISPLAY UNITS	Air Flow Architectural	29,555.00	0.12%
64	INSTALL VISUAL DISPLAY UNITS	GSCC	12,530.00	0.05%
65	TOILET COMPARTMENTS	Accurate Partitions	33,000.00	0.13%
66	LOUVERS	TBD	56,000.00	0.22%
67	FLAGPOLES	Carney & Co.	3,000.00	0.01%
68	METAL LETTERS	API Signs	1,700.00	0.01%
69	INTERIOR SIGNS, EXT SIGNS, EM SIGNS	API Signs	8,800.00	0.03%
70	METAL LOCKERS	Lyon Workspace	58,804.00	0.23%
71	FOLDING PANEL PARTITIONS	Builders United Sales	11,718.00	0.05%
72	TOILET ACCESSORIES	Prestige Distribution	23,800.00	0.09%
73	PROJECTION SCREENS	Carney & Co.	3,900.00	0.02%
74	WASTE COMPACTORS	Stepp Equipment	30,145.00	0.12%
75	FOOD SERVICE EQUIPMENT	Great Lakes West, LLC.	306,000.00	1.21%
76	GYMNASIUM EQUIPMENT	Haldeman-Homme, Inc.	33,000.00	0.13%
77	WINDOW TREATMENT AND BLINDS	Evergreen Specialties	14,750.00	0.06%
78	TELESCOPING STANDS	Northstar Equipment	9,570.00	0.04%
79	ENTRANCE FLOOR MATS	Carney & Co.	2,100.00	0.01%
80	HYDRAULIC ELEVATORS	Schindler Elevator Co.	91,000.00	0.36%
81	FIRE PROTECTION	Nelson Fire Protection	315,000.00	1.24%
82	PLUMBING	Thomas P. Adamson & Assoc.	890,400.00	3.51%
83	SITE STORM, SANITARY & WATER	Thomas P. Adamson & Assoc.	135,000.00	0.53%
84	H.V.A.C.	International Piping Systems	2,980,000.00	11.74%
85	ELECTRICAL	Public Electrical	3,073,000.00	12.11%
	TOTAL		25,376,000.00	100.00%