



Public Building Commission of Chicago Contractor Payment Information

Project: Michael Reese Hospital Campus

Contract Number: 1490 B&E

General Contractor: Heneghan Wrecking Company, Inc.

Payment Application: #9

Amount Paid: \$255,914.39

Date of Payment to General Contractor: 12/20/2010

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 10/5/2010

PROJECT: Michael Reese Hospital Demolition, Groups C&D

Pay Application No.:	<u>9</u>	
For the Period:	<u>6/19/2010</u>	to <u>9/10/2010</u>
Contract No.:	<u>1490</u>	

To: PUBLIC BUILDING COMMISSION OF CHICAGO

In accordance with Resolution No.1490, adopted by the Public Building Commission of Chicago on July 28, 2009 relating to the \$3,803,747.33 Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR:	<u>Heneghan Wrecking Co., Inc.</u>	
FOR:	<u>Demolition & Abatement of Michael Reese Hospital, Groups C&D</u>	
Is now entitled to the sum of:	\$ 225,914.39	\$ 225,914.39

ORIGINAL CONTRACTOR PRICE	<u>\$3,194,300.00</u>
ADDITIONS	<u>\$881,109.33</u>
DEDUCTIONS	<u>(\$42,000.00)</u>
NET ADDITION OR DEDUCTION	_____
ADJUSTED CONTRACT PRICE	<u>\$4,033,409.33</u>

TOTAL AMOUNT EARNED	\$	<u>3,750,952.04</u>
TOTAL RETENTION	\$	<u>375,095.20</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$	<u>375,095.20</u>
b) Liens and Other Withholding	\$	<u>-</u>
c) Liquidated Damages Withheld	\$	<u>-</u>
TOTAL PAID TO DATE (Include this Payment)	\$	<u>3,375,856.84</u>
LESS: AMOUNT PREVIOUSLY PAID	\$	<u>3,149,942.45</u>
AMOUNT DUE THIS PAYMENT	\$	<u>225,914.39</u>

Architect Engineer: _____

signature, date

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

STATE OF ILLINOIS }
 } SS
COUNTY OF COOK }

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 4)

The affiant, being first duly sworn on oath, deposes and says that Rita Heneghan is the Vice President of Heneghan Wrecking Co., Inc., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1490 dated the 28th day of July, 2009, for Demolition and Abatement of Michael Reese Hospital, Groups C&D

(scope of work)

Michael Reese Hospital Campus Demolition and Abatement, Groups C&D

that the following statements are made for the purpose of procuring a partial payment of

\$225,914.40

under the terms of said contract; that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

Heneghan/NAT	C.O. #5/4H	\$42,400.00	\$42,400.00	\$4,240.00	\$38,160.00	\$0.00	\$4,240.00
1321 W. Concord Pl	Electric						
Chicago, IL 60642							
HWC/VPS/Reyes	C.O. #6/6H	\$162,400.00	\$162,400.00	\$16,240.00	\$146,160.00	\$0.00	\$16,240.00
1321 W. Concord Pl	Securing						
Chicago, IL 60642							
Heneghan/Homer	C.O. #15	\$64,607.00	\$51,685.60	\$5,168.56	\$0.00	\$46,517.04	\$18,089.96
1321 W. Concord Pl	Tree Removal &						
Chicago, IL 60642	Trim						
Heneghan/Homer	C.O. #20H	\$14,840.00	\$14,840.00	\$1,484.00	\$0.00	\$13,356.00	\$1,484.00
1321 W. Concord Pl	Emergency						
Chicago, IL 60642	Cleanup						
Heneghan	C.O. #H19	(\$42,000.00)	(\$42,000.00)	-\$4,200.00	\$0.00	(\$37,800.00)	-\$4,200.00
1321 W. Concord Pl	Credit for stone not						
Chicago, IL 60642	hauled off						
Heneghan/UAR	C.O. #8H	\$97,000.00	\$97,000.00	\$9,700.00	\$0.00	\$87,300.00	\$9,700.00
1321 W. Concord Pl	Additional asbestos						
Chicago, IL 60642	removal						
Heneghan	C.O. #H5	\$84,600.00	\$84,600.00	\$8,460.00	\$0.00	\$76,140.00	\$8,460.00
1321 W. Concord Pl	Temporary Power						
Chicago, IL 60642							
Heneghan	C.O. #H18	\$75,222.00	\$15,044.40	\$1,504.44	\$0.00	\$13,539.96	\$61,682.04
1321 W. Concord Pl	Pump/Electric						
Chicago, IL 60642							
Heneghan Wrecking	Insurance/Bonds	\$127,771.00	\$127,771.00	\$12,777.10	\$114,993.90	\$0.00	\$12,777.10
1321 W. Concord Pl							
Chicago Il 60642							
SUBTOTAL		\$626,840.00	\$553,741.00	\$55,374.10	\$299,313.90	\$199,053.00	\$128,473.10
NAME and ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Heneghan Wrecking	General Conditions	\$95,829.00	\$94,870.71	\$9,487.07	\$85,383.64	\$0.00	\$10,445.36
1321 W. Concord Pl							
Chicago Il 60642							
SUBTOTAL		\$95,829.00	\$94,870.71	\$9,487.07	\$85,383.64	\$0.00	\$10,445.36
GRAND TOTAL		\$4,033,409.33	\$3,750,952.04	\$375,095.20	\$3,149,942.45	\$225,914.39	\$657,552.49

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)


AMOUNT OF ORIGINAL CONTRACT	\$3,194,300.00	TOTAL AMOUNT REQUESTED	\$3,750,952.04
EXTRAS TO CONTRACT	\$881,109.33	LESS 10% RETAINED	\$375,095.20
TOTAL CONTRACT AND EXTRAS	\$4,075,409.33	NET AMOUNT EARNED	\$3,375,856.84
CREDITS TO CONTRACT	(\$42,000.00)	AMOUNT OF PREVIOUS PAYMENTS	\$3,149,942.45
ADJUSTED CONTRACT PRICE	\$4,033,409.33	AMOUNT DUE THIS PAYMENT	\$225,914.39
		BALANCE TO COMPLETE	\$657,552.49

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


 Name: Rita Heneghan
 Title: Vice President

Subscribed and sworn to before me this 5th day of October, 2010.


 Notary Public-Amy A. Ryan-Harenberg
 My Commission expires:05/06/14

