



Public Building Commission of Chicago Contractor Payment Information

Project: Miles Davis Academy

Contract Number: 1333R

General Contractor: George Sollitt Construction Company

Payment Application: 009

Amount Paid: \$ 1,923,343.00

Date of Payment to General Contractor: 2/15/2008

Amounts of Payments to Subcontractors are listed on following
Contractor's Sworn Statement.

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

Date: January 2, 2008
 Project: MILES DAVIS ACADEMY



To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

*Contract No. 1333R
 Pay App #9
 Contract File
 54.43% complete*

THE CONTRACTOR

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
 OAKLEY CONSTRUCTION JOINT VENTURE
 MILES DAVIS ACADEMY

FOR

is now entitled to the sum of \$1,923,343.00

ORIGINAL CONTRACT PRICE	\$25,376,000.00	
ADDITIONS	0.00	
DEDUCTIONS	0.00	
NET ADDITION OR DEDUCTION	0.00	
ADJUSTED CONTRACT PRICE	\$25,376,000.00	
TOTAL AMOUNT EARNED		\$13,812,117.00

TOTAL RETENTION

\$1,267,813.00

a) Reserve Withheld @ 10% of Total Amount Earned,
 but not to exceed 1% of Contract Price

\$1,267,813.00

b) Liens and Other Withholding

c) Liquidated Damages Withheld

TOTAL PAID TO DATE (Include this Payment)

\$12,544,304.00

LESS: AMOUNT PREVIOUSLY PAID

\$10,620,961.00

AMOUNT DUE THIS PAYMENT

\$1,923,343.00

[Signature]
 Architect - Engineer

Date: 1.3.08

*JJR
 1/8/08*

Gross
 13,812,117 - #9
 - 11,675,068 - #8
2,137,049

Retention
 1,267,813 - #9
 - 1,054,107 - #8
213,706

Net
 2,137,049 - gross
 - 213,706 - ret.
1,923,343

EXHIBIT A

STATE OF ILLINOIS)
COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is PROJECT CONTROLLER of
THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE
Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said
corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1333R dated
the 13th day of February, 2007, for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
MILES DAVIS ACADEMY

Chicago, Illinois
that the following statements are made for the purpose of procuring a partial payment of: ONE MILLION NINE HUNDRED
TWENTY THREE THOUSAND THREE HUNDRED FORTY THREE AND NO/100THS
(\$1,923,343.00)

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims,
liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements
of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished
or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts
set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a
full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for
such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION CO. 790 N. CENTRAL WOOD DALE, IL 60191	1 GENERAL CONDITIONS	1,298,819.00	754,153.00	75,415.00	615,969.00	62,769.00	620,081.00
	2 INSURANCE	307,240.00	307,240.00	30,724.00	276,516.00	0.00	30,724.00
	3 PERFORMANCE BOND	195,812.00	195,812.00	19,581.00	176,231.00	0.00	19,581.00
	4 LEED ADMINISTRATION	25,000.00	5,000.00	500.00	4,500.00	0.00	20,500.00
	5 MOBILIZATION	125,000.00	125,000.00	12,500.00	112,500.00	0.00	12,500.00
	6 SURVEY & LAYOUT	65,000.00	55,000.00	5,500.00	49,500.00	0.00	15,500.00
	7 HAND EXCAVATION	100,000.00	70,000.00	7,000.00	63,000.00	0.00	37,000.00
	8 TEMP. ENCLOSURES AND HEAT	175,000.00	120,000.00	12,000.00	81,000.00	27,000.00	67,000.00
	33 ROUGH CARPENTRY	37,880.00	23,000.00	2,300.00	16,200.00	4,500.00	17,180.00
	64 INSTALL VISUAL DISPLAY UNITS	12,530.00	0.00	0.00	0.00	0.00	12,530.00
	36 INSTALL MODULAR CASEWORK	59,245.00	0.00	0.00	0.00	0.00	59,245.00
	34 CARPENTRY	157,962.00	20,000.00	2,000.00	9,000.00	9,000.00	139,962.00
	10 ALLOWANCE 1: EXC. & DISP. GEN. CON. DEMO	450,000.00	141,529.00	14,153.00	127,376.00	0.00	322,624.00
	11 ALLOWANCE 2: REMOVE & DISPOSE OF IN PLAC	30,000.00	1,890.00	189.00	1,701.00	0.00	28,299.00
	12 ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	75,000.00	0.00	0.00	0.00	0.00	75,000.00
	13 ALLOWANCE 4: EXC. ADDL UNSUITABLE SOIL	10,000.00	815.00	82.00	733.00	0.00	9,267.00
	14 ALLOWANCE 5: PLACE & COMPACT CA-6 BEL	48,000.00	0.00	0.00	0.00	0.00	48,000.00
	15 ALLOWANCE 6: PLACE & COMPACT CA-1 STO	24,000.00	0.00	0.00	0.00	0.00	24,000.00
	16 ALLOWANCE 7: PLACE & COMPACT ADD CA-7	24,000.00	0.00	0.00	0.00	0.00	24,000.00
	17 ALLOWANCE 8: PLACE & COMPACT REQ. ONS	16,000.00	1,304.00	130.00	1,174.00	0.00	14,826.00
	9 COMMISSION CONTINGENCY FUND	500,000.00	0.00	0.00	0.00	0.00	500,000.00
		5,736,493	1,820,943	182,074	1,535,400	103,269	2,697,819

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT'S SUBCONTRACTORS:							
ACCURATE PARTITIONS 8000 JOLIET ROAD Mc COOK, IL 60525	65 TOILET COMPARTMENTS	33,000.00	0.00	0.00	0.00	0.00	33,000.00
THOMAS P. ADAMSON & ASSOC. 921 W. VAN BUREN STREET HILLSIDE, IL 60162	82 PLUMBING, SITE STORM, SANT. & WATER 83	1,025,400.00	589,500.00	58,950.00	514,800.00	15,750.00	494,850.00
AIR FLOW ARCHITECTURAL, INC. 7330 N. TEUTONIA AVENUE MILWAUKEE, WI 53209	63 VISUAL DISPLAY UNITS	29,555.00	0.00	0.00	0.00	0.00	29,555.00
ANAGNOS DOOR COMPANY 7600 S. ARCHER ROAD JUSTICE, IL 60458-1144	49 OVERHEAD COILING COUNTER DOORS & SER	6,000.00	0.00	0.00	0.00	0.00	6,000.00
ANTHONY ROOFING, LTD 2555 WHITE OAK CIRCLE AURORA, IL 60504	39 COMPOSITE METAL PANEL SYSTEM	160,500.00	0.00	0.00	0.00	0.00	160,500.00
API SIGN SYSTEMS 701 EAST GANDY STREET TAYLORVILLE, IL 62568	69 INTERIOR SIGNS, EXT SIGNS, EM SIGNS 68	10,500.00	0.00	0.00	0.00	0.00	10,500.00
AUTOMATIC DOORS, INC. 118 BARTLETT AVENUE BARTLETT, IL 60103	52 AUTOMATIC DOOR EQUIPMENT	10,146.00	0.00	0.00	0.00	0.00	10,146.00
BEARY LANDSCAPING 15001 WEST 189TH STREET LOCKPORT, IL 60441	25 VEGETATIVE ROOF LANDSCAPING	17,500.00	0.00	0.00	0.00	0.00	17,500.00
BOC HEATING & AIR 2300 STONINGTON AVENUE HOFFMAN ESTATES, IL 60195	84 H.V.A.C.	1,315,000.00	856,875.00	85,688.00	559,986.00	211,201.00	543,813.00
BOSWELL BUILDING CONTR. 461 EAST DEERPATH ROAD WOO DALE, IL 60181	66 LOUVERS	55,000.00	3,000.00	300.00	2,700.00	0.00	53,300.00
BUILDERS UNITED SALES 1700 RAVINIA PLACE ORLAND PARK, IL 60462	71 FOLDING PANEL PARTITIONS	11,718.00	0.00	0.00	0.00	0.00	11,718.00
CARNEY & COMPANY, INC. 636 SCHNEIDER DRIVE SO. ELGIN, IL 60177-1154	67 FLAGPOLES, PROJECTION SCREENS, 73 ENTRANCE FLOOR MATS 79	9,000.00	2,100.00	210.00	0.00	1,890.00	7,110.00
CONSTRUCTION SPECIALTIES INC. 29 W 030 MAIN STREET, PO Box 559 WARRENVILLE, IL 60555-3416	32 EXPANSION JOINT COVER ASSEMBLY	607.00	607.00	61.00	546.00	0.00	61.00
EARTH, INC. 810 ARLINGTON HEIGHTS RD., SUITE 1 ITASCA, IL 60143	18 MISC.EARTHWORK AND TOPSOIL	455,685.00	388,500.00	38,850.00	349,650.00	0.00	106,035.00
ERA VALVIDIA CONTRACTORS 11809 S. AV. O CHICAGO, IL 60617	54 DRYWALL SYSTEMS & ROUGH CARPENTRY	399,000.00	91,510.00	9,151.00	40,905.00	41,454.00	316,641.00

9,276,099 3,752,835 375,284 3,003,987 373,564 3,899,548

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
EVERGREEN SPECIALTIES 12617 SOUTH KROLL DRIVE ALSI, IL 60803	77 WINDOW TREATMENT AND BLINDS	14,750.00	0.00	0.00	0.00	0.00	14,750.00
FLOORS, INC. 1341 COBBLESTONE WAY WOODSTOCK, IL 60098	59 WOOD GYMNASIUM FLOOR	52,000.00	0.00	0.00	0.00	0.00	52,000.00
HALDEMAN-HOMME, INC. 2500 S. 27 th AVENUE BROADVIEW, IL 60155-2500 EXPANSION JOINT COVER ASSEMBLY	76 GYMNASIUM EQUIPMENT	33,000.00	990.00	99.00	891.00	0.00	32,109.00
HOLLOWAY TILE, INC. 1500 S. WESTERN AVENUE, SUITE 5CC8 CHICAGO, IL 60608	56 TILE	48,525.00	0.00	0.00	0.00	0.00	48,525.00
INTERNATIONAL PIPING SYSTEMS 444 EAST STATE PARKWAY SCHAUMBURG, IL 60173	84 H.V.A.C.	1,665,000.00	739,040.00	73,904.00	500,994.00	164,142.00	999,864.00
IRWIN TELESCOPIC SEATING CO. 610 E. CUMBERLAND ROAD ALTA MONT, IL 62411	78 TELESOPING STANDS	5,870.00	0.00	0.00	0.00	0.00	5,870.00
JP PHILLIPS, INC. 320 WOLF ROAD FRANKLIN PARK, IL	53 CEMENT PLASTER	55,000.00	0.00	0.00	0.00	0.00	55,000.00
JUST RITE ACOUSTICS 1501 ESTES AVENUE ELK GROVE VILLAGE, IL 60007	58 ACOUSTICAL CEILINGS AND WALL PANELS	230,000.00	0.00	0.00	0.00	0.00	230,000.00
LYON WORKSPACE PRODUCTS PO BOX 671 AURORA, IL 60507	70 METAL LOCKERS	58,804.00	0.00	0.00	0.00	0.00	58,804.00
MASTERSHIP CONSTRUCTION CO., 3818 W. MONTROSE AVENUE CHICAGO, IL 60618	30 UNIT MASONRY	4,775,000.00	3,233,735.00	323,374.00	2,331,051.00	579,310.00	1,864,639.00
METROPOLITAN TERRAZZO 645 LINT AVENUE ELK GROVE VILLAGE, IL 60007	57 TERRAZZO	741,000.00	0.00	0.00	0.00	0.00	741,000.00
MILLWORK DIRECT INC. 2400 E. MAIN ST., SUITE 103-267 ST. CHARLES, IL 60174	55 GFRG COLUMN COVERS	11,750.00	0.00	0.00	0.00	0.00	11,750.00
MW POWELL 3445 S. LAWDALE AVENUE CHICAGO, IL 60623	40 MODIFIED BITUMINOUS MEMBRANE ROOFING 26 ROOF PAVERS @ VEGETATION ROOF 41 H-FLUID APPLIED VEGETATED ROOF SYSTEM	540,000.00	332,360.00	33,236.00	262,494.00	36,630.00	240,876.00
NELSON FIRE PROTECTION 11028 RALEIGH COURT ROCKFORD, IL 61115	81 FIRE PROTECTION	315,000.00	126,980.00	12,696.00	85,500.00	28,764.00	200,736.00
NIKOLAS PAINTING CONTRACTORS 8401 S. BELOT AVENUE BRIDGEVIEW, IL 60455	62 FINISH PAINTING & EPOXY FLOOR	115,000.00	0.00	0.00	0.00	0.00	115,000.00

15,936,798 8,195,920 818,494 6,184,917 1,182,410 8,569,441

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
NORTHSTAR EQUIPMENT 516 BROAD STREET LAKE GENEVA, WI 53147-1400	78 TELESCOPING STANDS	3,700.00	0.00	0.00	0.00	0.00	3,700.00
PRESTIGE DISTRIBUTION, INC. 1000 SKOKIE ROAD, SUITE 520 WILMETTE, IL 60091	72 TOILET ACCESSORIES	23,800.00	0.00	0.00	0.00	0.00	23,800.00
PUBLIC ELECTRIC CO. 415 HARVESTER COURT WHEELING, IL 60090	85 ELECTRICAL	3,073,000.00	1,360,150.00	136,015.00	732,915.00	491,220.00	1,848,865.00
SAGER SEALANT CORP. 708 EAST ELM AVENUE LA GRANGE, IL 60525	37 BITUMINOUS DAMPROOFING & WATERPROOF 42 TRAFFIC COATINGS 46 JOINT SEALANTS	100,000.00	21,600.00	2,160.00	19,440.00	0.00	80,560.00
SCHINDLER ELEVATOR CO. 853 N. CHURCH COURT ELMHURST, IL 60126	80 HYDRAULIC ELEVATORS	91,000.00	6,825.00	683.00	6,142.00	0.00	84,858.00
SKYCO PRODUCTS 800 JORIE BLVD., SUITE 100 OAK BROOK, IL 60523-2252	43 ROOF ACCESSORIES	2,460.00	2,460.00	246.00	2,214.00	0.00	246.00
STEPP EQUIPMENT 5400 STEPP DRIVE SUMMITT, IL 60501	74 WASTE COMPACTORS	30,145.00	0.00	0.00	0.00	0.00	30,145.00
SUPERIOR CABINET COMPANY 5828 WEST 118TH STREET ALSIP, IL 60807	35 MODULAR CASEWORK & WOODWORK	148,000.00	62,760.00	6,276.00	56,484.00	0.00	91,516.00
SUPERIOR FLOORING COVERING, INC. 14500 S. WESTERN AVENUE POSEN, IL 60469	60 RESILIENT TILE FLOORING & BASE 61	98,000.00	0.00	0.00	0.00	0.00	98,000.00
UNDERLAND ARCHITECTURAL SYSTEMS 20318 S. TORRENCE AVENUE LYNWOOD, IL 60411	50 ALUMINUM WINDOW WALL, WINDOWS & GLAZ 51	672,800.00	258,275.00	25,828.00	5,400.00	227,047.00	440,353.00
WILKIN INSULATION 501 WEST CARBOY ROAD MOUNT PROSPECT, IL 60056	38 FOAMED-IN-PLACE INSULATION 44 SPRAYED FIRE RESISTIVE MATERIALS	84,000.00	79,800.00	7,980.00	71,820.00	0.00	12,180.00
GEORGE SOLLITT'S SUBS TO BE LET: THROUGH PENETRATION FIRESTOP SYSTEM ACCESS DOORS AND FRAMES	45 48	25,948.00 11,149.00	0.00 0.00	0.00 0.00	0.00 0.00	0.00 0.00	25,948.00 11,149.00
GEORGE SOLLITT CONSTRUCTION CO.	SUB TOTAL	20,300,800.00	9,977,790.00	987,781.00	7,079,332.00	1,900,677.00	11,320,791.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$25,376,000.00	TOTAL AMOUNT REQUESTED	\$13,812,117.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$1,267,813.00
TOTAL CONTRACT AND EXTRAS	\$25,376,000.00	NET AMOUNT EARNED	\$12,544,304.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$10,620,961.00
ADJUSTED CONTRACT PRICE	\$25,376,000.00	AMOUNT DUE THIS PAYMENT	\$1,923,343.00
		BALANCE TO COMPLETE	\$12,831,696.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

Controller

Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 2nd day of January, 2008.

Notary Public

My Commission expires: 05/14/09.



PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (1 of 2)

Name of Project MILES DAVIS ACADEMY PBC Project No. 1333R

Monthly Estimate No. 9 DOW Project No. CPS-18

Date December 31, 2007

STATE OF ILLINOIS }
COUNTY OF DUPAGE } ss }

In connection with the above-captioned contract:

I HEREBY DECLARE AND AFFIRM that I
DARYL POORTINGA

(NAME OF AFFIANT)

am the

PROJECT CONTROLLER

and duly authorized representative of

(TITLE)

THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION COMPANY JOINT VENTURE

(Name of Company)

whose address is

790 North Central Avenue, Wood Dale, IL 60191

and that the following Minority and Women Business Enterprises have been contract with, and have furnished, or are furnishing and preparing materials for, and have done or are doing labor on the above-captioned contract; that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated: and that this is a full, true, and complete statement of all such MBEs/WBEs and of the amounts paid, due, and to become due to them:

MBE/WBE Name	Contract For	Amount of Contract	Total Previous Requests	Amount This Request	Balance to Complete
OAKLEY CONSTRUCTION	20% J.V. PARTNER	\$5,075,200.00	\$3,541,629.00	\$22,666.00	\$1,510,905.00
E.E. BAILEY BUILDING(Mastership's Sub)	MATERIALS	\$682,806.00	\$0.00	\$185,625.81	\$497,180.19
M.W. POWELL	ROOFING & SHEETMETAL	\$540,000.00	\$262,494.00	\$36,630.00	\$240,876.00
UNDERLAND	WINDOWS AND GLASS	\$672,800.00	\$5,400.00	\$227,047.00	\$440,353.00
EVERGREEN (PUBLIC ELEC.'S SUB)	ELECTRICAL	\$413,000.00	\$11,655.85	\$0.00	\$401,344.15
	TOTALS	\$7,383,806.00	\$3,821,178.85	\$471,968.81	\$3,090,658.34

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (2 of 2)

I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED, ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.



(AFFIANT) Daryl Poortinga, Project Controller

January 2, 2008

(Date)

On this 2nd day of January, 2008
before me, Karen Wiskerchen, the undersigned officer, personally appeared
Daryl Poortinga known to me to be the person described in the foregoing affidavit and
acknowledged that he (she) executed the same in capacity therein stated and for the purposes therein contained.


In witness thereof I hereunto set my hand and official seal.



Notary Public

Commission Expires 5-14-09.

(SEAL)



TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE

PAGE 1 OF 3

FOR WORK ON ACCOUNT OF: MILES DAVIS ACADEMY

FOR THE PERIOD FROM:

12/01/07

CONTRACT NO.: 1333R

PROJECT NO.: CPS-18

TO:

12/31/07

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
1	GENERAL CONDITIONS <i>S/O</i>	1,730,940.00	4	74,065.00	63	1,082,565.00
2	INSURANCE <i>S/O</i>	350,000.00	0	0.00	100	350,000.00
3	PERFORMANCE BOND <i>S/O</i>	225,000.00	0	0.00	100	225,000.00
4	LEED ADMINISTRATION <i>S</i>	25,000.00	0	0.00	20	5,000.00
5	MOBILIZATION <i>S</i>	125,000.00	0	0.00	100	125,000.00
6	SURVEY & LAYOUT <i>S/O</i>	71,000.00	1	1,000.00	81	57,200.00
7	HAND EXCAVATION <i>S/O</i>	116,000.00	2	2,000.00	62	72,000.00
8	TEMP. ENCLOSURES AND HEAT <i>S</i>	175,000.00	17	30,000.00	69	120,000.00
9	COMMISSION CONTINGENCY FUND <i>S</i>	500,000.00	0	0.00	0	0.00
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS <i>S</i>	450,000.00	0	0.00	31	141,529.00
11	ALLOWANCE 2: REMOVE & DISPOSE OF IN PLACE FOUND <i>S</i>	30,000.00	0	0.00	6	1,890.00
12	ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE <i>S</i>	75,000.00	0	0.00	0	0.00
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS <i>S</i>	10,000.00	0	0.00	8	815.00
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS <i>S</i>	48,000.00	0	0.00	0	0.00
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE <i>S</i>	24,000.00	0	0.00	0	0.00
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW <i>S</i>	24,000.00	0	0.00	0	0.00
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE <i>S</i>	16,000.00	0	0.00	8	1,304.00
18	MISC.EARTHWORK AND TOPSOIL <i>Earthloc.</i>	455,685.00	0	0.00	85	388,500.00
19	BITUMINOUS CONCRETE PAVING <i>Availity</i>	63,000.00	0	0.00	0	0.00
20	ORNAMENTAL FENCE WORK <i>City Fence</i>	88,500.00	0	0.00	0	0.00
21	PIPE GUARDS <i>Reese 1/2" SOD TBL</i>	34,605.00	0	0.00	0	0.00
22	SITE FURNISHINGS <i>Reese 5/8" SOD TBL</i>	17,090.00	0	0.00	0	0.00
23	TREE GRATES <i>Reese 1 1/2" SOD TBL</i>	18,336.00	0	0.00	0	0.00
24	LANDSCAPING <i>Atrium</i>	190,600.00	0	0.00	17	32,000.00
25	VEGETATIVE ROOF LANDSCAPING <i>Reary</i>	17,500.00	0	0.00	0	0.00
26	ROOF PAVERS @ VEGITATION ROOF <i>MW Powell</i>	34,400.00	0	0.00	0	0.00
27	SITE CONCRETE <i>Oakley</i>	170,000.00	0	0.00	18	30,000.00
28	CAST IN PLACE CONCRETE <i>Concrete by Wagner</i>	920,000.00	0	0.00	99	909,000.00
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE <i>Metro</i>	41,000.00	0	0.00	0	0.00
30	UNIT MASONRY <i>Mastership</i>	4,775,000.00	13	643,678.00	68	3,233,735.00
31	STRUCTURAL STEEL <i>Carlo Steel</i>	2,515,000.00	0	12,500.00	93	2,329,900.00
32	EXPANSION JOINT COVER ASSEMBLY <i>Constr. Specialties</i>	607.00	0	0.00	100	607.00
33	ROUGH CARPENTRY <i>Sollitt</i>	138,880.00	4	5,000.00	17	23,000.00
34	CARPENTRY <i>Sollitt</i>	202,962.00	5	10,000.00	10	20,000.00
35	MODULAR CASEWORK & WOODWORK <i>Superior Cabinet</i>	148,000.00	0	0.00	42	62,760.00
36	INSTALL MODULAR CASEWORK <i>Sollitt</i>	59,245.00	0	0.00	0	0.00
37	BITUMINOUS DAMPROOFING & WATERPROOFING <i>Sager</i>	46,967.00	0	0.00	46	21,600.00
38	FOAMED-IN-PLACE INSULATION <i>Wilkin</i>	16,000.00	0	0.00	499	79,800.00
39	COMPOSITE METAL PANEL SYSTEM <i>Anthony Roo Fing</i>	160,500.00	0	0.00	0	0.00
40	MODIFIED BITUMINOUS MEMBRANE ROOFING & FLASH <i>J - MW Powell</i>	470,000.00	9	40,700.00	71	332,360.00
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	35,600.00	0	0.00	0	0.00
42	TRAFFIC COATINGS <i>Sager</i>	14,257.00	0	0.00	0	0.00
43	ROOF ACCESSORIES <i>SKYCO</i>	2,460.00	0	0.00	100	2,460.00
44	SPRAYED FIRE RESISTIVE MATERIALS <i>Wilkin</i>	68,000.00	0	0.00	0	0.00
45	THROUGH PENETRATION FIRESTOP SYSTEM <i>T.B.L.</i>	25,948.00	0	0.00	0	0.00
46	JOINT SEALANTS <i>Sager</i>	38,776.00	0	0.00	0	0.00
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS <i>Precision Metals</i>	181,000.00	3	5,363.00	19	34,150.00
48	ACCESS DOORS AND FRAMES <i>T.B.L.</i>	11,149.00	0	0.00	0	0.00
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR <i>Augood</i>	6,000.00	0	0.00	0	0.00
50	INTERIOR MESH WINDOW GUARDS <i>Underland</i>	5,700.00	4426	252,275.00	4531	258,275.00
	PAGE TOTALS	14,967,707.00	7	1,076,581.00	66	9,940,450.00

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY
 FOR WORK ON ACCOUNT OF: MILES DAVIS ACADEMY
 CONTRACT NO.: 1333R PROJECT NO.: CPS-18

PAGE 2 OF 3

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
51	ALUMINUM WINDOW WALL, WINDOWS & GLAZING <i>Underland</i>	667,100.00	0	0.00	0	0.00
52	AUTOMATIC DOOR EQUIPMENT <i>Automatic Doors</i>	10,146.00	0	0.00	0	0.00
53	CEMENT PLASTER <i>J.P. Phillips</i>	55,000.00	0	0.00	0	0.00
54	GYP BD SYSTEMS/AIR BARRIER/BLD INSULATION <i>ERA</i>	298,000.00	15	46,060.00	31	91,510.00
55	GFRG COLUMN COVERS <i>Millwork</i>	11,750.00	0	0.00	0	0.00
56	TILE <i>Halloway</i>	48,525.00	0	0.00	0	0.00
57	TERRAZZO <i>Metro</i>	700,000.00	0	0.00	0	0.00
58	ACOUSTICAL CEILINGS AND WALL PANELS <i>Just Rite</i>	230,000.00	0	0.00	0	0.00
59	WOOD GYMNASIUM FLOOR <i>Floors Inc.</i>	52,000.00	0	0.00	0	0.00
60	RESILIENT TILE FLOORING & BASE <i>J. Superior</i>	66,000.00	0	0.00	0	0.00
61	CARPETING	32,000.00	0	0.00	0	0.00
62	FINISH PAINTING & EPOXY FLOOR <i>Nikols</i>	115,000.00	0	0.00	0	0.00
63	VISUAL DISPLAY UNITS <i>Air Flow</i>	29,555.00	0	0.00	0	0.00
64	INSTALL VISUAL DISPLAY UNITS <i>Sollitt</i>	12,530.00	0	0.00	0	0.00
65	TOILET COMPARTMENTS <i>Accurate Partitions</i>	33,000.00	0	0.00	0	0.00
66	LOUVERS <i>Bonwell</i>	56,000.00	0	0.00	5	3,000.00
67	FLAGPOLES <i>Carney</i>	3,000.00	70	2,100.00	70	2,100.00
68	METAL LETTERS	1,700.00	0	0.00	0	0.00
69	INTERIOR SIGNS, EXT SIGNS, EM SIGNS <i>J. API</i>	8,800.00	0	0.00	0	0.00
70	METAL LOCKERS <i>Hyon</i>	58,804.00	0	0.00	0	0.00
71	FOLDING PANEL PARTITIONS <i>Qdars United Sales</i>	11,718.00	0	0.00	0	0.00
72	TOILET ACCESSORIES <i>Prestige</i>	23,800.00	0	0.00	0	0.00
73	PROJECTION SCREENS <i>Carney</i>	3,900.00	0	0.00	0	0.00
74	WASTE COMPACTORS <i>Stapp</i>	30,145.00	0	0.00	0	0.00
75	FOOD SERVICE EQUIPMENT <i>Great Lakes West</i>	306,000.00	0	0.00	31	94,717.00
76	GYMNASIUM EQUIPMENT <i>Haldeman - Monroe</i>	33,000.00	0	0.00	3	990.00
77	WINDOW TREATMENT AND BLINDS <i>Evergreen</i>	14,750.00	0	0.00	0	0.00
78	TELESCOPING STANDS <i>Lowie & Northstar</i>	9,570.00	0	0.00	0	0.00
79	ENTRANCE FLOOR MATS <i>Carney</i>	2,100.00	0	0.00	0	0.00
80	HYDRAULIC ELEVATORS <i>Schindler</i>	91,000.00	0	0.00	8	6,825.00
81	FIRE PROTECTION <i>Nelson</i>	315,000.00	10	31,960.00	40	126,960.00
82	PLUMBING <i>T.P. Adanson</i>	890,400.00	2	17,500.00	66	589,500.00
83	SITE STORM, SANITARY & WATER	135,000.00	0	0.00	0	0.00
84	H.V.A.C. <i>IPS - 1,165,000 BGL - 1,315,000</i>	2,980,000.00	14	417,048.00	54	1,595,915.00
85	ELECTRICAL <i>Public Electric</i>	3,073,000.00	18	545,800.00	44	1,360,150.00
	TOTAL CONTRACT	25,376,000.00	8	2,137,049.00	54	13,812,117.00

OR THE PERIOD FROM 12/1/2007
TO: 12/31/2007

SUMMARY OF ESTIMATE SHEETS		(1)	(2)	(3)
ITEM NO.	DESCRIPTION	CONTRACT EST'D TOTAL	CURRENT ESTIMATE	TOTAL ESTIMATE TO DATE
1	ORIGINAL CONTRACT PRICE	25,376,000.00	2,137,049.00	13,812,117.00
2	CHANGE ORDER AMOUNT	0.00	0.00	0.00
3	TOTAL AWARDED CONTR AMT	25,376,000.00		
4	AWARDED CONTR AMTS COMPLETED		2,137,049.00	13,812,117.00
5	ADD: MTRLS STORED-SHT NO.	0.00	0.00	0.00
6	TOTAL APPROVED VALUE/AMT EARNED	25,376,000.00	2,137,049.00	13,812,117.00
7	DEDUCT: CURRENT RESERVE ADJMNTS		213,706.00	
8	DEDUCT: TOTAL RESERVE TO DATE (COLUMN 3)			1,267,813.00
9	DEDUCT: CURRENT LIQUIDATED DAMAGES (LINE 25)			
10	DEDUCT: TOTAL LIQUIDATE DAMAGES(LINE 23)			
11	TOTAL PAID TO DATE-INCLUDING THIS ESTIMATE			12,544,304.00
12	DEDUCT:TOTAL EARNED TO DATE(LINE 10-COL 3)	13,812,117.00		
13	NET AMT OPEN ON CONTRACT	11,563,883.00		
14	NET CURRENT PAYMENT		1,923,343.00	
RESERVE COMPUTATION		CURRENT RESERVE WITHHELD	PREVIOUS RESERVE WITHHELD	TOTAL RESERVE WITHHELD
15	PERCENTAGE COMPUTATION 10% RESERVE	213,706.00	1,054,107.00	1,267,813.00
16	PERCENTAGE COMPUTATION 2% RESERVE	0.00	0.00	0.00
17	TOTAL RESERVE WITHHELD	213,706.00	1,054,107.00	1,267,813.00

LIQUIDATED DAMAGES COMPUTATION

18 TOTAL LIQUIDATED DAMAGES TO DATE
19 DEDUCT:AMOUNT PREVIOUSLY WITHHELD
20 CURRENT LIQUIDATED DAMAGESApprox. % Contract Completed 54 %
Starting Date: March 1, 2007Total contract time (Inc. Time Extension) 462 Days
Total Time Used 305 Days

VERIFIED BY:

PUBLIC BUILDING COMMISSION
RAY GIDEROFF
OWNER REPRESENTATIVE

DATE

1/31/08

RECOMMENDED FOR APPROVAL:

MICHAEL J. GORSKI, ILEKIS ASSOCIATES

DATE

1-3-08

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
Name of Contractor

By:

Daryl Poortinga, Project Controller
DATE: January 2, 2008

PUBLIC BUILDING COMMISSION

EXHIBIT B

STATE OF ILLINOIS
COUNTY OF DU PAGE

CONTRACTORS WAIVER OF LIEN FOR PARTIAL PAYMENT

TO ALL WHOM IT MAY CONCERN:

WHEREAS, THE GEORGE SOLLITT CONSTRUCTION CO./OAKLEY CONSTRUCTION JOINT VENTURE
an ILLINOIS corporation, has been employed by the PUBLIC BUILDING COMMISSION OF CHICAGO,
as Owner, under Contract No. 1333R, dated the
13th day of February, 2007 to

FURNISH GENERAL CONSTRUCTION

for (Designate Project and Location)
MILES DAVIS ACADEMY
6740 S. PAULINA ST. CHICAGO IL

NOW, THEREFORE, KNOW YE, that the undersigned, for and in consideration
of a partial payment of : ONE MILLION NINE HUNDRED TWENTY THREE THOUSAND
THREE HUNDRED FORTY THREE AND NO/100ths----- \$1,923,343.00 ✓
one the adjusted contract price of Twenty Five Million Three Hundred Seventy Six Thousand
and No/100ths----- \$25,376,000.00 ✓
and other goods and valuable considerations, the receipt whereof is hereby acknowledged,
the undersigned does hereby waive and release any and all lien, or claim, or right of lien
under the Statutes of the State of Illinois relating to Mechanics' Liens, on account of labor or
materials, or both furnished by the undersigned to the extent of the part of the aforesaid
work for which partial payment is requested.

IN WITNESS WHEREOF, the undersigned has caused its corporate seal to be hereunto
affixed and these presents to be signed by its PROJECT CONTROLLER and attested by its
ASSISTANT SECRETARY 2nd day of January , 2008
pursuant to authority given by the BOARD OF DIRECTORS of said Corporation.

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE

By  ✓
Daryl Poortinga, Project Controller

(SEAL)
ATTEST:

 ✓
Nancy Planek, Assistant Secretary

Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy

Architect: Ilekis Associates

Contractor's Name : The George Sollitt Construction Co./Oakley Construction Joint Venture

and Address: 790 North Central Avenue, Wood Dale, IL 60191

Contract Number: 1333R

Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Vale	% of Total
1	GENERAL CONDITIONS	Sollitt/Oakley Joint Venture	1,730,940.00	6.82%
2	INSURANCE	Sollitt/Oakley Joint Venture	350,000.00	1.38%
3	PERFORMANCE BOND	Sollitt/Oakley Joint Venture	225,000.00	0.89%
4	LEED ADMINISTRATION	George Sollitt Construction	25,000.00	0.10%
5	MOBILIZATION	George Sollitt Construction	125,000.00	0.49%
6	SURVEY & LAYOUT	Sollitt/Oakley Joint Venture	71,000.00	0.28%
7	HAND EXCAVATION	Sollitt/Oakley Joint Venture	116,000.00	0.46%
8	TEMP. ENCLOSURES AND HEAT	George Sollitt Construction	175,000.00	0.69%
9	COMMISSION CONTINGENCY FUND	George Sollitt Construction	500,000.00	1.97%
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS	George Sollitt Construction	450,000.00	1.77%
11	ALLOWANCE 2:REMOVE&DISPOSE OF IN PLACE FOUND	George Sollitt Construction	30,000.00	0.12%
12	ALLOWANCE 3:ENVIRONMENTAL ALLOWANCE	George Sollitt Construction	75,000.00	0.30%
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	George Sollitt Construction	10,000.00	0.04%
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS	George Sollitt Construction	48,000.00	0.19%
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	George Sollitt Construction	24,000.00	0.09%
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW	George Sollitt Construction	24,000.00	0.09%
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	George Sollitt Construction	16,000.00	0.06%
18	MISC.EARTHWORK AND TOPSOIL	Earth, Inc.	455,685.00	1.80%
19	BITUMINOUS CONCRETE PAVING	TBD	63,000.00	0.25%
20	ORNAMENTAL FENCE WORK	TBD	88,500.00	0.35%
21	PIPE GUARDS	TBD	34,605.00	0.14%
22	SITE FURNISHINGS	TBD	17,090.00	0.07%
23	TREE GRATES	TBD	18,336.00	0.07%
24	LANDSCAPING	Atrium	190,600.00	0.75%
25	VEGETATIVE ROOF LANDSCAPING	Beary Landscaping	17,500.00	0.07%
26	ROOF PAVERS @ VEGETATION ROOF	MW Powell	34,400.00	0.14%
27	SITE CONCRETE	TBD	170,000.00	0.67%
28	CAST IN PLACE CONCRETE	Concrete By Wagner	920,000.00	3.63%
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE	Metropolitan Terrazzo	41,000.00	0.16%
30	UNIT MASONRY	Mastership Construction Co.	4,775,000.00	18.82%
31	STRUCTURAL STEEL	Carol Steel Corp.	2,515,000.00	9.91%
32	EXPANSION JOINT COVER ASSEMBLY	TBD	607.00	0.00%
33	ROUGH CARPENTRY	TBD	138,880.00	0.55%
34	CARPENTRY	TBD	202,962.00	0.80%
35	MODULAR CASEWORK & WOODWORK	Superior Cabinet Company	148,000.00	0.58%
36	INSTALL MODULAR CASEWORK	George Sollitt Construction	59,245.00	0.23%
37	BITUMINOUS DAMPROOFING & WATERPROOFING	TBD	46,967.00	0.19%
38	FOAMED-IN-PLACE INSULATION	Wilkin Insulation	16,000.00	0.06%
39	COMPOSITE METAL PANEL SYSTEM	Anthony Roofing, LTD	160,500.00	0.63%
40	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLASH	MW Powell	470,000.00	1.85%
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	MW Powell	35,600.00	0.14%
42	TRAFFIC COATINGS	TBD	14,257.00	0.06%
43	ROOF ACCESSORIES	TBD	2,460.00	0.01%
44	SPRAYED FIRE RESISTIVE MATERIALS	Wilkin Insulation	68,000.00	0.27%
45	THROUGH PENETRATION FIRESTOP SYSTEM	TBD	25,948.00	0.10%
46	JOINT SEALANTS	TBD	38,776.00	0.15%
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS	Precision Metals & Hardware	181,000.00	0.71%
48	ACCESS DOORS AND FRAMES	TBD	11,149.00	0.04%
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR	Anafnos Door Co.	6,000.00	0.02%
50	INTERIOR MESH WINDOW GUARDS	Underland Architectural Systems	5,700.00	0.02%
51	ALUMINUM WINDOW WALL, WINDOWS & GLAZING	Underland Architectural Systems	667,100.00	2.63%

Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy

Architect: Ileki Associates

Contractors Name : The George Sollitt Construction Co./Oakley Construction Joint Venture

and Address: 790 North Central Avenue, Wood Dale, IL 60191

Contract Number: 1333R

Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Vale	% of Total
52	AUTOMATIC DOOR EQUIPMENT	Automatic Doors, Inc.	10,146.00	0.04%
53	CEMENT PLASTER	JP Phillips, Inc.	55,000.00	0.22%
54	GYP BD SYSTEMS/AIR BARRIER/BLD INSULATION	Era Valvidia Construction	298,000.00	1.17%
55	GFRG COLUMN COVERS	Millwork Direct	11,750.00	0.05%
56	TILE	TBD	48,525.00	0.19%
57	TERRAZZO	Metropolitan Terrazzo	700,000.00	2.76%
58	ACOUSTICAL CEILINGS AND WALL PANELS	Just Rite Acoustics	230,000.00	0.91%
59	WOOD GYMNASIUM FLOOR	Floors, Inc.	52,000.00	0.20%
60	RESILIENT TILE FLOORING & BASE	TBD	66,000.00	0.26%
61	CARPETING	TBD	32,000.00	0.13%
62	FINISH PAINTING & EPOXY FLOOR	Nikolas Painting Contractors	115,000.00	0.45%
63	VISUAL DISPLAY UNITS	Air Flow Architectural	29,555.00	0.12%
64	INSTALL VISUAL DISPLAY UNITS	GSCC	12,530.00	0.05%
65	TOILET COMPARTMENTS	Accurate Partitions	33,000.00	0.13%
66	LOUVERS	TBD	56,000.00	0.22%
67	FLAGPOLES	Carney & Co.	3,000.00	0.01%
68	METAL LETTERS	API Signs	1,700.00	0.01%
69	INTERIOR SIGNS, EXT SIGNS, EM SIGNS	API Signs	8,800.00	0.03%
70	METAL LOCKERS	Lyon Workspace	58,804.00	0.23%
71	FOLDING PANEL PARTITIONS	Builders United Sales	11,718.00	0.05%
72	TOILET ACCESSORIES	Prestige Distribution	23,800.00	0.09%
73	PROJECTION SCREENS	Carney & Co.	3,900.00	0.02%
74	WASTE COMPACTORS	Stepp Equipment	30,145.00	0.12%
75	FOOD SERVICE EQUIPMENT	Great Lakes West, LLC.	306,000.00	1.21%
76	GYMNASIUM EQUIPMENT	Haldeman-Homme, Inc.	33,000.00	0.13%
77	WINDOW TREATMENT AND BLINDS	Evergreen Specialties	14,750.00	0.06%
78	TELESCOPING STANDS	Northstar Equipment	9,570.00	0.04%
79	ENTRANCE FLOOR MATS	Carney & Co.	2,100.00	0.01%
80	HYDRAULIC ELEVATORS	Schindler Elevator Co.	91,000.00	0.36%
81	FIRE PROTECTION	Nelson Fire Protection	315,000.00	1.24%
82	PLUMBING	Thomas P. Adamson & Assoc.	890,400.00	3.51%
83	SITE STORM, SANITARY & WATER	Thomas P. Adamson & Assoc.	135,000.00	0.53%
84	H.V.A.C.	International Piping Systems	2,980,000.00	11.74%
85	ELECTRICAL	Public Electrical	3,073,000.00	12.11%
	TOTAL		25,376,000.00	100.00%

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

PAGES

TO OWNER:

SOLLITT/OAKLEY JOINT VENTURE
790 N. CENTRAL AVENUE
WOOD DALE, IL 60191

PROJECT:

MILES DAVIS ACADEMY

C07010

FROM CONTRACTOR:

GEORGE SOLLITT CONSTRUCTION CO.

790 N. CENTRAL AVENUE
WOOD DALE, IL 60191

CONTRACT FOR: GENERAL CONSTRUCTION

APPLICATION NO:

12/31/07

PERIOD TO:

1333R

CONTRACT NO.:

CPS-18

PROJECT NO.:

02/13/07

VIA ARCHITECT:

ILEKIS ASSOCIATES
205 W. WACKER DR., SUITE 730
CHICAGO, IL 60606

Distribution to:

☐ OWNER

☐ ARCHITECT

☐ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 20,300,800.00
2. Net change by Change Orders	\$ 0.00
3. TOTAL CONTRACT SUM TO DATE (Line 1 + 2)	\$ 20,300,800.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 9,977,790.00
5. RETAINAGE:	
a. 10 % of Completed Work (Column D + E on G703)	997,781.00
b. % of Stored Material (Column F on G703)	\$
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 997,781.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$ 8,980,009.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 7,079,332.00
8. CURRENT PAYMENT DUE	\$ 1,900,677.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	11,320,791.00

CONTRACTOR:


DARYL POORTINGA, TREASURER

By: _____ Date: January 2, 2008

State of: Illinois County of: DuPage

Subscribed and sworn to before me this 2nd day of January, 2008

Notary Public: 
My Commission expires: 05/14/09

OFFICIAL SEAL
KAREN WISKERCHEN

NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES: 05/14/09

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 1,900,677.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: ILEKIS ASSOCIATES

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

GEORGE SOLLITT CONSTRUCTION CO.
CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT containing Contractor's signed Certification, is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION: 9
APPLICATION DATE: 12/01/07
PERIOD TO: 12/31/07
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	% (G * C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	General Conditions	\$ 1,298,819.00	\$ 684,410.00	\$ 69,743.00		\$ 754,153.00	58%	\$ 544,666.00	\$ 75,415.00
2	Insurance	\$ 307,240.00	\$ 307,240.00	-		\$ 307,240.00	100%	-	\$ 30,724.00
3	Performance Bond	\$ 195,812.00	\$ 195,812.00	-		\$ 195,812.00	100%	-	\$ 19,581.00
4	Leed Administration	\$ 25,000.00	\$ 5,000.00	-		\$ 5,000.00	20%	\$ 20,000.00	\$ 500.00
5	Mobilization	\$ 125,000.00	\$ 125,000.00	-		\$ 125,000.00	100%	-	\$ 12,500.00
6	Survey & Layout	\$ 65,000.00	\$ 55,000.00	-		\$ 55,000.00	85%	\$ 10,000.00	\$ 5,500.00
7	Hand Excavation	\$ 100,000.00	\$ 70,000.00	-		\$ 70,000.00	70%	\$ 30,000.00	\$ 7,000.00
8	Temp. Enclosures & Heat	\$ 175,000.00	\$ 90,000.00	\$ 30,000.00		\$ 120,000.00	69%	\$ 55,000.00	\$ 12,000.00
9	Rough Carpentry	\$ 37,880.00	\$ 18,000.00	\$ 5,000.00		\$ 23,000.00	61%	\$ 14,880.00	\$ 2,300.00
10	Install Modular Casework	\$ 59,245.00	\$ -	-		\$ -	0%	\$ 59,245.00	\$ -
11	Install Visual Display units	\$ 12,530.00	\$ -	-		\$ -	0%	\$ 12,530.00	\$ -
12	Carpentry	\$ 157,962.00	\$ 10,000.00	\$ 10,000.00		\$ 20,000.00	13%	\$ 137,962.00	\$ 2,000.00
13	Allowance 1	\$ 450,000.00	\$ 141,529.00	-		\$ 141,529.00	31%	\$ 308,471.00	\$ 14,153.00
14	Allowance 2	\$ 30,000.00	\$ 1,890.00	-		\$ 1,890.00	6%	\$ 28,110.00	\$ 189.00
15	Allowance 3	\$ 75,000.00	\$ -	-		\$ -	0%	\$ 75,000.00	\$ -
16	Allowance 4	\$ 10,000.00	\$ 815.00	-		\$ 815.00	8%	\$ 9,185.00	\$ 82.00
17	Allowance 5	\$ 48,000.00	\$ -	-		\$ -	0%	\$ 48,000.00	\$ -
18	Allowance 6	\$ 24,000.00	\$ -	-		\$ -	0%	\$ 24,000.00	\$ -
19	Allowance 7	\$ 24,000.00	\$ -	-		\$ -	0%	\$ 24,000.00	\$ -
20	Allowance 8	\$ 16,000.00	\$ 1,304.00	-		\$ 1,304.00	8%	\$ 14,696.00	\$ 130.00
21	Commission Contingency Fund	\$ 500,000.00	\$ -	-		\$ -	0%	\$ 500,000.00	\$ -
22	Toilet Compartments - Accurate Partitions	\$ 33,000.00	\$ -	-		\$ -	0%	\$ 33,000.00	\$ -
23	Plumbing, Site Storm, Sanitary Water-Adamson	\$ 1,025,400.00	\$ 572,000.00	\$ 17,500.00		\$ 589,500.00	57%	\$ 495,900.00	\$ 58,950.00
24	Visual Aid Units - Air Flow Architectural	\$ 29,555.00	\$ -	-		\$ -	0%	\$ 29,555.00	\$ -
25	Overhead Collingd Counter Doors-Anagnos Door Co.	\$ 6,000.00	\$ -	-		\$ -	0%	\$ 6,000.00	\$ -
26	Composite Metal Panel Sys. - Anthony Roofing	\$ 160,500.00	\$ -	-		\$ -	0%	\$ 160,500.00	\$ -
27	Signs - API Sign Systems	\$ 10,500.00	\$ -	-		\$ -	0%	\$ 10,500.00	\$ -
28	Automatic Doors - Automatic Doors, Inc.	\$ 10,146.00	\$ -	-		\$ -	0%	\$ 10,146.00	\$ -

GEORGE SOLLITT CONSTRUCTION CO.
CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT containing Contractor's signed Certification, is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION: 9
APPLICATION DATE: 12/01/07
PERIOD TO: 12/31/07
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	% (G * C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
29	Vegetative Roof Landscaping-Beary Landscaping	\$ 17,500.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 17,500.00	\$ -
30	HVAC - BOC Heating & Air	\$ 1,315,000.00	\$ 622,207.00	\$ 234,668.00	\$ -	\$ 856,875.00	65%	\$ 458,125.00	\$ 85,688.00
31	Louvers - Boswell Building	\$ 56,000.00	\$ 3,000.00	\$ -		\$ 3,000.00	5%	\$ 53,000.00	\$ 300.00
32	Folding Panel Partitions - Builders United Sales	\$ 11,718.00	\$ -	\$ -		\$ -	0%	\$ 11,718.00	\$ -
33	Flagpoles, Entrance Mats, Projection Screens - Carney & Co.	\$ 9,000.00	\$ -	\$ 2,100.00		\$ 2,100.00	23%	\$ 6,900.00	\$ 210.00
34	Expansion Joint Cover - Construction Specialties	\$ 607.00	\$ 607.00	\$ -		\$ 607.00	100%	\$ -	\$ 61.00
35	Misc. Earthwork & Topsoil - Earth	\$ 455,685.00	\$ 388,500.00	\$ -		\$ 388,500.00	85%	\$ 67,185.00	\$ 38,850.00
36	Drywall Systems & Rough Carpentry - Era Valvidia Contractors	\$ 399,000.00	\$ 45,450.00	\$ 46,060.00		\$ 91,510.00	23%	\$ 307,490.00	\$ 9,151.00
37	Window Treatments - Evergreen Specialties	\$ 14,750.00	\$ -	\$ -		\$ -	0%	\$ 14,750.00	\$ -
38	Wood Gymnasium Floor - Floors, Inc.	\$ 52,000.00	\$ -	\$ -		\$ -	0%	\$ 52,000.00	\$ -
39	Gymnasium Equipment - Haldeman-Homme, Inc.	\$ 33,000.00	\$ 990.00	\$ -		\$ 990.00	3%	\$ 32,010.00	\$ 99.00
40	Tile - Holloway Tile, Inc.	\$ 48,525.00	\$ -	\$ -		\$ -	0%	\$ 48,525.00	\$ -
41	H.V. A. C. - International Piping Systems	\$ 1,665,000.00	\$ 556,660.00	\$ 182,380.00		\$ 739,040.00	44%	\$ 925,960.00	\$ 73,904.00
42	Telescoping Stands - Irwin Telescopic Seat	\$ 5,870.00	\$ -	\$ -		\$ -	0%	\$ 5,870.00	\$ -
43	Cement Plaster - JP Phillips	\$ 55,000.00	\$ -	\$ -		\$ -	0%	\$ 55,000.00	\$ -
44	Acoustical Ceings&Wall Panels - Just Rite Acousitcs	\$ 230,000.00	\$ -	\$ -		\$ -	0%	\$ 230,000.00	\$ -
45	Metal Lockers - Lyon Workspace Products	\$ 58,804.00	\$ -	\$ -		\$ -	0%	\$ 58,804.00	\$ -
46	Unit Masonry - Mastership Construction	\$ 4,775,000.00	\$ 2,590,067.00	\$ 643,678.00		\$ 3,233,735.00	68%	\$ 1,541,265.00	\$ 323,374.00
47	Terrazzo-Metropolitan Terrazzo	\$ 741,000.00	\$ -	\$ -		\$ -	0%	\$ 741,000.00	\$ -
48	GFRG Column Covers - Millwork Direct	\$ 11,750.00	\$ -	\$ -		\$ -	0%	\$ 11,750.00	\$ -
49	Modified Bitmun. Membrane Roof - MW Powell	\$ 540,000.00	\$ 291,660.00	\$ 40,700.00		\$ 332,360.00	106%	\$ 207,640.00	\$ 33,236.00
50	Fire Protection - Nelson Fire Protection	\$ 315,000.00	\$ 95,000.00	\$ 31,960.00		\$ 126,960.00	110%	\$ 188,040.00	\$ 12,696.00
51	Painting & Epoxy Floor-Nikolas Painting	\$ 115,000.00	\$ -	\$ -		\$ -	0%	\$ 115,000.00	\$ -
52	Telescoping Stands Install - Northstar Equipment	\$ 3,700.00	\$ -	\$ -		\$ -	0%	\$ 3,700.00	\$ -
53	Toilet Accessories - Prestige Distribution	\$ 23,800.00	\$ -	\$ -		\$ -	0%	\$ 23,800.00	\$ -
54	Electrical - Public Electric	\$ 3,073,000.00	\$ 814,350.00	\$ 545,800.00		\$ 1,360,150.00	1495%	\$ 1,712,850.00	\$ 136,015.00
55	Bit. Dampproofing, Water Proof., Traffic Coat - Sager Sealant	\$ 100,000.00	\$ 21,600.00	\$ -		\$ 21,600.00	72%	\$ 78,400.00	\$ 2,160.00
56	Hydraulic Elevators - Schindler Elevator	\$ 91,000.00	\$ 6,825.00	\$ -		\$ 6,825.00	5%	\$ 84,175.00	\$ 683.00

GEORGE SOLLITT CONSTRUCTION CO.
CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT containing Contractor's signed Certification, is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION: 9
APPLICATION DATE: 12/01/07
PERIOD TO: 12/31/07
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	% (G * C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
57	Roof Accessories - Skycro	\$ 2,460.00	\$ 2,460.00	\$ -		\$ 2,460.00	0%	\$ -	\$ 246.00
58	Waste Compactor - Stepp Equipment	\$ 30,145.00	\$ -	\$ -		\$ -		\$ 30,145.00	
59	Modular Casework & Woodwork - Superior Cabinet	\$ 148,000.00	\$ 62,760.00	\$ -		\$ 62,760.00	9%	\$ 85,240.00	\$ 6,276.00
60	Resilient Tile Floor, Base & Carpeting - Superior Floor Covering	\$ 98,000.00	\$ -	\$ -		\$ -	0%	\$ 98,000.00	\$ -
61	Windows, Window Wall, Glazing - Underland Architectural Systems	\$ 672,800.00	\$ 6,000.00	\$ 252,275.00		\$ 258,275.00	36%	\$ 414,525.00	\$ 25,828.00
62	Foamed in Place Insulat. & Sprayed Fire Resist. Mater-Wilkin Insul.	\$ 84,000.00	\$ 79,800.00	\$ -		\$ 79,800.00	95%	\$ 4,200.00	\$ 7,980.00
63	Subs to Be Let	\$ 37,097.00	\$ -	\$ -		\$ -	0%	\$ 37,097.00	\$ -
	GRAND TOTALS	\$ 20,300,800.00	\$ 7,865,926.00	\$ 2,111,864.00	\$ -	\$ 9,977,790.00	49%	\$ 10,323,010.00	\$ 997,781.00

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 2 PAGES

TO: GEORGE SOLLITT CONSTRUCTION CO. PROJECT:

790 NORTH CENTRAL AVENUE
WOOD DALE, ILLINOIS 60191

MILES DAVIS ACADEMY

6740 SOUTH PAULINA
CHICAGO, ILLINOIS 60636

APPLICATION NO. SEVEN

PERIOD TO: 12/31/2007

PROJECT NOS.: C07010

Distribution to:
() OWNER
() ARCHITECT
() CONTRACTOR

FROM CONTRACTOR: THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.

921 WEST VAN BUREN STREET, SUITE 110
CHICAGO, ILLINOIS 60607

VIA ARCHITECT:

O'DONNELL WICKLUND PIGOZZI & PETERSON, INC.

111 WEST WASHINGTON STREET

CHICAGO, ILLINOIS 60602

CONTRACT DATE: 27-Mar-07

CONTRACT FOR: PLUMBING

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificate for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.

DATE: 12/18/2007

a. 10 % of Completed work
(Column D & E on G703)
b. % of Stored Material
(Column F on G703)Total Retainage (Line 5a+5b or
Total in Column 1 of G703)

6 TOTAL EARNED LESS RETAINAGE

(Line 4 less line 5 Total)

7 LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificates)

8 CURRENT PAYMENT DUE

9 BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$1,025,400.00

\$0.00

\$1,025,400.00

\$867,000.00

589,500.00

58,950.00

\$60,700.00

58,950.00

\$80,700.00

\$546,300.00

\$514,800.00

\$34,500.00

15,750.00

\$479,100.00

CHANGE ORDER SUMMARY	
Change Orders approved in previous months by Owner	\$0.00
Total approved this month	\$0.00
TOTALS	\$0.00
NET CHANGES by Change Order	
	\$0.00

OFFICIAL SEAL

JUDITH R. O'DONOVAN

NOTARY PUBLIC, STATE OF ILLINOIS

MY COMMISSION EXPIRES 6-6-2008

State of: Illinois

County of: Cook

Subscribed and sworn to before

me this 18th day of DECEMBER, 2007

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED

all figures on this Application and on the Continuation sheet that are changed to (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation sheet that are changed to conform to the amount certified.)

ARCHITECT:

BY:

DOCUMENT G702 • APPLICATION AND CERTIFICATE FOR PAYMENT

G702 • 1992

THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.

MILES DAVIS ACADEMY

DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

APPLICATION NUMBER:

SEVEN

12/18/07

12/31/07

12/31/07

007010

APPLICATION DATE:

PERIOD FROM:

TO:

PROJECT NO.

Use Column I on Contracts where variable retainage for line items may apply.

ITEM NUMBER	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			TOTAL COMPLETED		BALANCE TO FINISH (C-G)	RETAINAGE
			PREVIOUS APPLICATION	THIS APPLICATION WORK IN PLACE	STORED MATERIALS (not in D or E)	AND STORED TO DATE (D+E+F)	% (G/C)		
1	SITE UTILITIES T. P. ADAMSON & ASSOC., - LABOR	\$80,000.00	\$80,000.00	\$0.00	\$0.00	\$80,000.00	100%	\$0.00	\$8,000.00
	S. G. SUPPLY CO. - MATERIAL	\$60,000.00	\$60,000.00	\$0.00	\$0.00	\$60,000.00	100%	\$0.00	\$5,000.00
2	INTERIOR UNDERGROUND STORM AND SANITARY T. P. ADAMSON & ASSOC., - LABOR	\$147,000.00	\$147,000.00	\$0.00	\$0.00	\$147,000.00	100%	\$0.00	\$14,700.00
	S. G. SUPPLY CO. - MATERIAL	\$75,000.00	\$75,000.00	\$0.00	\$0.00	\$75,000.00	100%	\$0.00	\$7,500.00
3	ABOVEGROUND WASTE, VENT & WATER PIPING T. P. ADAMSON & ASSOC., - LABOR	\$215,000.00	\$128,000.00	10,750 \$21,500.00	\$0.00	139,750 \$150,500.00	65% 70%	\$64,500.00	\$45,050.00
	S. G. SUPPLY CO. - MATERIAL	\$135,000.00	\$81,000.00	6,750 \$13,500.00	\$0.00	87,750 \$94,500.00	65% 70%	\$40,500.00	\$9,450.00
4	PLUMBING FIXTURES & TRIM T. P. ADAMSON & ASSOC., - LABOR	\$94,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$94,400.00	\$0.00
	S. G. SUPPLY CO. - MATERIAL	\$154,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$154,000.00	\$0.00
5	BOOSTER PUMP & HEATER EQUIPMENT	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$30,000.00	\$0.00
6	INSULATION	\$35,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$35,000.00	\$0.00
	TOTALS	\$1,025,400.00	\$572,000.00	\$35,000.00	\$0.00	\$607,000.00	59%	\$418,400.00	\$80,700.00

589,500

17,500

APPLICATION & CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

TO:	GEORGE SOLLITT CONSTRUCTION	APPLICATION NO.	5
FROM CONTRACTOR:	B.O.C. HEATING & AIR CONDITIONING CO.	PERIOD TO:	12/31/2007
CONTRACT FOR:	HVAC WORK	PROJECT NO.	
PROJECT:	MILES DAVIS ACADEMY	CONTRACT DATE:	5/22/2007
VIA ARCHITECT:		BOC JOB #	07-3470-000
		DISTRIBUTION TO:	
		OWNER	
		ARCHITECT	
		GEORGE SOLLITT	
		CONTRACTOR CONSTRUCTION	

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the contract.
Continuation sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	1,315,000.00
2. Net change by Change Orders	2,064.00
3. CONTRACT SUM TO DATE (Line 1 + or - 2)	1,317,064.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	856,875.00
5. RETAINAGE:	
a. <u>10</u> % of Completed Work (Columns D + E on G703)	85,687.50
b. <u>10</u> % of Stored Material (Column F on G703)	0.00
Total Retainage (Line 5a + 5b or Total in Column I of G703)	85,687.50
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	771,187.50
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	559,986.30
8. CURRENT PAYMENT DUE	211,201.20
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	545,876.50

OK

CHANGE ORDER SUMMARY	ADDITIONS	SUBTRACTIONS
Total changes approved in previous months by Owner	0.00	0.00
Total approved this month	2,064.00	0.00
TOTALS	2,064.00	0.00
NET CHANGES By Change Order	2,064.00	

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing
Contractor's signed Certification is attached.
In tabulations below, amounts stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO. 5
APPLICATION DATE:
PERIOD FROM: 12/1/2007
TO: 12/31/2007
PROJECT NO: 0

CONTRACT DATE: 5/22/2007
BOC JOB # 07-3470-000

B	C	D	E	F	G	H	I	
DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATIONS	WORK IN PLACE	STORED MATERIALS (not in D or E)	TOTAL WORK COMPLETED (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
Diffusers, Registers, & Grilles - MATERIAL	23,600.00	0.00	0.00	0.00	0.00	0.0%	23,600.00	0.00
Diffusers, Registers, & Grilles - LABOR	35,620.00	0.00	0.00	0.00	0.00	0.0%	35,620.00	0.00
Fan Power & VAV Boxes - MATERIAL	59,840.00	59,840.00	0.00	0.00	59,840.00	100.0%	0.00	5,984.00
Fan Power & VAV Boxes - LABOR	7,520.00	1,750.00	3,000.00	0.00	4,750.00	63.2%	2,770.00	475.00
Exhaust Fans - MATERIAL	23,950.00	7,921.00	16,029.00	0.00	23,950.00	100.0%	0.00	2,395.00
Exhaust Fans - LABOR	6,710.00	1,710.00	1,645.00	0.00	3,355.00	50.0%	3,355.00	335.50
Intake & Relief Hoods - MATERIAL	5,400.00	0.00	5,400.00	0.00	5,400.00	100.0%	0.00	540.00
Intake & Relief Hoods - LABOR	1,460.00	0.00	0.00	0.00	0.00	0.0%	1,460.00	0.00
Return Air Fans - MATERIAL	14,300.00	14,300.00	0.00	0.00	14,300.00	100.0%	0.00	1,430.00
Return Air Fans - LABOR	2,920.00	0.00	0.00	0.00	0.00	0.0%	2,920.00	0.00
Breeching & Stacks - MATERIAL	6,495.00	0.00	0.00	0.00	0.00	0.0%	6,495.00	0.00
Breeching & Stacks - LABOR	4,670.00	0.00	0.00	0.00	0.00	0.0%	4,670.00	0.00
Ductwork 1st Floor A-H - MATERIAL	91,580.00	82,425.00	0.00	0.00	82,425.00	90.0%	9,155.00	8,242.50
Ductwork 1st Floor A-H - LABOR	34,262.00	25,698.00	5,150.00	0.00	30,848.00	90.0%	3,414.00	3,084.80
Ductwork 1st Floor I-P - MATERIAL	85,160.00	72,390.00	4,300.00	0.00	76,690.00	90.1%	8,470.00	7,669.00
Ductwork 1st Floor I-P - LABOR	27,537.00	20,653.00	4,200.00	0.00	24,853.00	90.3%	2,684.00	2,485.30
Ductwork 2nd Floor A-H - MATERIAL	104,750.00	89,041.00	0.00	0.00	89,041.00	85.0%	15,709.00	8,904.10
Ductwork 2nd Floor A-H - LABOR	43,947.00	26,371.00	8,787.00	0.00	35,158.00	80.0%	8,789.00	3,515.80
Ductwork 2nd Floor I-P - MATERIAL	102,810.00	71,967.00	5,200.00	0.00	77,167.00	75.1%	25,643.00	7,716.70
Ductwork 2nd Floor I-P - LABOR	41,573.00	14,551.00	15,007.00	0.00	29,558.00	71.1%	12,015.00	2,955.80
Ductwork 3rd Floor A-H - MATERIAL	92,330.00	0.00	69,248.00	0.00	69,248.00	75.0%	23,082.00	6,924.80
Ductwork 3rd Floor A-H - LABOR	32,944.00	0.00	11,530.00	0.00	11,530.00	35.0%	21,414.00	1,153.00
Ductwork 3rd Floor I-P - MATERIAL	81,320.00	0.00	60,990.00	0.00	60,990.00	75.0%	20,330.00	6,099.00
Ductwork 3rd Floor I-P - LABOR	25,452.00	0.00	8,908.00	0.00	8,908.00	35.0%	16,544.00	890.80
Ductwork Gym Area - MATERIAL	22,400.00	0.00	0.00	0.00	0.00	0.0%	22,400.00	0.00
Ductwork Gym Area - LABOR	10,541.00	0.00	0.00	0.00	0.00	0.0%	10,541.00	0.00
Ductwork Mech Rm. 236 - MATERIAL	82,665.00	49,600.00	0.00	0.00	49,600.00	60.0%	33,065.00	4,960.00
Ductwork Mech Rm. 236 - LABOR	40,978.00	20,490.00	0.00	0.00	20,490.00	50.0%	20,488.00	2,049.00
Ductwork Mech Rm. 308 - MATERIAL	31,600.00	0.00	3,160.00	0.00	3,160.00	10.0%	28,440.00	316.00
Ductwork Mech Rm. 308 - LABOR	16,066.00	0.00	0.00	0.00	0.00	0.0%	16,066.00	0.00
Mobilization	29,500.00	29,500.00	0.00	0.00	29,500.00	100.0%	0.00	2,950.00
MACC Insulation 1st Floor A-H - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation 1st Floor A-H - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation 1st Floor I-P - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation 1st Floor I-P - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation 2nd Floor A-H - MATERIAL	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation 2nd Floor A-H - LABOR	6,030.00	0.00	0.00	0.00	0.00	0.0%	6,030.00	0.00
MACC Insulation 2nd Floor I-P - MATERIAL	4,020.00	0.00	4,020.00	0.00	4,020.00	100.0%	0.00	402.00
MACC Insulation 2nd Floor I-P - LABOR	6,030.00	0.00	6,030.00	0.00	6,030.00	100.0%	0.00	603.00
MACC Insulation 3rd Floor A-H - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation 3rd Floor A-H - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation 3rd Floor I-P - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation 3rd Floor I-P - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation Mech Rm. 236 - MATERIAL	5,360.00	0.00	0.00	0.00	0.00	0.0%	5,360.00	0.00
MACC Insulation Mech Rm. 236 - LABOR	8,040.00	0.00	0.00	0.00	0.00	0.0%	8,040.00	0.00
MACC Insulation Mech Rm. 308 - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation Mech Rm. 308 - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MEP Coordination: Shop Drawings	34,000.00	34,000.00	0.00	0.00	34,000.00	100.0%	0.00	3,400.00
Pre & Functional Checkout/Startup	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
Air Balancing Work	14,100.00	0.00	0.00	0.00	0.00	0.0%	14,100.00	0.00
BOC CO#1 - 001 - STOLEN MATERIALS	2,064.00	0.00	2,064.00	0.00	2,064.00	100.0%	0.00	206.40
TOTALS	1,317,064.00	622,207.00	234,668.00	0.00	856,875.00	65%	460,189.00	85,687.50



CARNEY
and
COMPANY, INC.

ARCHITECTURAL SPECIALTIES

636 SCHNEIDER DRIVE SOUTH ELGIN, ILLINOIS 60177
PHONE: (847) 931-4440 FAX (847) 931-4498

B
I
L
L
T
O

THE GEORGE SOLLITT CONSTRUCTION CO.
RE: MILES DAVIS ACADEMY
790 N CENTRAL AVENUE
WOOD DALE IL 60191

DEC 05 2007

S
H
I
P
T
O

THE GEORGE SOLLITT CONSTRUCTION CO.
C/O MILES DAVIS ACADEMY
6740 S PAULINA
CHICAGO IL 60636

INVOICE

DATE
11/30/07

INVOICE #
200711223

DUE DATE 12/30/07	TERMS 0/ 0/ N30	SHIP VIA MID-STATES	YOUR # C070101118	OUR # MDA1
----------------------	--------------------	------------------------	----------------------	---------------

QUANTITY

DESCRIPTION

PROJECT #C07010

1 - FLOOR MAT & FRAME - 14' X 8'8"

TAX-EXEMPT MATERIAL
FREIGHT

1960.88
139.12

APPROVAL	GENL. COND.	04
DO NOT ENTER TO BE WRITTEN	EXCAVATION	04
VENDOR NO.	CONCRETE	04
DUE	FORMS	04
DISCOUNT	FILLS & FINISHES	04
JOB NO. C07010	CARPENTRY	04
RECEIVING OK CE	DEMOLITION	04
CALCULATIONS OK CE	EQUIP. RENTAL	04
DATE SENT TO P.M. 12/7/07	SUBTRADES	020
BACKCHARGE TO	CK. NO.	

Thank you for this order.
We appreciate your business.

PAGE: 1

SUB TOTAL	2100.00
TAX	0.00
TOTAL	2100.00
NET TO PAY	\$ 2100.00

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 2 PAGES

TO OWNER:

PROJECT: Miles Davis Academy

APPLICATION NO: 4

Distribution to:

The George Sollitt Construction Company

790 North Central Avenue

Wood Dale, IL 60191

FROM CONTRACTOR:

VIA ARCHITECT:

Era Valdivia Contractors, Inc.

11909 South Avenue O

Chicago, Illinois 60617

CONTRACT FOR: Rough Carpentry and Drywall

CONTRACT DATE: April 19, 2007

CONTRACT No.:

PROJECT No.: C07010

PERIOD TO: December 31, 2007

OWNER

ARCHITECT

CONTRACTOR

OK

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 399,000.00
 2. Net change by Change Orders \$ 0.00
 3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 399,000.00
 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 91,510.00

5. RETAINAGE:

a. 10 % of Completed Work \$ 9,151.00
 (Column D + E on G703)

b. % of Stored Material \$
 (Column F on G703)

Total Retainage (Lines 5a + 5b or

Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE \$ 9,151.00
 (Line 4 Less Line 5 Total) \$ 82,359.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 40,905.00
 9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 41,454.00
 (Line 3 less Line 6) \$ 316,641.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

CONTRACTOR: Era Valdivia Contractors, Inc.

By: Date: December 18, 2007

State of: Illinois County of: Cook
 Subscribed and sworn to before me this 18th day of December, 2007

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
 ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

2 PAGE OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 4

APPLICATION DATE: December 18, 2007

PERIOD TO: December 31, 2007

ARCHITECT'S PROJECT: Miles Davis Academy

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
	ORIGINAL CONTRACT							
1	<u>Rough Carpentry</u> Exterior Soffits and Parapet	\$101,000.00	\$45,450.00	\$40,400.00	\$0.00	\$85,850.00	\$15,150.00	\$8,585.00
2	Blocking Interior Drywall Partitions	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,000.00	\$0.00
3	Installation only GFRG Columns	\$11,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$11,000.00	\$0.00
4	<u>Metal Studs and Drywall</u> Labor, Material and Equipment	\$283,000.00	\$0.00	\$5,660.00	\$0.00	\$5,660.00	\$277,340.00	\$566.00
	GRAND TOTALS	\$399,000.00	\$45,450.00	\$46,060.00	\$0.00	\$91,510.00	\$307,490.00	\$9,151.00

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE ONE OF 5 PAGES

APPLICATION NO: 7 (APPROVED)
 APPLICATION DATE: 12/31/07
 PERIOD TO: 12/31/07
 PROJECT NO: C07005
 IPS Job # 1391-P1391a07
 CONTRACT DATE:

Distribution to:

☐	OWNER
☐	ARCHITECT
☐	CONTRACTOR

TO OWNER:
 George Sollitt Construction Company
 790 North Central Avenue
 Wood Dale, IL 60191

FROM CONTRACTOR:
 INTERNATIONAL PIPING SYSTEMS, INC.
 444 East State Parkway, Suite#123
 Schaumburg, Illinois 60173-4538

CONTRACT FOR: HVAC & Controls


CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
 Continuation Sheet, AIA Document G703, is attached.


1. ORIGINAL CONTRACT SUM \$ 1,665,000.00
 2. Net change by Change Orders \$ 0.00
 3. CONTRACT SUM TO DATE (Line 1+2) \$ 1,665,000.00
 4. TOTAL COMPLETED & STORED TO DATE \$ 739,040.00
 (Column G on G703)
 5. RETAINAGE:
 a. 10.0 % of Completed Work 73,904.00
 (Column D + E on G703)
 b. 0.0 % of Stored Material 0.00
 (Column F on G703)
 Total Retainage (Line 5a+5b or Total in Column I of G703) \$ 73,904.00
 6. TOTAL EARNED LESS RETAINAGE \$ 665,136.00
 (Line 4 less Line 5 Total)
 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 500,994.00
 (Line 6 from prior Certificate)
 8. CURRENT PAYMENT DUE \$ 164,142.00
 9. BALANCE TO FINISH, INCLUDING RETAINAGE 999,854.00
 (Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner	0.00	
Total approved this Month	0.00	0.00
Totals	0.00	0.00
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.
 CONTRACTOR: INTERNATIONAL PIPING SYSTEMS, INC.

By:  Date: 12/31/07

Frederick S. Oyer, Vice President
 State of: ILLINOIS
 County of: COOK
 Subscribed and sworn to before me this 31st day of December, 2007



Notary Public:
 My Commission expires:



ARCHITECT'S CERTIFICATE FOR PAYMENT
 In accordance with the contract Documents, based on the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$
 (Attach explanation if amount certified differs from the amount applied for. Initial) all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: Ilekis Associates, Inc.

By: _____ Date: _____
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

(In the event of a conflict the exact pre printed language of AIA G702-1992 shall govern this document)

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 7 (APPROVED)

APPLICATION DATE: 12/31/07

PERIOD TO: 12/31/07

PROJECT NO: C07005

IPS Job # 1391-P1391A07

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

PS Job # 1391-P1391a07											
A ITEM NO.	B DESCRIPTION OF WORK	C		D		E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (G-G)	I RETAINAGE RETAINAGE (IF VARIABLE) RATE)
		SCHEDULED VALUE	WORK COMPLETED	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD						
1	15010 General Provisions Mobilization - IPS GC's-Mechanical Piping - IPS Equipment	20,000.00 180,000.00 12,100.00 20,000.00	20,000.00 46,000.00 6,120.00 20,000.00	20,000.00 46,000.00 6,120.00 20,000.00	25,000.00 4,165.00			20,000.00 71,000.00 10,265.00 20,000.00	0.00 109,000.00 1,815.00 0.00	2,000.00 7,100.00 1,028.50 2,000.00	
2	16020 Shop/Drawings/Submittals Close out Documents	1,000.00	1,000.00	1,000.00				0.00	0.00	1,000.00	0.00
3	15074 Vibration Controls Furnish Materials Pump Bases Installation Labor	4,000.00 2,114.00 4,480.00	3,000.00 2,114.00 3,480.00	3,000.00 2,114.00 3,480.00	500.00 500.00			3,500.00 2,114.00 3,980.00	500.00 0.00 500.00	350.00 211.40 398.00	
4	15076 Mechanical Identification Mechanical Identification - Piping	4,550.00	4,550.00					0.00	0.00	4,550.00	0.00
5	15083 HVAC Piping Insulation 1st Floor Materials 1st Floor Labor 2nd Floor Materials 2nd Floor Labor 3rd Floor Materials 3rd Floor Labor Equipment Room Materials Equipment Room Labor	9,600.00 14,400.00 7,200.00 10,800.00 6,400.00 9,600.00 2,000.00 4,000.00						0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00	0.00 9,600.00 14,400.00 7,200.00 10,800.00 6,400.00 9,600.00 2,000.00 4,000.00	0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00	
6	15110 Valves Furnish Materials Installation Labor	31,689.00 30,400.00	14,509.00 10,883.00	14,509.00 10,883.00	6,338.00 4,280.00			20,847.00 15,163.00	10,842.00 15,237.00	2,084.70 1,516.30	
7	15127 Meters and Gauges Furnish Materials Installation Labor	3,400.00 2,400.00						0.00 0.00	3,400.00 2,400.00	0.00 0.00	
8	15181 Hydronic Piping 1st Floor Materials 1st Floor Labor 2nd Floor Materials	19,140.00 87,510.00 23,900.00	13,466.00 34,145.00 14,236.00	13,466.00 34,145.00 14,236.00	1,000.00 21,878.00 1,500.00			14,466.00 56,023.00 15,736.00	4,574.00 31,487.00 8,164.00	1,446.60 5,602.30 1,573.60	
TOTAL OR SUB TOTAL		510,683.00	187,953.00	187,953.00	65,161.00	0.00		253,114.00	257,569.00	25,311.40	G703-1992

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 7 (APPROVED)

APPLICATION DATE: 12/31/07

PERIOD TO: 12/31/07

PROJECT NO: C07005

IPS Job # 1391-P1391a07

PROJECT: Miles Davis Academy

6730 S. Paulina St.

Chicago, IL

PS Job # 1391-P1391A07											
A	B	C		D	E		F	G	H	I	
		SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	- THIS PERIOD	- THIS PERIOD						
ITEM NO.	DESCRIPTION OF WORK						MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	BALANCE TO FINISH (C-G)	RETAINAGE RETAINAGE (IF VARIABLE) RATE)	
8	15181 Hydronic Piping - Continued 2nd Floor Labor 3rd Floor Materials 3rd Floor Labor Equipment Room Materials Equipment Room Labor	96,000.00 26,100.00 99,800.00 30,971.00 79,000.00	24,020.00 16,955.00 34,930.00 15,583.00 11,850.00	23,980.00 3,654.00 28,942.00 7,800.00 35,550.00				48,000.00 20,519.00 63,872.00 23,383.00 47,499.00	48,000.00 5,481.00 35,928.00 7,588.00 31,600.00	50.0% 79.0% 64.0% 75.5% 60.0%	4,800.00 2,061.90 6,387.20 2,338.30 4,740.00
9	15181 Hydronic Specialties Furnish Materials Furnish Glycol Installation Labor	15,383.00 18,000.00 10,720.00	14,613.00 4,304.00					14,613.00 0.00 6,448.00	770.00 18,000.00 4,272.00	95.0% 0.0% 60.1%	1,461.30 0.00 644.80
10	15183 Refrigerant Piping Furnish Materials Installation Labor	1,800.00 4,200.00						0.00 0.00	1,800.00 4,200.00	0.0% 0.0%	0.00 0.00
11	15185 Hydronic Pumps Furnish Materials Installation Labor	9,802.00 8,320.00	4,901.00 4,160.00					9,802.00 8,320.00	0.00 0.00	100.0% 100.0%	980.20 832.00
12	15189 HVAC Water Treatment Furnish Materials Installation Labor	4,000.00 1,920.00						0.00 0.00	4,000.00 1,920.00	0.0% 0.0%	0.00 0.00
13	15195 Natural Gas Piping Above Ground Piping - Materials Above Ground Piping - Labor	5,400.00 25,600.00	5,018.00 23,028.00			300.00 1,280.00		5,318.00 24,308.00	82.00 1,292.00	98.5% 95.0%	531.80 2,430.80
14	15513 Condensing Boilers Furnish Materials Installation Labor	67,000.00 6,400.00	67,000.00 6,400.00					67,000.00 6,400.00	0.00 0.00	100.0% 100.0%	6,700.00 840.00
15	15626 Air Cooled Water Chillers Furnish Materials Installation Labor	132,500.00 4,440.00						0.00 0.00	132,500.00 4,440.00	0.0% 0.0%	0.00 0.00
16	15725 Modular Indoor Air Handling Units Furnish Materials Installation Labor	112,000.00 9,600.00	112,000.00 5,000.00					112,000.00 5,000.00	0.00 4,600.00	100.0% 52.1%	11,200.00 500.00
TOTAL OR SUB TOTAL		1,279,639.00	537,725.00	177,872.00	0.00	715,597.00	55.9%	564,042.00	71,559.70	G703-1992	

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

APPLICATION NO: 7 (APPROVED)

APPLICATION DATE: 12/31/07

PERIOD TO: 12/31/07

PROJECT NO: C07005

IPS Job # 1391-P1391A07

IPS Job # 1391-P1391au/											
A ITEM NO.	B DESCRIPTION OF WORK	C		D	E		F	G	H	I	
		SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	BALANCE TO FINISH (C-G)	RETAINAGE RETAINAGE (IF VARIABLE) RATE)	
			FROM PREVIOUS APPLICATION (D+E)					% (G/C)			
17	Computer Room AC Unit Furnish Materials Installation Labor	7,400.00 3,200.00			307.00 500.00			4.1% 15.6%	7,093.00 2,700.00	30.70 50.00	
18	15764 Flat-Tube Radiation Furnish Materials Installation Labor	10,275.00 10,240.00						0.0% 0.0%	10,275.00 10,240.00	0.00 0.00	
19	15766 Cabinet Unit Heaters Furnish Materials Installation Labor	9,550.00 6,240.00						0.0% 0.0%	9,550.00 6,240.00	0.00 0.00	
20	15767 Propeller Unit Heaters Furnish Materials Installation Labor	3,175.00 2,880.00						0.0% 0.0%	3,175.00 2,880.00	0.00 0.00	
21	15769 Radiant Heating Panels Furnish Materials	7,000.00						0.0%	7,000.00	0.00	
22	15950 Building Automation System (BAS) DDC Components	91,000.00	18,935.00					20.8%	72,065.00	1,893.50	
23	15951 BAS basic Materials, Interface Devices Valves & Dampers Electrical Installation Start-Up & Check Out	39,500.00 143,000.00 10,000.00						0.0% 0.0% 0.0%	39,500.00 143,000.00 10,000.00	0.00 0.00 0.00	
24	15952 BAS Operator Interfaces Control System Servers	9,000.00						0.0%	9,000.00	0.00	
25	15959 BAS System Commissioning Commission Control System	10,000.00						0.0%	10,000.00	0.00	
26	15965 Variable Frequency Controllers Furnish Materials	3,701.00			3,701.00			100.0%	0.00	370.10	
27	15980 Testing, Adjusting & Balancing Water Side	6,200.00						0.0%	6,200.00	0.00	
28	15995 Mechanical Systems Commissioning Commission Equipment	3,000.00						0.0%	3,000.00	0.00	
TOTAL OR SUB TOTAL		1,655,000.00	556,650.00		182,380.00		0.00		915,960.00	73,904.00	
										G703-1992	
(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)											

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

CONTINUATION SHEET

*AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 7 (APPROVED)

APPLICATION DATE: 12/31/07

PERIOD TO: 12/31/07

PROJECT NO: C07005

IPS Job # 1391-P1391a07

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

A ITEM NO.	B DESCRIPTION OF WORK	C		D		E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE RETAINAGE (IF VARIABLE) RATE)
		SCHEDULED VALUE	WORK COMPLETED	THIS PERIOD							
				FROM PREVIOUS APPLICATION (D+E)	-						
29	16997 Mechanical Testing Test Equipment	4,000.00							0.00	4,000.00	0.00
30	15998 PC-00 Prefunctional Checklists Complete Checklists	3,000.00							0.00	3,000.00	0.00
31	15999 Functional Test Perform Tests	3,000.00							0.00	3,000.00	0.00
1											
2											
3											
4											
5											
6											
7											
8											
9											
10											
11											
12											
13											
14											
15											
16											
17											
18											
19											
20											
21											
22											
23											
24											
25											
TOTAL OR SUB TOTAL		1,665,000.00	555,660.00	182,380.00	0.00	739,040.00	925,960.00	73,904.00	G703-1992		

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

PAYMENT APPLICATION

Page 1

From: Mastership con.

184/6808096

12/17/2007 11:30

#303 P. 002/004

TO: The George Sollitt Construction Co. 790 North Central Ave. Wood Dale, IL 60191 Attn: Accounts Payable		PROJECT NAME AND LOCATION: Miles Davis Academy New Miles Davis Academy 8740 S. Paulina St. Chicago, Illinois	APPLICATION # PERIOD THRU: PROJECT #s: DATE OF CONTRACT:	Distribution to: 12/31/2007 ☐ OWNER 007010 ☐ ARCHITECT 05/21/2007 ☐ CONTRACTOR
FROM: Mastership Construction Company, Inc. 1815 Industrial Dr. Libertyville, Illinois 60048		ARCHITECT: Ilekis Associates 205 W. Wacker Dr. Chicago, IL.		
FOR: Masonry Work				

CONTRACTOR'S SUMMARY OF WORK

Application is made for payment as shown below. Continuation Page is attached.

1. CONTRACT AMOUNT	\$4,775,000.00
2. SUM OF ALL CHANGE ORDERS	\$0.00
3. CURRENT CONTRACT AMOUNT (Line 1 +/- 2)	\$4,775,000.00
4. TOTAL COMPLETED AND STORED (Column G on Continuation Page)	\$3,233,735.00
5. RETAINAGE:	
a. 10.00% of Completed Work (Columns D + E on Continuation Page)	\$323,373.50
b. 10.00% of Material Stored (Column F on Continuation Page)	\$0.00
Total Retainage (Line 5a + 5b or Column I on Continuation Page)	\$323,373.50
6. TOTAL COMPLETED AND STORED LESS RETAINAGE (Line 4 minus Line 5 Total)	\$2,951,626.50
7. LESS PREVIOUS PAYMENT APPLICATIONS	\$2,331,050.85
8. PAYMENT DUE	\$579,310.85
9. BALANCE TO COMPLETION (Line 3 minus Line 6)	\$1,864,638.50

SUMMARY OF CHANGE ORDERS	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES	\$0.00	

Contractor's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Contractor under the Contract have been used to pay Contractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Contractor is legally entitled to this payment.

CONTRACTOR: Mastership Construction Company, Inc.

By: _____ Date: 12/17/2007

State of: Illinois

County of: Cook

Subscribed and sworn to before me this 17th day of December 2007

Notary Public: Zbigniew Herbut

My Commission Expires: 06/08/2009

ARCHITECT'S CERTIFICATION

Architect's signature below is his assurance to Owner, concerning the payment herein applied for, that (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

CERTIFIED AMOUNT: _____

(If the certified amount is different from the payment due, you should attach an explanation. Initial all the figures that are changed to match the certified amount.)

ARCHITECT:

By: _____ Date: _____

Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Contractor, and is without prejudice to any rights of Owner or Contractor under the Contract Documents or otherwise.

PAYMENT APPLICATION

Quantum Software Solutions, Inc. Document

CONTINUATION PAGE

Page 2 of 3

From: Mastership con.

18476808096

12/17/2007 17:36

#585 P.003/004

* fab +
stand of
delivered
OK.

Payment Application containing Contractor's signature is attached.

PROJECT: Miles Davis Academy New Miles Davis Academy										APPLICATION #: 6 DATE OF APPLICATION: 12/17/2007 PERIOD THRU: 12/31/2007 PROJECT #s: C07010	
A	B	C	D	E		F	G	H	I		
				COMPLETED WORK							
ITEM #	WORK DESCRIPTION	SCHEDULED AMOUNT	AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD	STORED MATERIALS (NOT IN D OR E)	TOTAL COMPLETED AND STORED (D + E + F)	% COMP. (G / C)	BALANCE TO COMPLETION (C-G)	RETAINAGE (If Variable)		
1.	Sub. & App. Unit Masonry Access.	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00		
2.	Sub. & App. Mortar & Grout	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00		
3.	Sub. & App. Ground Face CMU	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00		
4.	Sub. & App. Regular CMU	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00		
5.	Sub. & App. SGFT	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00		
6.	Sub. & App. Cast Stone	\$3,000.00	\$3,000.00	\$0.00	\$0.00	\$3,000.00	100%	\$0.00	\$300.00		
7.	Sub. & App. Rebar shop drawings	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$2,500.00	100%	\$0.00	\$250.00		
8.	Sub. & App. Face Brick	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00		
9.	Masonry mock-up	\$4,500.00	\$4,500.00	\$0.00	\$0.00	\$4,500.00	100%	\$0.00	\$450.00		
10.	Fab. & Del. Unit Masonry Access.	\$208,300.00	\$104,650.00	\$20,930.00	\$0.00	\$125,580.00	60%	\$83,720.00	\$12,558.00		
11.	Fab. & Del. Cast Stone	\$184,000.00	\$92,000.00	\$9,200.00	\$0.00	\$101,200.00	55%	\$82,800.00	\$10,120.00		
12.	Fab. & Del. Face Brick	\$195,500.00	\$185,725.00	\$5,885.00	\$0.00	\$191,590.00	98%	\$3,910.00	\$19,159.00		
13.	Fab. & Del. Regular CMU	\$270,300.00	\$175,695.00	\$13,515.00	\$0.00	\$189,210.00	70%	\$81,090.00	\$18,921.00		
14.	Fab. & Del. Mortar & Grout	\$209,700.00	\$104,850.00	\$31,455.00	\$0.00	\$136,305.00	65%	\$73,395.00	\$13,630.50		
15.	Fab. & Del. Ground Face CMU	\$741,200.00	\$333,540.00	\$185,300.00	\$0.00	\$518,840.00	70%	\$222,360.00	\$51,884.00		
16.	Fab. & Del. SGFT	\$396,750.00	\$99,187.50	\$99,187.50	\$0.00	\$198,375.00	50%	\$198,375.00	\$19,837.50		
17.	Mobilization	\$4,500.00	\$3,600.00	\$0.00	\$0.00	\$3,600.00	80%	\$900.00	\$360.00		
18.	AREA "A" - EXTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00		
19.	Level 1 -Erect Exterior CMU	\$117,100.00	\$117,100.00	\$0.00	\$0.00	\$117,100.00	100%	\$0.00	\$11,710.00		
20.	Level 1 -Install Face Brick & Stone	\$87,500.00	\$78,750.00	\$8,750.00	\$0.00	\$87,500.00	100%	\$0.00	\$8,750.00		
21.	Level 2 -Erect Exterior CMU	\$116,200.00	\$104,580.00	\$11,620.00	\$0.00	\$116,200.00	100%	\$0.00	\$11,620.00		
22.	Level 2 -Install Face Brick & Stone	\$86,900.00	\$78,210.00	\$8,690.00	\$0.00	\$78,210.00	90%	\$8,690.00	\$7,821.00		
23.	Level 3 -Erect Exterior CMU	\$117,100.00	\$105,380.00	\$11,710.00	\$0.00	\$117,100.00	100%	\$0.00	\$11,710.00		
24.	Level 3 -Install Face Brick & Stone	\$85,200.00	\$73,680.00	\$11,520.00	\$0.00	\$73,680.00	86%	\$11,520.00	\$7,368.00		
25.	Install Cast Stone Columns	\$36,800.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$36,800.00	\$0.00		
26.	AREA "B" -EXTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00		
27.	Level 1 -Erect Exterior CMU	\$109,500.00	\$109,500.00	\$0.00	\$0.00	\$109,500.00	100%	\$0.00	\$10,950.00		
28.	Level 1 -Install Face Brick & Stone	\$84,800.00	\$83,504.00	\$1,296.00	\$0.00	\$84,800.00	100%	\$0.00	\$8,480.00		
29.	Level 2 -Erect Exterior CMU	\$108,000.00	\$108,000.00	\$0.00	\$0.00	\$108,000.00	100%	\$0.00	\$10,800.00		
SUB-TOTALS		\$3,153,350.00	\$1,950,961.50	\$398,828.50	\$0.00	\$2,349,790.00	75%	\$803,560.00	\$234,979.00		

CONTINUATION PAGE

Quantum Software Solutions, Inc. Document

CONTINUATION PAGE

Page 3 of 3

From: Mastership con.

184788000000

12/17/2007 17:30

12/17/2007 17:30

APPLICATION #: 6
DATE OF APPLICATION: 12/17/2007
PERIOD THRU: 12/31/2007
PROJECT #s: C07010

PROJECT: Miles Davis Academy
New Miles Davis Academy

Payment Application containing Contractor's signature is attached.

A	B	C	D		E	F	G	H	I	
ITEM #	WORK DESCRIPTION	SCHEDULED AMOUNT	COMPLETED WORK		AMOUNT THIS PERIOD	STORED MATERIALS (NOT IN D OR E)	TOTAL COMPLETED AND STORED (D + E + F)	% COMP. (G / C)	BALANCE TO COMPLETION (C-G)	RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS							
30.	Level 2 -Install Face Brick & Stone	\$65,200.00	\$63,896.00		\$1,304.00	\$0.00	\$65,200.00	100%	\$0.00	\$6,520.00
31.	Level 3 -Erect Exterior CMU	\$110,400.00	\$110,400.00		\$0.00	\$0.00	\$110,400.00	100%	\$0.00	\$11,040.00
32.	Level 3 -Install Face Brick & Stone	\$73,300.00	\$71,834.00		\$1,466.00	\$0.00	\$73,300.00	100%	\$0.00	\$7,330.00
33.	Masonry Sign	\$7,400.00	\$0.00		\$0.00	\$0.00	\$0.00	0%	\$7,400.00	\$0.00
34.	Trash Enclosure	\$17,900.00	\$0.00		\$0.00	\$0.00	\$0.00	0%	\$17,900.00	\$0.00
35.	AREA "A" -INTERIOR WALLS	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00		\$0.00	\$0.00
36.	1st. Floor Interior walls	\$217,360.00	\$43,470.00		\$65,205.00	\$0.00	\$108,675.00	50%	\$108,675.00	\$10,867.50
37.	2nd. Floor Interior walls	\$175,900.00	\$8,795.00		\$28,385.00	\$0.00	\$35,180.00	20%	\$140,720.00	\$3,518.00
38.	3rd. Floor Interior walls	\$128,800.00	\$0.00		\$8,440.00	\$0.00	\$5,440.00	5%	\$122,360.00	\$644.00
39.	SGFT Partitions	\$90,700.00	\$0.00		\$9,070.00	\$0.00	\$9,070.00	10%	\$81,630.00	\$907.00
40.	AREA "B" -INTERIOR WALLS	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00		\$0.00	\$0.00
41.	1st. Floor Interior walls	\$259,800.00	\$168,870.00		\$51,980.00	\$0.00	\$220,830.00	85%	\$38,970.00	\$22,083.00
42.	2nd. Floor Interior walls	\$167,900.00	\$117,530.00		\$8,395.00	\$0.00	\$125,925.00	75%	\$41,975.00	\$12,592.50
43.	3rd. Floor Interior walls	\$172,500.00	\$34,500.00		\$8,825.00	\$0.00	\$43,325.00	25%	\$129,175.00	\$4,312.50
44.	SGFT Partitions	\$132,000.00	\$19,800.00		\$68,000.00	\$0.00	\$85,800.00	65%	\$46,200.00	\$8,580.00
45.	Close out Documents	\$2,500.00	\$0.00		\$0.00	\$0.00	\$0.00	0%	\$2,500.00	\$0.00
	TOTALS	\$4,775,000.00	\$2,590,066.50		\$643,678.50	\$0.00	\$3,233,735.00	68%	\$1,541,265.00	\$323,373.50

CONTINUATION PAGE

Quantum Software Solutions, Inc. Document

APPLICATION AND CERTIFICATE FOR PAYMENT

MILES DAVIS ACADEMY - SCHEDULE "C"

TO (CONTRACTOR):

The SouthDakota Joint Venture
7501 S. Central Avenue
Wood Dale, Illinois 60791

PROJECT:

Miles Davis Academy
8740 S. Pulaski Street
Chicago, Illinois 60659

FROM (SUBCONTRACTOR):

M. W. Powell Company
3145 S. La Grange Ave
Chicago, IL 60623

CONTRACT FOR:

VENDOR NUMBER:
PHASE NUMBER:
CATEGORY:
SUBCONTRACT P.O. #:

PAGE 1 OF 2 PAGES

APPLICATION NO. 3 for approval

PERIOD TO: 12/31/2007

CONTRACTOR'S C07010

PROJECT NO:

CONTRACT DATE 1/29/2007

SUBCONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner			
TOTAL \$		70,300.00	
Approved this Month			
Number	Date Approved		
CX 01			
TOTALS		\$70,000.00	\$0
Net change by Change Orders		\$70,000.00	

The undersigned Subcontractor certifies that to the best of the Subcontractor's knowledge, information and belief the Work covered by the Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Subcontractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: M. W. POWELL COMPANY

By: _____ Date: _____

CONTRACTOR'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Contractor certifies to the Owner that to the best of the Contractor's knowledge information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Subcontractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$ _____
(Attach explanation if amount certified differs from the amount applied for.)
ARCHITECT:

By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Subcontractor named herein. Issuance, payment and acceptance of payment are without recourse to an, either of the Owner or Contractor under this Contract.

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM: \$70,000.00
2. Net change by Change Orders: \$70,000.00
3. CONTRACT SUM TO DATE (Line 1 +/- 2): \$140,000.00
4. TOTAL COMPLETED & STORED TO DATE: \$140,000.00
(Column G on G703)

5. RETAINAGE:

- a. 10% of Completed Work (Column D+E on G703)
- b. % of Stored Material (Column F on G703)

Total Retainage (Line 5a + 5b or Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE: \$31,236.00
(Line 4 less Line 5 Total)
\$288,764.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE: \$282,464.00
9. BALANCE TO FINISH, PLUS RETAINAGE: \$36,600.00
(Line 3 less Line 6)
\$240,876.00

State of: ILLINOIS County of: COOK
Subscribed and sworn to before me this 9th day of January, 2008
Notary Public:
My Commission expires: 2/23/10

OF 2 PAGES

APPLICATION NUMBER: 3 for approval
APPLICATION DATE: 10-Dec-07
PERIOD TO: 31-Dec-07
CONTRACTOR'S PROJECT NO: G07010

44444

Owner: PUBLIC BUILDING COMMISSION OF CHICAGO
 PROJECT: MILES DAVIS ACADEMY
 : 6740 S. PAULINA STREET
 : CHICAGO, IL
 GSCC PROJ. # C07010

FROM : CONST. MGR.:
 NELSON FIRE PROTECTION
 GEORGE SOLLITT CONSTRUCTION CO.
 11028 RALEIGH COURT
 790 NORTH CENTRAL AVE.
 ROCKFORD, IL 61115
 WOOD DALE, IL 60191

APPLICATION NO : FOUR
 APPLICATION DATE: 12/11/07
 PERIOD FROM : 12/01/07
 PERIOD TO : 12/31/07

TYPE OF WORK: Fire Sprinklers

SUBCONTRACTORS APPLICATION FOR PAYMENT

Previous Change Orders	Additions	Deductions
	0.00	0.00
Number	Date	
1		
2		
3		
4		
TOTALS	0.00	0.00
NET CHANGE BY CHANGE ORDERS		
		0.00

The undersigned contractor certifies that to the best of his knowledge information and belief the work covered by this application for payment has been completed in accordance with the contract documents, that all amounts have been paid by him for work for which previous certificates for payment were issued and payments received from the owner, and that current payment shown herein is now due.

CONTRACTOR: NELSON FIRE PROTECTION CO.

BY: DATE: DECEMBER 11, 2007

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the owner that to the best of the Architect's knowledge, information and belief of the Work has progressed as indicated, the quality of the Work as in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

THE PRESENT STATUS OF THIS CONTRACT IS AS FOLLOWS:

ORIGINAL CONTRACT SUM..... 315,000.00
 NET CHANGE BY CHANGE ORDERS..... 0.00
 CONTRACT SUM TO DATE..... 315,000.00
 TOTAL COMPLETED TO DATE..... 126,960.00
 RETAINAGE 10%..... 12,696.00
 TOTAL EARNED LESS RETAINAGE..... 114,264.00
 LESS PREVIOUS REQUESTS..... 85,500.00
 CURRENT PAYMENT DUE..... 28,764.00
 BALANCE TO COMPLETE..... 200,736.00

STATE OF: Illinois COUNTY OF: Winnebago
 SUBSCRIBED AND SWORN TO BEFORE ME THIS
 THIS 11TH DAY OF DECEMBER, 2007

NOTARY PUBLIC:
 MY COMMISSION EXPIRES:

AMOUNT CERTIFIED: \$

ARCHITECT:

BY:

DATE:

OK.

CONTINUATION SHEET

AIA DOCUMENT G703

Pages 2 of 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

NELSON FIRE PROTECTION - MILES DAVIS ACADEMY

Contractor's signed certification attached.

APPLICATION NO:

FOUR

In tabulations below, amounts are stated to nearest dollar.

APPLICATION DATE:

12/11/07

Use Column I on Contracts where variable retainage for line items may apply.

PERIOD TO:

12/31/07

ARCHT. PROJ. NO.:

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATIONS	THIS APPLICATION	TOTAL COMPLETED TO DATE	%	BALANCE TO FINISH	RETAINAGE
1	PIPE	34,000.00	15,000.00	2,000.00	17,000.00	50%	17,000.00	1,700.00
2	VALVES & FITTINGS	61,000.00	25,000.00	5,000.00	30,000.00	49%	31,000.00	3,000.00
3	SPRINKLERS	8,000.00	1,000.00	0.00	1,000.00	13%	7,000.00	100.00
4	ENGINEERING LABOR	16,000.00	15,500.00	0.00	15,500.00	97%	500.00	1,550.00
5	LABOR	129,850.00	25,500.00	11,500.00	37,000.00	28%	92,850.00	3,700.00
6	OVERHEAD & PROFIT	56,150.00	13,000.00	13,460.00	26,460.00	40%	39,690.00	2,646.00

TOTALS		315,000.00	95,000.00	31,960.00	126,960.00	40%	188,040.00	12,696.00
--------	--	------------	-----------	-----------	------------	-----	------------	-----------

AIA DOCUMENT G702/GMA

TO OWNER: Public Building Commission of Chicago
PROJECT: Miles Davis Academy
6740 S. Paulina St
Chicago, IL

FROM CONTRACTOR: Public Electric Construction Company
415 Harvester Court
Wheeling, IL 60090

CONTRACT FOR Electrical

APPLICATION NO.: 8
PERIOD TO: 12/31/07
PROJECT NO: C07010
DISTRIBUTION TO: OWNER
CONSTRUCTION MANAGER
ARCHITECT
CONTRACTOR

CONTRACT DATE: 2/6/07

VIA CONSTRUCTION MANAGER: George Sollitt Construction Company
VIA ARCHITECT: Jlek Associates

CONTRACTOR'S APPLICATION FOR PAYMENT
Application is made for payment, as shown below, in connection with the Contract
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 3,073,000.00
2. NET CHARGE BY CHANGE ORDERS \$ -
3. CONTRACT SUM TO DATE (Line 1+2) \$ 3,073,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G702) \$ 1,360,150.00

5. RETAINAGE:
a % of Completed Work (Column D + E on G703) \$ 136,015.00
b % of Stored Material (Column F on G703) \$ -
Total Retainage (Lines 5a + 5b or Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)
\$ 136,015.00
\$ 1,224,135.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)
\$ 732,915.00
8. CURRENT PAYMENT DUE \$ 491,220.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)
\$ 1,848,865.00

ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge Information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due

CONTRACTOR:

By: _____ Date: _____

State of Illinois County of Cook

Subscribed and sworn to me this _____ day of _____

Notary Public:

My Commission Expires: 9/10/07

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified) CONSTRUCTION MANAGER:

By: _____ Date: _____

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

SUBCONTRACT

APPLICATION FOR PAYMENT-CONTINUATION SHEET

2 OF 3 PAGES

Subcontractor: Public Electric Construction Company			Project: Miles Davis Academy		Application Number: 8				
Subcontract Number: C07010			Project Number: C07010		Period From: 12/1/2007				
Subcontract For: Electrical			Project Location: 6740 S. Paulina St		To: 12/31/2007				
A	B	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN DoE)	TOTAL COMP & STR TO DATE (D+E+F)	% (G/C)	BALANCE to FINISH (C-G)	RETENTION 10%
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
1	Overhead & Profit	\$ 225,000.00	\$56,250.00	\$ 33,750.00		\$ 90,000.00	40%	\$ 135,000.00	\$ 9,000.00
2	INSURANCE	\$ 55,000.00	\$30,250.00	\$ 5,500.00		\$ 35,750.00	65%	\$ 19,250.00	\$ 3,575.00
3	Lighting Fixtures	\$ 140,000.00	\$7,000.00	\$ 105,000.00		\$ 112,000.00	80%	\$ 28,000.00	\$ 11,200.00
4	LABOR FOR ABOVE	\$ 130,000.00	\$850.00	\$ 5,850.00		\$ 6,500.00	5%	\$ 123,500.00	\$ 650.00
5	LAMPS & WHIPS	\$ 12,000.00	\$2,400.00	\$ 4,800.00		\$ 7,200.00	60%	\$ 4,800.00	\$ 720.00
6	LABOR FOR ABOVE	\$ 12,000.00	\$1,200.00	\$ 600.00		\$ 1,800.00	15%	\$ 10,200.00	\$ 180.00
7	SWGEAR & PANELS	\$ 142,000.00	\$127,800.00	\$ 7,100.00		\$ 134,900.00	95%	\$ 7,100.00	\$ 13,490.00
8	LABOR FOR ABOVE	\$ 110,000.00	\$22,000.00	\$ 11,000.00		\$ 33,000.00	30%	\$ 77,000.00	\$ 3,300.00
9	SOUND/CLOCK DATA SYST	\$ 430,000.00	\$31,400.00	\$ (0.00)		\$ 31,400.00	7%	\$ 398,600.00	\$ 3,140.00
10	ROUGH-IN FOR ABOVE	\$ 80,000.00	\$28,000.00	\$ 4,000.00		\$ 32,000.00	40%	\$ 48,000.00	\$ 3,200.00
11	Devices, Fl. Boxes	\$ 40,000.00	\$800.00	\$ -		\$ 800.00	2%	\$ 39,200.00	\$ 80.00
13	LABOR FOR ABOVE	\$ 40,000.00	\$800.00	\$ -		\$ 800.00	2%	\$ 39,200.00	\$ 80.00
14	CONDUIT & RACEWAYS	\$ 180,000.00	\$117,000.00	\$ 9,000.00		\$ 126,000.00	70%	\$ 54,000.00	\$ 12,600.00
15	LABOR FOR ABOVE	\$ 300,000.00	\$165,000.00	\$ 15,000.00		\$ 180,000.00	60%	\$ 120,000.00	\$ 18,000.00
16	FITTINGS & SUPPORTS	\$ 70,000.00	\$31,500.00	\$ 7,000.00		\$ 38,500.00	55%	\$ 31,500.00	\$ 3,850.00
17	LABOR FOR ABOVE	\$ 70,000.00	\$24,500.00	\$ 7,000.00		\$ 31,500.00	45%	\$ 38,500.00	\$ 3,150.00
18	WIRE & CABLE	\$ 160,000.00	\$24,000.00	\$ -	\$ 136,000.00	\$ 160,000.00	100%	\$ -	\$ 16,000.00
19	LABOR FOR ABOVE	\$ 120,000.00	\$12,000.00	\$ 12,000.00		\$ 24,000.00	20%	\$ 96,000.00	\$ 2,400.00
20	EXCAVATION & BACKFILL	\$ 50,000.00	\$20,000.00	\$ 20,000.00		\$ 40,000.00	80%	\$ 10,000.00	\$ 4,000.00
21	LABOR FOR ABOVE	\$ 50,000.00	\$20,000.00	\$ 20,000.00		\$ 40,000.00	80%	\$ 10,000.00	\$ 4,000.00
22	FIRE ALARM INSTALLED	\$ 90,000.00	\$5,000.00	\$ 0.00		\$ 5,000.00	6%	\$ 85,000.00	\$ 500.00
23	ROUGH-IN FOR ABOVE	\$ 50,000.00	\$10,000.00	\$ 5,000.00		\$ 15,000.00	30%	\$ 35,000.00	\$ 1,500.00
24	BOXES & RINGS	\$ 55,000.00	\$16,500.00	\$ 5,500.00		\$ 22,000.00	40%	\$ 33,000.00	\$ 2,200.00
25	LABOR FOR ABOVE	\$ 70,000.00	\$17,500.00	\$ 7,000.00		\$ 24,500.00	35%	\$ 45,500.00	\$ 2,450.00
26	CONCRETE WORK	\$ 30,000.00	\$1,500.00	\$ 22,500.00		\$ 24,000.00	80%	\$ 6,000.00	\$ 2,400.00
27	LABOR FOR ABOVE	\$ 30,000.00	\$1,500.00	\$ 22,500.00		\$ 24,000.00	80%	\$ 6,000.00	\$ 2,400.00
		2,741,000.00	\$ 774,550.00	\$ 330,100.00	\$ 136,000.00	1,240,650.00		1,500,350.00	\$ 124,065.00

* 804

SUBCONTRACT

APPLICATION FOR PAYMENT-CONTINUATION SHEET

3 OF 3 PAGES

Subcontractor: Public Electric Construction Company

Project: Miles Davis Academy

Application Number: 8

Period From: 12/1/2007

To: 12/31/2007

Subcontract Number: C07010
Subcontract For: Electrical
Project Location: 6740 S. Paulina St

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D+E)	TOTAL COMP & STR TO DATE (D+E+F)	BALANCE TO FINISH (C-G)	RETENTION 10%
28	EQUIPMENT CONNECTIONS	\$ 50,000.00		\$ -		\$ -	\$ 50,000.00	\$ -
29	LABOR FOR ABOVE	\$ 55,000.00		\$ -		\$ -	\$ 55,000.00	\$ -
30	EMERGENCY GENERATOR	\$ 66,000.00		\$ 66,000.00		\$ 66,000.00	\$ -	\$ 6,600.00
31	LABOR FOR ABOVE	\$ 40,000.00		\$ 8,000.00		\$ 8,000.00	\$ 32,000.00	\$ 800.00
32	HEAT TRACE	\$ 3,500.00	\$ 3,500.00	\$ -		\$ 3,500.00	\$ -	\$ 350.00
33	LABOR FOR ABOVE	\$ 3,500.00		\$ -		\$ -	\$ 3,500.00	\$ -
23	TEMPORARY POWER	\$ 30,000.00	\$ 19,500.00	\$ 1,500.00		\$ 21,000.00	\$ 9,000.00	\$ 2,100.00
24	MISC MATERIALS	\$ 42,000.00	\$ 8,400.00	\$ 2,100.00		\$ 10,500.00	\$ 31,500.00	\$ 1,050.00
25	MISC LABOR	\$ 42,000.00	\$ 8,400.00	\$ 2,100.00		\$ 10,500.00	\$ 31,500.00	\$ 1,050.00
26				\$ -		\$ -	\$ -	\$ -
27				\$ -		\$ -	\$ -	\$ -
28				\$ -		\$ -	\$ -	\$ -
29				\$ -		\$ -	\$ -	\$ -
30				\$ -		\$ -	\$ -	\$ -
31				\$ -		\$ -	\$ -	\$ -
32				\$ -		\$ -	\$ -	\$ -
33				\$ -		\$ -	\$ -	\$ -
34				\$ -		\$ -	\$ -	\$ -
35				\$ -		\$ -	\$ -	\$ -
36				\$ -		\$ -	\$ -	\$ -
37				\$ -		\$ -	\$ -	\$ -
38				\$ -		\$ -	\$ -	\$ -
39				\$ -		\$ -	\$ -	\$ -
40				\$ -		\$ -	\$ -	\$ -
41				\$ -		\$ -	\$ -	\$ -
42				\$ -		\$ -	\$ -	\$ -
43				\$ -		\$ -	\$ -	\$ -
44				\$ -		\$ -	\$ -	\$ -
		3,073,000.00	814,350.00	409,800.00	136,000.00	1,360,150.00	1,712,850.00	136,015.00

Jim Streitenfeld

From: "Kieran McAleer" <kmcaleer@solitt.com>
To: "Jim Streitenfeld" <peccjim@ameritech.net>
Sent: Wednesday, December 05, 2007 3:03 PM
Subject: RE: Davis Upcomming Billing

Kwisthachano@solitt

Jim,

We will need insurance and bonding from stored location, invoices and photos if possible. Bill under stored materials line item.

-----Original Message-----

From: Jim Streitenfeld [mailto:peccjim@ameritech.net]
Sent: Wednesday, December 05, 2007 11:23 AM
To: Kieran McAleer
Subject: Davis Upcomming Billing

need to go w/it

Kieran,

→

We have purchased all the copper wire required for the project. We would like to know what is required for the wire to be placed on our next bill, which pencil is due the 20th I believe.

Approximately 50% is stored at our office/warehouse in Wheeling and 50% is being kept at Evergreen Supply.

Could you let me know if anything special is required?

Thank you
Jim Streitenfeld
Vice President
Public Electric Construction Company, Inc.
415 Harvester Court
Wheeling, Illinois 60090

847-520-5700
847-520-5756 Fax

12/5/2007

ACORD CERTIFICATE OF LIABILITY INSURANCE		DATE (MM/DD/YYYY) 12/18/2007
PRODUCER (312)642-1000 FAX (312)944-7000 Alper Services LLC 60 West Superior Street Chicago, IL 60610 Margaret Tivador		THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW.
INSURED Evergreen Supply Company DBA: Everlights 9901 S. Torrence Chicago, IL 60617		INSURERS AFFORDING COVERAGE INSURER A: Harleysville Insurance Group INSURER B: INSURER C: INSURER D: INSURER E:
		NAIC #

COVERAGES

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. AGGREGATE LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR ADDL ITE INSR	TYPE OF INSURANCE	POLICY NUMBER	POLICY EFFECTIVE DATE (MM/DD/YYYY)	POLICY EXPIRATION DATE (MM/DD/YYYY)	LIMITS
A	GENERAL LIABILITY ☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS MADE ☒ OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☒ PRO-JECT ☐ LOC	MPA 0M1628	08/26/2007	08/26/2008	EACH OCCURRENCE \$ 1,000,000 DAMAGE TO RENTED PREMISES (EA occurrence) \$ 300,000 MED EXP (Any one person) \$ 15,000 PERSONAL & ADV INJURY \$ 1,000,000 GENERAL AGGREGATE \$ 2,000,000 PRODUCTS - COMP/OP AGG \$ 2,000,000
A	AUTOMOBILE LIABILITY ☒ ANY AUTO ☐ ALL OWNED AUTOS ☐ SCHEDULED AUTOS ☐ HIRED AUTOS ☐ NON-OWNED AUTOS	BA 0M1628	08/26/2007	08/26/2008	COMBINED SINGLE LIMIT (EA accident) \$ 1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$
	GARAGE LIABILITY ☐ ANY AUTO				AUTO ONLY - EA ACCIDENT \$ OTHER THAN EA ACC \$ AUTO ONLY: AGG \$
A	EXCESS/UMBRELLA LIABILITY ☐ OCCUR ☐ CLAIMS MADE DEDUCTIBLE \$ RETENTION \$	BE 0M1628	08/26/2007	08/26/2008	EACH OCCURRENCE \$ 5,000,000 AGGREGATE \$ 5,000,000
A	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? If yes, describe under SPECIAL PROVISIONS below OTHER	WC 0M1628	08/26/2007	08/26/2008	☒ WC STATUS ☐ OTHER E.L. EACH ACCIDENT \$ 500,000 E.L. DISEASE - EA EMPLOYEE \$ 500,000 E.L. DISEASE - POLICY LIMIT \$ 500,000

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES / EXCLUSIONS ADDED BY ENDORSEMENT / SPECIAL PROVISIONS
 JOB: Miles Davis Academy
 Additional Insured: Public Buidling Commission of Chicago

10-day notification for cancellation due to non-payment of premium

CERTIFICATE HOLDER	CANCELLATION
Public Electric 415 Harvester Court Wheeling, IL 60090	SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, THE ISSUING INSURER WILL ENDEAVOR TO MAIL 30 DAYS WRITTEN NOTICE TO THE CERTIFICATE HOLDER NAMED TO THE LEFT, BUT FAILURE TO MAIL SUCH NOTICE SHALL IMPOSE NO OBLIGATION OR LIABILITY OF ANY KIND UPON THE INSURER, ITS AGENTS OR REPRESENTATIVES.
	AUTHORIZED REPRESENTATIVE Howard Alper/MCT

ACORD 25 (2001/08)

©ACORD CORPORATION 1988

IMPORTANT

If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must be endorsed. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

DISCLAIMER

The Certificate of Insurance on the reverse side of this form does not constitute a contract between the issuing insurer(s), authorized representative or producer, and the certificate holder, nor does it affirmatively or negatively amend, extend or alter the coverage afforded by the policies listed thereon.

ACORD CERTIFICATE OF LIABILITY INSURANCEDATE (MM/DD/YY)
12/18/07PRODUCER Aleckson Insurance
169 N Lake St
Mundelein, IL 60060
Phone (847)566-7200 Fax (847)566-1750THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION
ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE
HOLDER. THIS CERTIFICATE DOES NOT AMEND, EXTEND OR
ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW.INSURED Public Electric Construction
415 Harvester Ct
Wheeling, IL 60090

INSURERS AFFORDING COVERAGE

NAIC #

INSURER A: Grange Insurance

INSURER B: AIG

INSURER C:

INSURER D:

INSURER E:

INSURER F:

COVERAGES

THE POLICIES OF INSURANCE LISTED HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING
ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR
MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH
POLICIES. AGGREGATE LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR ADD'L JB INSR	TYPE OF INSURANCE	POLICY NUMBER	POLICY EFFECTIVE DATE (MM/DD/YY)	POLICY EXPIRATION DATE (MM/DD/YY)	LIMITS
A	GENERAL LIABILITY ☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS MADE ☒ OCCUR ☐ _____ GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☐ PROJECT ☐ LOC	CPP2332323	03/01/07	03/01/08	EACH OCCURRENCE 1,000,000 DAMAGE TO RENTED PREMISES (Ea occurrence) 100,000 MED EXP (Any one person) 10,000 PERSONAL & ADV INJURY 1,000,000 GENERAL AGGREGATE 2,000,000 PRODUCTS - COMPIOP AGG 2,000,000
A	AUTOMOBILE LIABILITY ☒ ANY AUTO ☐ ALL OWNED AUTOS ☐ SCHEDULED AUTOS ☒ HIRED AUTOS ☒ NON OWNED AUTOS	CPP2332323	03/01/07	03/01/08	COMBINED SINGLE LIMIT (Ea accident) 1,000,000 BODILY INJURY (Per person) BODILY INJURY (Per accident) PROPERTY DAMAGE (Per accident) AUTO ONLY - EA ACCIDENT OTHER THAN EA ACC AUTO ONLY: AGG
A	GARAGE LIABILITY ☐ ANY AUTO				
A	EXCESS LIABILITY ☒ OCCUR ☐ CLAIMS MADE ☐ DEDUCTIBLE ☐ RETENTION	OE2332324	03/01/07	03/01/08	EACH OCCURRENCE 5,000,000 AGGREGATE 5,000,000
3	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR / PARTNER / EXECUTIVE OFFICER / MEMBER EXCLUDED? If yes, describe under SPECIAL PROVISIONS below OTHER	WVC0336638300	03/01/07	03/01/08	☐ WC STATUTORY LIMITS ☐ OTH: EB E.L. EACH ACCIDENT 500,000 E.L. DISEASE - EA EMPLOYEE 500,000 E.L. DISEASE - POLICY LIMIT 500,000

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES / EXCLUSIONS ADDED BY ENDORSEMENT / SPECIAL PROVISIONS

E: Miles Davis Material

Public Billing Commission of Chicago is an additional insured.

CERTIFICATE HOLDER

Public Billing Commission of Chicago

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE
EXPIRATION DATE THEREOF, THE ISSUING INSURER WILL ENDEAVOR TO MAIL
10 DAYS WRITTEN NOTICE TO THE CERTIFICATE HOLDER NAMED TO
THE LEFT, BUT FAILURE TO DO SO SHALL IMPOSE NO OBLIGATION OR LIABILITY
OF ANY KIND UPON THE INSURER, ITS AGENTS OR REPRESENTATIVES.

AUTHORIZED REPRESENTATIVE

David H. Kligman

ACORD 25 (2001/08)

© ACORD CORPORATION 1988

EVERGREEN
supply company
distributor of electrical materials

9901 S. TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-376-4760
FAX: 773-376-4765

*** ORIGINAL ***

Invoice 179003-00

Invoice Date 09/26/2007
Customer No. 167103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOO
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
MILES DAVIS SCHOOL
C/O PUBLIC-TONY 708-473-7918
6740 S. PAULINA
CHICAGO IL 60636-3307

Given TONY

Order Date		Customer PO.		Shipping Instructions			Salesman		T1	T2
09/25/2007		VERBAL TONY		OUR TRUCK			DANNY GOODE		1	2
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/N	Extension			
1	PVC125 1-1/2" IN SCHEDULE-40 CONDUIT	80	80		39.570	C	31.66			
2	HDWSTRUT158SGRN 1-5/8" STRUT SLT GRN 20FT 20FT LENTHS	40	40		138.200	C	55.28			
3	POSPS607GRN P-STRUT PS607-GRN 4H 90D ANGLE	4	4		203.700	C	8.15			
4	HDWSS516 5/16" SOCKET AND SHANK 5/16 X 1-3/4 POWER SHANK	3	3		2.770	E	8.31			
5	3M842812 8428-12 COLD SHRINK CONNECTOR 500-800MCM RANGE	4	4		27.370	E	109.48			
6	THHN3500 THHN-3-BLACK-STR 500FT REEL	500	500		904.390	M	452.20			
TERMS: NET 10 DAYS										
PLEASE REMIT TO: Evergreen Supply Company 231267 Momentum Place Chicago, IL 60659-5311							Sub Total		665.08	
							S & H		.00	
							Sales Tax		.00	
							Total Due >>>		665.08	

EVERGREEN
Supply company
Distributor of electrical materials

S. TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4750
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 174311-00

Invoice Date 06/27/2007

Customer No. 167103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOOL
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
MILES DAVIS SCHOOL
C/O PUBLIC-TONY 708-473-7918
6740 S. PAULINA
CHICAGO IL 60636-3307

Given JORDAN
Job No. MILES DAVIS

Order date	Customer PO	Shipping Instructions			Salesman		T1	T2
06/26/2007	MILES DAVIS	OUR TRUCK			DANNY GOODE		1	2
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension	
1	THHN350 THHN-350MCM-BLACK-STRANDED	140	140		4701.580	M	658.22	
2	GRCL30090 3-IN 90DEG GALV ELBOW	16	16		28.350	E	453.60	
3	GR3410 7510 3/4X10 CU BOND GRND ROD	3	3		2147.230	C	64.42	
4	HDWSTRU1588GRN 1-5/8 STRUT SLT GRN 10FT	200	200		138.200	C	276.40	
							</	

EVERGREEN
Supply company
Distributor of electrical materials

1000 MORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4750
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 180662-00

Invoice Date 10/26/2007
Customer No. 157103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOO
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
MILES DAVIS SCHOOL
C/O PUBLIC-TONY 708-473-7918
6740 S. PAULINA
CHICAGO IL 60636-3307

Given JORDAN

Order Date	Customer PO.	Shipping Instructions			Salesman	TY	TC
10/25/2007	MILES DAVIS	OUR TRUCK			DANNY GOODE	1	2
Line	Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension
1	TFFN16GRY TFFN-16-GRAY-STRANDED	500	500		84.520	M	42.26
2	TFFN16PUR TFFN-16-PURPLE-STRANDED	500	500		84.520	M	42.26
3	HDWTR14 1/4 X 10FT THREADED ROD	1000	190	810	17.620	C	33.48
4	HDWRC14 RC 1/4-20 ROD COUPLING	500	500		10.460	C	52.30
5	OZG6075S 6075S 3/4 STL EMT COMP CPLG	1000	1000		27.960	C	279.60
6	OZG6100S 6100S 1-IN STL EMT COMP CPLG	600	600		47.710	C	286.26
TERMS: NET 10 DAYS							
PLEASE REMIT TO: Evergreen Supply Company 231267 Momentum Place Chicago, IL 60659-5311					Sub Total	736.16	
					S & H	.00	
					Sales Tax	.00	
					Total Due >>>	736.16	

EVERGREEN
supply company
distributor of electrical materials

TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4750
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 180591-00

Invoice Date 10/25/2007
Customer No. 167103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOOL
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
MILES DAVIS SCHOOL
C/O PUBLIC-TONY 708-473-7918
6740 S. PAULINA
CHICAGO IL 60636-3307

Given JORDAN

Order Date	Customer PO	Shipping Instructions			Salesman	TY	TC
10/24/2007	VERBAL JORDAN	OUR TRUCK			DANNY GOODE	1	2
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension
1	HDWHN14 HN 1/4-20 HEX NUT	500	500		1.780	C	8.90
2	HDWWS8 EW-8 PL WASHER 1/4 X 31/32	500	500		2.540	C	12.70
3	THETP691 THETP TP691 3-1/2D MASONRY BOX	50	39	11	243.260	C	94.87
4	THETP690 TP690 3-1/2D 1G MASONRY BOX	50	50		180.700	C	90.35
5	OZG7050S 7050S 1/2 STL BMT COMP CONN	50	50		18.390	C	9.20
6	OZG6050S 6050S 1/2 STL BMT COMP CPLG	100	100		22.390	C	22.39
7	NMBG123250 NM-B-12/3-W/GRND 250FT COIL	500	500		576.800	M	288.40
TERMS: NET 10 DAYS							
PLEASE REMIT TO: Evergreen Supply Company 231287 Momentum Place Chicago, IL 60688-5311					Sub Total		526.81
					S & H		.00
					Sales Tax		.00
					Total Due >>>		526.81

EVERGREEN
Supply company
Distributor of electrical materials

1000 MORRIS AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4750
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 180216-00
Invoice Date 10/18/2007
Customer No. 167103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOOL
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
MILES DAVIS SCHOOL
C/O PUBLIC-TONY 708-473-7918
6740 S. PAULINA
CHICAGO IL 60635-3300

Given JORDAN

Order Date		Customer PO.		Shipping Instructions			Salesman		TV	T
10/17/2007		MILES DAVIS		OUR TRUCK			DANNY GOODE		1	
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension			
1	HDWHN14 HN 1/4-20 HEX NUT	1000	1000		1.780	C	17.80			
2	PVC90125 1-1/4" PVC 90° ELBOW	2	2		102.700	C	2.05			
3	BLOCK (CANTEX 3/31/05) PVC90125	6	6		24.980	C	1.50			
4	1-1/4-IN CONDUIT COUPLING REG804	20	20		57.260	C	11.45			
5	REGAL 804 1-1/4 STEEL LOCKNUT 3M1939	6	6		4.780	E	28.68			
6	3M 3939 DUCT TAPE 3"X60YD TFPN16PUR	500	500		84.520	M	42.26			
7	TFPN-16-PURPLE-STRANDED TFPN16GRY	500	500		84.520	M	42.26			
	TFPN-16-GRAY-STRANDED									
					TERMS: NET 10 DAYS					
PLEASE REMIT TO: Evergreen Supply Company 231267 Momentum Place Chicago, IL 60659-5311							Sub Total		146	
							S & H			
							Sales Tax			
							Total Due >>>		146	

EVERGREEN
Supply company
Wholesaler of electrical materials

1115 TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4750
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 179733-00

Invoice Date 10/10/2007
Customer No. 167103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOO
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
MILES DAVIS SCHOOL
C/O PUBLIC-TONY 708-473-7918
6740 S. PAULINA
CHICAGO IL 60636-3307

Given JORDAN

Order Date	Customer PO	Shipping Instructions			Salesman	FY	TC
10/09/2007	MILES DAVIS	OUR TRUCK			DANNY GOODE	1	2
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension
1	HDWTIEWIRE TIE WIRE (SPOOL)	2	2		5.330	E	10.66
2	HDWTR14 1/4 X 10FT THREADED ROD	1000	1000		17.620	C	176.20
3	NMBG123250 NM-B-12/3-W/GRND 250FT COIL	250	250		576.800	M	144.20
4	APP4SEK EGS 4SEK 4X1-1/2D BOX	200	200		41.500	C	83.00
5	THETP432 THEP TP432 4SQ 2-1/8D BOX 3/4K	100	100		103.180	C	103.18
6	APP4S34 4S-3/4 4C1-1/2D SQ BOX	86	86		62.340	C	53.61
7	THETP412 THEP TP412 4SQ 1-1/2D BOX 3/4K	114	50		62.340	C	31.17
8	OZGRW2S OZ-G RW-2S 3/4X1/2 RED WASH	100	100		.130	E	13.00



EVERGREEN
supply company
distributor of electrical materials

9901 S. TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4750
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 182121-00
Invoice Date 11/28/2007
Customer No. 167103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOO
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
PUBLIC ELECTRIC
415 HARVESTER CT
MILES DAVIS SCHOOL
WHEELING IL 60090

Given STEVE

Order Date		Customer PO		Shipping Instructions			Salesman		TY	TC
11/27/2007		8507		OUR TRUCK			KEN H. GALLAGHER		1	2
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension			
1	THHN10BLK2500	10000	10000		133.830	M	1338.30			
	THHN-10-BLACK-STR 2500FT REEL									
2	THHN10GRN2500	10000	5000	5000	133.830	M	669.15			
	THHN-10-GREEN-STR 2500FT REEL									
3	THHN10RED2500	7500	7500		133.830	M	1003.73			
	THHN-10-RED-STR 2500FT REEL									
4	THHN10BRN2500	7500	7500		133.830	M	1003.73			
	THHN-10-BROWN-STR 2500FT REEL									
5	THHN10ORG2500	7500	7500		133.830	M	1003.73			
	THHN-10-ORANGE-STR 2500FT REEL									
6	THHN10YEL2500	7500	7500		133.830	M	1003.73			
	THHN-10-YELLOW-STR 2500FT REEL									
7	THHN10GRY2500	7500	5000	2500	133.830	M	669.15			
	THHN-10-GRAY-STR 2500FT REEL									
8	THHN10BLU2500	5000	5000		133.830	M	669.15			
	THHN-10-BLUE-STR 2500FT REEL									
9	THHN8	5000	5000		225.630	M	1128.15			
	THHN-8-BLACK-STRANDED									
	5 X 1000FT REELS									



EVERGREEN
supply company
Distributor of electrical materials

9901 S. TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4750
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 182123-00

Invoice Date 11/28/2007
Customer No. 167103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOO
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
MILES DAVIS SCHOOL
MILES DAVIS SCHOOL
415 HARVESTER CT
WHEELING IL 90090

Given STEVE

Order Date		Customer PO		Shipping Instructions			Salesman		TY	TO
11/27/2007		8507		OUR TRUCK			KEN H. GALLAGHER		1	
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension			
1	THHN6 THHN-6-BLACK-STRANDED 17 X 1000FT	17000	17000		345.900	M	5880.30			
2	THHN4 THHN-4-BLACK-STRANDED 5 X 500FT REELS	2500	2500		544.220	M	1360.55			
3	THHN3 THHN-3-BLACK-STRANDED 4 X 1000FT	4000	4000		683.630	M	2734.52			
4	THHN2 THHN-2-BLACK-STRANDED 3 X 500FT	1500	1500		859.080	M	1288.62			
5	THHN1 THHN-1-BLACK-STRANDED 4 X 500FT	2000	2000		1086.150	M	2172.30			



EVERGREEN
supply company
distributor of electrical materials

9901 S. TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4750
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 182326-00

Invoice Date 11/30/2007

Customer No. 167103-0002

Sold to:

PUBLIC ELECT-MILES DAVIS SCHOO
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:

MILES DAVIS SCHOOL
C/O PUBLIC-TONY 708-473-7918
6740 S. PAULINA
CHICAGO IL 60636-3307

Given STEVE

Stored at Evergreen

Order Date	Customer PO	Shipping Instructions			Salesman		TY	TC
11/30/2007	8507	OUR TRUCK			KEN H. GALLAGHER		1	2
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension	
1	THHN110 THHN-1/0-BLACK-STRANDED 15 X 1000FT MATERIAL STORED AT EVERGREEN SUPPLY, WAITING FOR SHIP INST	15000	15000		1290.290	M	19354.35	
2	THHN20 THHN-2/0-BLACK-STRANDED 1 X 250FT MATERIAL STORED AT EVERGREEN SUPPLY, WAITING FOR SHIP INST	250	250		1618.950	M	404.74	
3	THHN30 THHN-3/0-BLACK-STRANDED 8 X 1000FT MATERIAL STORED AT EVERGREEN SUPPLY, WAITING FOR SHIP INST	8000	8000		2033.220	M	16265.76	
4	THHN40 THHN-4/0-BLACK-STRANDED 5 X 1000FT MATERIAL STORED AT EVERGREEN SUPPLY, WAITING FOR SHIP INST	5000	5000		2568.870	M	12844.35	
5	THHN250 THHN-250MCM-BLACK-STRANDED 4 X 1000FT MATERIAL STORED AT EVERGREEN SUPPLY, WAITING FOR SHIP INST	4000	4000		3026.230	M	12104.92	
6	THHN350 THHN-350MCM-BLACK-STRANDED 1 X 500FT MATERIAL STORED AT EVERGREEN SUPPLY, WAITING FOR SHIP INST	500	500		4235.320	M	2117.66	
7	THHN500 THHN-500MCM-BLACK-STRANDED	4000	4000		5992.320	M	23969.28	
*** CONTINUED ON NEXT PAGE ***								
Evergreen Supply Company 231267 Momentum Place Chicago, IL 60689-5311								



EVERGREEN
supply company
distributor of electrical materials

9901 S. TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4750
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 182119-00

Invoice Date 11/28/2007

Customer No. 167103-0002

Sold to:

PUBLIC ELECT-MILES DAVIS SCHOO
415 HARVESTER COURT
WHEELING IL 60090

Ship to:

MILES DAVIS SCHOOL
415 HARVESTER CT
WHEELING IL 60090

Given STEVE

Order Date	Customer PO	Shipping Instructions			Salesman		TI	IC
11/27/2007	8507	OUR TRUCK			KEN H. GALLAGHER		1	2
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension	
1	THHN12BLK2500 THHN-12-BLK-STR 2500FT REEL	35000	10000	25000	86.730	M	867.30	
2	THHN12RED2500 THHN-12-RED-STR 2500FT REEL	35000	5000	30000	86.730	M	433.65	
3	THHN12BLU2500 THHN-12-BLUE-STR 2500FT REEL	35000	10000	25000	86.730	M	867.30	
4	THHN12WHT2500 THHN-12-WHT-STR 2500FT REEL	60000	17500	42500	86.730	M	1517.78	
5	THHN12GRN2500 THHN-12-GRN-STR 2500FT REEL	50000	12500	37500	86.730	M	1084.13	



EVERGREEN
supply company
distributor of electrical materials

8901 S. TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4750
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 182119-01
Invoice Date 12/04/2007
Customer No. 167103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOOL
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
MILES DAVIS SCHOOL
415 HARVERSTER CT
WHEELING IL 60090

Given STEVE

Order Date		Customer Po.		Shipping Instructions			Salesman		Yr	Id
11/27/2007		8507		OUR TRUCK			KEN H. GALLAGHER		1	
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension			
1	THHN12BLK2500 THHN-12-BLK-STR 2500FT REEL	25000	25000		86.730	M	2168.25			
2	THHN12RED2500 THHN-12-RED-STR 2500FT REEL	30000	30000		86.730	M	2601.90			
3	THHN12BLU2500 THHN-12-BLUE-STR 2500FT REEL	25000	25000		86.730	M	2168.25			
4	THHN12WHT2500 THHN-12-WHT-STR 2500FT REEL	42500	42500		86.730	M	3686.03			
5	THHN12GRN2500 THHN-12-GRN-STR 2500FT REEL	37500	37500		86.730	M	3252.38			



EVERGREEN
supply company
distributor of electrical materials

9901 S. TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-376-4760
FAX: 773-376-4765

*** ORIGINAL ***

Invoice 182121-02

Invoice Date 12/04/2007
Customer No. 167103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOO
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
PUBLIC ELECTRIC
415 HARVESTER CT
MILES DAVIS SCHOOL
WHEELING IL 60090

given STEVE

Order Date		Customer PO		Shipping Instructions			Salesman		TY	TL
11/27/2007		8507		OUR TRUCK			KEN H. GALLAGHER		1	
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extended			
1	THHN10GRN2500	5000	5000		133.830	M	669.15			
	THHN-10-GREEN-STR 2500FT REEL									
2	THHN10GRY2500	2500	2500		133.830	M	334.58			
	THHN-10-GRAY-STR 2500FT REEL									



EVERGREEN
supply company
distributor of electrical materials

8901 S. TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4750
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 182586-00
Invoice Date 12/04/2007
Customer No. 167103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOO
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
MILES DAVIS SCHOOL
C/O PUBLIC-TONY 708-473-7918
6740 S. PAULINA
CHICAGO IL 60636-3307

Given JORDAN

Order Date		Customer PO		Shipping Instructions			Salesman		TY	TC
12/03/2007		MILES DAVIS		OUR TRUCK			DANNY GOODE		1	
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension			
1	NMBG123250	250	250		576.800	M	144.20			
	NM-B-12/3-W/GRND 250FT COIL									
2	IDE36086	7	7		3.450	E	24.15			
	IDEAL 36-086 8X3/4X.050 BLADE									
3	IDE36087	5	5		5.720	E	28.60			
	IDEAL 36-087 12X3/4X.050 BLD									
TERMS: NET 10 DAYS										
PLEASE REMIT TO: Evergreen Supply Company 231267 Momentum Place Chicago, IL 60689-5311							Sub Total		196.9	
							S & H		.0	
							Sales Tax		.0	
							Total Due >>>		196.9	



EVERGREEN
supply company
distributor of electrical materials

9901 S. TORRENCE AVENUE
CHICAGO, IL 60617

PHONE: 773-375-4760
FAX: 773-375-4765

*** ORIGINAL ***

Invoice 183306-00
Invoice Date 12/19/2007
Customer No. 167103-0002

Sold to:
PUBLIC ELECT-MILES DAVIS SCHOO
415 HARVERSTER COURT
WHEELING IL 60090

Ship to:
MILES DAVIS SCHOOL
C/O PUBLIC-TONY 708-473-7918
6740 S. PAULINA
CHICAGO IL 60636-3307

Given JORDAN

Order Date		Customer PO.		Shipping Instructions			Salesman		T1	T2
12/18/2007		MILES DAVIS		OUR TRUCK			DANNY GOODE		1	2
Line	Item Description	Qty Ordered	Qty Shipped	Backordered	Unit Price	U/M	Extension			
1	EMT400	30	30		399.990	C	120.00			
	4-IN EMT									
2	GRCCP200	15	15		287.870	C	43.18			
	2-IN GALV COUPLING									
3	GRCCP150	5	5		224.020	C	11.20			
	1-1/2-IN GALV COUPLING									
4	GRCCP125	5	5		172.480	C	8.62			
	1-1/4-IN GALV COUPLING									
5	IDE44101	2	2		8.120	E	16.24			
	IDEAL 44-101 0-9 WIRE MARKER B									
6	THHN12PUR	1000	1000		100.740	M	100.74			
	THHN-12-PURPLE-STRANDED									
7	THHN12PNK	1000	1000		100.740	M	100.74			
	THHN-12-PINK-STRANDED									
8	OZG7400S	2	2		11.070	E	22.14			
	ETP 7400S 4-IN COMP EMT CONN									
9	MADLNS200	20	20		29.640	C	5.93			
	MADISON LNS-200 2-IN STEEL LOC									
TERMS: NET 10 DAYS										
PLEASE REMIT TO: Evergreen Supply Company 231267 Momentum Place Chicago, IL 60689-5311							Sub Total		428.79	
							S & H		.00	
							Sales Tax		.00	
							Total Due >>>		428.79	

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702 (Instructions on reverse side)

GENERAL CONTRACTOR		PROJECT:	APPLICATION NO:	3	Distribution to:
Geo. Solitt Construction	Miles Davis Academy		PERIOD TO:	12/30/2007	☐ Owner
790 N. Central			PROJECT NOS:		☐ Architect
Wood Dale, IL 60191	Chicago, IL		CONTRACT DATE:		☐ Contractor
FROM CONTRACTOR:	VIA ARCHITECT:				☐
Underland Arch Sys., Inc.					☐
20318 Torrence Ave., Lynwood, IL 60411					☐
CONTRACT FOR:	Windows curtainwall glass				

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM.....\$	650,000.00
2. Net change by Change Orders.....\$	22,800.00
3. CONTRACT SUM TO DATE (Line 1 + 2).....\$	672,800.00
4. TOTAL COMPLETED & STORED TO DATE.....\$	268,275.00
5. RETAINAGE:	
a. 10 %	\$ 25,827.50
b. _____ % of Stored Material	\$ _____
(Column D + E on G703)	
(Column F on G703)	
Total Retainage (Line 5a + 5b or Total in Column I of G703).....\$	25,827.50
6. TOTAL EARNED LESS RETAINAGE.....\$	232,447.50
(Line 4 less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	
(Line 6 from prior Certificate).....\$	5,400.00
8. CURRENT PAYMENT DUE.....\$	227,047.50
9. BALANCE TO FINISH, INCLUDING RETAINAGE	
(Line 3 less Line 6)	440,352.50

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in	\$22,800.00	
Previous month by Owner	\$ -	
Total approved this Month	\$ -	
TOTALS	\$ -	
NET CHANGES by Change Order	\$22,800.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: _____ Date: _____

State of: Illinois

County of: Cook

Subscribed and sworn to before me this _____ day of _____

Notary Public:
My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$ _____

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: _____

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT
 CONTAINING CONTRACTOR'S SIGNED CERTIFICATION, IS ATTACHED
 IN TABULATIONS BELOW, AMOUNTS ARE STATED TO THE NEAREST DOLLAR
 USE COLUMN 1 ON CONTRACTS WHERE VARIABLE RETAINAGE FOR THE LINE ITEMS MAY / ARCH PROJECT NO

APPL NO.
 APPL DATE
 PERIOD TO

3 Revised
 12/20/2007
 12/30/2007

SCHEDULE OF VALUES										
A	B	C	D	E	F	G	H	I		
ITEM	DESCRIPTION OF WORK		SCHEDULE		WORK COMPLETED		MATERIALS		BALANCE	RETAINAGE
NO.		VALUE	PREVIOUS	THIS PERIOD	PRESENTLY	COMPLETED	TO	(IF VARIABLE		
			APPLICATION		STORED	AND STORED	FINISH	RATE)		
	Miles Davis									
1	Windows	\$ 60,522.00	\$ -	\$ 60,522.00	\$ -	\$ 60,522.00	\$ -	\$ -		
2	Curtainwall	\$ 114,915.00	\$ -	\$ -	\$ 114,915.00	\$ 114,915.00	\$ -	\$ 6,052.20		
3	Doors	\$ 6,000.00	\$ -	\$ -	\$ -	\$ -	\$ 6,000.00	\$ -		
4	Glass	\$ 101,878.00	\$ -	\$ -	\$ -	\$ -	\$ 101,878.00	\$ -		
5	Guards	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ 30,000.00	\$ -		
6	Supplies	\$ 18,500.00	\$ -	\$ 2,330.00	\$ -	\$ 2,330.00	\$ 16,170.00	\$ 233.00		
7	Shop Drawing gs/Eng	\$ 12,000.00	\$ 6,000.00	\$ 6,000.00	\$ -	\$ 12,000.00	\$ -	\$ 1,200.00		
8	Lift Equip	\$ 20,000.00	\$ -	\$ 400.00	\$ -	\$ 400.00	\$ 19,600.00	\$ 40.00		
9	Profit & Overl	\$ 86,694.00	\$ -	\$ 26,008.00	\$ -	\$ 26,008.00	\$ 60,686.00	\$ 2,600.80		
10	Unload/Install Adm	\$ 185,816.00	\$ -	\$ 42,100.00	\$ -	\$ 42,100.00	\$ 143,716.00	\$ 4,210.00		
11	Break metal	\$ 13,000.00	\$ -	\$ -	\$ -	\$ -	\$ 13,000.00	\$ -		
12	Safety	\$ 675.00	\$ -	\$ -	\$ -	\$ -	\$ 675.00	\$ -		
13	C.O. #1	\$ 22,800.00	\$ -	\$ -	\$ -	\$ -	\$ 22,800.00	\$ -		
12		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
13		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
14		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		
		\$ 672,800.00	\$ 6,000.00	\$ 137,360.00	\$ 114,915.00	\$ 258,275.00	\$ 414,525.00	\$ 25,827.50		

ACORD**CERTIFICATE OF ADOPTION OF POLICIES**

DATE (MM/DD/YY)

12/26/07

PRODUCER

T.M. Edwards & Assoc., Inc.
648 Joliet St. P.O. Box 146
Dyer IN 46311

Thomas M. Edwards
Phone: 219-865-2221 Fax: 219-865-1245

INSURED

Underland Architectural
Systems, Inc.
20318 S. Torrance Ave
Lynwood IL 60411

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION
ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE
HOLDER. THIS CERTIFICATE DOES NOT AMEND, EXTEND OR
ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW.

COMPANIES AFFORDING COVERAGE

COMPANY
A Grange Mutual Insurance Co.

COMPANY
B

COMPANY
C

COMPANY
D

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD
INDICATED, NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS
CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS,
EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.									
CO LTR	TYPE OF INSURANCE		POLICY NUMBER	POLICY EFFECTIVE DATE (MM/DD/YY)	POLICY EXPIRATION DATE (MM/DD/YY)	COVERED PROPERTY	LIMITS		
A	☒	PROPERTY	CPP 2336094 00	10/01/07	10/01/08		BUILDING	\$	
		CAUSES OF LOSS					PERSONAL PROPERTY	\$	
	☐	BASIC					BUSINESS INCOME	\$	
		BROAD					EXTRA EXPENSE	\$	
	A	☒				SPECIAL		BLANKET BUILDING	\$
						EARTHQUAKE		BLANKET PERS PROP	\$
						FLOOD		BLANKET BLDG & PP	\$
							☒	Stock	\$ 300,000
									\$
	INLAND MARINE					\$			
	TYPE OF POLICY					\$			
	CAUSES OF LOSS					\$			
	☐	NAMED PERILS					\$		
	☐	OTHER					\$		
	☐	CRIME					\$		
	TYPE OF POLICY						\$		
	☐	BOILER & MACHINERY					\$		
							\$		
	☐	OTHER							

LOCATION OF PREMISES/DESCRIPTION OF PROPERTY

Material for Miles Davis Academy stored at 20318 s. Torrance Ave., Lynwood.
Value of Material \$200,000

SPECIAL CONDITIONS/OTHER COVERAGES**PUBLIC**

Public Building Commission

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE
EXPIRATION DATE THEREOF, THE ISSUING COMPANY WILL ENDEAVOR TO MAIL
10 DAYS WRITTEN NOTICE TO THE CERTIFICATE HOLDER NAMED TO THE LEFT,
~~WHICH NOTICE SHALL IMPOSE NO OBLIGATION OR LIABILITY~~
OF ANY KIND UPON THE COMPANY, ITS AGENTS OR REPRESENTATIVES.

AUTHORIZED REPRESENTATIVE

[Signature]

THIS SHIPPING ORDER must be legibly filled in, in ink, Ship Date: 11/02/2007 Contract# 76721CA
in indelible pencil, or in carbon, and retained by the agent. Bill# 99214833

Carrier: LEGGETT & PLATT TRANSPORTATION Underland Back-up Sales Order# 7672101
Cust PO# 07-07 Carriers# 394007

RECEIVED, subject to the classifications and tariffs in effect on the date of issue of this Bill of Lading, the property described below, in apparent good order, except as noted (contents and conditions of contents or packages unknown,) marked, consigned, and destined as indicated below, which said carrier (the corporation in possession of the property under the contract) agrees to carry to its usual place of delivery at said destination, if on its route, otherwise to deliver to another carrier on the route to said destination. It is mutually agreed, as to each carrier of all or any of said property over all or any of said route to destination, and as to each party at any time interested in all or any of said property, that every service to be performed hereunder shall be subject to all terms and conditions of the Uniform Domestic Straight Bill of Lading set forth (1) in Uniform Weight Classifications in effect on the date hereof, if this is a rail or a rail-water shipment, or (2) in the applicable motor carrier classification or tariff if this is a motor carrier shipment.

Shipper hereby certifies that he is familiar with all terms and conditions of the said bill of lading, including those on the back thereof, set forth in the classification or tariff which governs the transportation of this shipment, and the said terms and conditions are hereby agreed to by the shipper and accepted for himself and his assigns.

This is to certify that the below-named materials are properly classified, described, packaged, marked and labeled, and are in proper condition for transportation according to the applicable regulations of the Department of Transportation 49 CFR 172.204(a) (1) SIGNED In case of emergency call:
Chemtrec 1-800-424-9300

From: EFCO CORPORATION
1000 COUNTY ROAD
MONETT

MO 65708-0609 (Phone 417-235-3193)

Consigned to: CODE ENCLD AREA Systems Inc.
Destination: LYNNWOOD, IL.
Delivery Address: 20315 IRRWAY AVE, 60411
Route: Car or Vehicle Initials & No.
Delivering Carrier: MILES DAVIS ACADEMY
Tag: *****
No. Cartons 142
Lengths 41
Description of Articles Paint, 3, UNI263, PG 11
Tot Qty 1.00 Pints
Pints 1.00 Pints
Weight 15251.00
NMFC Class 13120 SUB 9
13120 SUB 9
13120 SUB 9

ALL C.O.D. FEES COLLECT!
NMFC Class

CL55
CL70
CL70

184 * TOTAL CARTONS & LOOSE ITEMS * 15884.00 * TOTAL LBS *

Subject to Sec# 7 of Conditions of applicable bill of lading, if shipment is to be delivered to consignee without recourse on consignor, consignor shall sign the following statement: The carrier shall not make delivery of this shipment without payment of freight and all other lawful charges.

If charges are to be prepaid, write or stamp here, "To be Prepaid." (signature of consignor.) PREPAID (Agent or Cashier)

Received \$ (The signature here acknowledges only the amount prepaid.) Charges Advanced: per

The agreed or declared value of the property is hereby specifically stated by the shipper to not be exceeding per
*If the shipment moves between two ports by a carrier by water, the law requires that the bill of lading shall state whether it is carriers or shippers weight. NOTE - Where the rate is dependant on value, shippers are required to state specifically in writing the agreed or declared value of the property.

EFCO CORPORATION, Shipper, Per

P.O. BOX 609

Agent must detach and retain this shipping order and must sign the Original Bill of Lading.

CARRIER: LEGGETT & PLATT TRANSPORTATION

Signature

Printed Name

Tractor #

Trailer #

Date

CONSIGNEE:

Signature

Printed Name

Date

ARRV

AM/PM

FNSH

AM/PM

RSHIPJST/PSHIPLST
DATE: 11/02/07 TIME: 19:22:09
Daniel Phillips-MOH-SHIPPIG
EFCO NO. 76721CA/01
76721CA/01

BILL OF MATERIALS / PACKING LIST
CUSTOMER ORDER NO. 76721CA/01
07-07

PAGE: A-1
SHIP DATE 11/02/2007
B/L # 99214833

SOLD TO: U070
UNDERLAND ARCH SYSTEMS INC
20318 TORRENCE AVE
LYNWOOD, IL 60411

SHIP TO: U070
MILES DAVIS ACADEMY
C/O UNDERLAND ARCH
6740 SOUTH PAULINA STREET
CHICAGO, IL 60636

JOB NAME: MILES DAVIS ACADEMY
SHIP VIA: B/W
SHIPPING TERMS: PPD
PREPAID

ITEM NO.	TOTAL JOB QTY (UOM)	MARK (PC MRK)	DESCRIPTION (REF#)	TOTAL PREV. SHIP	QTY	CARTON# TRAILER SHPMT	TOTAL THIS	QTY ON BACK-ORDER
			***** PARTS ***** FIN =MIL					
			PROD CATEGORY: MISC					
1	650 EA	KW04 K# FC04 W/(3) STV2 FC04-1 STV2-3	8"-S5600 21		650	3635 EFT 394007	650	
2	85 EA	KW33 K# 5 7/16 F-ANCR @ 8 S/L@5028	22		85	3636 EFT 394007	85	
3	110 EA	KW35 K# 5 7/16 M-ANCR 8 S/L @ 5028	23		110	3637 EFT 394007	110	
4	20 EA	KW37 K# 4 1/2 MULL SPLC @ 8SYS/5028	25		20	3638 EFT 394007	20	
			***** PARTS ***** FIN =ULT CL1 BLK MIL @EXT @INT					
			PROD CATEGORY: MISC					

ITM NO.	TOTAL JOB QTY (UOM)	MARK (PC MRK)	DESCRIPTION (REF#)	TOTAL PREV. SHIP	QTY	CARTON# TRAILER SHPMT	TOTAL THIS	QTY ON BACK-ORDER
5	150 EA		KW75 K# 6" GLZ CHAIR BLK@ HORIZ SSG 11		150	3639 EFT 394007	150	
			**** PARTS ***** FIN =MIL PROD CATEGORY: MISC					
6	140 EA		KY87 K# FC84 W/STV2 FOR 6551 MULL FC84-1 STV2-3 20		140	3640 EFT 394007	140	
7	22 EA		KY89 K# M ANCHOR FOR 6611 MULL 24		22	3641 EFT 394007	22	
8	40 EA		K120 K# HEADER SH BLK 401 CLR & BRZ PV07-1 S100-3 S101-2 S103-2 29		40	3642 EFT 394007	40	
9	7000 EA		STC0 FAST13-16X5/8WH/LGMPTSHLD SPC 19		7000	3643-3644 EFT 394007	7000	
			**** PARTS ***** FIN =PNT KXL SP1 PROD CATEGORY: MISC					
10	2000 EA		STK4 FAST 8X3/4 PL FH 410 TEK 2 SPC 18		2000	3674 EFT 394007	2000	
			**** PARTS ***** FIN =MIL PROD CATEGORY: MISC					
11	2000 FT		WEQ3 SEAL 3/16" PRESET PERIMETER 14		2000	3645-3647 EFT 394007	2000	

ITM NO.	TOTAL JOB QTY (UOM)	MARK (PC MRK)	DESCRIPTION (REF#)	TOTAL PREV. SHIP	QTY	CARTON# TRAILER SHPMT	TOTAL THIS	QTY ON BACK-ORDER
			**** PARTS ***** FIN =PNT KXL SP1 PROD CATEGORY: 560N					
18	12		1285 @ 290 5/8" Door Adaptor 6		12	3567 -3569 EFT 394007	12	
19	12		5445 @ 290 Snap In Door Stop 7		12	3562 EFT 394007	12	
20	132		5882 @ 290 STD COVER For 2 1/4 Curtainwall 4		10	3523 EFT 394007		
					27	3543 -3544 EFT 394007		
					48	3563 -3566 EFT 394007		
					17	3570 -3571 EFT 394007		
					9	3592 EFT 394007		
					6	3603 EFT 394007		
					15	3631 -3632 EFT 394007	132	

ITM NO.	TOTAL JOB QTY (UOM)	MARK (PC MRK)	DESCRIPTION (REF#)	TOTAL PREV. SHIP	QTY	CARTON# TRAILER SHPMT	TOTAL THIS	QTY ON BACK-ORDER
			**** PARTS ***** FIN =PNT KXL SP1 PROD CATEGORY: 560N					
25	132		6095 @ 290 2 1/4" x 8" Center Tongue Mullion 1		20	3503 -3522 EFT 394007		
					29	3545 -3559 EFT 394007		
					17	3577 -3585 EFT 394007		
					18	3594 -3602 EFT 394007		
					44	3604 -3626 EFT 394007		
					2	3630 EFT 394007		
					2	3633 EFT 394007	132	
26	7		6217 @ 290 8" 90 Deg SSG Corner Mullion 3		7	3677 -3683 EFT 394007		
27	18		6611 @ 290 Structural Glazed Mullion 2		5	3574 -3576 EFT 394007		
					11	3586 -3591 EFT 394007		
					2	3593 EFT 394007	18	

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF TWO PAGE(S)

TO OWNER: Solitt/Oakley I.V.
790 North Central Ave
Wood Dale, IL 60191

PROJECT: Miles Davis Academy
6740 S. Paulina
Chicago, IL 60636

FROM CONTRACTOR:
Oakley Construction Co. Inc.
7815 S. Claremont Ave.
Chicago, Illinois 60620

VIA ARCHITECT:
Ilexis Associates
205 W. Wacker Dr.
Chicago, IL 60606

APPLICATION NO: 9

PERIOD TO: 31-Dec-07

PROJECT NOS: 1333R

CONTRACT DATE:

Distribution to:

☒ OWNER

☒ ARCHITECT

☒ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

SEE ATTACHED SWORN STATEMENT FROM CONTRACTOR TO OWNER

1. ORIGINAL CONTRACT SUM \$ \$5,075,200.00

2. Net change by Change Orders \$ \$0.00

3. CONTRACT SUM TO DATE (Line 1 + 2) \$ \$5,075,200.00

4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 3,857,644

5. RETAINAGE: (Original Contract Only) \$ 270,032.00

a. 10 % of Completed Work (Column D + E on G703) \$ 269,269

b. 10 % of Stored Material (Column F on G703) \$ 0

Total Retainage (Lines 5a + 5b or Total in Column I of G703) 270,032.00

6. TOTAL EARNED LESS RETAINAGE 3,564,295.00

(Line 4 Less Line 5 Total) 3,564,295.00

7. LESS PREVIOUSLY CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) 3,541,629.00

8. CURRENT PAYMENT DUE 22,666.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 22,666.00

(Line 3 less Line 6) 1,510,905.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month (#1)		
TOTALS		
NET CHARGES by Change Order	50.00	50.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Oakley Construction Co., Inc.

Date: 12/19/07

Anthony S. Kvateng, Vice President

State of Illinois

County of Cook

Subscribed and sworn to before me this 18th day of December, 2007

Notary Public: Shebretta Groce-Burt

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED\$ 46,742.90

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

AIA DOCUMENT G703

APPLICATION NO: 9

APPLICATION DATE: 18-Dec-07

PERIOD TO: 31-Dec-07

ARCHITECT'S PROJECT NO: 1333R

Miles Davis Academy

A ITEM NO.	B DESCRIPTION OF WORK	C CONTRACT VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
	General Conditions - Oakley Const.	\$432,121.00	\$324,090.00	4,322	328,422	328,422	\$77,395.00	\$55,472.60
	Insurance - Oakley Const.	\$42,760.00	\$42,760.00	\$0.00	\$0.00	\$42,760.00	\$0.00	\$4,276.00
	Performance Bond - Oakley Const.	\$29,188.00	\$29,188.00	\$0.00	\$0.00	\$29,188.00	\$0.00	\$2,918.80
	Survey & Layout - Oakley Const.	\$6,000.00	\$1,200.00	\$0.00	\$0.00	\$2,200.00	\$4,800.00	\$120.00
	Hand Excavation - Oakley Const.	\$16,000.00	\$0.00	1,000	\$0.00	2,000	\$16,000.00	\$1,500.00
	Structural Steel - Carlo Steel Corp.	\$2,515,000.00	\$2,317,400.00	2,000	\$12,500.00	\$2,329,900.00	\$185,100.00	\$116,495.00
	Cast-In-Place Concrete - Concrete By Wagner	\$920,000.00	\$909,000.00	\$0.00	\$0.00	\$909,000.00	\$11,000.00	\$90,900.00
	Food Service Equip. - Great Lakes West, LLC	\$306,000.00	\$94,717.00	\$0.00	\$0.00	\$94,717.00	\$211,283.00	\$9,471.70
	Steel Doors, Frames, Hardware - Precision Metals	\$181,000.00	\$28,787.00	\$5,363.00	\$0.00	\$34,150.00	\$146,850.00	\$3,415.00
	Bituminous Concrete Paving - Ability Rockroad	\$63,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$63,000.00	\$0.00
	Ornamental Fence Work-City Fence, Inc.	\$88,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$88,500.00	\$0.00
	Pipe Guards, Tree Grates, Bike Racks-Reese Rec.	\$38,987.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,987.00	\$0.00
	Pipe Guards - Labor	\$16,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$16,500.00	\$0.00
	Site Furnishings-Traffic Recept. - Canterbury Intl.	\$7,618.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,618.00	\$0.00
	Landscaping-Altrium	\$190,600.00	\$32,000.00	\$0.00	\$0.00	\$32,000.00	\$158,600.00	\$1,200.00
	Tree Grates - Labor	\$1,536.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,536.00	\$0.00
	Site Furnishings-Traffic Recept. - Canterbury Intl.	\$5,390.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,390.00	\$0.00
	Site Concrete - Oakley	\$170,000.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	\$140,000.00	\$3,000.00
	Carpentry	\$45,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$45,000.00	\$0.00
	GRAND TOTALS			25,185	\$0.00	3,834,327	\$1,217,559.00	270,032

AIA DOCUMENT G702

APPLICATION AND CERTIFICATE FOR PAYMENT

APPLICATION DATE
PERIOD FROM 12/1/2007
PERIOD TO 12/31/2007
APPLICATION NUMBER B
PROJECT NUMBER 71002

Miles Davis Academy
5740 S. Paulina Street
Chicago, IL 60636
AC386

PROJECT:

Oakley Construction Co. Inc.
7816 South Claremont Ave.
Chicago, IL 60620

TO (Contractor):

Malks Associates

VIA (ARCHITECT):

FROM (Subcontractor): Carlo Steel Corporation
3100 East 87th Street
Chicago, IL 60617

CONTRACT DATE: 03/2007

CONTRACT FOR: Structural Steel Fabrication and Erection, Joist, Deck and Misc. Metal

Application is made for Payment as shown below, in connection with the Contract.

CHANGE ORDER SUMMARY		Additions \$	Reductions \$
Change Orders approved in Previous months by Owner			
TOTAL			
Approved this month	Date Approved		
Number			
TOTALS			
Net Change by Change Orders			

1. ORIGINAL CONTRACT SUM

2. Net change by Change Orders

3. CONTRACT SUM TO DATE (Line 1+2)

4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)

5. RETAINAGE:

a. 5% of Work Completed (Column D+E on G703)

b. 5% of Stored Material (Column F on G703)

6. Total Retainage (Line 5a+5b or total in Column I of G703)

7. TOTAL EARNED LESS RETAINAGE

8. LESS PREVIOUS CERTIFICATES FOR PAYMENT

9. CURRENT PAYMENT DUE

BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less Line 6)

\$ 2,515,000
\$ 2,515,000
\$ 2,329,800

119,590.00
448,485

119,590.00

448,485
2,243,405
2,243,405
2,199,001.00
11,249.00
304,190.00

The undersigned Subcontractor certifies that to the best of the Subcontractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Subcontractor: Carlo Steel Corporation

State of Illinois

County of Cook

Subscribed and sworn to before me this 18th day of December, 2007.

Notary Public

Date: 12/18/2007

\$ 127,745

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from amount applied for)

ARCHITECT:

Date:

By: This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Subcontractor under the Contract.

By: Nelson Carls, President
ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, Based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Subcontractor is entitled to payment of the AMOUNT CERTIFIED.

Attachment G

CONTINUATION SHEET

REF ID: A66000

CONTINUATION SHEET

Based on AJA Document G702, APPLICATION AND CERTI

කොළඹ නගරයේ පිහිටි ප්‍රධාන වෙළඳාමේ ස්ථානය.

only a few cases of *Salmonella* infection in the United States are reported. The incidence of *Salmonella* infection in the United States is estimated to be 1.5-2.0 cases per 100,000 persons per year.

Carlo Steel Corporation

Miles Davis Academy

Mifess Davis Academy											
A ITEM #	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D		E		F STORIED MATERIALS	G TOTAL COMPLETED & STORIED TO-DATE	H BALANCE TO COMPLETE	I % PAID	RETAINAGE
			PREVIOUS APPLICATIONS	WORK COMPLETED THIS APPLICATION	WORK DELIVERED						
Carlo Steel Corporation											
1	Materials	\$ 733,168	\$ 733,168	\$ -	\$ -	\$ -	\$ 733,168	100%	\$ -	5%	\$ 36,650
2	Fabrication	\$ 556,923	\$ 556,923	\$ -	\$ -	\$ -	\$ 556,923	100%	\$ -	5%	\$ 27,846
3	Detailing - Miami	\$ 75,000	\$ 75,000	\$ -	\$ -	\$ -	\$ 75,000	100%	\$ -	5%	\$ 3,750
4	Erection - Quinco	\$ 737,349	\$ 737,349	\$ -	\$ -	\$ -	\$ 737,349	100%	\$ -	5%	\$ 38,867
5	Decking	\$ 134,300	\$ 134,300	\$ -	\$ -	\$ -	\$ 134,300	100%	\$ -	5%	\$ 6,715
6	Joints - Canam	\$ 31,260	\$ 31,260	\$ -	\$ -	\$ -	\$ 31,260	100%	\$ -	5%	\$ 1,563
7	Misc. Metals - ASM	\$ 247,000	\$ 49,400	\$ 12,500	\$ -	\$ -	\$ 61,900	25%	\$ 185,100	100%	\$ 36,190-3,996-
TOTAL BASE PROJECT		\$ 2,515,000	\$ 2,317,400	\$ 12,500	\$ -	\$ -	\$ 2,329,900	93%	\$ 185,100		\$ 116,485
* LS = Lump Sum											
TOTAL CHANGE ORDERS		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -				\$ -
TOTAL		\$ 2,515,000	\$ 2,317,400	\$ 12,500	\$ -	\$ -	\$ 2,329,900	93%	\$ 185,100		\$ 116,485
119,591											

Attachment D

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702 (Instructions on reverse side) PAGE ONE OF 2 PAGES

TO OWNER: Oakley Construction

7816 S. Clearmont Ave.

Chicago, IL 60620

FROM CONSTRUCTION MANAGER:

Presider Metals & Hardware, Inc.

5265 N. 124th Street

Milwaukee, WI 53225

CONTRACT FOR: Doors, Frames, Hardware

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.

Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 181,000.00

2. NET change by Change Orders \$

3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 181,000.00

4. TOTAL COMPLETED & STORED TO DATE \$ 34,150.00

(Column G on G703)

5. RETAINAGE

a. 10% of Completed Work \$ 3,415.00

(Column D + E on G703)

b. 5% of Stored Material \$

(Column F on G703)

Total Retainage (Line 5a + 5b or

Total in Column 1 of G703)

6. TOTAL EARNED LESS RETAINAGE \$ 30,735.00

(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 25,908.14

(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 4,826.86

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 150,265.00

(Line 3 less Line 8)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

AIA DOCUMENT G702

APPLICATION AND CERTIFICATE FOR PAYMENT - 1982 EDITION - AIA - THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK

AVENUE, N.W., WASHINGTON, DC 20005-4202. WARNING: Unlicensed practicing violates U.S. copyright laws and will subject the violator to legal prosecution.

©1982-1982

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

[Signature]

BY:

Stephen J. Wedlin

State of: Wisconsin

County of: Milwaukee

Subscribed and sworn to before

me this 20th day of November, 2007

DATE:

11/20/2007

Notary Public:

My Commission expires: 04/24/11

[Signature]

CONSTRUCTION MANAGER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager certifies to the Owner that to the best of the Construction Manager's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of this AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

CONSTRUCTION MANAGER

By:

DATE:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Insurance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

ALA DOCUMENT 0703

(Instructions on reverse side) PAGE 2 OF 2 PAGES

Contractor's signed Certification in Attachment.

APPLICATION NUMBER:

Contractor's signed Certification is attached.

Calculations below, amounts are stated to the nearest dollar.

Our contracts where variable retainage for line items may apply.

11/20/2007

277

ARCHITECT'S PROJECT NO.:

[illegible]

AIA DOCUMENT G708 * APPLICATION AND CERTIFICATE FOR PAYMENT * MAY 1983 EDITION * AIA® © 1983
THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006

Q703-1093