



Public Building Commission of Chicago Contractor Payment Information

Project: Miles Davis Academy

Contract Number: 1333R

General Contractor: George Sollitt Construction Company


Payment Application: 011

Amount Paid: \$ 1,656,490.00

Date of Payment to General Contractor: 4/15/2008

Amounts of Payments to Subcontractors are listed on following
Contractor's Sworn Statement.

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEERDate: March 5, 2008Project: MILES DAVIS ACADEMY

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

Contract NO 1333K
pgs 10p 11
P.M. Casey
10% Complete


THE CONTRACTOR

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
MILES DAVIS ACADEMY

FOR

is now entitled to the sum of \$1,656,490.00

ORIGINAL CONTRACT PRICE	\$25,376,000.00	
ADDITIONS	0.00	
DEDUCTIONS	0.00	
NET ADDITION OR DEDUCTION	0.00	
ADJUSTED CONTRACT PRICE	\$25,376,000.00	
TOTAL AMOUNT EARNED		<u>\$17,795,529.00</u>
TOTAL RETENTION		<u>\$1,666,154.00</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but not to exceed 1% of Contract Price	<u>\$1,666,154.00</u>	
b) Liens and Other Withholding		
c) Liquidated Damages Withheld		
TOTAL PAID TO DATE (Include this Payment)		<u>\$16,129,375.00</u>
LESS: AMOUNT PREVIOUSLY PAID		<u>\$14,472,885.00</u>
AMOUNT DUE THIS PAYMENT		<u>\$1,656,490.00</u>


Architect - Engineer
Date: 03-06-08

Vendor Number 03 - 64 - 21
Agency - Bond - Fund CPS - 18
Project Number (06.04)524300-3355
Cost Code ~~1333~~ 1333R
Contract # & C. O. \$ 1,656,490
Amount 920966 + 3/21/08
PM Approval & Date JH 3/21/08
Approval & Date
Check # & GL Date

PUBLIC BUILDING COMMISSION
OF CHICAGO

EXHIBIT N
PAYMENT REQUEST FORM

MONTHLY ESTIMATE NO:

11

PAGE 1 OF 3

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE
FOR WORK ON ACCOUNT OF: MILES DAVIS ACADEMY
CONTRACT NO.: 1333R PROJECT NO.: CPS-18

FOR THE PERIOD FROM:
TO:

02/01/08
02/29/08

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
1	GENERAL CONDITIONS	1,713,749.00	6	102,289.00	76	1,298,521.00
2	INSURANCE	350,000.00	0	0.00	100	350,000.00
3	PERFORMANCE BOND	225,000.00	0	0.00	100	225,000.00
4	LEED ADMINISTRATION	25,000.00	0	0.00	40	10,000.00
5	MOBILIZATION	125,000.00	0	0.00	100	125,000.00
6	SURVEY & LAYOUT	71,000.00	0	0.00	81	57,200.00
7	HAND EXCAVATION	116,000.00	0	0.00	62	72,000.00
8	TEMP. ENCLOSURES AND HEAT	175,000.00	9	15,000.00	94	165,000.00
9	COMMISSION CONTINGENCY FUND	500,000.00	0	0.00	0	0.00
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS	450,000.00	0	0.00	31	141,529.00
11	ALLOWANCE 2: REMOVE & DISPOSE OF IN PLACE FOUND	30,000.00	0	0.00	6	1,890.00
12	ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	75,000.00	0	0.00	0	0.00
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	10,000.00	0	0.00	8	815.00
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS	48,000.00	0	0.00	0	0.00
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	24,000.00	0	0.00	0	0.00
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW	24,000.00	0	0.00	0	0.00
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	16,000.00	0	0.00	8	1,304.00
18	MISC.EARTHWORK AND TOPSOIL	455,685.00	0	0.00	85	388,500.00
19	BITUMINOUS CONCRETE PAVING	63,000.00	0	0.00	0	0.00
20	ORNAMENTAL FENCE WORK	88,500.00	0	0.00	0	0.00
21	PIPE GUARDS	34,805.00	0	0.00	0	0.00
22	SITE FURNISHINGS	17,000.00	0	0.00	0	0.00
23	TREE GRATES	18,336.00	0	0.00	0	0.00
24	LANDSCAPING	190,600.00	0	0.00	17	32,000.00
25	VEGETATIVE ROOF LANDSCAPING	17,500.00	0	0.00	0	0.00
26	ROOF PAVERS @ VEGITATION ROOF	34,400.00	0	0.00	0	0.00
27	SITE CONCRETE	170,000.00	0	0.00	18	30,000.00
28	CAST IN PLACE CONCRETE	920,000.00	0	0.00	99	909,000.00
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE	41,000.00	0	0.00	0	0.00
30	UNIT MASONRY	4,782,139.00	10	478,250.00	94	4,483,340.00
31	STRUCTURAL STEEL	2,515,000.00	3	70,000.00	98	2,455,486.00
32	EXPANSION JOINT COVER ASSEMBLY	607.00	0	0.00	100	607.00
33	ROUGH CARPENTRY	138,880.00	1	2,000.00	22	30,000.00
34	CARPENTRY	202,962.00	7	15,000.00	27	54,000.00
35	MODULAR CASEWORK & WOODWORK	148,000.00	0	0.00	63	92,760.00
36	INSTALL MODULAR CASEWORK	59,245.00	0	0.00	0	0.00
37	BITUMINOUS DAMPROOFING & WATERPROOFING	46,967.00	38	17,687.00	84	39,287.00
38	FOAMED-IN-PLACE INSULATION	16,000.00	0	0.00	100	16,000.00
39	COMPOSITE METAL PANEL SYSTEM	160,500.00	0	0.00	0	0.00
40	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLASH	470,000.00	7	35,100.00	87	409,360.00
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	35,600.00	0	0.00	0	0.00
42	TRAFFIC COATINGS	14,257.00	0	0.00	0	0.00
43	ROOF ACCESSORIES	2,460.00	0	0.00	100	2,460.00
44	SPRAYED FIRE RESISTIVE MATERIALS	68,000.00	0	0.00	94	63,800.00
45	THROUGH PENETRATION FIRESTOP SYSTEM	31,000.00	46	14,350.00	85	26,350.00
46	JOINT SEALANTS	38,776.00	0	0.00	0	0.00
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS	181,000.00	71	128,646.00	90	162,796.00
48	ACCESS DOORS AND FRAMES	11,149.00	0	0.00	0	0.00
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR	6,000.00	0	0.00	0	0.00
50	INTERIOR MESH WINDOW GUARDS	5,700.00	0	0.00	100	5,700.00
	PAGE TOTALS	14,962,707.00	6	878,322.00	78	11,649,705.00

PUBLIC BUILDING COMMISSION
OF CHICAGO

EXHIBIT N
PAYMENT REQUEST FORM

MONTHLY ESTIMATE NO:

11

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY
FOR WORK ON ACCOUNT OF: MILES DAVIS ACADEMY
CONTRACT NO.: 1333R PROJECT NO.: CPS-18

PAGE 2 OF 3

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
51	ALUMINUM WINDOW WALL, WINDOWS & GLAZING	667,100.00	3	21,710.00	47	311,571.00
52	AUTOMATIC DOOR EQUIPMENT	10,146.00	0	0.00	0	0.00
53	CEMENT PLASTER	55,000.00	0	0.00	0	0.00
54	GYP BD SYSTEMS/AIR BARRIER/BLD INSULATION	298,000.00	16	48,110.00	53	158,210.00
55	GFRG COLUMN COVERS	11,750.00	100	11,750.00	100	11,750.00
56	TILE	48,525.00	0	0.00	0	0.00
57	TERRAZZO	700,000.00	12	82,800.00	12	82,800.00
58	ACOUSTICAL CEILINGS AND WALL PANELS	230,000.00	2	5,000.00	2	5,000.00
59	WOOD GYMNASIUM FLOOR	52,000.00	0	0.00	0	0.00
60	RESILIENT TILE FLOORING & BASE	66,000.00	0	0.00	0	0.00
61	CARPETING	32,000.00	0	0.00	0	0.00
62	FINISH PAINTING & EPOXY FLOOR	120,000.00	37	44,800.00	37	44,800.00
63	VISUAL DISPLAY UNITS	29,555.00	0	0.00	0	0.00
64	INSTALL VISUAL DISPLAY UNITS	12,530.00	0	0.00	0	0.00
65	TOILET COMPARTMENTS	33,000.00	0	0.00	0	0.00
66	LOUVERS	56,000.00	0	0.00	63	35,500.00
67	FLAGPOLES	3,000.00	130	3,900.00	200	6,000.00
68	METAL LETTERS	1,700.00	0	0.00	0	0.00
69	INTERIOR SIGNS, EXT SIGNS, EM SIGNS	8,800.00	0	0.00	0	0.00
70	METAL LOCKERS	58,804.00	0	0.00	0	0.00
71	FOLDING PANEL PARTITIONS	11,718.00	0	0.00	0	0.00
72	TOILET ACCESSORIES	23,800.00	100	23,800.00	100	23,800.00
73	PROJECTION SCREENS	3,900.00	0	0.00	0	0.00
74	WASTE COMPACTORS	30,145.00	0	0.00	0	0.00
75	FOOD SERVICE EQUIPMENT	306,000.00	0	0.00	49	150,158.00
76	GYMNASIUM EQUIPMENT	33,000.00	0	0.00	3	990.00
77	WINDOW TREATMENT AND BLINDS	14,750.00	0	0.00	0	0.00
78	TELESCOPING STANDS	9,570.00	0	0.00	0	0.00
79	ENTRANCE FLOOR MATS	2,100.00	0	0.00	0	0.00
80	HYDRAULIC ELEVATORS	91,000.00	0	0.00	8	6,825.00
81	FIRE PROTECTION	315,000.00	11	34,500.00	69	218,000.00
82	PLUMBING	890,400.00	6	57,500.00	63	557,000.00
83	SITE STORM, SANITARY & WATER	135,000.00	0	0.00	100	135,000.00
84	H.V.A.C.	2,980,000.00	11	339,553.00	81	2,414,970.00
85	ELECTRICAL	3,073,000.00	9	288,800.00	65	1,983,450.00
	TOTAL CONTRACT	25,376,000.00	7	1,840,545.00	70	17,795,529.00

PUBLIC BUILDING COMMISSION
OF CHICAGO
MILES DAVIS ACADEMY
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18

EXHIBIT N
SUMMARY OF ESTIMATE SHEETS

March 5, 2008
MONTHLY ESTIMATE NO: 11

PAGE 3 OF 3

FOR THE PERIOD FROM 2/1/2008
TO: 2/29/2008

SUMMARY OF ESTIMATE SHEETS		(1)	(2)	(3)
ITEM NO.	DESCRIPTION	CONTRACT EST'D TOTAL	CURRENT ESTIMATE	TOTAL ESTIMATE TO DATE
1	ORIGINAL CONTRACT PRICE	25,376,000.00	1,840,545.00	17,795,529.00
2	CHANGE ORDER AMOUNT	0.00	0.00	0.00
3	TOTAL AWARDED CONTR AMT	25,376,000.00		
4	AWARDED CONTR AMTS COMPLETED		1,840,545.00	17,795,529.00
5	ADD: MTRLS STORED-SHT NO.	0.00	0.00	0.00
6	TOTAL APPROVED VALUE/AMT EARNED	25,376,000.00	1,840,545.00	17,795,529.00
7	DEDUCT: CURRENT RESERVE ADJMNTS		184,055.00	
8	DEDUCT: TOTAL RESERVE TO DATE (COLUMN 3)			1,666,154.00
9	DEDUCT: CURRENT LIQUIDATED DAMAGES (LINE 25)			
10	DEDUCT: TOTAL LIQUIDATE DAMAGES(LINE 23)			
11	TOTAL PAID TO DATE-INCLUDING THIS ESTIMATE			16,129,375.00
12	DEDUCT: TOTAL EARNED TO DATE(LINE 10-COL 3)	17,795,529.00		
13	NET AMT OPEN ON CONTRACT	7,580,471.00		
14	NET CURRENT PAYMENT		1,656,490.00	
RESERVE COMPUTATION		CURRENT RESERVE WITHHELD	PREVIOUS RESERVE WITHHELD	TOTAL RESERVE WITHHELD
15	PERCENTAGE COMPUTATION 10% RESERVE	184,055.00	1,482,099.00	1,666,154.00
16	PERCENTAGE COMPUTATION 2% RESERVE	0.00	0.00	0.00
17	TOTAL RESERVE WITHHELD	184,055.00	1,482,099.00	1,666,154.00


LIQUIDATED DAMAGES COMPUTATION

18 TOTAL LIQUIDATED DAMAGES TO DATE
19 DEDUCT: AMOUNT PREVIOUSLY WITHHELD
20 CURRENT LIQUIDATED DAMAGES

DAYS:


Approx. % Contract Completed 70 %
Starting Date: March 1, 2007

Total contract time (inc. Time Extension) 462 Days
Total Time Used 364 Days

VERIFIED BY: 
PUBLIC BUILDING COMMISSION
RAY GIDEROF
OWNER REPRESENTATIVE

DATE 

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
Name of Contractor

RECOMMENDED FOR APPROVAL 
MICHAEL J. GORSKI, LEKIS ASSOCIATES

DATE 03.06.08

By: 
Daryl Poortinga, Project Controller
DATE: March 5, 2008

EXHIBIT A

STATE OF ILLINOIS)
COUNTY OF DU PAGE) ss
) as
COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is PROJECT CONTROLLER of THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1333R dated the 13th day of February, 2007, for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
MILES DAVIS ACADEMY

Chicago, Illinois
that the following statements are made for the purpose of procuring a partial payment of: ONE MILLION SIX HUNDRED FIFTY SIX THOUSAND FOUR HUNDRED NINETY AND NO/100THS (\$1,656,490.00)

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION CO.	1 GENERAL CONDITIONS	1,281,628.00	939,861.00	93,986.00	773,260.00	72,616.00	435,763.00
780 N. CENTRAL WOOD DALE, IL 60191							
	2 INSURANCE	307,240.00	307,240.00	30,724.00	276,516.00	0.00	30,724.00
	3 PERFORMANCE BOND	195,812.00	195,812.00	19,581.00	176,231.00	0.00	19,581.00
	4 LEED ADMINISTRATION	25,000.00	10,000.00	1,000.00	9,000.00	0.00	16,000.00
	5 MOBILIZATION	125,000.00	125,000.00	12,500.00	112,500.00	0.00	12,500.00
	6 SURVEY & LAYOUT	65,000.00	55,000.00	5,500.00	49,500.00	0.00	15,500.00
	7 HAND EXCAVATION	100,000.00	70,000.00	7,000.00	63,000.00	0.00	37,000.00
	8 TEMP. ENCLOSURES AND HEAT	175,000.00	185,000.00	16,500.00	135,000.00	13,500.00	26,500.00
	33 ROUGH CARPENTRY	37,880.00	30,000.00	3,000.00	25,200.00	1,800.00	10,880.00
	64 INSTALL VISUAL DISPLAY UNITS	12,530.00	0.00	0.00	0.00	0.00	12,530.00
	36 INSTALL MODULAR CASEWORK	69,245.00	0.00	0.00	0.00	0.00	69,245.00
	34 CARPENTRY	167,962.00	40,000.00	4,000.00	27,000.00	9,000.00	121,962.00
	10 ALLOWANCE 1: EXC. & DISP. GEN. CON. DEMO DEBR	460,000.00	141,629.00	14,163.00	127,376.00	0.00	322,624.00
	11 ALLOWANCE 2: REMOVE & DISPOSE OF IN PLACE FC	30,000.00	1,890.00	189.00	1,701.00	0.00	28,299.00
	12 ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	76,000.00	0.00	0.00	0.00	0.00	76,000.00
	13 ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	10,000.00	815.00	82.00	733.00	0.00	9,267.00
	14 ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DI	48,000.00	0.00	0.00	0.00	0.00	48,000.00
	15 ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	24,000.00	0.00	0.00	0.00	0.00	24,000.00
	16 ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELC	24,000.00	0.00	0.00	0.00	0.00	24,000.00
	17 ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	16,000.00	1,304.00	130.00	1,174.00	0.00	14,826.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT'S SUBCONTRACTORS:							
9 COMMISSION CONTINGENCY FUND		500,000.00	0.00	0.00	0.00	0.00	500,000.00
ACCURATE PARTITIONS	65 TOILET COMPARTMENTS	33,000.00	0.00	0.00	0.00	0.00	33,000.00
8000 JOLIET ROAD Mc COOK, IL 60625							
THOMAS P. ADAMSON & ASSOC. 921 W. VAN BUREN STREET HILLSIDE, IL 60162	82 PLUMBING, SITE STORM, SANT. & WATER 83	1,025,400.00	692,000.00	69,200.00	571,050.00	51,750.00	402,600.00
AIR FLOW ARCHITECTURAL, INC. 7330 N. TEUTONIA AVENUE MILWAUKEE, WI 53209	63 VISUAL DISPLAY UNITS	29,555.00	0.00	0.00	0.00	0.00	29,555.00
ANAGNOS DOOR COMPANY 7900 S. ARCHER ROAD JUSTICE, IL 60458-1144	49 OVERHEAD COILING COUNTER DOORS & SER.DOO	6,000.00	0.00	0.00	0.00	0.00	6,000.00
ANTHONY ROOFING, LTD 2555 WHITE OAK CIRCLE AURORA, IL 60604	39 COMPOSITE METAL PANEL SYSTEM	180,500.00	0.00	0.00	0.00	0.00	180,500.00
API SIGN SYSTEMS 701 EAST GANDY STREET TAYLORVILLE, IL 62268	69 INTERIOR SIGNS, EXT SIGNS, EM SIGNS 68	10,500.00	0.00	0.00	0.00	0.00	10,500.00
AUTOMATIC DOORS, INC. 118 BARTLETT AVENUE BARTLETT, IL 60103	52 AUTOMATIC DOOR EQUIPMENT	10,146.00	0.00	0.00	0.00	0.00	10,146.00
BEARY LANDSCAPING 15001 WEST 169 th STREET LOCKPORT, IL 60441	25 VEGETATIVE ROOF LANDSCAPING	17,500.00	0.00	0.00	0.00	0.00	17,500.00
BOC HEATING & AIR 2300 STONINGTON AVENUE HOFFMAN ESTATES, IL 60195	84 H.V.A.C.	1,315,000.00	1,136,570.00	113,887.00	933,855.00	89,328.00	291,817.00
BOSWELL BUILDING CONTR. 461 EAST DEERPATH ROAD WOOD DALE, IL 60191	66 LOUVERS	56,000.00	35,500.00	3,550.00	31,950.00	0.00	24,050.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
BUILDERS UNITED SALES 1700 RAVINIA PLACE ORLAND PARK, IL 60462	71 FOLDING PANEL PARTITIONS	11,718.00	0.00	0.00	0.00	0.00	11,718.00
CARNEY & COMPANY, INC. 636 SCHNEIDER DRIVE SO. ELGIN, IL 60177-1164	67 FLAGPOLES, PROJECTION SCREENS, 73 ENTRANCE FLOOR MATS 79	9,000.00	6,000.00	600.00	1,990.00	3,510.00	3,600.00
CONSTRUCTION SPECIALTIES INC. 29 W 030 MAIN STREET, PO Box 559 WARRENVILLE, IL 60556-3416	32 EXPANSION JOINT COVER ASSEMBLY	607.00	607.00	61.00	546.00	0.00	61.00
EARTH, INC. 810 ARLINGTON HEIGHTS RD., SUITE 1 ITASCA, IL 60143	18 MISC.EARTHWORK AND TOPSOIL	455,685.00	388,500.00	38,850.00	349,650.00	0.00	106,035.00
ERA VALVIDIA CONTRACTORS 11909 S. AV. O CHICAGO, IL 60617	64 DRYWALL SYSTEMS & ROUGH CARPENTRY	399,000.00	169,210.00	16,821.00	99,090.00	43,299.00	256,811.00
EVERGREEN SPECIALTIES 12817 SOUTH KROLL DRIVE ALSIP, IL 60803	77 WINDOW TREATMENT AND BLINDS	14,750.00	0.00	0.00	0.00	0.00	14,750.00
FLOORS, INC. 1341 COBBLESTONE WAY WOODSTOCK, IL 60098	59 WOOD GYMNASIUM FLOOR	52,000.00	0.00	0.00	0.00	0.00	52,000.00
HALDEMAN-HOMME, INC. 2600 S. 27th AVENUE BROADVIEW, IL 60155-2500	76 GYMNASIUM EQUIPMENT EXPANSION JOINT COVER ASSEMBLY	33,000.00	990.00	99.00	891.00	0.00	32,109.00
INTERNATIONAL PIPING SYSTEMS 444 EAST STATE PARKWAY SCHAUMBURG, IL 60173	84 H.V.A.C.	1,665,000.00	1,278,100.00	127,810.00	934,020.00	216,270.00	614,710.00
IRWIN TELESCOPIC SEATING CO. 610 E. CUMBERLAND ROAD ALTA MONT, IL 62411	78 TELESCOPING STANDS	5,870.00	0.00	0.00	0.00	0.00	5,870.00
JP PHILLIPS, INC. 320 WOLF ROAD FRANKLIN PARK, IL	63 CEMENT PLASTER	55,000.00	0.00	0.00	0.00	0.00	55,000.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
JUST RITE ACOUSTICS 1601 ESTES AVENUE ELK GROVE VILLAGE, IL 60007	68 ACOUSTICAL CEILINGS AND WALL PANELS	230,000.00	5,000.00	500.00	0.00	4,500.00	225,500.00
LYON WORKSPACE PRODUCTS PO BOX 871 AURORA, IL 60607	70 METAL LOCKERS	58,804.00	0.00	0.00	0.00	0.00	58,804.00
MASTERSHIP CONSTRUCTION CO., 3818 W. MONTROSE AVENUE CHICAGO, IL 60618	30 UNIT MASONRY	4,782,139.00	4,483,340.00	448,334.00	3,604,561.00	430,426.00	747,133.00
E. MCKINNIE & SONS, LTD 12000 SOUTH MARSHFIELD, SUITE 200 CALUMET PARK, IL 60827	62 FINISH PAINTING & EPOXY FLOOR	120,000.00	44,800.00	4,480.00	0.00	40,320.00	79,680.00
METROPOLITAN TERRAZZO 645 LUNT AVENUE ELK GROVE VILLAGE, IL 60007	57 TERRAZZO	741,000.00	82,800.00	8,280.00	0.00	74,520.00	666,480.00
MILLWORK DIRECT INC. 2400 E. MAIN ST., SUITE 103-267 ST. CHARLES, IL 60174	55 GFRG COLUMN COVERS	11,750.00	11,750.00	1,175.00	0.00	10,575.00	1,175.00
MW POWELL 3446 S. LAWNDALE AVENUE CHICAGO, IL 60623	40 MODIFIED BITUMINOUS MEMBRANE ROOFING & FLA 26 ROOF PAVERS @ VEGETATION ROOF 41 H-FLUID APPLIED VEGETATED ROOF SYSTEM	540,000.00	409,360.00	40,936.00	336,834.00	31,590.00	171,576.00
NELSON FIRE PROTECTION 11028 RALEIGH COURT ROCKFORD, IL 61116	81 FIRE PROTECTION	315,000.00	218,000.00	21,800.00	165,160.00	31,050.00	118,800.00
NORTHSTAR EQUIPMENT 516 BROAD STREET LAKE GENEVA, WI 53147-1400	78 TELESCOPING STANDS	3,700.00	0.00	0.00	0.00	0.00	3,700.00
PRESTIGE DISTRIBUTION, INC. 1000 SKOKIE ROAD, SUITE 620 WILMETTE, IL 60091	72 TOILET ACCESSORIES	23,800.00	23,800.00	2,380.00	0.00	21,420.00	2,380.00
PUBLIC ELECTRIC CO. 415 HARVESTER COURT WHEELING, IL 60090	85 ELECTRICAL	3,073,000.00	1,983,450.00	198,345.00	1,525,186.00	269,920.00	1,287,896.00
SAGER SEALANT CORP. 708 EAST ELM AVENUE LA GRANGE, IL 60525	37 BITUMINOUS DAMPROOFING & WATERPROOFING 42 TRAFFIC COATINGS 46 JOINT SEALANTS	100,000.00	39,287.00	3,929.00	19,440.00	15,918.00	64,642.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
80 SCHINDLER ELEVATOR CO. 863 N. CHURCH COURT ELMHURST, IL 60126	HYDRAULIC ELEVATORS	91,000.00	6,825.00	683.00	6,142.00	0.00	84,858.00
43 SKYCO PRODUCTS 800 JORIE BLVD., SUITE 100 OAK BROOK, IL 60523-2252	ROOF ACCESSORIES	2,460.00	2,460.00	246.00	2,214.00	0.00	246.00
74 STEPP EQUIPMENT 6400 STEPP DRIVE SUMMITT, IL 60501	WASTE COMPACTORS	30,146.00	0.00	0.00	0.00	0.00	30,146.00
45 STREICH CORP. 8230 96TH COURT JUSTICE, IL 60468	THROUGH PENETRATION FIRESTOP SYSTEM	31,000.00	26,360.00	2,836.00	10,800.00	12,915.00	7,285.00
35 SUPERIOR CABINET COMPANY 6828 WEST 118TH STREET ALSIP, IL 60807	MODULAR CASEWORK & WOODWORK	148,000.00	92,760.00	9,276.00	83,484.00	0.00	64,516.00
60 SUPERIOR FLOORING COVERING, INC. 14800 S. WESTERN AVENUE POSEN, IL 60469	RESILIENT TILE FLOORING & BASE	98,000.00	0.00	0.00	0.00	0.00	98,000.00
50 UNDERLAND ARCHITECTURAL SYSTEMS 20319 S. TORRENCE AVENUE LYNNWOOD, IL 60411	ALUMINUM WINDOW WALL, WINDOWS & GLAZING	672,800.00	317,271.00	31,727.00	266,006.00	19,539.00	387,256.00
38 WILKIN INSULATION 601 WEST CARBOY ROAD MOUNT PROSPECT, IL 60056	FOAMED-IN-PLACE INSULATION SPRAYED FIRE RESISTIVE MATERIALS	84,000.00	79,800.00	7,980.00	71,820.00	0.00	12,180.00
48 GEORGE SOLLITT'S SUBS TO BE LET: ACCESS DOORS AND FRAMES TILE		11,149.00	0.00	0.00	0.00	0.00	11,149.00
56		48,525.00	0.00	0.00	0.00	0.00	48,525.00
GEORGE SOLLITT CONSTRUCTION CO.	SUB TOTAL	20,300,800.00	13,607,281.00	1,360,729.00	10,792,788.00	1,453,764.00	8,054,248.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
OAKLEY CONSTRUCTION COMPANY 7816 SOUTH CLAREMONT AVENUE CHICAGO, IL 60620	GENERAL CONDITIONS INSURANCE PERFORMANCE BOND SURVEY & LAYOUT HAND EXCAVATION 27 SITE CONCRETE 34 CARPENTRY	432,121.00 42,760.00 29,188.00 6,000.00 16,000.00 170,000.00 45,000.00	388,660.00 42,760.00 29,188.00 2,200.00 2,000.00 30,000.00 14,000.00	35,866.00 4,276.00 2,919.00 220.00 200.00 3,000.00 1,400.00	303,350.00 38,484.00 26,289.00 1,980.00 1,800.00 27,000.00 8,100.00	19,445.00 0.00 0.00 0.00 0.00 0.00 4,500.00	109,328.00 4,276.00 2,919.00 4,020.00 14,200.00 143,000.00 32,400.00
OAKLEY'S SUBCONTRACTORS:							
ABILITY ROCKROAD COMPANY 1921 N. WOOD DALE RD. WOOD DALE, IL 60181	18 BITUMINOUS CONCRETE PAVING	63,000.00	0.00	0.00	0.00	0.00	63,000.00
ATRIUM, INC. 4313 CENTRAL AVENUE WESTERN SPRINGS, IL 60558	24 LANDSCAPING	190,600.00	32,000.00	3,200.00	28,800.00	0.00	161,800.00
CANTERBURY DESIGNS, INC. 5632 W. WASHINGTON BLVD. LOS ANGELES, CA 90016-1916	22 SITE FURNISHINGS/TRASH RECEPTACLES	7,618.00	0.00	0.00	0.00	0.00	7,618.00
CARLO STEEL CORP. 3100 E. 87TH STREET CHICAGO, IL 60617	31 STRUCTURAL STEEL	2,515,000.00	2,455,486.00	132,149.00	2,260,337.00	63,000.00	191,663.00
CONCRETE BY WAGNER 13808 HIGH ROAD LOCKPORT, IL 60441	26 CAST IN PLACE CONCRETE 26 ROOF PAVERS @ VEGETATION ROOF	920,000.00	909,000.00	90,900.00	818,100.00	0.00	101,900.00
GREAT LAKES WEST, LLC 24476 RED ARROW HIGHWAY MATTAWAN, MI 48071	76 FOOD SERVICE EQUIPMENT	306,000.00	160,158.00	15,016.00	136,142.00	0.00	170,858.00
PRECISION METALS & HARDWARE 5265 N. 124TH STREET MILWAUKEE, WI 53225-2994	47 STEEL DOORS, FRAMES, HARDWARE, WOOD DOOR	181,000.00	162,796.00	16,280.00	30,735.00	115,781.00	34,484.00
REESE RECREATION PRODUCTS 3327 NORTH RIDGE ROAD ARLINGTON HEIGHTS, IL 60004	21 PIPE GUARDS-MATERIAL 22 SITE FURNISHINGS/BIKE RACKS 23 TREE GRATES-MATERIAL	38,987.00	0.00	0.00	0.00	0.00	38,987.00
OAKLEY SUBS TO BE LET:							
ORNAMENTAL FENCE WORK PIPE GUARDS/LABOR SITE FURNISHINGS/LABOR TREE GRATES/LABOR	20 21 22 23	88,500.00 16,500.00 5,380.00 1,536.00	0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00	88,500.00 16,500.00 5,380.00 1,536.00
OAKLEY CONSTRUCTION COMPANY	SUB-TOTAL	5,075,200.00	4,188,248.00	305,425.00	3,680,097.00	202,726.00	1,192,377.00
	GRAND TOTAL	25,376,000.00	17,795,529.00	1,866,154.00	14,472,886.00	1,856,490.00	9,246,625.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$25,376,000.00	TOTAL AMOUNT REQUESTED	\$17,795,529.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$1,666,154.00
TOTAL CONTRACT AND EXTRAS	\$25,376,000.00	NET AMOUNT EARNED	\$16,129,375.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$14,472,885.00
ADJUSTED CONTRACT PRICE	\$25,376,000.00	AMOUNT DUE THIS PAYMENT	\$1,656,490.00
		BALANCE TO COMPLETE	\$9,246,625.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

Controller


Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 5th day of March, 2008.

Karen Wiskerchen

Notary Public

My Commission expires: 05/14/09.



PUBLIC BUILDING COMMISSION

EXHIBIT B

STATE OF ILLINOIS
COUNTY OF DU PAGE

CONTRACTORS WAIVER OF LIEN FOR PARTIAL PAYMENT

TO ALL WHOM IT MAY CONCERN:

WHEREAS, THE GEORGE SOLLITT CONSTRUCTION CO./OAKLEY CONSTRUCTION JOINT VENTURE
an ILLINOIS corporation, has been employed by the PUBLIC BUILDING COMMISSION OF CHICAGO,
as Owner, under Contract No. 1333R, dated the
13th day of February, 2007 to

FURNISH GENERAL CONSTRUCTION

for (Designate Project and Location)
MILES DAVIS ACADEMY
6740 S. PAULINA ST. CHICAGO IL

NOW, THEREFORE, KNOW YE, that the undersigned, for and in consideration
of a partial payment of : ONE MILLION SIX HUNDRED FIFTY SIX THOUSAND
FOUR HUNDRED NINETY AND NO/100ths----- \$1,656,490.00
one the adjusted contract price of Twenty Five Million Three Hundred Seventy Six Thousand
and No/100ths----- \$25,376,000.00
and other goods and valuable considerations, the receipt whereof is hereby acknowledged,
the undersigned does hereby waive and release any and all lien, or claim, or right of lien
under the Statutes of the State of Illinois relating to Mechanics' Liens, on account of labor or
materials, or both furnished by the undersigned to the extent of the part of the aforesaid
work for which partial payment is requested.

IN WITNESS WHEREOF, the undersigned has caused its corporate seal to be hereunto
affixed and these presents to be signed by its PROJECT CONTROLLER and attested by its
ASSISTANT SECRETARY 5th day of March , 2008
pursuant to authority given by the BOARD OF DIRECTORS of said Corporation.

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE

By


Daryl Poortinga, Project Controller

(SEAL)

ATTEST:


Nancy Planek, Assistant Secretary

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (1 of 2)

Name of Project MILES DAVIS ACADEMY PBC Project No. 1333R

Monthly Estimate No. 11 DOW Project No. CPS-18

Date March 5, 2008

STATE OF ILLINOIS }
COUNTY OF DUPAGE } ss }

In connection with the above-captioned contract:

I HEREBY DECLARE AND AFFIRM that I
DARYL POORTINGA

(NAME OF AFFIANT)

am the

PROJECT CONTROLLER and duly authorized representative of

(TITLE)

THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION COMPANY JOINT VENTURE

(Name of Company)

whose address is

790 North Central Avenue, Wood Dale, IL 60191

and that the following Minority and Women Business Enterprises have been contract with, and have furnished, or are furnishing and preparing materials for, and have done or are doing labor on the above-captioned contract; that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated: and that this is a full, true, and complete statement of all such MBEs/WBEs and of the amounts paid, due, and to become due to them:

MBE/WBE Name	Contract For	Amount of Contract	Total Previous Requests	Amount This Request	Balance to Complete
OAKLEY CONSTRUCTION	20% J.V. PARTNER	\$5,075,200.00	\$3,680,097.00	\$202,726.00	\$1,192,377.00
E.E. BAILEY BUILDING(Mastership's Sub)	MATERIALS	\$682,806.00	\$512,975.59	\$0.00	\$169,830.41
M.W. POWELL	ROOFING & SHEETMETAL	\$540,000.00	\$336,834.00	\$31,590.00	\$171,576.00
UNDERLAND	WINDOWS AND GLASS	\$672,800.00	\$266,005.00	\$19,539.00	\$387,256.00
EVERGREEN (PUBLIC ELEC.'S SUB)	ELECTRICAL	\$413,000.00	\$277,341.12	\$0.00	\$135,658.88
	TOTALS	\$7,383,806.00	\$5,073,252.71	\$253,855.00	\$2,056,698.29

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (2 of 2)

I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED, ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.



(AFFIANT) Daryl Poortinga, Project Controller

March 5, 2008

(Date)


On this 5th day of March, 2008
before me, Karen Wiskerchen, the undersigned officer, personally appeared
Daryl Poortinga known to me to be the person described in the foregoing affidavit and
acknowledged that he (she) executed the same in capacity therein stated and for the purposes therein contained.

In witness thereof I hereunto set my hand and official seal.



Notary Public

Commission Expires 5-14-09.



Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy
Architect: Ilekis Associates
Contractor's Name : The George Sollitt Construction Co./Oakley Construction Joint Venture
and Address: 790 North Central Avenue, Wood Dale, IL 60191
Contract Number: 1333R
Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Vale	% of Total
1	GENERAL CONDITIONS	Sollitt/Oakley Joint Venture	1,713,749.00	6.75%
2	INSURANCE	Sollitt/Oakley Joint Venture	350,000.00	1.38%
3	PERFORMANCE BOND	Sollitt/Oakley Joint Venture	225,000.00	0.89%
4	LEED ADMINISTRATION	George Sollitt Construction	25,000.00	0.10%
5	MOBILIZATION	George Sollitt Construction	125,000.00	0.49%
6	SURVEY & LAYOUT	Sollitt/Oakley Joint Venture	71,000.00	0.28%
7	HAND EXCAVATION	Sollitt/Oakley Joint Venture	116,000.00	0.46%
8	TEMP. ENCLOSURES AND HEAT	George Sollitt Construction	175,000.00	0.69%
9	COMMISSION CONTINGENCY FUND	George Sollitt Construction	500,000.00	1.97%
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS	George Sollitt Construction	450,000.00	1.77%
11	ALLOWANCE 2:REMOVE&DISPOSE OF IN PLACE FOUND	George Sollitt Construction	30,000.00	0.12%
12	ALLOWANCE 3:ENVIRONMENTAL ALLOWANCE	George Sollitt Construction	75,000.00	0.30%
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	George Sollitt Construction	10,000.00	0.04%
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS	George Sollitt Construction	48,000.00	0.19%
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	George Sollitt Construction	24,000.00	0.09%
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW	George Sollitt Construction	24,000.00	0.09%
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	George Sollitt Construction	16,000.00	0.06%
18	MISC.EARTHWORK AND TOPSOIL	Earth, Inc.	455,685.00	1.80%
19	BITUMINOUS CONCRETE PAVING	Ability Rockroad Co.	63,000.00	0.25%
20	ORNAMENTAL FENCE WORK	TBD	88,500.00	0.35%
21	PIPE GUARDS	TBD	34,605.00	0.14%
22	SITE FURNISHINGS	TBD	17,090.00	0.07%
23	TREE GRATES	TBD	18,336.00	0.07%
24	LANDSCAPING	Atrium	190,600.00	0.75%
25	VEGETATIVE ROOF LANDSCAPING	Beary Landscaping	17,500.00	0.07%
26	ROOF PAVERS @ VEGETATION ROOF	MW Powell	34,400.00	0.14%
27	SITE CONCRETE	Oakley Construction	170,000.00	0.67%
28	CAST IN PLACE CONCRETE	Concrete By Wagner	920,000.00	3.63%
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE	Metropolitan Terrazzo	41,000.00	0.16%
30	UNIT MASONRY	Mastership Construction Co.	4,782,139.00	18.85%
31	STRUCTURAL STEEL	Carol Steel Corp.	2,515,000.00	9.91%
32	EXPANSION JOINT COVER ASSEMBLY	Construction Specialities	607.00	0.00%
33	ROUGH CARPENTRY	George Sollitt Construction	138,880.00	0.55%
34	CARPENTRY	George Sollitt Construct./Oakley	202,962.00	0.80%
35	MODULAR CASEWORK & WOODWORK	Superior Cabinet Company	148,000.00	0.58%
36	INSTALL MODULAR CASEWORK	George Sollitt Construction	59,245.00	0.23%
37	BITUMINOUS DAMPROOFING & WATERPROOFING	Sagar Sealant	46,967.00	0.19%
38	FOAMED-IN-PLACE INSULATION	Wilkin Insulation	16,000.00	0.06%
39	COMPOSITE METAL PANEL SYSTEM	Anthony Roofing, LTD	160,500.00	0.63%
40	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLASH	MW Powell	470,000.00	1.85%
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	MW Powell	35,600.00	0.14%
42	TRAFFIC COATINGS	Sagar Sealant	14,257.00	0.06%
43	ROOF ACCESSORIES	Skyco Products	2,460.00	0.01%
44	SPRAYED FIRE RESISTIVE MATERIALS	Wilkin Insulation	68,000.00	0.27%
45	THROUGH PENETRATION FIRESTOP SYSTEM	Streich Corp.	31,000.00	0.12%
46	JOINT SEALANTS	Sagar Sealant	38,776.00	0.15%
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS	Precision Metals & Hardware	181,000.00	0.71%
48	ACCESS DOORS AND FRAMES	TBD	11,149.00	0.04%
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR	Anafnos Door Co.	6,000.00	0.02%
50	INTERIOR MESH WINDOW GUARDS	Underland Architectural Systems	5,700.00	0.02%
51	ALUMINUM WINDOW WALL, WINDOWS & GLAZING	Underland Architectural Systems	667,100.00	2.63%

Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy

Architect: Ilekis Associates

Contractor's Name : The George Sollitt Construction Co./Oakley Construction Joint Venture

and Address: 790 North Central Avenue, Wood Dale, IL 60191

Contract Number: 1333R

Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Vale	% of Total
52	AUTOMATIC DOOR EQUIPMENT	Automatic Doors, Inc.	10,146.00	0.04%
53	CEMENT PLASTER	JP Phillips, Inc.	55,000.00	0.22%
54	GYP BD SYSTEMS/AIR BARRIER/BLD INSULATION	Era Valvidia Construction	298,000.00	1.17%
55	GFRG COLUMN COVERS	Millwork Direct	11,750.00	0.05%
56	TILE	TBD	48,525.00	0.19%
57	TERRAZZO	Metropolitan Terrazzo	700,000.00	2.76%
58	ACOUSTICAL CEILINGS AND WALL PANELS	Just Rite Acoustics	230,000.00	0.91%
59	WOOD GYMNASIUM FLOOR	Floors, Inc.	52,000.00	0.20%
60	RESILIENT TILE FLOORING & BASE	Superior Floor Covering	66,000.00	0.26%
61	CARPETING	Superior Floor Covering	32,000.00	0.13%
62	FINISH PAINTING & EPOXY FLOOR	Nikolas Painting Contractors	120,000.00	0.47%
63	VISUAL DISPLAY UNITS	Air Flow Architectural	29,555.00	0.12%
64	INSTALL VISUAL DISPLAY UNITS	GSCC	12,530.00	0.05%
65	TOILET COMPARTMENTS	Accurate Partitions	33,000.00	0.13%
66	LOUVERS	Boswell Building	56,000.00	0.22%
67	FLAGPOLES	Carney & Co.	3,000.00	0.01%
68	METAL LETTERS	API Signs	1,700.00	0.01%
69	INTERIOR SIGNS, EXT SIGNS, EM SIGNS	API Signs	8,800.00	0.03%
70	METAL LOCKERS	Lyon Workspace	58,804.00	0.23%
71	FOLDING PANEL PARTITIONS	Builders United Sales	11,718.00	0.05%
72	TOILET ACCESSORIES	Prestige Distribution	23,800.00	0.09%
73	PROJECTION SCREENS	Carney & Co.	3,900.00	0.02%
74	WASTE COMPACTORS	Stepp Equipment	30,145.00	0.12%
75	FOOD SERVICE EQUIPMENT	Great Lakes West, LLC.	306,000.00	1.21%
76	GYMNASIUM EQUIPMENT	Haldeman-Homme, Inc.	33,000.00	0.13%
77	WINDOW TREATMENT AND BLINDS	Evergreen Specialties	14,750.00	0.06%
78	TELESCOPING STANDS	Northstar Equipment	9,570.00	0.04%
79	ENTRANCE FLOOR MATS	Carney & Co.	2,100.00	0.01%
80	HYDRAULIC ELEVATORS	Schindler Elevator Co.	91,000.00	0.36%
81	FIRE PROTECTION	Nelson Fire Protection	315,000.00	1.24%
82	PLUMBING	Thomas P. Adamson & Assoc.	890,400.00	3.51%
83	SITE STORM, SANITARY & WATER	Thomas P. Adamson & Assoc.	135,000.00	0.53%
84	H.V.A.C.	International Piping Systems	2,980,000.00	11.74%
85	ELECTRICAL	Public Electrical	3,073,000.00	12.11%
	TOTAL		25,376,000.00	100.00%

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

PAGES

TO OWNER:

SOLLITT/OAKLEY JOINT VENTURE
790 N. CENTRAL AVENUE
WOOD DALE, IL 60191

PROJECT:

MILES DAVIS ACADEMY

C07010

FROM CONTRACTOR:

GEORGE SOLLITT CONSTRUCTION CO.
790 N. CENTRAL AVENUE
WOOD DALE, IL 60191

VIA ARCHITECT:

ILEKIS ASSOCIATES

205 W. WACKER DR., SUITE 730
CHICAGO, IL 60606

APPLICATION NO: 11
PERIOD TO: 02/29/08
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18
CONTRACT DATE: 02/13/07

Distribution to:

☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACT FOR: GENERAL CONSTRUCTION

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM
\$ 20,300,800.00
2. Net change by Change Orders
\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ±)
\$ 20,300,800.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)
\$ 13,607,281.00
5. RETAINAGE:
a. 10 % of Completed Work (Column D + E on G703)
1,360,729.00
b. 10 % of Stored Material (Column F on G703)
0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)
\$ 1,360,729.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)
\$ 12,246,552.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)
\$ 10,792,788.00
8. CURRENT PAYMENT DUE
\$ 1,453,764.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)
\$ 8,054,248.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

CONTRACTOR:

DARYL POORTINCK, TREASURER

State of: Illinois

Subscribed and sworn to before me this

5th

day of

March

2008

Notary Public: Karen Wiskerchen
My Commission expires: 05/14/09

Date: March 5, 2008

OFFICIAL SEAL
KAREN WISKERCHEN
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES: 05/14/09

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 1,453,764.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: ILEKIS ASSOCIATES

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

GEORGE SOLLITT CONSTRUCTION CO.

CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION: 11
APPLICATION DATE: 02/01/08
PERIOD TO: 02/29/08
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	General Conditions	\$ 1,281,628.00	\$ 859,178.00	\$ 80,683.00		\$ 939,861.00	73%	\$ 341,767.00	\$ 93,986.00
2	Insurance	\$ 307,240.00	\$ 307,240.00	-		\$ 307,240.00	100%	-	\$ 30,724.00
3	Performance Bond	\$ 195,812.00	\$ 195,812.00	-		\$ 195,812.00	100%	-	\$ 19,581.00
4	Leed Administration	\$ 25,000.00	\$ 10,000.00	-		\$ 10,000.00	40%	\$ 15,000.00	\$ 1,000.00
5	Mobilization	\$ 125,000.00	\$ 125,000.00	-		\$ 125,000.00	100%	-	\$ 12,500.00
6	Survey & Layout	\$ 65,000.00	\$ 55,000.00	-		\$ 55,000.00	85%	\$ 10,000.00	\$ 5,500.00
7	Hand Excavation	\$ 100,000.00	\$ 70,000.00	-		\$ 70,000.00	70%	\$ 30,000.00	\$ 7,000.00
8	Temp. Enclosures & Heat	\$ 175,000.00	\$ 150,000.00	\$ 15,000.00		\$ 165,000.00	94%	\$ 10,000.00	\$ 16,500.00
9	Rough Carpentry	\$ 37,880.00	\$ 28,000.00	\$ 2,000.00		\$ 30,000.00	79%	\$ 7,880.00	\$ 3,000.00
10	Install Modular Casework	\$ 59,245.00	\$ -	\$ -		\$ -	0%	\$ 59,245.00	\$ -
11	Install Visual Display units	\$ 12,530.00	\$ -	\$ -		\$ -	0%	\$ 12,530.00	\$ -
12	Carpentry	\$ 157,962.00	\$ 30,000.00	\$ 10,000.00		\$ 40,000.00	25%	\$ 117,962.00	\$ 4,000.00
13	Allowance 1	\$ 450,000.00	\$ 141,529.00	\$ -		\$ 141,529.00	31%	\$ 308,471.00	\$ 14,153.00
14	Allowance 2	\$ 30,000.00	\$ 1,890.00	\$ -		\$ 1,890.00	6%	\$ 28,110.00	\$ 189.00
15	Allowance 3	\$ 75,000.00	\$ -	\$ -		\$ -	0%	\$ 75,000.00	\$ -
16	Allowance 4	\$ 10,000.00	\$ 815.00	\$ -		\$ 815.00	8%	\$ 9,185.00	\$ 82.00
17	Allowance 5	\$ 48,000.00	\$ -	\$ -		\$ -	0%	\$ 48,000.00	\$ -
18	Allowance 6	\$ 24,000.00	\$ -	\$ -		\$ -	0%	\$ 24,000.00	\$ -
19	Allowance 7	\$ 24,000.00	\$ -	\$ -		\$ -	0%	\$ 24,000.00	\$ -
20	Allowance 8	\$ 16,000.00	\$ 1,304.00	\$ -		\$ 1,304.00	8%	\$ 14,696.00	\$ 130.00
21	Commission Contingency Fund	\$ 500,000.00	\$ -	\$ -		\$ -	0%	\$ 500,000.00	\$ -
22	Toilet Compartments - Accurate Partitions	\$ 33,000.00	\$ -	\$ -		\$ -	0%	\$ 33,000.00	\$ -
23	Plumbing, Site Storm, Sanitary Water-Adamson	\$ 1,025,400.00	\$ 634,500.00	\$ 57,500.00		\$ 692,000.00	67%	\$ 333,400.00	\$ 69,200.00
24	Visual Aid Units - Air Flow Architectural	\$ 29,555.00	\$ -	\$ -		\$ -	0%	\$ 29,555.00	\$ -
25	Overhead Collingd Counter Doors-Anagnos Door Co.	\$ 6,000.00	\$ -	\$ -		\$ -	0%	\$ 6,000.00	\$ -
26	Composite Metal Panel Sys - Anthony Roofing	\$ 160,500.00	\$ -	\$ -		\$ -	0%	\$ 160,500.00	\$ -
27	Signs - API Sign Systems	\$ 10,500.00	\$ -	\$ -		\$ -	0%	\$ 10,500.00	\$ -
28	Automatic Doors - Automatic Doors, Inc.	\$ 10,146.00	\$ -	\$ -		\$ -	0%	\$ 10,146.00	\$ -

GEORGE SOLLITT CONSTRUCTION CO.
CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT
containing Contractor's signed Certification, is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION: 11
APPLICATION DATE: 02/01/08
PERIOD TO: 02/29/08
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	%(G * O)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
29	Vegetative Roof Landscaping-Beary Landscaping	\$ 17,500.00	\$ -	\$ -		\$ -	0%	\$ 17,500.00	\$ -
30	HVAC - BOC Heating & Air	\$ 1,315,000.00	\$ 1,037,617.00	\$ 99,253.00		\$ 1,136,870.00	86%	\$ 178,130.00	\$ 113,687.00
31	Louvers - Boswell Building	\$ 56,000.00	\$ 35,500.00	\$ -		\$ 35,500.00	63%	\$ 20,500.00	\$ 3,550.00
32	Folding Panel Partitions - Builders United Sales	\$ 11,718.00	\$ -	\$ -		\$ -	0%	\$ 11,718.00	\$ -
33	Flagpoles, Entrance Mats, Projection Screens - Carney & Co.	\$ 9,000.00	\$ 2,100.00	\$ 3,900.00		\$ 6,000.00	67%	\$ 3,000.00	\$ 600.00
34	Expansion Joint Cover - Construction Specialties	\$ 607.00	\$ 607.00	\$ -		\$ 607.00	100%	\$ -	\$ 61.00
35	Misc. Earthwork & Topsoil - Earth	\$ 455,685.00	\$ 388,500.00	\$ -		\$ 388,500.00	85%	\$ 67,185.00	\$ 38,850.00
36	Drywall Systems & Rough Carpentry - Era Valvidia Contractors	\$ 399,000.00	\$ 110,100.00	\$ 48,110.00		\$ 158,210.00	40%	\$ 240,790.00	\$ 15,821.00
37	Window Treatments - Evergreen Specialties	\$ 14,750.00	\$ -	\$ -		\$ -	0%	\$ 14,750.00	\$ -
38	Wood Gymnasium Floor - Floors, Inc.	\$ 52,000.00	\$ -	\$ -		\$ -	0%	\$ 52,000.00	\$ -
39	Gymnasium Equipment - Haldeman-Homme, Inc.	\$ 33,000.00	\$ 990.00	\$ -		\$ 990.00	3%	\$ 32,010.00	\$ 99.00
40	H.V. A. C. - International Piping Systems	\$ 1,665,000.00	\$ 1,037,800.00	\$ 240,300.00		\$ 1,278,100.00	77%	\$ 386,900.00	\$ 127,810.00
41	Telescoping Stands - Irwin Telescopic Seat	\$ 5,870.00	\$ -	\$ -		\$ -	0%	\$ 5,870.00	\$ -
42	Cement Plaster - JP Phillips	\$ 55,000.00	\$ -	\$ -		\$ -	0%	\$ 55,000.00	\$ -
43	Acoustical Ceings&Wall Panels - Just Rite Acousitics	\$ 230,000.00	\$ -	\$ 5,000.00		\$ 5,000.00	2%	\$ 225,000.00	\$ 500.00
44	Metal Lockers - Lyon Workspace Products	\$ 58,804.00	\$ -	\$ -		\$ -	0%	\$ 58,804.00	\$ -
45	Unit Masonry - Mastership Construction	\$ 4,782,139.00	\$ 4,005,090.00	\$ 478,250.00		\$ 4,483,340.00	94%	\$ 298,799.00	\$ 448,334.00
46	Painting & Epoxy Floor - E.McKinnie & Sons	\$ 120,000.00	\$ -	\$ 44,800.00		\$ 44,800.00	1%	\$ 75,200.00	\$ 4,480.00
47	Terrazzo-Metropolitan Terrazzo	\$ 741,000.00	\$ -	\$ 82,800.00		\$ 82,800.00	11%	\$ 658,200.00	\$ 8,280.00
48	GFRG Column Covers - Millwork Direct	\$ 11,750.00	\$ -	\$ 11,750.00		\$ 11,750.00	100%	\$ -	\$ 1,175.00
49	Modified Bitmun. Membrane Roof - MW Powell	\$ 540,000.00	\$ 374,260.00	\$ 35,100.00		\$ 409,360.00	130%	\$ 130,640.00	\$ 40,936.00
50	Fire Protection - Nelson Fire Protection	\$ 315,000.00	\$ 183,500.00	\$ 34,500.00		\$ 218,000.00	182%	\$ 97,000.00	\$ 21,800.00
51	Telescoping Stands Install - Northstar Equipment	\$ 3,700.00	\$ -	\$ -		\$ -	0%	\$ 3,700.00	\$ -
52	Toilet Accessories - Prestige Distribution	\$ 23,800.00	\$ -	\$ 23,800.00		\$ 23,800.00	16%	\$ -	\$ 2,380.00
53	Electrical - Public Electric	\$ 3,073,000.00	\$ 1,694,650.00	\$ 288,800.00		\$ 1,983,450.00	2180%	\$ 1,089,550.00	\$ 198,345.00
54	Bit. Dampproofing, Water Proof., Traffic Coat. - Sager Sealant	\$ 100,000.00	\$ 21,600.00	\$ 17,687.00		\$ 39,287.00	130%	\$ 60,713.00	\$ 3,929.00
55	Hydraulic Elevators - Schindler Elevator	\$ 91,000.00	\$ 6,825.00	\$ -		\$ 6,825.00	5%	\$ 84,175.00	\$ 683.00
56	Roof Accessories - Skyco	\$ 2,460.00	\$ 2,460.00	\$ -		\$ 2,460.00	0%	\$ -	\$ 246.00

GEORGE SOLLITT CONSTRUCTION CO.
CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT
containing Contractor's signed Certification, is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column 1 on Contracts where variable retainage for the line items may apply.

APPLICATION:
APPLICATION DATE: 02/01/08
PERIOD TO: 02/29/08
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D+E+F)	% (G+C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
57	Waste Compactor - Stepp Equipment	\$ 30,145.00	\$ -	\$ -		\$ -	0%	\$ 30,145.00	\$ -
58	Fire Stopping - Steich Corp.	\$ 31,000.00	\$ 12,000.00	\$ 14,350.00		\$ 26,350.00	44%	\$ 4,650.00	\$ 2,635.00
59	Modular Casework & Woodwork - Superior Cabinet	\$ 148,000.00	\$ 92,760.00	\$ -		\$ 92,760.00	14%	\$ 55,240.00	\$ 9,276.00
60	Resilient Tile Floor, Base & Carpeting - Superior Floor Covering	\$ 98,000.00	\$ -	\$ -		\$ -	0%	\$ 98,000.00	\$ -
61	Windows, Window Wall, Glazing - Underland Architectural Systems	\$ 672,800.00	\$ 295,561.00	\$ 21,710.00		\$ 317,271.00	47%	\$ 355,529.00	\$ 31,727.00
62	Foamed in Place Insulat. & Sprayed Fire Resti. Mater-Wilkin Insul.	\$ 84,000.00	\$ 79,800.00	\$ -		\$ 79,800.00	95%	\$ 4,200.00	\$ 7,980.00
63	Subs to Be Let	\$ 59,674.00	\$ -	\$ -		\$ -	0%	\$ 59,674.00	\$ -
	GRAND TOTALS	\$ 20,300,800.00	\$ 11,991,988.00	\$ 1,615,293.00	\$ -	\$ 13,607,281.00	67%	\$ 6,693,519.00	\$ 1,360,729.00

APPLICATION AND CERTIFICATE FOR PAYMENT

TO: GEORGE SOLLITT CONSTRUCTION CO. PROJECT: MILES DAVIS ACADEMY
790 NORTH CENTRAL AVENUE 6740 SOUTH PAULINA
WOOD DALE, ILLINOIS 60191 CHICAGO, ILLINOIS 60636

AIA DOCUMENT G702

PAGE 1 OF 2 PAGES

APPLICATION NO. NINE Distribution to:
PERIOD TO: 2/29/2008 () OWNER
PROJECT NOS.: C07010 () ARCHITECT
() CONTRACTOR

FROM CONTRACTOR: THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.
921 WEST VAN BUREN STREET, SUITE 110
CHICAGO, ILLINOIS 60607

VIA ARCHITECT: CONTRACT DATE: 27-Mar-07
O'DONNELL WICKLUND PIGOZZI & PETERSON, INC.
111 WEST WASHINGTON STREET
CHICAGO, ILLINOIS 60602

CONTRACT FOR: PLUMBING

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificate for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.

1 ORIGINAL CONTRACT SUM	\$1,025,400.00
2 Net change by Change Orders	\$0.00
3 CONTRACT SUM TO DATE (Line 1 + 2)	\$1,025,400.00
4 TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$692,000.00

5 RETAINAGE
a. 10 % of Completed work (Column D & E on G703) \$69,200.00

b. % of Stored Material (Column F on G703)
Total Retainage (Line 5a+5b or Total in Column 1 of G703)

6 TOTAL EARNED LESS RETAINAGE (Line 4 less line 5 Total)	\$89,200.00
7 LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificates)	\$622,800.00
8 CURRENT PAYMENT DUE	\$571,050.00
9 BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$51,750.00

\$402,600.00

CHANGE ORDER SUMMARY	
Change Orders approved in previous months by Owner	\$0.00
Total approved this month	\$0.00
TOTALS	\$0.00
NET CHANGES by Change Order	\$0.00

State of: Illinois
County of: Cook

Subscribed and sworn to before me this 20TH day of FEBRUARY, 2008

DATE: 2/20/2008

OFFICIAL SEAL
JUDITH R. O'DONOVAN
NOTARY PUBLIC, STATE OF ILLINOIS
MY COMMISSION EXPIRES 8-6-2008

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architects' knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED

\$
all figures on this Application and on the Continuation sheet that are changed to (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation sheet that are changed to conform to the amount certified.)

ARCHITECT:
BY:

DOCUMENT G702 • APPLICATION AND CERTIFICATE FOR PAYMENT

G702 • 1992

THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.

MILES DAVIS ACADEMY

DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

ITEM NUMBER	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATION	WORK COMPLETED		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/G) (C-G)	BALANCE TO FINISH (C-G)	RETAINAGE
				THIS APPLICATION	WORK IN PLACE				
				STORED MATERIALS (not in D or E)					
1	SITE UTILITIES T. P. ADAMSON & ASSOC., - LABOR	\$80,000.00	\$80,000.00	\$0.00	\$0.00	\$80,000.00	100%	\$0.00	\$8,000.00
	S. G. SUPPLY CO - MATERIAL	\$80,000.00	\$80,000.00	\$0.00	\$0.00	\$80,000.00	100%	\$0.00	\$8,000.00
2	INTERIOR UNDERGROUND STORM AND SANITARY T. P. ADAMSON & ASSOC., - LABOR	\$147,000.00	\$147,000.00	\$0.00	\$0.00	\$147,000.00	100%	\$0.00	\$14,700.00
	S. G. SUPPLY CO - MATERIAL	\$75,000.00	\$75,000.00	\$0.00	\$0.00	\$75,000.00	100%	\$0.00	\$7,500.00
3	ABOVEGROUND WASTE, VENT & WATER PIPING T. P. ADAMSON & ASSOC., - LABOR	\$215,000.00	\$161,250.00	\$0.00	\$32,250.00	\$193,500.00	80%	\$21,500.00	\$19,350.00
	S. G. SUPPLY CO - MATERIAL	\$135,000.00	\$101,250.00	\$0.00	\$20,250.00	\$121,500.00	90%	\$13,500.00	\$12,150.00
4	PLUMBING FIXTURES & TRIM T. P. ADAMSON & ASSOC., - LABOR	\$94,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$94,400.00	\$0.00
	S. G. SUPPLY CO - MATERIAL	\$154,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$154,000.00	\$0.00
5	BOOSTER PUMP & HEATER EQUIPMENT	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$30,000.00	\$0.00
6	INSULATION	\$35,000.00	\$10,000.00	\$0.00	\$5,000.00	\$15,000.00	43%	\$20,000.00	\$1,500.00
	TOTALS	\$1,025,400.00	\$834,500.00	\$0.00	\$57,500.00	\$592,000.00	67%	\$333,400.00	\$89,200.00

APPLICATION & CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

TO: GEORGE SOLLITT CONSTRUCTION

FROM CONTRACTOR: B.O.C. HEATING & AIR CONDITIONING CO.

CONTRACT FOR: HVAC WORK

PROJECT: MILES DAVIS ACADEMY

VIA ARCHITECT:

APPLICATION NO. 7

PERIOD TO: 2/29/2008

PROJECT NO.

CONTRACT DATE: 5/22/2007

BOC JOB # 07-3470-000

DISTRIBUTION TO:

OWNER

ARCHITECT

GEORGE SOLLITT

CONTRACTOR CONSTRUCTION

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the contract.
Continuation sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	1,315,000.00
2. Net change by Change Orders	2,064.00
3. CONTRACT SUM TO DATE (Line 1 + or - 2)	1,317,064.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	1,136,870.00
5. RETAINAGE:	
a. <u>10</u> % of Completed Work (Columns D + E on G703)	113,687.00
b. <u>10</u> % of Stored Material (Column F on G703)	0.00
Total Retainage (Line 5a + 5b or Total in Column I of G703)	113,687.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	1,023,183.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	933,855.30
8. CURRENT PAYMENT DUE	89,327.70
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	293,881.00

CHANGE ORDER SUMMARY	ADDITIONS	SUBTRACTIONS
Total changes approved in previous months by Owner	2,064.00	0.00
Total approved this month	0.00	0.00
TOTALS	2,064.00	0.00
NET CHANGES By Change Order	2,064.00	

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO. 7
APPLICATION DATE:
PERIOD FROM: 2/1/2008
TO: 2/29/2008
PROJECT NO: 0
CONTRACT DATE: 5/22/2007
BOC JOB # 07-3470-000

B	C	D	E	F	G		H	I
DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATIONS	WORK IN PLACE	STORED MATERIALS (not in D or E)	TOTAL WORK COMPLETED (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
Diffusers, Registers, & Grilles - MATERIAL	23,600.00	0.00	2,285.00	0.00	2,285.00	9.7%	21,315.00	228.50
Diffusers, Registers, & Grilles - LABOR	35,620.00	0.00	0.00	0.00	0.00	0.0%	35,620.00	0.00
Fan Power & VAV Boxes - MATERIAL	59,840.00	59,840.00	0.00	0.00	59,840.00	100.0%	0.00	5,984.00
Fan Power & VAV Boxes - LABOR	7,520.00	4,750.00	2,720.00	0.00	7,470.00	99.3%	50.00	747.00
Exhaust Fans - MATERIAL	23,950.00	23,950.00	0.00	0.00	23,950.00	100.0%	0.00	2,395.00
Exhaust Fans - LABOR	6,710.00	3,355.00	0.00	0.00	3,355.00	50.0%	3,355.00	335.50
Intake & Relief Hoods - MATERIAL	5,400.00	5,400.00	0.00	0.00	5,400.00	100.0%	0.00	540.00
Intake & Relief Hoods - LABOR	1,460.00	0.00	0.00	0.00	0.00	0.0%	1,460.00	0.00
Return Air Fans - MATERIAL	14,300.00	14,300.00	0.00	0.00	14,300.00	100.0%	0.00	1,430.00
Return Air Fans - LABOR	2,920.00	0.00	2,920.00	0.00	2,920.00	100.0%	0.00	292.00
Breeching & Stacks - MATERIAL	6,495.00	0.00	0.00	0.00	0.00	0.0%	6,495.00	0.00
Breeching & Stacks - LABOR	4,670.00	0.00	0.00	0.00	0.00	0.0%	4,670.00	0.00
Ductwork 1st Floor A-H - MATERIAL	91,580.00	91,580.00	0.00	0.00	91,580.00	100.0%	0.00	9,158.00
Ductwork 1st Floor A-H - LABOR	34,262.00	34,262.00	0.00	0.00	34,262.00	100.0%	0.00	3,426.20
Ductwork 1st Floor I-P - MATERIAL	85,160.00	85,160.00	0.00	0.00	85,160.00	100.0%	0.00	8,516.00
Ductwork 1st Floor I-P - LABOR	27,537.00	27,537.00	0.00	0.00	27,537.00	100.0%	0.00	2,753.70
Ductwork 2nd Floor A-H - MATERIAL	104,750.00	104,750.00	0.00	0.00	104,750.00	100.0%	0.00	10,475.00
Ductwork 2nd Floor A-H - LABOR	43,947.00	43,947.00	0.00	0.00	43,947.00	100.0%	0.00	4,394.70
Ductwork 2nd Floor I-P - MATERIAL	102,810.00	102,810.00	0.00	0.00	102,810.00	100.0%	0.00	10,281.00
Ductwork 2nd Floor I-P - LABOR	41,573.00	41,573.00	0.00	0.00	41,573.00	100.0%	0.00	4,157.30
Ductwork 3rd Floor A-H - MATERIAL	92,330.00	83,097.00	9,233.00	0.00	92,330.00	100.0%	0.00	9,233.00
Ductwork 3rd Floor A-H - LABOR	32,944.00	16,472.00	6,628.00	0.00	23,100.00	70.1%	9,844.00	2,310.00
Ductwork 3rd Floor I-P - MATERIAL	81,320.00	73,188.00	8,132.00	0.00	81,320.00	100.0%	0.00	8,132.00
Ductwork 3rd Floor I-P - LABOR	25,452.00	12,726.00	5,090.00	0.00	17,816.00	70.0%	7,636.00	1,781.60
Ductwork Gym Area - MATERIAL	22,400.00	22,400.00	0.00	0.00	22,400.00	100.0%	0.00	2,240.00
Ductwork Gym Area - LABOR	10,541.00	0.00	0.00	0.00	0.00	0.0%	10,541.00	0.00
Ductwork Mech Rm. 236 - MATERIAL	82,665.00	57,866.00	18,392.00	0.00	76,258.00	92.2%	6,407.00	7,625.80
Ductwork Mech Rm. 236 - LABOR	40,978.00	20,490.00	12,292.00	0.00	32,782.00	80.0%	8,196.00	3,278.20
Ductwork Mech Rm. 308 - MATERIAL	31,600.00	15,800.00	12,008.00	0.00	27,808.00	88.0%	3,792.00	2,780.80
Ductwork Mech Rm. 308 - LABOR	16,066.00	0.00	12,853.00	0.00	12,853.00	80.0%	3,213.00	1,285.30
Mobilization	29,500.00	29,500.00	0.00	0.00	29,500.00	100.0%	0.00	2,950.00
MACC Insulation 1st Floor A-H - MATERIAL	2,680.00	2,144.00	536.00	0.00	2,680.00	100.0%	0.00	268.00
MACC Insulation 1st Floor A-H - LABOR	4,020.00	3,216.00	804.00	0.00	4,020.00	100.0%	0.00	402.00
MACC Insulation 1st Floor I-P - MATERIAL	2,680.00	2,144.00	536.00	0.00	2,680.00	100.0%	0.00	268.00
MACC Insulation 1st Floor I-P - LABOR	4,020.00	3,216.00	804.00	0.00	4,020.00	100.0%	0.00	402.00
MACC Insulation 2nd Floor A-H - MATERIAL	4,020.00	3,216.00	804.00	0.00	4,020.00	100.0%	0.00	402.00
MACC Insulation 2nd Floor A-H - LABOR	6,030.00	2,814.00	3,216.00	0.00	6,030.00	100.0%	0.00	603.00
MACC Insulation 2nd Floor I-P - MATERIAL	4,020.00	4,020.00	0.00	0.00	4,020.00	100.0%	0.00	402.00
MACC Insulation 2nd Floor I-P - LABOR	6,030.00	6,030.00	0.00	0.00	6,030.00	100.0%	0.00	603.00
MACC Insulation 3rd Floor A-H - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation 3rd Floor A-H - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation 3rd Floor I-P - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation 3rd Floor I-P - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MACC Insulation Mech Rm. 236 - MATERIAL	5,360.00	0.00	0.00	0.00	0.00	0.0%	5,360.00	0.00
MACC Insulation Mech Rm. 236 - LABOR	8,040.00	0.00	0.00	0.00	0.00	0.0%	8,040.00	0.00
MACC Insulation Mech Rm. 308 - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation Mech Rm. 308 - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MEP Coordination: Shop Drawings	34,000.00	34,000.00	0.00	0.00	34,000.00	100.0%	0.00	3,400.00
Pre & Functional Checkout/Startup	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
Air Balancing Work	14,100.00	0.00	0.00	0.00	0.00	0.0%	14,100.00	0.00
BOC CO#1 - 001 - STOLEN MATERIALS	2,064.00	2,064.00	0.00	0.00	2,064.00	100.0%	0.00	206.40
TOTALS	1,317,064.00	1,037,617.00	99,253.00	0.00	1,136,870.00	86%	180,194.00	113,687.00



CARNEY
and
COMPANY, INC.

636 SCHNEIDER DRIVE SOUTH ELGIN, ILLINOIS 60177
PHONE (847) 931-4440 FAX (847) 931-4498

ARCHITECTURAL SPECIALTIES

B
I
L
L
T
O

THE GEORGE SOLLITT CONSTRUCTION CO.
RE: MILES DAVIS ACADEMY
790 N CENTRAL AVENUE
WOOD DALE IL 60191

S
H
I
P
T
O

THE GEORGE SOLLITT CONSTRUCTION CO.
C/O MILES DAVIS ACADEMY
6740 S PAULINA
CHICAGO IL 60636

INVOICE

DATE 02/13/08		INVOICE # 200802049		
DUE DATE 03/14/08	TERMS 0/ 0/ N30	SHIP VIA ABF FREIGHT	YOUR # C070101118	OUR # MDA1
QUANTITY		DESCRIPTION		
PROJECT #C07010				
5 - PROJECTION SCREEN - 96" X 96"				
5 - PAIR BRACKET				
2 - PROJECTION SCREEN - 72" X 96"				
TAX-EXEMPT MATERIAL FREIGHT				3684.86 215.14
Thank you for this order. We appreciate your business.				
PAGE: 1				
SUB TOTAL		3900.00		
TAX		0.00		
TOTAL		3900.00		
NET TO PAY		\$ 3900.00		

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 2 PAGES

TO OWNER:

The George Sollit Construction Company
790 North Central Avenue
Wood Dale, IL 60191

PROJECT: Miles Davis Academy

APPLICATION NO: 6

Distribution to:

☐	OWNER
☐	ARCHITECT
☐	CONTRACTOR
☐	
☐	
☐	

FROM CONTRACTOR:

Era Valdivia Contractors, Inc.
11909 South Avenue O
Chicago, Illinois 60617

VIA ARCHITECT:

PERIOD TO: February 29, 2008

CONTRACT No.:

PROJECT No.: C07010

CONTRACT FOR: Rough Carpentry and Drywall

CONTRACT DATE: April 19, 2007

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 399,000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 399,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 158,210.00

5. RETAINAGE:

a. 10 % of Completed Work \$ 15,821.00
(Column D + E on G703)

b. 1 % of Stored Material \$
(Column F on G703)

Total Retainage (Lines 5a + 5b or

Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE \$ 15,821.00

(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 99,090.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 43,299.00

(Line 3 less Line 6)

CONTRACTOR: Era Valdivia Contractors, Inc.

By: _____ Date: February 19, 2008

State of: Illinois County of: Cook

Subscribed and sworn to before me this 19th day of February, 2008

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - ©1992

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-6202

Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

CONTINUATION SHEET

AIA DOCUMENT G703

2 PAGE OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 6

APPLICATION DATE: February 19, 2008

PERIOD TO: February 29, 2008

ARCHITECT'S PROJECT: Miles Davis Academy

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
	ORIGINAL CONTRACT							
	<u>Rough Carpentry</u>							
1	Exterior Soffits and Parapet	\$101,000.00	\$95,950.00	\$0.00	\$0.00	\$95,950.00	\$5,050.00	\$9,595.00
2	Blocking Interior Drywall Partitions	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,000.00	\$0.00
3	Installation only GFRG Columns	\$11,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$11,000.00	\$0.00
	<u>Metal Studs and Drywall</u>							
4	Labor, Material and Equipment	\$283,000.00	\$14,110.00	\$48,110.00	\$0.00	\$62,260.00	\$220,740.00	\$6,226.00
	GRAND TOTALS	\$399,000.00	\$110,100.00	\$48,110.00	\$0.00	\$158,210.00	\$240,790.00	\$15,821.00

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE ONE OF 5 PAGES

APPLICATION NO: 9 (PENCIL DRAFT)
 APPLICATION DATE: 2/19/08
 PERIOD TO: 2/29/08
 PROJECT NO: C07005
 IPS Job # 1391-P1391a08
 CONTRACT DATE:

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

PROJECT:
 Miles Davis Academy
 6730 S. Paulina St.
 Chicago, IL

VIA ARCHITECT:
 Ilekis Associates, Inc.

TO OWNER:
 George Solif Construction Company
 790 North Central Avenue
 Wood Dale, IL 60181

FROM CONTRACTOR:
 INTERNATIONAL PIPING SYSTEMS, INC.
 444 East State Parkway, Suite#123
 Schaumburg, Illinois 60173-4538

CONTRACT FOR: HVAC & Controls

CONTRACTOR'S APPLICATION FOR PAYMENT


Application is made for Payment, as shown below, in connection with the Contract.
 Continuation Sheet, AIA Document G703, is attached.


1. ORIGINAL CONTRACT SUM \$ 1,865,000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1+2) \$ 1,865,000.00
4. TOTAL COMPLETED & STORED TO DATE \$ 1,278,100.00
 (Column G on G703)
6. RETAINAGE:
 a. 10.0 % of Completed Work 127,810.00
 (Column D + E on G703)
 b. 0.0 % of Stored Material 0.00
 (Column F on G703)
 Total Retainage (Line 5a+5b or Total in Column I of G703) \$ 127,810.00
5. TOTAL EARNED LESS RETAINAGE \$ 1,150,290.00
 (Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 934,020.00
 (Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE \$ 216,270.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE 514,710.00
 (Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner	0.00	
Total approved this Month	0.00	0.00
Totals	0.00	0.00
NET CHANGES by Change Order	0.00	

(In the event of a conflict the exact pre printed language of AIA G702-1992 shall govern this document)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.
 CONTRACTOR: INTERNATIONAL PIPING SYSTEMS, INC.

By:  Frederick S. Oyer, Vice President
 State of: ILLINOIS
 County of: COOK
 Subscribed and sworn to before me this 19th day of February, 2008
 Date: 2/19/08

 Theresa Terry
 Notary Public,
 My Commission expires: 07/29/2009

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$
 (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: Ilekis Associates, Inc.

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

PAGE 2 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

APPLICATION NO: 9 (PENCIL DRAFT)

APPLICATION DATE: 2/19/08

PERIOD TO: 2/29/08

PROJECT NO: C07005

IPS Job # 1391-PI391s09

IPS Job # 1391-P1391809

A	B	C		D		E		F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE (IF VARIABLE) RATE	
			FROM PREVIOUS APPLICATION (D+E)								
1	15010 General Provisions Mobilization - IPS GC's-Mechanical Piping - IPS Equipment	20,000.00 180,000.00 12,100.00 20,000.00 1,000.00	20,000.00 106,000.00 11,185.00 20,000.00	25,000.00 915.00			20,000.00 131,000.00 12,100.00 20,000.00 0.00	100.0% 72.8% 100.0% 100.0% 0.0%	0.00 49,000.00 0.00 0.00 1,000.00	2,000.00 13,100.00 1,210.00 2,000.00 0.00	
3	15074 Vibration Controls Furnish Materials Pump Bases	4,000.00 2,114.00 4,480.00	4,000.00 2,114.00 4,480.00				4,000.00 2,114.00 4,480.00	100.0% 100.0% 100.0%	0.00 0.00 0.00	400.00 211.40 448.00	
4	15076 Mechanical Identification Installation Labor	4,550.00					0.00	0.0%	4,550.00	0.00	
5	15083 Mechanical Identification - Piping HVAC Piping Insulation	9,500.00 14,400.00 7,200.00 10,800.00 6,400.00 9,500.00 2,000.00 4,000.00	3,710.00 5,380.00 2,870.00 4,130.00 2,580.00 3,710.00	3,495.00 4,695.00 3,248.00 4,515.00 2,208.00 3,014.00			7,205.00 10,085.00 6,118.00 8,645.00 4,788.00 6,724.00 0.00 0.00	75.1% 70.0% 85.0% 80.0% 75.0% 70.0% 0.0% 0.0%	2,395.00 4,315.00 1,082.00 2,155.00 1,602.00 2,678.00 2,000.00 4,000.00	720.50 1,008.50 611.80 864.50 478.80 672.40 0.00 0.00	
6	15110 Valves Furnish Materials Installation Labor	31,689.00 30,400.00	23,997.00 20,173.00	7,100.00 9,200.00			31,087.00 29,373.00	98.1% 86.6%	592.00 1,027.00	3,108.70 2,937.30	
7	15127 Meters and Gauges Furnish Materials Installation Labor	3,400.00 2,400.00					0.00 0.00	0.0% 0.0%	3,400.00 2,400.00	0.00 0.00	
8	15181 Hydronic Piping 1st Floor Materials 1st Floor Labor 2nd Floor Materials	19,140.00 87,510.00 23,900.00	17,486.00 73,773.00 20,518.00	990.00 3,700.00 3,000.00			18,458.00 77,473.00 23,518.00	95.4% 88.5% 98.4%	684.00 10,037.00 384.00	1,845.80 7,747.30 2,351.80	
TOTAL OR SUB TOTAL		510,883.00	346,104.00	71,080.00	0.00		417,184.00	81.7%	93,489.00	41,718.40	

(In the event of a conflict the exact pre printed language of AIA G703-1982 shall govern this document)

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

G703-1992

CONTINUATION SHEET

PAGE 3 OF 5 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

APPLICATION NO: 9 (PENCIL DRAFT)

APPLICATION DATE: 2/19/08

PERIOD TO: 2/29/08

PROJECT NO: C07005

IPS Job # 1391-P-1391a09

A	B	C		D		E		F	G	H	I
		WORK COMPLETED		THIS PERIOD							
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D+E)					MATERIALS PRESENTLY STORED (NOT IN DORE)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	BALANCE TO FINISH (C-G)	RETAINAGE RETAINAGE (IF VARIABLE) RATE
8	15181 Hydronic Piping - Continued										
	2nd Floor Labor	96,000.00	72,000.00	21,120.00					93,120.00	2,880.00	9.312.00
	3rd Floor Materials	26,100.00	22,185.00	2,110.00					24,295.00	1,805.00	2,429.50
	3rd Floor Labor	99,800.00	74,850.00	8,980.00					84,830.00	14,970.00	8,483.00
	Equipment Room Materials	30,971.00	28,838.00	2,000.00					30,639.00	332.00	3,063.80
9	15181 Equipment Room Labor	79,000.00	57,150.00	8,896.00					75,846.00	3,154.00	7,584.50
	Hydronic Specialties										
	Furnish Materials	15,383.00	14,813.00	770.00					15,383.00	0.00	1,538.30
	Furnish Glycol	18,000.00							0.00	18,000.00	0.00
10	15183 Installation Labor	10,720.00	8,128.00						8,128.00	1,592.00	912.80
	Refrigerant Piping										
11	15185 Furnish Materials	1,800.00							0.00	1,800.00	0.00
	Installation Labor	4,200.00							0.00	4,200.00	0.00
12	15189 Hydronic Pumps	9,802.00	8,802.00						9,802.00	0.00	980.20
	Furnish Materials	8,320.00	8,320.00						8,320.00	0.00	832.00
13	15189 HVAC Water Treatment										
	Installation Labor	4,000.00		2,424.00					2,424.00	1,576.00	242.40
14	15195 Furnish Materials	1,920.00							0.00	1,920.00	0.00
	Natural Gas Piping										
15	15513 Above Ground Piping - Materials	5,400.00	5,318.00						5,318.00	82.00	531.80
	Above Ground Piping - Labor	25,600.00	24,308.00						24,308.00	1,292.00	2,430.80
16	15626 Condensing Boilers										
	Furnish Materials	67,000.00	67,000.00						67,000.00	0.00	6,700.00
17	15626 Installation Labor	6,400.00	6,400.00						6,400.00	0.00	640.00
	Air Cooled Water Chillers										
18	15725 Furnish Materials	132,500.00	132,500.00						132,500.00	0.00	13,250.00
	Installation Labor	4,440.00	4,440.00						4,440.00	0.00	444.00
19	15725 Modular Indoor Air Handling Units										
	Furnish Materials	112,000.00	112,000.00						112,000.00	0.00	11,200.00
20	15725 Installation Labor	9,600.00	9,600.00						9,600.00	0.00	960.00
TOTAL OR SUB TOTAL		1,279,639.00	1,014,357.00	118,180.00	0.00	1,132,537.00	147,102.00	113,253.70	88.5%		8703.1992

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

PAGE 4 OF 5 PAGES

APPLICATION NO: 9 (PENCIL DRAFT)

APPLICATION DATE: 2/19/08

PERIOD TO: 2/29/08

PROJECT NO: C07005

IPS Job # 1391-P1391a09

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

ITEM NO.	DESCRIPTION OF WORK	C		D		E		F	G	H	I
		SCHEDULED VALUE	WORK COMPLETED	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					BALANCE TO FINISH (C-G)	RETAINAGE (IF VARIABLE) RATE
17	Computer Room AC Unit										
	Furnish Materials	7,400.00		307.00					307.00	7,093.00	30.70
18	Installation Labor	3,200.00		500.00					500.00	2,700.00	50.00
	Fin-Tube Radiation										
	Furnish Materials	10,276.00							0.00	10,276.00	0.00
19	Installation Labor	10,240.00							0.00	10,240.00	0.00
	Cabinet Unit Heaters										
	Furnish Materials	9,550.00							0.00	9,550.00	0.00
20	Installation Labor	6,240.00							0.00	6,240.00	0.00
	Propeller Unit Heaters										
	Furnish Materials	3,175.00							0.00	3,175.00	0.00
21	Installation Labor	2,880.00							0.00	2,880.00	0.00
	Radiant Heating Panels										
	Furnish Materials	7,000.00							0.00	7,000.00	0.00
22	Building Automation System (BAS)										
	DDC Components	91,000.00		18,935.00		63,070.00			82,005.00	8,995.00	8,200.50
23	BAS basic Materials, Interface Devices										
	Valves & Dampers	39,500.00				39,500.00			39,500.00	0.00	3,950.00
	Electrical Installation	143,000.00				19,550.00			19,550.00	123,450.00	1,955.00
24	Start-Up & Check Out	10,000.00							0.00	10,000.00	0.00
	BAS Operator Interfaces										
25	Control System Servers	9,000.00							0.00	9,000.00	0.00
	BAS System Commissioning										
26	Commission Control System	10,000.00							0.00	10,000.00	0.00
	Variable Frequency Controllers										
27	Furnish Materials	3,701.00		3,701.00					3,701.00	0.00	370.10
	Testing, Adjusting & Balancing										
	Water Side	6,200.00							0.00	6,200.00	0.00
28	Mechanical Systems Commissioning	3,000.00							0.00	3,000.00	0.00
	Commission Equipment										
TOTAL OR SUB TOTAL		1,855,000.00	1,037,860.00	240,300.00				0.00	1,278,100.00	376,900.00	127,810.00
(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)											G703-1992

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

PAGE 5 OF 5 PAGES

APPLICATION NO: 9 (PENCIL DRAFT)

APPLICATION DATE: 2/19/08

PERIOD TO: 2/29/08

PROJECT NO: C07005

IPS Job # 1391-P1391a09

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

PROJECT NO: C07005
IPS Job # 1391-P1391a09

A	B	C	D		E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE RETAINAGE (IF VARIABLE) RATE)
			FROM PREVIOUS APPLICATION (D+E)							
29	15997 Mechanical Testing									
30	Test Equipment	4,000.00					0.00	0.0%	4,000.00	0.00
31	15998 PC-00 Prefunctional Checklists	3,000.00					0.00	0.0%	3,000.00	0.00
	Complete Checklists									
	Functional Test	3,000.00					0.00	0.0%	3,000.00	0.00
	Perform Tests									
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										
21										
22										
23										
24										
25										
TOTAL OR SUB TOTAL		1,665,000.00	1,037,600.00	240,300.00	0.00	1,278,100.00	76.8%	396,900.00	127,810.00	
(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)										

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

G703-1992

TO CONTRACTOR
George Sollitt Construction Co.
790 North Central Avenue
Wood Dale, IL 60191
FROM CONTRACTOR:
Just Rite Acoustics, Inc.
1501 Estes Ave.
Elk Grove Village, IL 60007
CONTRACT FOR:

PROJECT:
Miles Davis Academy
6740 S. Paulina
Chicago, IL
VIA ARCHITECT:

APPLICATION NO 1
PERIOD TO: Feb 29, 2008
PROJECT NOS: C07010
CONTRACT DATE:

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 230,000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 230,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 5,000.00
5. RETAINAGE:
 - a. 10 % of Completed Work (Column D + E on G703) \$ 500.00
 - b. % of Stored Material (Column F on G703) \$Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 500.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 4,500.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 0.00
8. CURRENT PAYMENT DUE \$ 4,500.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 225,500.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	
Total approved this Month	\$0.00	
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	


AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - ©1992
User's may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By:

State of
Subscribed and sworn to before me this
Notary Public
My Commission expires:



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292

1501 Estes Avenue
Elk Grove Village, IL 60007

PAYMENT APPLICATION

Page 1

TO: The George Sollitt Construction Co.
790 North Central Ave.
Wood Dale, IL 60191
Attn: Accounts Payable

FROM: Mastership Construction Company, Inc.
1815 Industrial Dr.
Libertyville, Illinois 60048

FOR: Masonry Work

PROJECT NAME AND LOCATION: Miles Davis Academy
New Miles Davis Academy
6740 S. Paulina St.
Chicago, Illinois

ARCHITECT: Ilekis Associates
205 W. Wacker Dr.
Chicago, IL.

APPLICATION # 8
PERIOD THRU: 02/28/2008
PROJECT #s: C07010
DATE OF CONTRACT: 05/21/2007

Distribution to: ☐ OWNER ☐ ARCHITECT ☐ CONTRACTOR

CONTRACTOR'S SUMMARY OF WORK

Application is made for payment as shown below.
Continuation Page is attached.

1. CONTRACT AMOUNT	\$4,775,000.00
2. SUM OF ALL CHANGE ORDERS	\$7,139.00
3. CURRENT CONTRACT AMOUNT (Line 1 +/- 2)	\$4,782,139.00
4. TOTAL COMPLETED AND STORED (Column G on Continuation Page)	\$4,483,340.00
5. RETAINAGE:	
a. 10.00% of Completed Work (Columns D + E on Continuation Page)	\$448,334.00
b. 10.00% of Material Stored (Column F on Continuation Page)	\$0.00
Total Retainage (Line 5a + 5b or Column I on Continuation Page)	\$448,334.00
6. TOTAL COMPLETED AND STORED LESS RETAINAGE (Line 4 minus Line 5 Total)	\$4,035,006.00
7. LESS PREVIOUS PAYMENT APPLICATIONS	\$3,604,581.00
8. PAYMENT DUE	\$430,425.00
9. BALANCE TO COMPLETION (Line 3 minus Line 6)	\$747,133.00

SUMMARY OF CHANGE ORDERS	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$7,139.00	\$0.00
Total approved this month	\$0.00	\$0.00
TOTALS	\$7,139.00	\$0.00
NET CHANGES	\$7,139.00	

PAYMENT APPLICATION

Contractor's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Contractor under the Contract have been used to pay Contractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Contractor is legally entitled to this payment.

CONTRACTOR: Mastership Construction Company, Inc.

By: Tom Jodlowski - Project Manager Date: 02/20/2008

State of: Illinois

County of: Cook

Subscribed and sworn to before me this 20th day of February 2008

Notary Public: Zbigniew Herbut

My Commission Expires: 06/08/2009

ARCHITECT'S CERTIFICATION

Architect's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

CERTIFIED AMOUNT

(If the certified amount is different from the payment due, you should attach an explanation. Initial all the figures that are changed to match the certified amount.)

ARCHITECT:

By: Date:

Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Contractor, and is without prejudice to any rights of Owner or Contractor under the Contract Documents or otherwise.

Quantum Software Solutions, Inc. Document

CONTINUATION PAGE

Page 2 of 3

From: Mastership con.

18476808096

02/20/2008 12:31

#/48 P. 003/ 004

PROJECT: Miles Davis Academy
New Miles Davis Academy

APPLICATION #: 8
DATE OF APPLICATION: 02/20/2008
PERIOD THRU: 02/28/2008
PROJECT #s: C07010

Payment Application containing Contractor's signature is attached.

A	B	C	D	E		F	G	H	I
ITEM #	WORK DESCRIPTION	SCHEDULED AMOUNT	COMPLETED WORK		STORED MATERIALS (NOT IN D OR E)	TOTAL COMPLETED AND STORED (D + E + F)	% COMP. (G / C)	BALANCE TO COMPLETION (C-G)	RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD					
1.	Sub. & App. Unit Masonry Access.	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
2.	Sub. & App. Mortar & Grout	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
3.	Sub. & App. Ground Face CMU	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
4.	Sub. & App. Regular CMU	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
5.	Sub. & App. SGFT	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
6.	Sub. & App. Cast Stone	\$3,000.00	\$3,000.00	\$0.00	\$0.00	\$3,000.00	100%	\$0.00	\$300.00
7.	Sub. & App. Rebar shop drawings	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$2,500.00	100%	\$0.00	\$250.00
8.	Sub. & App. Face Brick	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$0.00	\$50.00
9.	Masonry mock-up	\$4,500.00	\$4,500.00	\$0.00	\$0.00	\$4,500.00	100%	\$0.00	\$450.00
10.	Sub. & Del. Unit Masonry Access.	\$209,300.00	\$177,905.00	\$20,930.00	\$0.00	\$198,835.00	95%	\$10,465.00	\$19,883.50
11.	Sub. & Del. Cast Stone	\$184,000.00	\$128,800.00	\$18,400.00	\$0.00	\$147,200.00	80%	\$36,800.00	\$14,720.00
12.	Sub. & Del. Face Brick	\$195,500.00	\$181,590.00	\$0.00	\$0.00	\$191,590.00	98%	\$3,910.00	\$19,159.00
13.	Sub. & Del. Regular CMU	\$270,300.00	\$229,755.00	\$27,030.00	\$0.00	\$256,785.00	95%	\$13,515.00	\$25,578.50
14.	Sub. & Del. Mortar & Grout	\$208,700.00	\$176,245.00	\$20,970.00	\$0.00	\$199,215.00	95%	\$10,485.00	\$19,921.50
15.	Sub. & Del. Ground Face CMU	\$741,200.00	\$630,020.00	\$74,120.00	\$0.00	\$704,140.00	95%	\$37,060.00	\$70,414.00
16.	Sub. & Del. SGFT	\$398,750.00	\$277,725.00	\$99,187.50	\$0.00	\$376,912.50	85%	\$18,837.50	\$37,691.25
17.	Mobilization	\$4,500.00	\$3,800.00	\$0.00	\$0.00	\$3,800.00	80%	\$800.00	\$360.00
18.	AREA "A" - EXTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00
19.	Level 1 -Erect Exterior CMU	\$117,100.00	\$117,100.00	\$0.00	\$0.00	\$117,100.00	100%	\$0.00	\$11,710.00
20.	Level 1 -Install Face Brick & Stone	\$87,500.00	\$87,500.00	\$0.00	\$0.00	\$87,500.00	100%	\$0.00	\$8,750.00
21.	Level 2 -Erect Exterior CMU	\$116,200.00	\$116,200.00	\$0.00	\$0.00	\$116,200.00	100%	\$0.00	\$11,620.00
22.	Level 2 -Install Face Brick & Stone	\$86,900.00	\$78,210.00	\$0.00	\$0.00	\$78,210.00	80%	\$8,690.00	\$7,821.00
23.	Level 3 -Erect Exterior CMU	\$117,100.00	\$117,100.00	\$0.00	\$0.00	\$117,100.00	100%	\$0.00	\$11,710.00
24.	Level 3 -Install Face Brick & Stone	\$85,200.00	\$73,680.00	\$0.00	\$0.00	\$73,680.00	86%	\$11,520.00	\$7,368.00
25.	Install Cast Stone Columns	\$36,800.00	\$0.00	\$9,200.00	\$0.00	\$9,200.00	25%	\$27,600.00	\$920.00
26.	AREA "B" - EXTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00
27.	Level 1 -Erect Exterior CMU	\$109,500.00	\$109,500.00	\$0.00	\$0.00	\$109,500.00	100%	\$0.00	\$10,950.00
28.	Level 1 -Install Face Brick & Stone	\$64,800.00	\$64,800.00	\$0.00	\$0.00	\$64,800.00	100%	\$0.00	\$6,480.00
29.	Level 2 -Erect Exterior CMU	\$108,000.00	\$108,000.00	\$0.00	\$0.00	\$108,000.00	100%	\$0.00	\$10,800.00
	SUB-TOTALS	\$3,153,350.00	\$2,702,730.00	\$269,837.50	\$0.00	\$2,972,567.50	94%	\$180,782.50	\$297,256.75

CONTINUATION PAGE

Quantum Software Solutions, Inc. Document

CONTINUATION PAGE

Page 3 of 3

From: Mastership con.

18476808096

02/20/2008 12:32

#748 P. 004/004

PROJECT: Miles Davis Academy
New Miles Davis Academy

APPLICATION #: 8
DATE OF APPLICATION: 02/20/2008
PERIOD THRU: 02/28/2008
PROJECT #s: C07010

Payment Application containing Contractor's signature is attached.

A	B	C	D		E	F	G	H	I
ITEM #	WORK DESCRIPTION	SCHEDULED AMOUNT	COMPLETED WORK		STORED MATERIALS (NOT IN D OR E)	TOTAL COMPLETED AND STORED (D + E + F)	% COMP. (G / C)	BALANCE TO COMPLETION (C-G)	RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD					
30.	Level 2 -Install Face Brick & Stone	\$65,200.00	\$65,200.00	\$0.00	\$0.00	\$65,200.00	100%	\$0.00	\$6,520.00
31.	Level 3 -Erect Exterior CMU	\$110,400.00	\$110,400.00	\$0.00	\$0.00	\$110,400.00	100%	\$0.00	\$11,040.00
32.	Level 3 -Install Face Brick & Stone	\$73,300.00	\$73,300.00	\$0.00	\$0.00	\$73,300.00	100%	\$0.00	\$7,330.00
33.	Masonry Sign	\$7,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,400.00	\$0.00
34.	Trash Enclosure	\$17,900.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$17,900.00	\$0.00
35.	AREA "A" -INTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00
36.	1st. Floor Interior walls	\$217,350.00	\$195,615.00	\$15,214.50	\$0.00	\$210,829.50	97%	\$6,520.50	\$21,082.95
37.	2nd. Floor Interior walls	\$175,900.00	\$114,335.00	\$52,770.00	\$0.00	\$167,105.00	95%	\$8,795.00	\$16,710.50
38.	3rd. Floor Interior walls	\$128,800.00	\$64,400.00	\$55,384.00	\$0.00	\$119,784.00	93%	\$9,016.00	\$11,978.40
39.	SGFT Partitions	\$90,700.00	\$31,745.00	\$36,280.00	\$0.00	\$68,025.00	75%	\$22,675.00	\$6,802.50
40.	AREA "B" -INTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00
41.	1st. Floor Interior walls	\$259,800.00	\$246,810.00	\$0.00	\$0.00	\$246,810.00	95%	\$12,990.00	\$24,681.00
42.	2nd. Floor Interior walls	\$167,900.00	\$159,505.00	\$0.00	\$0.00	\$159,505.00	95%	\$8,395.00	\$15,950.50
43.	3rd. Floor Interior walls	\$172,500.00	\$155,250.00	\$8,625.00	\$0.00	\$163,875.00	95%	\$8,625.00	\$16,387.50
44.	SGFT Partitions	\$132,000.00	\$85,800.00	\$33,000.00	\$0.00	\$118,800.00	90%	\$13,200.00	\$11,880.00
45.	Close out Documents	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,500.00	\$0.00
46	Change Order No.1 - Premium TI	\$3,903.00	\$0.00	\$3,903.00	\$0.00	\$3,903.00	100%	\$0.00	\$390.30
47	Change Order # 2 - Operate Hydra	\$568.00	\$0.00	\$568.00	\$0.00	\$568.00	100%	\$0.00	\$56.80
48	Change Order # 3 - Winter Protecti	\$2,868.00	\$0.00	\$2,868.00	\$0.00	\$2,868.00	100%	\$0.00	\$286.80
	TOTALS	\$4,782,139.00	\$4,005,090.00	\$478,250.00	\$0.00	\$4,483,340.00	94%	\$298,799.00	\$448,334.00

CONTINUATION PAGE

Quantum Software Solutions, Inc. Document

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702

To (Contractor)
George Sollitt Construction Co.
790 N. Central Ave.
Wood Dale, IL 60191

Project:
Miles Davis Academy
6740 S. Paulina St.
Chicago, IL
Via (Architect):

Application No: 1
Period To: 2/29/2008
Project No: C07010

Metropolitan Terrazzo LLC
646 Lunt Avenue - Elk Grove Village, IL 60007-5014
Tel: 847 434-0700 Fax 847 434-0704

From: TERRAZZO
CONTRACT FOR:

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner			
TOTAL			\$0.00
Approved this Month			
Number	Date Approved		
1			
2			
3			
4			
Totals		\$ -	\$0.00
Net change by Change Orders		\$ -	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment had been completed in accordance with the Contract Documents, that all amounts have been paid by the contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

- 1 ORIGINAL CONTRACT AMOUNT \$ \$741,000.00
- 2 NET CHANGE BY CHANGE ORDER \$ \$0.00
- 3 CONTRACT SUM TO DATE (LINE 1+2) \$ \$741,000.00
- 4 TOTAL COMPLETED & STORED TO DATE \$ \$82,800.00

- 5 Retainage: (Column G on G703)
- a 10 % of Completed Work \$ \$5,390.00
- b 10 % of Stored Material (column F on G703) \$ \$2,890.00

Total Retainage (Line 5a+5b or total in Column 1 of G703) \$ \$8,280.00

6 TOTAL EARNED LESS RETAINAGE (Line 4 less line 5 Total) \$ \$74,520.00

- 7 LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior certificate) \$ \$0.00
- 8 CURRENT PAYMENT DUE \$ \$74,520.00
- 9 BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less line 6) \$ \$66,480.00

State of: ILLINOIS County of: COOK
Subscribed and sworn to before on 2/20/2008

Notary Public: *Gatherine A. Szluk*
GATHERINE A. SZLUK
Notary Public, State of Illinois
My Commission Expires 02/20/2008

By: Philip J. Phillips Date: 2/20/2008

My Commission expires: 20-Feb-08

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation's and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the CONTRACT DOCUMENTS and the Contractor is entitled to payment of the Amount Certified.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for)
ARCHITECT: _____
By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to the rights of the Owner or Contractor under this Contract.

"OFFICIAL SEAL"
GATHERINE A. SZLUK
Notary Public, State of Illinois
My Commission Expires 02/20/2008

Continuation Sheet

George Sollitt Construction Co.

Miles Davis Academy

6740 S. Paulina, Chicago, IL

AIA DOCUMENT G 703

AIA Document G702, Application And Certificate For Payment, containing

Contractor's signed Certificate is Attached

In Tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage of line items may apply.

APPLICATION NO.: 1

APPLICATION DATE: 2/20/2008

PERIOD TO: 2/29/2008

PROJ. NO.: C07010

Metropolitan Terrazzo LLC

645 Lunt Avenue - Elk Grove Village, IL 60007-5014

Tel: 847 434-0700 Fax: 847 434-0704

A No.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK		E COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED not in (D or E)	G TOTAL COMPLETED & STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			From Previous APPLICATION	(D+E)					
1	Terrazzo Flooring:								
2	1st Floor - Material	\$85,488.00	\$0.00	\$0.00	\$0.00		\$0.00	\$85,488.00	\$0.00
3	1st Floor - Labor	\$128,232.00	\$0.00	\$0.00	\$0.00		\$0.00	\$128,232.00	\$0.00
4									
5	2nd Floor - Material	\$64,116.00	\$0.00	\$0.00	\$0.00	\$28,900.00	\$28,900.00	\$35,216.00	\$2,880.00
6	2nd Floor - Labor	\$96,174.00	\$0.00	\$0.00	\$0.00		\$0.00	\$96,174.00	\$0.00
7									
8	3rd Floor - Material	\$64,116.00	\$0.00	\$0.00	\$28,900.00		\$28,900.00	\$35,216.00	\$2,880.00
9	3rd Floor - Labor	\$96,174.00	\$0.00	\$0.00	\$25,000.00		\$25,000.00	\$71,174.00	\$2,500.00
10									
11	Precast Terrazzo Stairs:								
12	Material	\$34,700.00	\$0.00	\$0.00	\$0.00		\$0.00	\$34,700.00	\$0.00
13	Labor	\$131,000.00	\$0.00	\$0.00	\$0.00		\$0.00	\$131,000.00	\$0.00
14									
15	Exterior Rustic Terrazzo:								
16	Material	\$15,000.00	\$0.00	\$0.00	\$0.00		\$0.00	\$15,000.00	\$0.00
17	Labor	\$26,000.00	\$0.00	\$0.00	\$0.00		\$0.00	\$26,000.00	\$0.00
18									
48	Totals this Sheet	\$741,000.00	\$0.00	\$53,900.00	\$28,900.00	\$28,900.00	\$82,800.00	\$658,200.00	\$8,280.00

TEL: 847 434-0700

FAX: 847 434-0704

E-Mail: MTerrazzo@AOL.com

Date	Invoice #
2/20/2008	2025

Metropolitan Terrazzo, L.L.C.

645 Lunt Avenue
Elk Grove Village, Illinois 60007-5014


George Sollitt Construction
790 North Central Avenue
Wood Dale, Illinois 60191-1266
Attn: Jim Tazelaar

Miles Davis Academy
6740 S. Paulina
Chicago, IL

Date	Invoice #	Invoice #
3/20/2008	C07010	3391

Description		Amount	
Labor & Material for Terrazzo Flooring.			
Original Contract Amount		741,000.00	
Total Complete to Date		82,800.00	
10% Retainage		8,280.00	
Total Earned Less Retainage		74,520.00	
Less Previous Requests for Payment		0.00	
Current Payment Due		74,520.00	74,520.00
Balance to Finish Plus Retention		666,480.00	
Attached are supplier invoices and pictures of partial invoiced materials not delivered. (Stored in our Warehouse).			
Inv # 2001109 - \$35,594.58			
Inv # 2001879 - \$1,587.32			
Inv # 2004006 - \$20,709.50			

Total**\$74,520.00**





RECEIVED JAN 17 2009




THE HOME DEPOT
SUPPLY COMPANIES

ORIGINAL

INVOICE

Terrazzo & Marble Supply Co. of Illinois

Branch: 101 464 Northgate Parkway

77 S. Wheeling Road
Wheeling, IL 60090

INVOICE	
2001109	
Invoice Date	Page
1/16/2008 10:42:24	2 of 2
ORDER NUMBER	
4001998	

847-353-8000

Quantities					Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Ordered	Shipped	Remaining	UOM Unit Size	Disp.		Unit Size		
30.0000	30.0000	0.0000	50LB	1.0	1411101-SK Black Stallion #1 - Whse Black Stallion #1 - Whse	50LB 1	12.900000	387.00
30.0000	30.0000	0.0000	50LB	1.0	1411401-SK Black Stallion #2 - Whse Black Stallion #2 - Whse	50LB 1	12.900000	387.00
6.0000	6.0000	0.0000	50LB	1.0	1260305-KG Cardiff Green #1 - Whse Cardiff Green #1 - Whse	50LB 1	10.900000	65.40
6.0000	6.0000	0.0000	50LB	1.0	1260310-KG Cardiff Green #2 - Whse Cardiff Green #2 - Whse	50LB 1	9.900000	59.40
1,000.0000	1,000.0000	0.0000	EA	1.0	1749998-MISC Empty 100# Bags For Chips - Whse Empty 100# Bags For Chips - Whse	EA 1	0.750000	750.00

Total Lines: 13

SUB-TOTAL: 32,730.65
IL-Cook-Wheeling (NG) Sales Tax: 2,863.93
AMOUNT DUE: 35,594.58

ORIGINAL

RECEIVED JAN 25 2008

INVOICE

Terrazzo & Marble Supply Co. of Illinois

Branch: 101 464 Northgate Parkway

77 S. Wheeling Road
Wheeling, IL 60090

INVOICE

2001879

Invoice Date

Page

1/23/2008 08:09:20

1 of 1

ORDER NUMBER

4002002

DIRECT SHIPMENT

847-353-8000

Bill To:

Metropolitan Terrazzo Co
645 Lunt Avenue
Elk Grove, IL 60007

Ship To:

Metropolitan Terrazzo Co
645 Lunt Avenue
Elk Grove, IL 60007

Attn: Ms. Helen Phillips

Ordered By: Mr. Jim Pittman

Customer ID: 11623

Customer ID: 11623

PO Number		Terms Description	Net Due Date	Disc Due Date	Discount Amount		
Miles Davis 2nd & 3rd Floor		Net 90 Days	04/22/08	04/22/08	0.00		
Order Date	Pick Ticket No	Primary Salesrep Name		TAKER			
1/11/2008 09:46:56	3001782	Bryan Olson		JAMESB			
Quantities					Pricing UOM	Unit Price	Extended Price
Ordered	Shipped	Remaining	UOM Unit Size	Disp.	Item ID Item Description	Unit Size	

Delivery Instructions: Freight Collect

Carrier: Con-Way Freight, Inc.

Tracking #:

41.0000	41.0000	0.0000	50LB	1.0	2606074-AG	50LB	35.600000	1,459.60
					1 Sided Clear Glass #1 - Whse			

Total Lines: 1

SUB-TOTAL: 1,459.60
IL-Cook-Wheeling (NG) Sales Tax: 127.72
AMOUNT DUE: 1,587.32

ORIGINAL

INVOICE

Terrazzo & Marble Supply Co. of Illinois

Branch: 101 464 Northgate Parkway

77 S. Wheeling Road
Wheeling, IL 60090

INVOICE

2004006

Invoice Date

Page

2/14/2008 10:30:00

1 of 2

ORDER NUMBER

4005022

847-353-8000

Bill To:

Metropolitan Terrazzo Co

645 Lunt Avenue

Elk Grove, IL 60007

Ship To:

Metropolitan Terrazzo Co

645 Lunt Avenue

Elk Grove, IL 60007

Attn: Ms. Helen Phillips

Ordered By: Mr. Jim Pittman

Customer ID: 11623

Customer ID: 11623

PO Number		Terms Description	Net Due Date	Disc Due Date	Discount Amount
Miles Davis		Net 90 Days	05/14/08	05/14/08	0.00
Order Date	Pick Ticket No.	Primary Salesrep Name			Taker
2/7/2008 09:20:32	3003627	Bryan Olson			JAMESB
Quantities		Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Ordered	Shipped		Remaining		
		UOM			
		Unit Size			
		Disp.			

Delivery Instructions: p/u Thursday 2/14

Carrier: Customer Pick Up

Tracking #:

276.0000	276.0000	0.0000	50LB	1.0	1400500-SP Atf-20 Limestone - Whse Atf-20 Limestone - Whse	50LB	6.700000	1,849.20
33.0000	33.0000	0.0000	5GAL	1.0	2760106-EY Terroxy Isocrack Mem Gray Part A - Whse Terroxy Isocrack Mem Gray Part A - Whse	5GAL	227.500000	7,507.50
Lot Number: NG					Qty:	33.0000	5GAL	
26.0000	26.0000	0.0000	5GAL	1.0	2760108-EY Terroxy Isocrack Membrane Part B - Whse Terroxy Isocrack Membrane Part B - Whse	5GAL	227.500000	5,915.00
Lot Number: NG					Qty:	26.0000	5GAL	
4.320.0000	4.320.0000	0.0000	LF	1.0	1880112-SUI 3/8X1/8 Ht 2Pc 'L' Zinc - Whse 3/8X1/8 Ht 2Pc 'L' Zinc - Whse	LF	0.840000	3,628.80
18.0000	18.0000	0.0000	2GAL	1.0	2760006-EY Terroxy Primer A - Whse Terroxy Primer A - Whse	2GAL	67.000000	1,206.00
Lot Number: NG					Qty:	18.0000	2GAL	
18.0000	18.0000	0.0000	1GAL	1.0	2760008-EY Terroxy Primer B - Whse Terroxy Primer B - Whse	1GAL	33.500000	603.00
Lot Number: NG					Qty:	18.0000	1GAL	

ORIGINAL

INVOICE

Terrazzo & Marble Supply Co. of Illinois

Branch: 101 464 Northgate Parkway

77 S. Wheeling Road
Wheeling, IL 60090

INVOICE

2004006

Invoice Date

Page

2/14/2008 10:30:00

2 of 2

ORDER NUMBER

4005022

847-353-8000

Total Lines: 6

SUB-TOTAL:	20,709.50
TAX:	0.00
AMOUNT DUE:	20,709.50

ORIGINAL

Millwork Direct, Inc.

2400 E. Main Street

Suite 103-267

St. Charles, IL 60174-2414

PH 630.584.7260 FX 630.584.6745

Invoice

DATE	INVOICE #
2/20/2008	2745

BILL TO

The George Sollitt Construction Company
790 North Central Ave.
Wood Dale, IL 60191

SHIP TO

Miles Davis Academy
Chicago, IL

Attn Karen

P.O. NUMBER	TERMS	REP	SHIP	VIA	F.O.B.	PROJECT
C017010-1096	Net 30	PK	2/20/2008	Common C...	Origination	Miles Davis Aca...
QUANTITY	ITEM CODE	DESCRIPTION			PRICE EACH	AMOUNT
1	GRG - GFRC	BATCH OF GLASS FIBER-REINFORCED GYPSUM PLAIN COLUMN COVERS PER PLAN. (INCLUDES): (4) 27-1/2" DIA X 22'-0-3/4" @ 360 DEG.& 1/4 X 6 REVEAL. (2) 27-1/2" DIA X 10'-2-1/4" @ 360 DEG.& 1/4 X 6 REVEAL. (1) 27-1/2" DIA X 10'-4-1/4" @ 360 DEGREES. (1) 27-1/2" DIA X 20'-11-3/4" @ 360 DEGREES. (2) 27-1/2" DIA X 15'-7-1/4" @ 360 DEGREES. (1) 27-1/2" DIA X 13'-5-3/4" @ WALL INTERSECTION - 339.57 DEGREES. (1) 27-1/2" DIA X 12'-3-3/4" @ 360 DEGREES. (1) 27-1/2" DIA X 12'-1-3/4" @ 360 DEGREES. (2) 20" DIA X 9'-73/4" @ - 360 DEGREES. (7) BOXES - TWO BIT CLIPS (1) E-Z TROWEL (7) TUBES(S) ADHESIVE 29 OZ (1) JOBSITE DELIVERY			11,750.00	11,750.00T
					0.00	0.00
Thank you for your business.					Total	\$11,750.00

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE 1 OF 2 PAGES

Miles Davis Academy
8740 S Paulina Street
Chicago, Illinois 60635

PROJECT:

The So It's Only A Little Venture
730 N Central Avenue
Wood Dale, Illinois 60191

TO (CONTRACTOR):

FROM (SUBCONTRACTOR):
M. W. Powell Company
3245 S Laramie Ave
Chicago, IL 60632

VENDOR NUMBER:
PHASE NUMBER:
CATEGORY:
SUBCONTRACT/P.O. #:

APPLICATION NO. 6 for approval

PERIOD TO: 2/29/2008

CONTRACTOR'S 007010
PROJECT NO:

CONTRACT DATE 1/29/2007

CONTRACT FOR:

SUBCONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

CHANGE ORDER SUMMARY			DEDUCTIONS
Change Orders approved in previous months by Owner			
TOTAL			70,000.00
Approved this Month			
Number	Date Approved		
000			
TOTALS			\$70,000.00
Net change by Change Orders			\$70,000.00

The undersigned Subcontractor certifies that to the best of the Subcontractor's knowledge, information and belief the Work covered by the Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Subcontractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown here is now due.

CONTRACTOR: M. W. POWELL COMPANY

By: _____ Date: _____

1. ORIGINAL CONTRACT SUM	\$470,000.00
2. Net change by Change Orders	\$70,000.00
3. CONTRACT SUM TO DATE (Line 1 +/- 2)	\$540,000.00
4. TOTAL COMPLETED & STORED TO DATE	\$488,360.00
(Column G on G703)	
5. RETAINAGE:	
a. 10% of Completed Work	
(Column D+E on G703)	
b. % of Stored Material	
(Column F on G703)	
Total Retainage (Line 5a + 5b or Total in Column I of G703)	\$40,640.00
6. TOTAL EARNED LESS RETAINAGE	\$539,424.00
(Line 4 less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$539,424.00
8. CURRENT PAYMENT DUE	\$1,590.00
9. BALANCE TO FINISH, PLUS RETAINAGE	\$17,576.00
(Line 3 less Line 6)	

State of: IL NOS County of: COOK
Subscribed and sworn to before me this 9th day of January 2008
Notary Public:
My Commission expires: 3/23/09

CONTRACTOR'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents based on on-site observations and the data comprising the above application, the Contractor certifies to the Owner that to the best of the Contractor's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Subcontractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$ _____
(Attach explanation if amount certified differs from the amount applied for.)
ARCHITECT:

By: _____ Date: _____
This Certificate is not valid unless the AMOUNT CERTIFIED is payable only to the Subcontractor named herein. Issuance, payment and a certificate of payment are void if not in accordance with the Contract Documents.

APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Subcontractor's signed Certification is attached.

in tabulations below, amounts are stated to the nearest dollar

Use Column 1 on Contracts where variable retainage for line items may apply.

RETAINTAGE %: 10%

APPLICATION NUMBER: 5 for approval

APPLICATION DATE: 18-JAN-08

PERIOD TO: 29-Feb-08

CONTRACTOR'S PROJECT NO: C07010

[illegible]

Form 1.6

AIA DOCUMENT G702

APPLICATION AND CERTIFICATE FOR PAYMENT

PROJECT: MILES DAVIS ACADEMY
6740 S. PAULINA STREET
CHICAGO, IL
GSCC PROJ. # C07010

Owner: PUBLIC BUILDING COMMISSION OF CHICAGO

FROM: CONST. MGR.:
NELSON FIRE PROTECTION
11028 RALEIGH COURT
ROCKFORD, IL 61115

GEORGE SOLLITT CONSTRUCTION CO.
790 NORTH CENTRAL AVE.
WOOD DALE, IL 60191

APPLICATION NO : SIX
APPLICATION DATE: 02/11/08
PERIOD FROM : 02/01/08
PERIOD TO : 02/29/08

TYPE OF WORK: Fire Sprinklers

SUBCONTRACTORS APPLICATION FOR PAYMENT

Previous Change Orders	Additions	Deductions
	0.00	0.00
Number	Date	
1		
2		
3		
4		
TOTALS		0.00 0.00
NET CHANGE BY CHANGE ORDERS		0.00

THE PRESENT STATUS OF THIS CONTRACT IS AS FOLLOWS:

ORIGINAL CONTRACT SUM.....	315,000.00
NET CHANGE BY CHANGE ORDERS.....	0.00
CONTRACT SUM TO DATE.....	315,000.00
TOTAL COMPLETED TO DATE.....	218,000.00
RETAINAGE 10%.....	21,800.00
TOTAL EARNED LESS RETAINAGE.....	196,200.00
LESS PREVIOUS REQUESTS.....	165,150.00
CURRENT PAYMENT DUE.....	31,050.00
BALANCE TO COMPLETE.....	118,800.00

STATE OF: ILLINOIS COUNTY OF: Winnebago
SUBSCRIBED AND SWORN TO BEFORE ME THIS
THIS 11TH DAY OF FEBRUARY, 2008

NOTARY PUBLIC:
MY COMMISSION EXPIRES:

CONTRACTOR: NELSON FIRE PROTECTION CO.

BY: DATE: FEBRUARY 11, 2008

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the owner that to the best of the Architect's knowledge, information and belief of the work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$

ARCHITECT:

BY:

DATE:

CONTINUATION SHEET

AIA DOCUMENT G703

Pages 2 of 2

NELSON FIRE PROTECTION - MILES DAVIS ACADEMY

AIA Document G703, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification attached.
In tabulations below, amounts are stated to nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

SIX
02/11/08
02/29/08
APPLICATION NO:
APPLICATION DATE:
PERIOD TO:
ARCHT. PROJ. NO.:

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATIONS	THIS APPLICATION	TOTAL COMPLETED TO DATE	%	BALANCE TO FINISH	RETAINAGE
1	PIPE	34,000.00	27,000.00	2,000.00	29,000.00	85%	5,000.00	2,900.00
2	VALVES & FITTINGS	61,000.00	44,000.00	6,000.00	49,000.00	80%	12,000.00	4,900.00
3	SPRINKLERS	8,000.00	1,000.00	0.00	1,000.00	13%	7,000.00	100.00
4	ENGINEERING LABOR	18,000.00	15,500.00	0.00	15,500.00	97%	500.00	1,550.00
5	LABOR	129,850.00	59,000.00	19,500.00	78,500.00	60%	51,350.00	7,850.00
6	OVERHEAD & PROFIT	66,150.00	37,000.00	8,000.00	45,000.00	68%	21,150.00	4,500.00

TOTALS		315,000.00	183,500.00	34,500.00	218,000.00	69%	97,000.00	21,800.00
--------	--	------------	------------	-----------	------------	-----	-----------	-----------

Thank you for your business.

Quantity	Item Code	Description	Price Each	Amount
1	Washroom Access...	Quantities: 25 # 0600-24x60 Mirror 24" x 60" Stainless Steel 26 # 3801-42 Grab Bar 42" 26 # 3801-24 Grab Bar 24" 26 # 3801-12 Grab Bar 12" 26 # 3801-18 Grab Bar 18" 56 # 09646 Kimberly Clark TP Dispenser 1 # 3850 Horizontal Grab Bar 24" x 36" 6 # 0464-25 Sanitary Napkin/Tampon Dispenser 12 # 0210 Paper Towel Dispenser C-Fold 8 # 045224 Paper Towel Dispenser Roll Paper 56 # 9343 Soap Dispenser 12 # 0829 Waste Receptacle - Corner Mounted 15 # 0811 Waste Receptacle - Free Standing 7 # 1308-3 Mop and Broom rack 1 # 0827 Small Waste Receptacle 1 # 8206-L Folding Shower Seat 24 # 185 Automatic Hand Dryer	23,800.00	23,800.00
			8.50%	0.00
				\$23,800.00
				Total

Ship To	Miles Davis Academy Attn: Bill Lump - George Solitt 6740 S Paulina Street Chicago, IL 60636
---------	--

Bill To	GEORGE SOLITT CONSTRUCTION Attn: Accounting Dept. 790 North Central Avenue Wood Dale, IL 60191
---------	---

Prestige Distribution, Inc.
3388-A Commercial Avenue
Northbrook, IL 60062
Fax 847-480-7668
Phone 847-480-7667

Date	1/28/2008
Invoice #	1518

Invoice

AIA DOCUMENT G702/CMA

TO OWNER
Public Building Commission of Chicago

PROJECT
Miles Davis Academy
6740 S. Paulina St
Chicago, IL

APPLICATION NO.: 10
PERIOD TO: 02/29/08
PROJECT NO.: C07010

DISTRIBUTION TO:
OWNER
CONSTRUCTION
MANAGER
ARCHITECT
CONTRACTOR

FROM CONTRACTOR
Public Electric Construction Company
415 Harvester Court
Wheeling, IL 60090

VIA CONSTRUCTION MANAGER: George Sollitt Construction Company
VIA ARCHITECT: Ilekis Associates

CONTRACT DATE: 2/6/07

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge Information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due

- 1. ORIGINAL CONTRACT SUM \$ 3,073,000.00
- 2. NET CHARGE BY CHANGE ORDERS \$ -
- 3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 3,073,000.00
- 4. TOTAL COMPLETED & STORED TO DATE (Column G on G702) \$ 1,983,450.00

- 5. RETAINAGE:
 - a % of Completed Work \$ 198,345.00
 - b % of Stored Material \$ -

- 6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)
 - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 198,345.00
 - \$ 1,785,105.00

- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 1,525,185.00
- 8. CURRENT PAYMENT DUE \$ 259,920.00
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,287,895.00

ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

CONTRACTOR:

By: _____ Date: _____

State of Illinois County of Cook

Subscribed and sworn to me this _____ day of _____

Notary Public:

My Commission Expires: 8/10/11

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified)

CONSTRUCTION MANAGER:

By: _____ Date: _____

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

SUBCONTRACT

APPLICATION FOR PAYMENT-CONTINUATION SHEET

2 OF 3 PAGES

Subcontractor: Public Electric Construction Company			Project: Miles Davis Academy		Application Number: 10				
Subcontract Number: C07010			Period From: 2/1/2008		To: 2/29/2008				
Subcontract For: Electrical			Project Location: 6740 S. Paulina St						
A	B	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD (D+E)	MATERIALS PRESENTLY STORED (NOT IN D+E)	TOTAL COMP & STR TO DATE (D+E+F)	% (G/G)	BALANCE to FINISH (C-G)	RETENTION 10%
1	Overhead & Profit	\$ 225,000.00	\$123,750.00	\$ 22,500.00		\$ 146,250.00	65%	\$ 78,750.00	\$ 14,625.00
2	INSURANCE	\$ 55,000.00	\$41,250.00	\$ -		\$ 41,250.00	75%	\$ 13,750.00	\$ 4,125.00
3	Lighting Fixtures	\$ 140,000.00	\$126,000.00	\$ -		\$ 126,000.00	90%	\$ 14,000.00	\$ 12,600.00
4	LABOR FOR ABOVE	\$ 130,000.00	\$9,100.00	\$ 3,900.00		\$ 13,000.00	10%	\$ 117,000.00	\$ 1,300.00
5	LAMPS & WHIPS	\$ 12,000.00	\$8,400.00	\$ 1,200.00		\$ 9,600.00	80%	\$ 2,400.00	\$ 960.00
6	LABOR FOR ABOVE	\$ 12,000.00	\$4,800.00	\$ 2,400.00		\$ 7,200.00	60%	\$ 4,800.00	\$ 720.00
7	SWGEAR & PANELS	\$ 142,000.00	\$142,000.00	\$ -		\$ 142,000.00	100%	\$ -	\$ 14,200.00
8	LABOR FOR ABOVE	\$ 110,000.00	\$55,000.00	\$ 27,500.00		\$ 82,500.00	75%	\$ 27,500.00	\$ 8,250.00
9	SOUND/CLOCK DATA SYST	\$ 430,000.00	\$84,500.00	\$ 43,000.00		\$ 107,500.00	25%	\$ 322,500.00	\$ 10,750.00
10	ROUGH-IN FOR ABOVE	\$ 80,000.00	\$56,000.00	\$ 8,000.00		\$ 64,000.00	80%	\$ 16,000.00	\$ 6,400.00
11	Devices, FI Boxes	\$ 40,000.00	\$800.00	\$ 11,200.00		\$ 12,000.00	30%	\$ 28,000.00	\$ 1,200.00
13	LABOR FOR ABOVE	\$ 40,000.00	\$800.00	\$ -		\$ 800.00	2%	\$ 39,200.00	\$ 80.00
14	CONDUIT & RACEWAYS	\$ 180,000.00	\$144,000.00	\$ 18,000.00		\$ 162,000.00	90%	\$ 18,000.00	\$ 16,200.00
15	LABOR FOR ABOVE	\$ 300,000.00	\$210,000.00	\$ 30,000.00		\$ 240,000.00	80%	\$ 60,000.00	\$ 24,000.00
16	FITTINGS & SUPPORTS	\$ 70,000.00	\$56,000.00	\$ 7,000.00		\$ 63,000.00	90%	\$ 7,000.00	\$ 6,300.00
17	LABOR FOR ABOVE	\$ 70,000.00	\$42,000.00	\$ 14,000.00		\$ 56,000.00	80%	\$ 14,000.00	\$ 5,600.00
18	WIRE & CABLE	\$ 160,000.00	\$160,000.00	\$ -		\$ 160,000.00	100%	\$ -	\$ 16,000.00
19	LABOR FOR ABOVE	\$ 120,000.00	\$48,000.00	\$ 30,000.00		\$ 78,000.00	65%	\$ 42,000.00	\$ 7,800.00
20	EXCAVATION & BACKFILL	\$ 50,000.00	\$40,000.00	\$ -		\$ 40,000.00	80%	\$ 10,000.00	\$ 4,000.00
21	LABOR FOR ABOVE	\$ 50,000.00	\$40,000.00	\$ -		\$ 40,000.00	80%	\$ 10,000.00	\$ 4,000.00
22	FIRE ALARM INSTALLED	\$ 90,000.00	\$5,000.00	\$ 4,000.00		\$ 9,000.00	10%	\$ 81,000.00	\$ 900.00
23	ROUGH-IN FOR ABOVE	\$ 50,000.00	\$25,000.00	\$ 12,500.00		\$ 37,500.00	75%	\$ 12,500.00	\$ 3,750.00
24	BOXES & RINGS	\$ 55,000.00	\$33,000.00	\$ 11,000.00		\$ 44,000.00	80%	\$ 11,000.00	\$ 4,400.00
25	LABOR FOR ABOVE	\$ 70,000.00	\$31,500.00	\$ 14,000.00		\$ 45,500.00	65%	\$ 24,500.00	\$ 4,550.00
26	CONCRETE WORK	\$ 30,000.00	\$24,000.00	\$ -		\$ 24,000.00	80%	\$ 6,000.00	\$ 2,400.00
27	LABOR FOR ABOVE	\$ 30,000.00	\$24,000.00	\$ -		\$ 24,000.00	80%	\$ 6,000.00	\$ 2,400.00
		2,741,000.00	\$ 1,514,900.00	\$ 260,200.00	\$ -	1,775,100.00		965,900.00	\$ 177,510.00

SUBCONTRACT

APPLICATION FOR PAYMENT-CONTINUATION SHEET

3 OF 3 PAGES

Subcontractor: Public Electric Construction Company Project: Miles Davis Academy Application Number: 10
 Subcontract Number: C07010 Period From: 2/1/2008
 Subcontract For: Electrical Project Location: 6740 S. Paulina St To: 2/29/2008

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D+E)	G TOTAL COMP & STR TO DATE (D+E+F)	% (G/C)	H BALANCE TO FINISH (C-G)	I RETENTION 10%
28	EQUIPMENT CONNECTIONS	\$ 50,000.00	\$7,500.00	\$ 7,500.00		\$ 15,000.00	30%	\$ 35,000.00	\$ 1,500.00
29	LABOR FOR ABOVE	\$ 55,000.00	\$8,250.00	\$ 5,500.00		\$ 13,750.00	25%	\$ 41,250.00	\$ 1,375.00
30	EMERGENCY GENERATOR	\$ 66,000.00	\$66,000.00	-		\$ 66,000.00	100%	-	\$ 6,600.00
31	LABOR FOR ABOVE	\$ 40,000.00	\$30,000.00	-		\$ 30,000.00	75%	\$ 10,000.00	\$ 3,000.00
32	HEAT TRACE	\$ 3,500.00	\$3,500.00	-		\$ 3,500.00	100%	-	\$ 350.00
33	LABOR FOR ABOVE	\$ 3,500.00	\$22,500.00	3,000.00		\$ -	0%	\$ 3,500.00	\$ -
23	TEMPORARY POWER	\$ 30,000.00	\$21,000.00	6,300.00		\$ 25,500.00	85%	\$ 4,500.00	\$ 2,550.00
24	MISC MATERIALS	\$ 42,000.00	\$21,000.00	6,300.00		\$ 27,300.00	65%	\$ 14,700.00	\$ 2,730.00
25	MISC LABOR	\$ 42,000.00	\$21,000.00	6,300.00		\$ 27,300.00	65%	\$ 14,700.00	\$ 2,730.00
26						\$ -		\$ -	\$ -
27						\$ -		\$ -	\$ -
28						\$ -		\$ -	\$ -
29						\$ -		\$ -	\$ -
30						\$ -		\$ -	\$ -
31						\$ -		\$ -	\$ -
32						\$ -		\$ -	\$ -
33						\$ -		\$ -	\$ -
34						\$ -		\$ -	\$ -
35						\$ -		\$ -	\$ -
36						\$ -		\$ -	\$ -
37						\$ -		\$ -	\$ -
38						\$ -		\$ -	\$ -
39						\$ -		\$ -	\$ -
40						\$ -		\$ -	\$ -
41						\$ -		\$ -	\$ -
42						\$ -		\$ -	\$ -
43						\$ -		\$ -	\$ -
44						\$ -		\$ -	\$ -
		3,073,000.00	1,694,650.00	288,800.00	-	1,983,450.00	65%	1,089,550.00	198,345.00

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: Public Building Commission of Chicago

PROJECT: Miles Davis Academy
8740 South Pauline Street
Chicago, Illinois

FROM CONTRACTOR:

Sager Sealant Corporation

VIA ARCHITECT:
CWPP

AIA DOCUMENT G702

(Instructions on reverse side)

Page One of 2 pages

APPLICATION NO: 2

PERIOD TO: 2/28/2008

PROJECT NO: C07610

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACT FOR: Waterproofing/Dampproofing/Sealing

CONTRACT DATE: 8/13/2007

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract, Constitution Street, AIA Document G708, is attached.

1. ORIGINAL CONTRACT SUM	100,000
2. Net change by Change Orders	-
3. CONTRACT SUM TO DATE (LINE 1+2)	100,000
4. TOTAL COMPLETED & STORED TO DATE (Column G on G708)	34,287
5. RETAINAGE:	
a. 10% of Completed Work (Column D+E on G708)	3,928
b. % of Stored Material (Column F on G708)	0
Total Retainage (Line 5a + 5b or Total in Column I of G708)	3,928
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	35,361
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior certificates)	19,440
8. CURRENT PAYMENT DUE	15,921
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	64,642

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ -	\$ -
Total approved this month	\$ -	\$ -
Total approved this month	\$ -	\$ -
Total approved this month	\$ -	\$ -
TOTALS	\$ -	\$ -
NET CHANGE by Change Order	\$ -	\$ -

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Sager Sealant Corporation

By: [Signature] Date: 02/20/08

State of Illinois
County of Cook
Subscribed and sworn to before me this 20th day of February, 2008

OFFICIAL SEAL
BEVERLY ANN JUKNEVICIUS
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES 03/10/11

Notary Public: [Signature]
My Commission Expires: March 10, 2011

ARCHITECT'S CERTIFICATE FOR PAYMENT
In accordance with this Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: _____ Date: _____

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. In instance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET										AIA DOCUMENT G703		(Instructions on reverse side)		Page 2 of 2 pages:	
AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.										APPLICATION NUMBER: 2		APPLICATION DATE: 2/20/2008			
In tabulations below, amounts are stated to the nearest dollar.										PERIOD TO: 2/28/2008					
Use Column I on Contracts where variable retainage for line items may apply.										ARCHITECT'S PROJECT NO:		D07010			
A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D FROM PREVIOUS APPLICATION	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN DOR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	RETAINAGE							
1	Bercoford Waterproofing to Pump Rm # 107, Fan Rm # 238, Mechanical Rm # 308, Mechanical Pump/Chiller Well # 319:	19,500.00	0.00	0.00	0.00	0.00	0%	18,500.00	0.00						
2	Hydrocide 700B Dampproofing to ext. masonry cavity walls, ext. side above grade:	24,000.00	21,600.00	0.00	0.00	21,600.00	90%	2,400.00	2,160.00						
3	Caulking at the following:														
a	Herz. Exp. Jts at concrete sidewalk -40' on center:	835.00	0.00	0.00	0.00	0.00	0%	835.00	0.00						
b	Limestone cap cross Jts at Signage & Trash enclosure:	204.00	0.00	0.00	0.00	0.00	0%	204.00	0.00						
c	Limestone cap flashing to masonry at Signage & Trash enclosure:	685.00	0.00	0.00	0.00	0.00	0%	685.00	0.00						
d	1/2" vert. c/s at ext. masonry and limestone, both sides:	8,194.00	0.00	0.00	0.00	0.00	0%	8,194.00	0.00						
e	Ext. HM Dr frames to masonry, both sides:	410.00	0.00	0.00	0.00	0.00	0%	410.00	0.00						
f	Int. HM Dr. frames to masonry, both sides:	8,150.00	0.00	0.00	0.00	0.00	0%	8,150.00	0.00						
g	Stairway stringers and landings to masonry:	784.00	0.00	0.00	0.00	0.00	0%	784.00	0.00						
h	1/2" c/s and vert. Jts at intersecting walls at int. masonry partitions:	35,373.00	0.00	17,687.00	0.00	17,687.00	50%	17,686.00	1,786.00						
i	Ext. stone wdw sill edges to masonry:	863.00	0.00	0.00	0.00	0.00	0%	863.00	0.00						
j	Vert. Jts at int. & Ext. stone column surrounds:	902.00	0.00	0.00	0.00	0.00	0%	902.00	0.00						
Grand Totals		\$106,000.00	\$21,500.00	17,687.00	0.00	\$8,287.00	21%	\$8,713.00	\$,928.00						
AIA Document G703 - APPLICATION AND CERTIFICATE FOR PAYMENT - MAY 1983 EDITION - AIA - 0 1013														G703 - 1983	
THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20005															

APPLICATION AND CERTIFICATE FOR PAYMENT

ALA DOCUMENT G702 (Instructions on reverse side) PAGE ONE OF TWO

TO OWNER:
THE GEORGE SOLLITT CONST.
790 NORTH CENTRAL AVENUE
WOOD DALE, IL 60191

PROJECT:
MILES DAVEIS ACADEMY
6740 SOUTH PAULINA STREET
CHICAGO, IL 60636

Application to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

PERIOD TO:
07/15/03

PROJECT NOS.:

CONTRACT DATE:

FROM CONTRACTOR: Streich Corporation
8230 86th Court
Justice, Illinois 60458

CONTRACT FOR:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, ALA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 0.00
2. Net change by Change Orders \$ 3,000.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 3,000.00
4. TOTAL COMPLETED & STORED TO DATE \$ 26,350.00
(Column G on G703)
5. RETAINAGE:
a. 10% of Completed Work \$ 3,000.00
(Column D + E on G703)
b. % of Stored Material \$ 2635.00
(Column F on G703)
Total Retainage (Line 5a + 5b or Total in Column I of G703) \$ 2635.00
6. TOTAL EARNED LESS RETAINAGE \$ 23,715.00
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 10,800.00
(Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE \$ 12,915.00
(Line 6 minus Line 7)
9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 7285.00
(Line 8 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Streich Corporation

By: Mark A. M.
State of: Illinois
County of: Cook

Subscribed and sworn to before me this 28 day of April 2008

Notary Public: Danise A. Dewitt
My Commission expires: 3-23-11
OFFICIAL SEAL
DENISE A. DEWITT
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES 03/23/11

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

ALA DOCUMENT G702 • APPLICATION AND CERTIFICATE FOR PAYMENT • 1992 EDITION • ALA • © 1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20005-5391 • WARNING: Unauthorized photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

GT02-1992

CAUTION: You should use an original ALA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

CONTINUATION SHEET

STREICH CORPORATION

AIA DOCUMENT G703 (Instructions on reverse side)

PAGE 2 OF 2

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 1728
APPLICATION DATE: 2/8/2008
PERIOD TO:
ARCHITECT'S PROJECT NO: 07ILMI035

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD				
1	FIRESTOPPING SEALANTS	30,000.00	12,000.00	18,000.00 14,350.00		30,000.00 26,350.00	100.00	3,000.00
						26,350.00		
						30,000.00		
	Totals	30,000.00	12,000.00	18,000.00		30,000.00		3,000.00

L. R. R. R.

G703-19

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702 (Instructions on reverse side)

GENERAL CONTRACTOR
Geo. Solitt Construction
790 N. Central
Wood Dale, IL 60191
FROM CONTRACTOR:
Underland Arch Sys., Inc.
20318 Torrence Ave., Lynwood, IL 60411
CONTRACT FOR: Windows curtainwall glass

PROJECT: Miles Davis Academy
CHICAGO, IL
VIA ARCHITECT:
APPLICATION NO: 6
PERIOD TO: 2/28/2008
PROJECT NOS:
CONTRACT DATE:

Distribution to:
☐ Owner
☐ Architect
☐ Contractor
☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM.....\$ 850,000.00
2. Net change by Change Orders.....\$ 22,800.00
3. CONTRACT SUM TO DATE (Line 1 +/- 2).....\$ 872,800.00
4. TOTAL COMPLETED & STORED TO DATE.....\$ 317,277.10
(Column G on G703)

5. RETAINAGE:

10 % \$ 31,727.10

(Column D + E on G703)

b. % of Stored Material

(Column F on G703)

Total Retainage (Line 5a + 5b or

Total in Column I of G703).....\$ 31,727.10

6. TOTAL EARNED LESS RETAINAGE.....\$ 286,543.90

(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate).....\$

8. CURRENT PAYMENT DUE.....\$ 286,004.90

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 8) \$ 337,266.10

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total charges approved in	\$22,800.00	
previous month by Owner	\$	
Total approved this Month	\$	
TOTALS	\$	
NET CHANGES by Change Order	\$22,800.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By:

State of Illinois

County of Cook

Subscribed and sworn to before

me this day of

Date:

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702 - Application and certificate for payment - 1992 edition - AIA - 1992 - The American Institute of Architects.

Avenue, N.W., Washington, D.C. 20006-5282 - WARNING: Unlicensed photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT
 CONTAINING CONTRACTOR'S SIGNED CERTIFICATION, IS ATTACHED
 IN TABULATIONS BELOW, AMOUNTS ARE STATED TO THE NEAREST DOLLAR
 USE COLUMN 1 ON CONTRACTS WHERE VARIABLE RETAINAGE FOR THE LINE ITEMS MAY / ARCH PROJECT NO

APPL. NO.

5

APPL. DATE

2/29/2008

PERIOD TO

2/29/2008

SCHEDULE OF VALUES

ITEM NO.	DESCRIPTION OF WORK	C		D		E		F		G		H		I	
		SCHEDULE VALUE		WORK COMPLETED PREVIOUS APPLICATION		THIS PERIOD		MATERIALS PRESENTLY STORED		TOTAL COMPLETED AND STORED		BALANCE TO FINISH		RETAINAGE (IF VARIABLE RATE)	
	Miles Davis														
1	Windows EFCO	\$ 60,522.00		\$ -		\$ -		\$ -		\$ 60,522.00		\$ -		\$ -	
2	Curtainwall EFCO	\$ 114,915.00		\$ 60,522.00		\$ -		\$ -		\$ 114,915.00		\$ -		\$ 6,052.20	
3	Doors EFCO	\$ 6,000.00		\$ 114,915.00		\$ -		\$ -		\$ -		\$ 6,000.00		\$ 11,491.50	
4	Glass Old Castle	\$ 101,878.00		\$ -		\$ -		\$ -		\$ -		\$ 101,878.00		\$ -	
5	Guards Harmony	\$ 30,000.00		\$ -		\$ -		\$ -		\$ -		\$ 30,000.00		\$ -	
6	Supplies Caulk/Fast	\$ 18,500.00		\$ -		\$ 1,348.00		\$ -		\$ 6,629.00		\$ 11,871.00		\$ 562.90	
7	Shop Drawing gs/Eng	\$ 12,000.00		\$ 5,281.00		\$ -		\$ -		\$ 12,000.00		\$ -		\$ 1,200.00	
8	Lift Equip	\$ 20,000.00		\$ 12,000.00		\$ 1,527.00		\$ -		\$ 3,054.00		\$ 16,946.00		\$ 305.40	
9	Profit & Overl	\$ 86,894.00		\$ 1,527.00		\$ 289.00		\$ -		\$ 44,057.00		\$ 42,637.00		\$ 4,405.70	
10	Unload/Install Adm	\$ 185,816.00		\$ 43,768.00		\$ 18,546.00		\$ -		\$ 76,094.00		\$ 109,722.00		\$ 7,609.40	
11	Break metal	\$ 13,000.00		\$ 57,548.00		\$ -		\$ -		\$ -		\$ 13,000.00		\$ -	
12	Safety	\$ 675.00		\$ -		\$ -		\$ -		\$ -		\$ 675.00		\$ -	
13	C.O. #1 Shadow Box	\$ 22,800.00		\$ -		\$ -		\$ -		\$ -		\$ 22,800.00		\$ -	
12		\$ -		\$ -		\$ -		\$ 0		\$ -		\$ -		\$ -	
13		\$ -		\$ -		\$ -		\$ 0		\$ -		\$ -		\$ -	
14		\$ -		\$ -		\$ -		\$ -		\$ -		\$ -		\$ -	
		\$ 672,800.00		\$ 295,561.00		\$ 21,710.00		\$ -		\$ 317,271.00		\$ 355,529.00		\$ 31,727.10	

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G703

Page 1 of 4 Pages

TO CONTRACTOR:
George Sellitt Construction
790 N. Central Ave.
Wood Dale, IL 60191

PROJECT

Miles Davis School
6740 Paulina St.
Chicago, IL

FROM SUBCONTRACTOR
E. Mc Kinzie & Sons, LTD
12000 S. Marshfield Avenue
Calumet Park, IL 60827

APPLICATION NO.: 1
PERIOD TO: 29-Feb-08
APPLICATION DATE: 13-Feb-08
PROJECT NOS.: C07010
CONTRACT DATE: 39,142

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM 115,000
2. Net change by Change Orders 0
3. CONTRACT SUM TO DATE (Line 1 +2) 115,000
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) 44,800

SUBCONTRACTOR

By:

Edward T. McKinnie Jr.
EDWARD T. MCKINNIE, JR.

Date: 13-Feb-08

5. RETAINAGE:

- a. 10 % of Completed Work (Columns D = E on G703) 4,480
- b. 10% of Stored Material (Column F on G703) 0

REVISED 3 MARCH 08

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) 40,320

7. LESS PREVIOUS CERTIFICATES FOR PAYM (Line 6 from prior Certificate) 0

8. LESS MATERIAL ORDERED 0

9. CURRENT PAYMENT DUE 40,320

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) 74,680

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Initial changes approved in previous months by Owner	0	0
Total approved this Month	0	0
TOTALS	0	0
NET CHANGES BY CHANGE ORDER	0	0

1	APPLICATION NO.:	02/29/08
	APPLICATION DATE:	02/13/08
	PERIOD TO:	
	ARCHITECT'S PROJECT NO.:	

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G/C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
	2nd FLOOR									
	Offices & Classroom	Labor 18,420	0	12,000	0	0	12,000	65	6,420	
		Material 5,100	0	3,300	0	0	3,300	65	1,800	
	Doors & Frames	Labor 3,600	0	0	0	0	0	0	3,600	
		Material 255	0	0	0	0	0	0	255	
							</			

Page 4 of 4 Pages

1
APPLICATION NO.: 02/29/08
APPLICATION DATE: 02/13/08
PERIOD TO:
ARCHITECT'S PROJECT NO:

A	B	C	D WORK COMPLETED		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G/C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
	3rd FLOOR									
	Offices & Classrooms	Labor 13,725	0	0	0	0	0	13,725		
		Material 5,000	0	2,500	0	2,500	50	2,500		
	Doors & Frames	Labor 1,500	0	0	0	0	0	1,500		
		Material 200	0	0	0	0	0	200		
						</				

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF TWO PAGES

TO OWNER: Solitt/Oakley J.V.
790 North Central Ave
Wood Dale, IL 60191

PROJECT: Miles Davis Academy
6740 S. Paulina
Chicago, IL 60636

FROM CONTRACTOR:
Oakley Construction Co. Inc.
7815 S. Claremont Ave.
Chicago, Illinois 60620

VIA ARCHITECT:
Ilakis Associates
205 W. Wacker Dr.
Chicago, IL 60606

CONTRACT FOR: Renovation

APPLICATION NO: 11

PERIOD TO: 29-Feb-08

PROJECT NOS: 1333R

Distribution to:

☒	OWNER
☒	ARCHITECT
☒	CONTRACTOR

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

SEE ATTACHED SWORN STATEMENT FROM CONTRACTOR TO OWNER

1. ORIGINAL CONTRACT SUM	\$	\$5,075,200.00
2. Net change by Change Orders	\$	50.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	\$5,075,200.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	\$4,188,248
5. RETAINAGE: (Original Contract Only)	\$	305,425
a. 10 % of Completed Work (Column D + E on G703)	\$	
b. 10 % of Stored Material (Column F on G703)	\$	
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	305,425
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	3,882,823
7. LESS PREVIOUS CERTIFICATIONS FOR PAYMENT (Line 6 from prior Certificate)	\$	3,680,097.00
8. CURRENT PAYMENT DUE	\$	202,726
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	1,192,377

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month (#1)		
TOTALS		
NET CHANGES by Change Order	\$0.00	\$0.00

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - G1952

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Oakley Construction Co., Inc.

By: *Anthony S. Swaleng* Date: 3-3-08
Anthony S. Swaleng, Vice President
County of Cook
State of Illinois
Subscribed and sworn to before me this 20th day of February, 2008
Notary Public for the State of Illinois
My Commission expires: *Shelton Groves* *Notary Public - State of Illinois April 27, 2010*

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 202,726.40

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Payment and acceptance of payment by the Owner shall be without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20005-5892

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11

APPLICATION DATE: 18-Feb-08

PERIOD TO: 29-Feb-08

ARCHITECT'S PROJECT NO: 1333R

Miles Davis Academy

A ITEM NO.	B DESCRIPTION OF WORK	C CONTRACT VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
	General Conditions - Oakley Const.	\$432,121.00	\$337,054.00	\$21,606.00		\$358,660.00	\$73,461.00	\$ 35,865.90
	Insurance - Oakley Const.	\$42,760.00	\$42,760.00	\$0.00		\$42,760.00	\$0.00	\$4,276.00
	Performance Bond - Oakley Const.	\$29,188.00	\$29,188.00	\$0.00		\$29,188.00	\$0.00	\$ 2,919.00
	Survey & Layout - Oakley Const.	\$6,000.00	\$2,200.00	\$0.00		\$2,200.00	\$3,800.00	\$220.00
	Hand Excavation - Oakley Const.	\$16,000.00	\$2,000.00	\$0.00		\$2,000.00	\$14,000.00	\$200.00
	Structural Steel - Carlo Steel Corp.	\$2,515,000.00	\$2,385,486.00	\$70,000.00		\$2,455,486.00	\$59,514.00	\$132,149.00
	Site Concrete - Oakley	\$170,000.00	\$30,000.00	\$0.00		\$30,000.00	\$140,000.00	\$3,000.00
	Carpentry - Oakley	\$45,000.00	\$9,000.00	\$0.00		\$9,000.00	\$31,000.00	\$1,400.00
	Cast-In-Place Concrete - Concrete By Wagner	\$970,000.00	\$909,000.00	\$0.00		\$909,000.00	\$11,000.00	\$90,900.00
	Food Service Equip. - Great Lakes West, LLC	\$306,000.00	\$150,158.00	\$0.00		\$150,158.00	\$155,842.00	\$15,015.10
	Steel Doors, Frames, Hardware - Precision Metals	\$181,000.00	\$34,150.00	\$33,074.00		\$162,796.00	\$18,204.00	\$16,279.60
	Bituminous Concrete Paving - Ability Rockroad	\$63,000.00	\$0.00	\$0.00	\$95,572.00	\$0.00	\$63,000.00	\$0.00
	Ornamental Fence Work - City Fence, Inc.	\$98,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$88,500.00	\$0.00
	Pipe Guards, Tree Grates, Bike Racks - Reese Rec.	\$38,987.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,987.00	\$0.00
	Pipe Guards - Labor	\$16,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$16,500.00	\$0.00
	Site Furnishings - Trash Recept. - Canterbury Intl.	\$7,618.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,618.00	\$0.00
	Landscaping - Airium	\$190,600.00	\$32,000.00	\$0.00	\$0.00	\$32,000.00	\$158,600.00	\$3,200.00
	Tree Grates - Labor	\$1,536.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,536.00	\$0.00
	Site Furnishings - Trash Recept. - Canterbury Intl.	\$5,390.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,390.00	\$0.00
	GRAND TOTALS	\$5,075,200.00	\$3,962,996.00	\$129,680.00	\$95,572.00	\$4,188,248.00	\$886,952.00	\$ 305,425

AIA DOCUMENT G702

Page 1 of 2

Miles Davis Academy
6740 S. Drexel Avenue
Chicago, IL 60636
AC396

VIA (ARCHITECT):

CONTRACT DATE: 03/2007

1.	ORIGINAL CONTRACT SUM	\$	2,515,000
2.	Net change by Change Orders	\$	2,455,339
3.	CONTRACT SUM TO DATE (Line 1+2)	\$	2,515,000
4.	TOTAL COMPLETED & STORED TO DATE (Column G on G705)	\$	2,455,339
5.	RETAINAGE:		

132,149

5
50155

(Continued on p. G703)

Total Retainage (Line 5a+5b or Total in Column 1 of G703)

9. TOTAL EARNED LESS RETAINAGE

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

3. CURRENT PAYMENT DUE

BALANCE TO FINISH, PLUS RETAINAGE

(B. Schulz, Schulz & Schulz)
(Line 3 less Line 8)

State of Illinois
County of Cook

Subscribed and sworn to before me this 16th day of February, 2008.

Notary Public

Call: 029822018

By: Welson Carlo, President

ARCHITECTS CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Subcontractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

At the expense of a few more words, I would like to say that the Commission is not a body that is not interested in the future of the world, but in the future of the world.

ARCHITECT:

10

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Subcontractor under this Contract.

Attachment C

Page 4 of 6

Page 2 of 2

Based on AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

சென்னை, 15.05.2019

Use Column I on Contracts where variables relating to for line items may apply.

Carlo Steel Corporation
Billie Davis Academy

70,000

132,149

Attachment 10

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702 (Instructions on reverse side) PAGE ONE OF 2 PAGES

TO OWNER:

Oakley Construction

7815 S. Claremont Ave.

Chicago, IL 60620

FROM CONTRACTOR:

Precision Metals & Hardware, Inc.

5265 N. 124th Street

Milwaukee, WI 53225

CONTRACT FOR: DOORS, FRAMES, Hardware

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 181,000.00
2. Net change by Change Orders \$
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 181,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G ON G703) \$ 162,796.00
5. RETAINAGE:
- a. 10 % of Completed Work (Columns D + E on G703) \$ 16,279.60
- b. 0 % of Stored Material (Column F on G703) \$
- Total Retainage (Line 5a + 5b or Total in Column 1 of G703) \$ 16,279.60
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 146,516.40
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 30,735.00
8. CURRENT PAYMENT DUE \$ 115,781.40
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 34,483.60

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

AIA DOCUMENT G702

APPLICATION AND CERTIFICATE FOR PAYMENT - 1962 EDITION - AIA - THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK

AVENUE, N.W., WASHINGTON, DC 20006-5992. WARNING: Unauthorized photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

G702-1992

PROJECT: Miles Davis Academy

APPLICATION NO.: 2129/2008

PERIOD TO: 4

DISTRIBUTION TO: OWNER, CONST. MGR., CONTRACTOR

PROJECT NOS.:

CONTRACT DATE:

VIA: CONSTRUCTION MANAGER

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

BY: *Stephen J. Wellin*

State of: Wisconsin

County of: Milwaukee

Subscribed and sworn to before me this 20th day of February, 2008

DATE: 2/20/2008

Notary Public:

My Commission expires: 04/24/11

CONSTRUCTION MANAGER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager certifies to the Owner that to the best of the Construction Manager's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

CONSTRUCTION MANAGER

By:

DATE:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 1 *****

119424	1	1	Classroom Lock ML9070L LTB RHR 630	
119425	6	6	Hotel Lock ML9986L LTB LH 626	
119426	2	2	Intruder Lock ML9967L LTB 630	
119427	1	1	Intruder Lock ML9967L LTB RH 630	
119428	3	3	Storeroom Lock ML9080L LTB KNURLED OUTSIDE LH 630	
119429	2	2	Storeroom Lock ML9080L LTB KNURLED OUTSIDE LHR 630	
119430	8	8	Storeroom Lock ML9080L LTB KNURLED OUTSIDE RH 630	
119431	3	3	Storeroom Lock ML9080L LTB KNURLED OUTSIDE RHR 630	
119432	1	1	Storeroom Lock ML9080L LTB 630	
119433	4	4	Storeroom Lock ML9080L LTB LH 630	

***** Continued on page 3 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225

Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C

Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 2 *****

119434	12	12	Storeroom Lock ML9080L LTB RH 630	
119435	3	3	Storeroom Lock ML9080L LTB RHR 630	
119436	1	1	Storeroom Lock ML9966L LTB KNURLED INSIDE 630	
119437	1	1	Storeroom Lock ML9966L LTB KNURLED INSIDE RHR 630	
119438	1	1	Vestibule Lock ML9060L LTB RH 630	
119439	2	2	Vestibule Lock ML9060L LTB RHR 630	
120283	15	15	Classroom Lock ML9071L LTB LHR 630	
120284	22	22	Classroom Lock ML9071L LTB RHR 630	
107240	30	30	Exit Device Trim YT08 L 630	
112580	15	15	Exit Device Trim V102 630	
112581	4	4	Exit Device LB F9400A SNB(8) LHR 630	

***** Continued on page 4 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225

Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C

Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 3 *****

112582	4	4	Exit Device LB F9400A SNB(8) RHR 630	
112583	9	9	Exit Device LB F9400B SNB(8) LHR 630	
112584	9	9	Exit Device LB F9400B SNB(8) RHR 630	
112585	9	9	Exit Device CD 9300A SNB(2) 630	
112586	3	3	Exit Device CD 9300A SNB(6) 630	
112587	1	1	Exit Device ES 9300A SNB(2) 630	
112588	5	5	Exit Device CD 9300B SNB(2) 630	
112589	2	2	Exit Device CD 9300B SNB(6) 630	
112590	4	4	Exit Device F9300A 463 SNB(8) 630	
112591	11	11	Exit Device F9300B 463 SNB(2) 630	
112592	4	4	Dummy Bar 9030A X SNB(4) 630	
112593	4	4	Dummy Bar 9030B X SNB(4) 630	

***** Continued on page 5 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 4 *****

119418	5	5	Exit Device Trim V103 L 630	
119419	1	1	Exit Device Trim YT03R L KNURLED 630	
119420	8	8	Exit Device Trim YT08X08 L 630	
112574	9	9	Mortise Cylinder 96D 10 138 626	
112575	38	38	Mortise Cylinder 96C 10 138 626	
112576	19	19	Mortise Cylinder 96B 10 138 626	
112577	19	19	Rim Cylinder 86R 20 626	
116427	2	2	Cylinder Core 76 MKD 626	
100260	21	21	Closer 8916 S-DS SNB1 689	
105940	37	37	Closer 8916 AF89 SNB1 689	
105941	32	32	Closer 8916 DS SNB1 689	
105942	78	78	Closer 8916 SPA SNB1 689	

***** Continued on page 6 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225

Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
***** Continued from page 5 *****				
112578	1	1	Closer 8916 DST SNB1 689	
116428	1	1	ARMOR PLATE K1050 32" X 42" B3E US32D	
116429	82	82	KICK PLATE K1050 15" X 34" B3E US32D	
116430	18	18	KICK PLATE K1050 15" X 35" B3E US32D	
116431	6	6	KICK PLATE K1050 15" X 36" B3E US32D	
116432	6	6	KICK PLATE K1050 15" X 41" B3E US32D	
116433	5	5	KICK PLATE K1050 15" X 46" B3E US32D	
116434	5	5	KICK PLATE K1050 8" X 34" B3E US32D	
116435	4	4	MOP PLATE K1050 15" X 47" B3E US32D	
116436	2	2	MOP PLATE K1050 5" X 35" B3E US32D	
85	20	20	Wall Bumper 409 US32D	
28623	3	3	Holder SEH AL	

***** Continued on page 7 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 6 *****

05985	4	4	Overhead Stop 702 S 626	
105986	1	1	Overhead Holder 902 H 626	
116448	94	94	Wall Bumper 411 US32D	
1192	2	2	Drip Cap 16 A X 76"	
3918	2	2	Gasketing 5050 B-20 20'	
3919	1	1	Gasketing 5050 B-21 21'	
5949	1	1	Drip Cap 16 A X 48"	
5953	1	1	Weatherstrip 700 SA X 36"	
7427	1	1	Threshold Panic 884 S X 72" AL	
11882	3	3	Drip Cap 16 A X 80"	
15738	1	1	Weatherstrip 700 SA X 72"	
45691	6	6	Auto Door Bottom 222 SA X 36"	

***** Continued on page 8 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 7 *****

58386	30	30	Door Sweep 601 X 36"	
73050	6	6	Weatherstrip 700 SA X 38"	
87326	2	2	Threshold 4425 72" AL	
112642	1	1	Gasketing 130 SA 1 X 42" + 2 X 86"	
112643	1	1	Gasketing 130 SA 1 X 48" + 2 X 86"	
112644	1	1	Weatherstrip 700 SA X 44"	
112645	1	1	Auto Door Bottom 222 SA X 42"	
112646	1	1	Auto Door Bottom 222 SA X 48"	
116449	2	2	Door Sweep C627 A X 36" AL	
116450	6	6	Door Sweep C627 A x 38" AL	
116451	1	1	Door Sweep C627 A x 44" AL	
116452	3	3	SADDLE THRESHOLD 4425 X 76" AL	

***** Continued on page 9 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE
CHICAGO, IL 60620Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date 06/19/07	Via	Date Shipped 06/19/07	Freight Pro. #	C.O.D. \$.00
Salesperson BY	Customer Order	Job #	Project # 070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
***** Continued from page 8 *****				
43175	2	2	Electric Strike 6111 12VDC US32D	
112604	3	3	Electric Strike 6111 12VDC DS-LC US32D	
4728	138	138	Hinge BB1168 4 1/2 X 4 1/2 SP NRP US26D	
4729	378	378	Hinge BB1279 4 1/2 X 4 1/2 SP NRP US26D	
20390	26	26	Magnetic Holder SEM7850 AL	
87153	6	6	Continuous Hinge 780-224HD X 85" ALL SELF-DRILL SCREWS CLR	
112607	7	7	Continuous Hinge 780-224HD X 83" ALL SELF-DRILL SCREWS CLR	
112608	8	8	Continuous Hinge 780-224HD X 93" ALL SELF-DRILL SCREWS CLR	
112609	4	4	Continuous Hinge 780-224HD X 95" ALL SELF-DRILL SCREWS CLR	
1049	5	5	Power Supply PS861	

***** Continued on page 10 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225

Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C

Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 9 *****

434	1	1	Power Transfer EPT 2 SP28	
4124	6	6	Dust Proof Strike 570 US26D	
6553	8	8	Mounting Bracket 1601AB PC	
11939	5	5	Set Automatic Bolts 1842 US26D	
12549	6	6	Coordinator 1672 PC	
14683	1	1	Set Automatic Bolts 1942 US26D	
78458	8	8	Key Switch 653-04 US32D	
88694	1	1	Power Supply PS 501	
112637	11	11	Stabilizers PN 6300324500 628	
112640	1	1	Continuous Hinge 780-224HD 93" ALL SELF-DRILL SCREWS\ EPT 19-29\32" CL OF PREP FROM TOP OF DOOR CLR	
116440	4	4	REMOVABLE MULLION 1340KR-8 PR	

***** Continued on page 11 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225

Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 10 *****

116441	3	3	WALL MOUNTING KIT 1340 KRSA PR	
116442	1	1	Door Scope DS\2000 SILVER AL	
116443	2	2	KEY CABINET 1204 GREY	
116445	1	1	SADDLE THRESHOLD 4425 X 44" AL	
116446	2	2	Weatherstrip 160 S x 86" AL	
116447	10	10	Weatherstrip 160 S x 94" AL	
118197	1	1	Door Holder 494-R US26D	
118244	4	4	Continuous Hinge 780-224HD 89" ALL SELF-DRILL SCREWS CLR	
119226	2	2	Surface Bolt N1825TBL 12" US32D	
105996	1	1	Hollow Metal Door 18 UL B 1 3/4 4072 F HC LS RHR A	
105999	1	1	Hollow Metal Door 18 UL B 1 3/4 3072\3072 F HC LS RHRA A (C ; VRPDC[Exit Device LB	

***** Continued on page 12 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225

Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 11 *****

F9400A)\C ; VRPDC [Mfg/Hdw# = Exit Device LB
F9400A])

106000	6	6	Hollow Metal Door 18 UL B 1 3/4 3072 F HC LS RH A (C)	
106001	1	1	Hollow Metal Door 16 1 3/4 3072 F HC LS RH E (C ; L216)	
106002	10	10	Hollow Metal Door 18 1 3/4 3072 F HC LS RH A (C)	
106003	2	2	Hollow Metal Door 18 1 3/4 3072 F HC LS RH E (C ; L216)	
106005	1	1	Hollow Metal Door 18 UL B 1 3/4 3672 F HC LS LHR A	
106006	6	6	Hollow Metal Door 18 1 3/4 3072 F HC LS LH E (C ; L216)	
106009	2	2	Hollow Metal Door 18 UL B 1 3/4 30710\30710 F HC LS RHRA A (C ; RPDC[Mfg/Hdw# = Exit Device F9300A 463]\C ; RPDC [Mfg/Hdw# = Exit Device	

***** Continued on page 13 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225

Tel: 262-761-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE
CHICAGO, IL 60620Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 12 *****

F9300A 463))

106012	4	4	Hollow Metal Door 18 UL B 1 3/4 3072\3072 N3 HC LS RHRA F (C ; VRPDC [Mfg/Hdw# = LB F9400A]\C ; VRPDC [Mfg/Hdw# = LB F9400A])	
106013	2	2	Hollow Metal Door 18 1 3/4 3072 F HC LS RHR A (C)	
106015	1	1	Hollow Metal Door 18 1 3/4 3072\3072 F HC LS RHRA A (C\C ; ZFB)	
106016	7	7	Hollow Metal Door 18 UL B 1 3/4 3072 F HC LS RH A	
106017	2	2	Hollow Metal Door 18 1 3/4 3072 F HC LS LHR A (C)	
106019	4	4	Hollow Metal Door 18 1 3/4 3072 F HC LS RH A	
106021	1	1	Hollow Metal Door 18 UL B 1 3/4 3072\3072 F HC LS RHRA A (C ; CF ; VRPDC [Mfg/Hdw# = LB F9400A]\C ; VRPDC [Mfg/Hdw# = LB F9400A])	

***** Continued on page 14 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3543

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE
CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson BY	Customer Order	Job #	Project # 070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 13 *****

106023	6	6	Hollow Metal Door 18 UL B 1 3/4 3072 F HC LS LH A (C)	
106024	1	1	Hollow Metal Door 18 1 3/4 3072 G HC LS RH D (C)	
106026	1	1	Hollow Metal Door 18 UL C 1 3/4 3072 F HC LS LH A (C)	
106029	3	3	Hollow Metal Door 18 UL B 1 3/4 3672\3672 N3 HC LS RHRA F (C ; VRPDC [Mfg/Hdw# = LB F9400A]\C ; VRPDC [Mfg/Hdw# = LB F9400A])	
106032	1	1	Hollow Metal Door 16 UL C 1 3/4 3072\3072 FG HC LS RHRA C (C ; RPDC [Mfg/Hdw# = F9300A 463]\C ; RPDC [Mfg/Hdw# = F9300A 463])	
106033	1	1	Hollow Metal Door 18 1 3/4 3072 F HC LS LH A (C)	
106035	2	2	Hollow Metal Door 18 UL B 1 3/4 4072\4072 F HC LS DELHR A (C ; RPDC [Mfg/Hdw# = Exit Device F9300A 463]\C ; RPDC [Mfg/Hdw# = Exit Device F9300A 463])	

***** Continued on page 15 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353

Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE
CHICAGO, IL 60620

Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson BY	Customer Order	Job #	Project # 070145C	

Product #	Ordered	Shipped	Back Order	Description	Carton #
-----------	---------	---------	------------	-------------	----------

***** Continued from page 14 *****

06036	2	2		Hollow Metal Door 18 UL B 1 3/4 3072 F HC LS LH A	
106037	1	1		Hollow Metal Door 18 UL B 1 3/4 3072\3072 F HC LS RHA A	
106039	2	2		Hollow Metal Door 18 UL B 1 3/4 3072\3072 N3 HC LS RHRA F (CSF ; C ; VRPDC[Exit Device LB F9400A]\C ; VRPDC [Mfg/Hdw# = Exit Device LB F9400A])	
106042	2	2		Hollow Metal Door 18 UL B 1 3/4 3072\3072 F HC LS RHRA A (C\C ; ZFB)	
106044	1	1		Hollow Metal Door 18 UL B 1 3/4 3072\3072 F HC LS RHA A (C\C ; ZFB)	
106045	3	3		Hollow Metal Door 18 UL B 1 3/4 3072 F HC LS LH E (C ; L517)	
106046	1	1		Hollow Metal Door 18 UL B 1 3/4 3072 F HC LS RHR A	

***** Continued on page 16 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353

Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE
CHICAGO, IL 60620

Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson BY	Customer Order	Job #	Project # 070145C	

Product #	Ordered	Shipped	Back Order	Description	Carton #
-----------	---------	---------	------------	-------------	----------

***** Continued from page 15 *****

106047	1	1		Hollow Metal Door 18 1 3/4 3072 F HC LS LH E (C ; L217)	
106053	2	2		Hollow Metal Door 16 1 3/4 32710\32710 F GALV POLYU LS RHRA A (C ; RPDC[Mfg/Hdw# = CD 9300A]\C ; RPDC [Mfg/Hdw# = CD 9300A])	
106056	1	1		Hollow Metal Door 16 1 3/4 30710\30710 F GALV POLYU LS RHRA A (C ; RPDC[Mfg/Hdw# = CD 9300A]\C ; RPDC [Mfg/Hdw# = CD 9300A])	
106057	2	2		Hollow Metal Door 18 1 3/4 3072 F HC LS RH E (L216)	
106058	2	2		Hollow Metal Door 18 1 3/4 3072 F HC LS LH A	
106059	4	4		Hollow Metal Door 18 1 3/4 3072 F HC LS LH E (L216)	
106060	1	1		Hollow Metal Door 18 UL B 1 3/4 3072 F HC LS LHR A (C ; RPDC[Mfg/Hdw# = F9300A 463])	
106065	1	1		Hollow Metal Door 16 1 3/4 32710\32710 F GALV POLYU LS RHRA A (EPT[Mfg/Hdw# = EPT 2] ; C ;	

***** Continued on page 17 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225

Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C

Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 16 *****

CF ; RPDC[Mfg/Hdw# = ES 9300A; Mfg/Hdw# = CD 9300A] ; RW\EPT [Mfg/Hdw# = EPT 2] ; C ; CF ; RPDC [Mfg/Hdw# = ES 9300A; Mfg/Hdw# = CD 9300A] ; RW)

106068	1	1	Hollow Metal Door 18 UL B 1 3/4 32710\32710 F HC LS RHRA A (C ; VRPDC[Exit Device LB F9400A]\C ; VRPDC [Mfg/Hdw# = Exit Device LB F9400A])	
106069	1	1	Hollow Metal Door 18 UL B 1 3/4 3672 F HC LS RH A (C)	
106070	1	1	Hollow Metal Door 18 UL C 1 3/4 3072 F HC LS LHR A (C ; RPDC[Mfg/Hdw# = F9300A 463])	
112653	1	1	Hollow Metal Door 18 UL B 1 3/4 3072 F HC LS LHR A	
112654	1	1	Hollow Metal Door 16 1 3/4 38710 F GALV POLYU LS RHR A	
116571	1	1	Hollow Metal Door 16 UL B 1 3/4 3072\3072 F GALV POLYU LS RHRA A (C ; CF\C ; CF)	

***** Continued on page 18 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 17 *****

20869	1	1	Hollow Metal Door 18 UL B 1 3/4 4072\4072 F HC LS DERHR A (C ; RPDC [Mfg/Hdw# = Exit Device F9300A 463]\C ; RPDC [Mfg/Hdw# = Exit Device F9300A 463])	
121028	2	2	Hollow Metal Door DL 418 4072\4072 F CRS HC LHR\RHR F	
56606	22	22	Wood Door 3072 1 3/4 MC 5 PSWM MATCH PFCLR U 45MIN. F RHR A	
56607	16	16	Wood Door 3072 1 3/4 MC 5 PSWM MATCH PFCLR U 45MIN. F LHR A	
106022	1	1	Wood Door 3072 1 3/4 MC 5 PSWM MATCH PFCLR U 90MIN. F RH A	
106050	2	2	Wood Door 3072\3072 1 3/4 MC 5 PSWM MATCH PFCLR U 90MIN. F RHRA A	
120343	1	1	Wood Door 3072 1 3/4 SLC 5 PSWM PFCLR F LH A	
120344	6	6	Wood Door 3072 1 3/4 SLC 5 PSWM MATCH PFCLR F	

***** Continued on page 19 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225

Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 18 *****

LH A

120345	2	2	Wood Door 3072 1 3/4 SLC 5 PSWM MATCH PFCLR F RH A	
120346	1	1	Wood Door 3072 1 3/4 SLC 5 PSWM MATCH PFCLR F RHR A	
120347	1	1	Wood Door 3072 1 3/4 SLC 5 PSWM MATCH PFCLR F RH E (LVRCO[12" X 18"])	
120348	1	1	Wood Door 3072 1 3/4 SLC 5 PSWM MATCH PFCLR F LHR A	
40955	1	1	Single 3 Sided Frame F 16 UL B 4 534 3072 CRS LH Elev# F01(MT ; W3SF)	
87052	11	11	Single 3 Sided Frame F 16 4 534 3072 CRS RH Elev# F01(MT ; W3SF)	
87200	3	3	Single 3 Sided Frame F 16 4 534 3072 CRS RH Elev# F01(PACR ; MT ; W3SF)	
87206	5	5	Single 3 Sided Frame F 16 4 534 3072 CRS LH	

***** Continued on page 20 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 19 *****

Elev# F01(MT ; W3SF)

7217	2	2	Single 3 Sided Frame F 16 UL B 4 534 3072 CRS LH Elev# F01(PACR ; MT ; W3SF)	
87220	8	8	Single 3 Sided Frame F 16 4 534 3072 CRS LH Elev# F01(PACR ; MT ; W3SF)	
89576	1	1	Single 3 Sided Frame F 16 UL B 4 534 3072 CRS RH Elev# F01(PACR ; MT)	
89580	2	2	Single 3 Sided Frame F 16 UL B 4 534 3072 CRS LH Elev# F01(PACR ; MT ; W3SF)	
95824	2	2	Single 3 Sided Frame F 16 4 534 3072 CRS RH Elev# F01(SS ; W3SF)	
95825	4	4	Single 3 Sided Frame F 16 4 534 3072 CRS LH Elev# F01(SS ; W3SF)	
95836	4	4	Single 3 Sided Frame F 16 UL B 4 534 3072 CRS RH Elev# F01(MT ; W3SF)	
102953	1	1	Single 3 Sided Frame F 16 4 534 3072 CRS RH	

***** Continued on page 21 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225

Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE
CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped	Back Order	Description	Carton #
-----------	---------	---------	------------	-------------	----------

***** Continued from page 20 *****

Elev# F01(SS ; PACR ; W3SF)

106082	2	2		Special Frame F 16 UL B 4 534 60710 CRS RHRA Elev# F04(PACR ; MT ; WELD)	
106094	2	2		Sidelite Frame F 16 4 534 3072 CRS LH Elev# F07(SS ; WELD)	
106096	2	2		Sidelite Frame F 16 4 534 3072 CRS RH Elev# F07(SS ; WELD)	
106098	1	1		Sidelite Frame F 16 UL C 4 534 3072 CRS LH Elev# F07(PACR ; MT ; WELD)	
106104	1	1		Sidelite Frame F 16 UL C 4 534 6072 CRS RHRA Elev# F05(PACR ; MT ; WELD)	
106106	2	2		Special Frame FE 16 UL B 4 534 8072 CRS DERH Elev# F04DE(PACR ; MT ; W3SF ; WELD)	
106113	1	1		Sidelite Frame F 16 UL C 4 534 3072 CRS LH Elev# F10(PACR ; RPD-SMS ; MT ; WELD)	
106117	3	3		Double 3 Sided Frame F 16 UL B 4 534 6072 CRS	

***** Continued on page 22 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE

CHICAGO, IL 60620Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped	Back Order	Description	Carton #
-----------	---------	---------	------------	-------------	----------

***** Continued from page 21 *****

RHRA Elev# F02(PACR ; FB ; MT ; W3SF)

106118	1	1		Sidelite Frame F 16 4 534 3072 CRS RH Elev# F10(MT ; WELD)	
106144	1	1		Sidelite Frame F 16 UL C 4 534 3072 CRS RH Elev# F08(PACR ; RPD-SMS ; MT ; WELD)	
106148	1	1		Sidelite Frame F 16 UL C 4 534 3072 CRS RH Elev# F09(PACR ; RPD-SMS ; MT ; WELD)	
106150	1	1		Borrowed Lite F 16 4 534 3938 CRS Elev# F13(MT ; WELD)	
106152	2	2		Borrowed Lite F 16 4 534 1738 CRS Elev# F11(MT ; WELD)	
106154	1	1		Borrowed Lite F 16 4 534 4138 CRS Elev# F12(MT ; WELD)	
107079	19	19		Sidelite Frame F 16 UL C 4 534 3072 CRS LH Elev# F06(PACR ; MT ; WELD)	
107081	15	15		Sidelite Frame F 16 UL C 4 534 3072 CRS RH	

***** Continued on page 23 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225

Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE
CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 22 *****

Elev# F06(PACR ; MT ; WELD)

07083	1	1	Sidelite Frame F 16 UL C 4 534 3072 CRS LH Elev# F06(SS ; PACR ; MT ; WELD)	
107089	7	7	Single 3 Sided Frame F 16 UL A 4 534 3072 CRS RH Elev# F01(PACR ; MT ; W3SF)	
114343	1	1	Single 3 Sided Frame F 16 UL B 4 534 4072 CRS LH Elev# F01(PACR ; MT ; W3SF)	
114344	6	6	Double 3 Sided Frame F 16 UL B 4 534 6072 CRS RHRA Elev# F02(PACR ; MT ; W3SF)	
114345	2	2	Single 3 Sided Frame F 16 UL B 4 718 3072 CRS RH Elev# F01(SS ; W3SF)	
114346	1	1	Single 3 Sided Frame F 16 4 758 3072 CRS RH Elev# F01(SS ; W3SF)	
114347	1	1	Single 3 Sided Frame F 16 4 758 3072 CRS RH Elev# F01(SS ; PACR ; W3SF)	
114348	1	1	Single 3 Sided Frame F 16 UL B 4 534 3672 CRS	

***** Continued on page 24 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353Sold To:
OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE
CHICAGO, IL 60620Ship To:
MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped	Back Order	Description	Carton #
-----------	---------	---------	------------	-------------	----------

***** Continued from page 23 *****

RH Elev# F01(PACR ; MT ; W3SF)

114349	2	2		Single 3 Sided Frame F 16 4 534 3072 CRS LH Elev# F01(OH-REINF ; MT ; W3SF)	
114350	1	1		Single 3 Sided Frame F 16 4 534 3072 CRS RH Elev# F01(OH-REINF ; DL-STK-NL ; MT ; W3SF)	
114351	3	3		Double 3 Sided Frame F 16 UL B 4 534 6072 CRS RHRA Elev# F02(PACR ; MT ; W3SF)	
114352	8	8		Single 3 Sided Frame F 16 UL B 4 534 3072 CRS LH Elev# F01(MT ; W3SF)	
114353	2	2		Single 3 Sided Frame F 16 4 534 3072 CRS RH Elev# F01(OH-REINF ; MT ; W3SF)	
114354	4	4		Double 3 Sided Frame F 16 UL B 4 534 7072 CRS RHRA Elev# F02(PACR ; MT ; W3SF)	
114355	1	1		Double 3 Sided Frame F 16 UL B 4 534 6072 CRS RHA Elev# F02(PACR ; MT ; W3SF)	
114356	1	1		Double 3 Sided Frame F 16 UL B 4 534 6072 CRS	

***** Continued on page 25 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53229 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353

Sold To:

OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE
CHICAGO, IL 60620

Ship To:

MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DeANGELO
CELL PHONE 312-656-3367

(OAKLEY)

Date	Via	Date Shipped	Freight Pro. #	C.O.D.
06/19/07		06/19/07		\$.00
Salesperson	Customer Order	Job #	Project #	
BY			070145C	

Product #	Ordered	Shipped Back Order	Description	Carton #
-----------	---------	--------------------	-------------	----------

***** Continued from page 25 *****

LH Elev# F01(PACR ; RPD-SMS ; MT ; W3SF)

114365	1	1	Double 3 Sided Frame F 16 4 1058 64710 GALV RHRA Elev# F02(PACR ; RM-REINF ; MT ; PWR-TRANS-FR[EPT 2] ; W3SF)	
114366	1	1	Double 3 Sided Frame F 16 UL B 4 534 64710 CRS RHRA Elev# F02(PACR ; MT ; W3SF)	
114367	1	1	Single 3 Sided Frame F 16 UL B 4 534 3672 CRS RH Elev# F01(MT ; W3SF)	
114368	1	1	Double 3 Sided Frame F 16 4 1058 6072 GALV RHRA Elev# F02(PACR ; MT ; W3SF)	
120867	1	1	Special Frame FE 16 UL B 4 534 8072 CRS DELH Elev# F04DE(PACR ; MT ; W3SF ; WELD)	
121057	1	1	Special Frame F 16 4 534 8072 CRS LHR\RHR Elev# F04-1(BLANK/HNG ; EMA ; PACR ; BLANK/STRK)	
121058	1	1	Special Frame F 16 4 534 8072 CRS LHR\RHR Elev# F04-1(BLANK/HNG ; EMA ; PACR ;	

***** Continued on page 27 *****

PRECISION METALS & HARDWARE, INC.

MAIN OFFICE, 5265 NORTH 124TH STREET, MILWAUKEE, WI 53225 Tel: 262-781-3240 FAX: 262-781-3643

PACKING/DELIVERY SLIP

Project # : 070145C
Sales Order #: 8353

Ship To: MILES DAVIS SCHOOL
6740 S PAULINA STREET
CHICAGO, IL 60636
JOE DEANGELLO
CELL PHONE 312-656-3367
(OAKLEY)

Sold To: OAKLEY CONSTRUCTION
7815 SOUTH CLAREMONT AVENUE
CHICAGO, IL 60620

Date	Via	Date shipped	Freight Pro. #	C.O.D.	\$.00	Project #	070145C	BY Salesperson	Customer Order	Job #	Description	Shipped Back Order	Ordered #	Product #
------	-----	--------------	----------------	--------	--------	-----------	---------	----------------	----------------	-------	-------------	--------------------	-----------	-----------

***** Continued from page 26 *****

BLANK/STRK)

The materials listed have been received complete and undamaged. Any concealed shortages or damages must be reported within 5 days.

By: (Sign) _____
Date: _____
No. of Pieces: _____
(Print) _____