



Public Building Commission of Chicago Contractor Payment Information

Project: Miles Davis Academy

Contract Number: 1333R

General Contractor: George Sollitt Construction Company


Payment Application: 012

Amount Paid: \$ 1,364,717.00

Date of Payment to General Contractor: 5/18/2008

Amounts of Payments to Subcontractors are listed on following
Contractor's Sworn Statement.

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEERDate: April 2, 2008
Project: MILES DAVIS ACADEMY

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

Contract No 1333K
pg 3 pp 12
P.M. Copy
76% complete

THE CONTRACTOR

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
MILES DAVIS ACADEMY

FOR

is now entitled to the sum of \$1,364,717.00

ORIGINAL CONTRACT PRICE	\$25,376,000.00	
ADDITIONS	0.00	
DEDUCTIONS	0.00	
NET ADDITION OR DEDUCTION	0.00	
ADJUSTED CONTRACT PRICE	\$25,376,000.00	
TOTAL AMOUNT EARNED		<u>\$19,311,880.00</u>
TOTAL RETENTION		<u>\$1,817,788.00</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but not to exceed 1% of Contract Price	<u>\$1,817,788.00</u>	
b) Liens and Other Withholding		
c) Liquidated Damages Withheld		
TOTAL PAID TO DATE (Include this Payment)		<u>\$17,494,092.00</u>
LESS: AMOUNT PREVIOUSLY PAID		<u>\$16,129,375.00</u>
AMOUNT DUE THIS PAYMENT		<u>\$1,364,717.00</u>

Architect - Engineer

Date: 4/3/08

Vendor Number 03 - 164 - 21
Agency - Bond - Fund CPS - 18
Project Number (06.04) 524300.3355
Cost Code 1333R
Contract # & C. O. \$ 1,364,717.00
Amount 92,000.00 4/23/08
PM Approval & Date 4/21 4/22/08
Approval & Date
Check # & GL Date

PUBLIC BUILDING COMMISSION
OF CHICAGO

EXHIBIT N
PAYMENT REQUEST FORM

MONTHLY ESTIMATE NO:

12

PAGE 1 OF 3

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE
FOR WORK ON ACCOUNT OF: MILES DAVIS ACADEMY
CONTRACT NO.: 1333R PROJECT NO.: CPS-18

FOR THE PERIOD FROM:
TO:

03/01/08
03/31/08

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
1	GENERAL CONDITIONS	1,707,674.00	5	89,224.00	81	1,387,745.00
2	INSURANCE	350,000.00	0	0.00	100	350,000.00
3	PERFORMANCE BOND	225,000.00	0	0.00	100	225,000.00
4	LEED ADMINISTRATION	25,000.00	0	0.00	40	10,000.00
5	MOBILIZATION	125,000.00	0	0.00	100	125,000.00
6	SURVEY & LAYOUT	71,000.00	0	0.00	81	57,200.00
7	HAND EXCAVATION	116,000.00	0	0.00	62	72,000.00
8	TEMP. ENCLOSURES AND HEAT	175,000.00	0	0.00	94	165,000.00
9	COMMISSION CONTINGENCY FUND	500,000.00	0	0.00	0	0.00
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS	450,000.00	6	25,200.00	37	166,729.00
11	ALLOWANCE 2: REMOVE&DISPOSE OF IN PLACE FOUND	30,000.00	0	0.00	6	1,890.00
12	ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	75,000.00	0	0.00	0	0.00
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	10,000.00	0	0.00	8	815.00
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS	48,000.00	0	0.00	0	0.00
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	24,000.00	0	0.00	0	0.00
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW	24,000.00	0	0.00	0	0.00
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	16,000.00	0	0.00	8	1,304.00
18	MISC.EARTHWORK AND TOPSOIL	455,685.00	0	0.00	85	388,500.00
19	BITUMINOUS CONCRETE PAVING	63,000.00	0	0.00	0	0.00
20	ORNAMENTAL FENCE WORK	88,500.00	0	0.00	0	0.00
21	PIPE GUARDS	34,605.00	62	21,349.00	62	21,349.00
22	SITE FURNISHINGS	17,090.00	0	0.00	0	0.00
23	TREE GRATES	18,336.00	34	6,144.00	34	6,144.00
24	LANDSCAPING	190,600.00	0	0.00	17	32,000.00
25	VEGETATIVE ROOF LANDSCAPING	17,500.00	0	0.00	0	0.00
26	ROOF PAVERS @ VEGETATION ROOF	34,400.00	0	0.00	0	0.00
27	SITE CONCRETE	170,000.00	0	0.00	18	30,000.00
28	CAST IN PLACE CONCRETE	920,000.00	0	0.00	99	909,000.00
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE	41,000.00	0	0.00	0	0.00
30	UNIT MASONRY	4,782,139.00	4	201,631.00	98	4,684,971.00
31	STRUCTURAL STEEL	2,515,000.00	1	34,294.00	99	2,489,780.00
32	EXPANSION JOINT COVER ASSEMBLY	607.00	0	0.00	100	607.00
33	ROUGH CARPENTRY	138,880.00	4	5,000.00	25	35,000.00
34	CARPENTRY	202,962.00	10	20,000.00	36	74,000.00
35	MODULAR CASEWORK & WOODWORK	148,000.00	6	9,000.00	69	101,760.00
36	INSTALL MODULAR CASEWORK	59,245.00	0	0.00	0	0.00
37	BITUMINOUS DAMPROOFING & WATERPROOFING	46,967.00	37	17,366.00	121	56,653.00
38	FOAMED-IN-PLACE INSULATION	16,000.00	0	0.00	100	16,000.00
39	COMPOSITE METAL PANEL SYSTEM	160,500.00	0	0.00	0	0.00
40	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLASH	470,000.00	4	16,915.00	91	426,275.00
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	35,600.00	0	0.00	0	0.00
42	TRAFFIC COATINGS	14,257.00	0	0.00	0	0.00
43	ROOF ACCESSORIES	2,460.00	0	0.00	100	2,460.00
44	SPRAYED FIRE RESISTIVE MATERIALS	68,000.00	0	0.00	94	63,800.00
45	THROUGH PENETRATION FIRESTOP SYSTEM	31,000.00	0	0.00	85	26,350.00
46	JOINT SEALANTS	38,776.00	0	0.00	0	0.00
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS	181,000.00	0	0.00	90	162,796.00
48	ACCESS DOORS AND FRAMES	11,149.00	0	0.00	0	0.00
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR	6,000.00	0	0.00	0	0.00
50	INTERIOR MESH WINDOW GUARDS	5,700.00	0	0.00	100	5,700.00
	PAGE TOTALS	14,956,632.00	3	446,123.00	81	12,095,828.00

OR THE PERIOD FROM 3/1/2008
TO: 3/31/2008

SUMMARY OF ESTIMATE SHEETS		(1)	(2)	(3)
ITEM NO.	DESCRIPTION	CONTRACT EST'D TOTAL	CURRENT ESTIMATE	TOTAL ESTIMATE TO DATE
1	ORIGINAL CONTRACT PRICE	25,376,000.00	1,516,351.00	19,311,880.00
2	CHANGE ORDER AMOUNT	0.00	0.00	0.00
3	TOTAL AWARDED CONTR AMT	25,376,000.00		
4	AWARDED CONTR AMTS COMPLETED		1,516,351.00	19,311,880.00
5	ADD: MTRLS STORED-SHT NO.	0.00	0.00	0.00
6	TOTAL APPROVED VALUE/AMT EARNED	25,376,000.00	1,516,351.00	19,311,880.00
7	DEDUCT: CURRENT RESERVE ADJMNTS		151,634.00	
8	DEDUCT: TOTAL RESERVE TO DATE (COLUMN 3)			1,817,788.00
9	DEDUCT: CURRENT LIQUIDATED DAMAGES (LINE 25)			
10	DEDUCT: TOTAL LIQUIDATE DAMAGES (LINE 23)			
11	TOTAL PAID TO DATE-INCLUDING THIS ESTIMATE			17,494,092.00
12	DEDUCT: TOTAL EARNED TO DATE (LINE 10-COL 3)	19,311,880.00		
13	NET AMT OPEN ON CONTRACT	6,064,120.00		
14	NET CURRENT PAYMENT		1,364,717.00	
RESERVE COMPUTATION		CURRENT RESERVE WITHHELD	PREVIOUS RESERVE WITHHELD	TOTAL RESERVE WITHHELD
15	PERCENTAGE COMPUTATION 10% RESERVE	151,634.00	1,666,154.00	1,817,788.00
16	PERCENTAGE COMPUTATION 2% RESERVE	0.00	0.00	0.00
17	TOTAL RESERVE WITHHELD	151,634.00	1,666,154.00	1,817,788.00

LIQUIDATED DAMAGES COMPUTATION


18 TOTAL LIQUIDATED DAMAGES TO DATE
19 DEDUCT: AMOUNT PREVIOUSLY WITHHELD
20 CURRENT LIQUIDATED DAMAGES

Approx. % Contract Completed 76 %
Starting Date: March 1, 2007

Total contract time (Inc. Time Extension) 462 Days
Total Time Used 396 Days

VERIFIED BY: 
PUBLIC BUILDING COMMISSION
RAY GIDEROF
OWNER REPRESENTATIVE

DATE

RECOMMENDED FOR APPROVAL: 
MICHAEL J. GORSKI, ILEK'S ASSOCIATES

DATE

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
Name of Contractor

By:


Daryl Poortinga, Project Controller
DATE: April 2, 2008

EXHIBIT A

STATE OF ILLINOIS)
) ss
 COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is PROJECT CONTROLLER of THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1333R dated the 13th day of February, 2007, for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
 MILES DAVIS ACADEMY

Chicago, Illinois

that the following statements are made for the purpose of procuring a partial payment of: ONE MILLION THREE HUNDRED SIXTY FOUR THOUSAND SEVEN HUNDRED SEVENTEEN AND NO/100THS (\$1,364,717.00)

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION CO. 780 N. CENTRAL WOOD DALE, IL 60191	1 GENERAL CONDITIONS	1,275,553.00	1,020,442.00	102,044.00	946,876.00	72,523.00	387,156.00
	2 INSURANCE	307,240.00	307,240.00	30,724.00	276,516.00	0.00	30,724.00
	3 PERFORMANCE BOND	196,812.00	196,812.00	19,681.00	176,231.00	0.00	19,681.00
	4 LEED ADMINISTRATION	25,000.00	10,000.00	1,000.00	9,000.00	0.00	16,000.00
	5 MOBILIZATION	125,000.00	125,000.00	12,500.00	112,500.00	0.00	12,500.00
	6 SURVEY & LAYOUT	65,000.00	65,000.00	6,500.00	49,500.00	0.00	15,500.00
	7 HAND EXCAVATION	100,000.00	70,000.00	7,000.00	63,000.00	0.00	37,000.00
	8 TEMP. ENCLOSURES AND HEAT	175,000.00	165,000.00	16,500.00	148,500.00	0.00	26,500.00
	33 ROUGH CARPENTRY	37,880.00	35,000.00	3,500.00	27,000.00	4,500.00	6,380.00
	64 INSTALL VISUAL DISPLAY UNITS	12,530.00	0.00	0.00	0.00	0.00	12,530.00
	36 INSTALL MODULAR CASEWORK	69,246.00	0.00	0.00	0.00	0.00	69,246.00
	34 CARPENTRY	157,962.00	55,000.00	5,500.00	36,000.00	13,500.00	108,462.00
	10 ALLOWANCE 1: EXC. & DISP. GEN.CON. DEMO DEBR	450,000.00	166,729.00	16,673.00	127,376.00	22,680.00	289,944.00
	11 ALLOWANCE 2: REMOVE & DISPOSE OF IN PLACE FO	30,000.00	1,890.00	189.00	1,701.00	0.00	28,299.00
	12 ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	75,000.00	0.00	0.00	0.00	0.00	75,000.00
	13 ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	10,000.00	815.00	82.00	733.00	0.00	9,267.00
	14 ALLOWANCE 5: PLACE & COMPACT CA-8 BELOW D	48,000.00	0.00	0.00	0.00	0.00	48,000.00
	15 ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	24,000.00	0.00	0.00	0.00	0.00	24,000.00
	16 ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELC	24,000.00	0.00	0.00	0.00	0.00	24,000.00
	17 ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	16,000.00	1,304.00	130.00	1,174.00	0.00	14,826.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT'S SUBCONTRACTORS:							
	9 COMMISSION CONTINGENCY FUND	500,000.00	0.00	0.00	0.00	0.00	500,000.00
ACCURATE PARTITIONS 8000 JOLIET ROAD Mc COOK, IL 60628	65 TOILET COMPARTMENTS	33,000.00	0.00	0.00	0.00	0.00	33,000.00
THOMAS P. ADAMSON & ASSOC. 921 W. VAN BUREN STREET HILLSDALE, IL 60162	82 PLUMBING, SITE STORM, SANT. & WATER 83	1,025,400.00	732,000.00	73,200.00	622,800.00	36,000.00	366,600.00
AIR FLOW ARCHITECTURAL, INC. 7330 N. TEUTONIA AVENUE MILWAUKEE, WI 53209	63 VISUAL DISPLAY UNITS	29,555.00	0.00	0.00	0.00	0.00	29,555.00
ALL-TYPE TILE, INC. 5018 W. LEE STREET SKOKIE, IL 60077	66 TILE	52,000.00	10,540.00	1,054.00	0.00	9,486.00	42,514.00
ANAGNOS DOOR COMPANY 7800 S. ARCHER ROAD JUSTICE, IL 60458-1144	49 OVERHEAD COILING COUNTER DOORS & SER.DOO	6,000.00	0.00	0.00	0.00	0.00	6,000.00
ANTHONY ROOFING, LTD 2565 WHITE OAK CIRCLE AURORA, IL 60804	39 COMPOSITE METAL PANEL SYSTEM	160,500.00	0.00	0.00	0.00	0.00	160,500.00
API SIGN SYSTEMS 701 EAST GANDY STREET TAYLORVILLE, IL 62568	69 INTERIOR SIGNS, EXT SIGNS, EM SIGNS 68	10,500.00	0.00	0.00	0.00	0.00	10,500.00
AUTOMATIC DOORS, INC. 118 BARTLETT AVENUE BARTLETT, IL 60103	52 AUTOMATIC DOOR EQUIPMENT	10,146.00	0.00	0.00	0.00	0.00	10,146.00
BEARY LANDSCAPING 15001 WEST 159 th STREET LOCKPORT, IL 60441	25 VEGETATIVE ROOF LANDSCAPING	17,500.00	0.00	0.00	0.00	0.00	17,500.00
BOC HEATING & AIR 2300 STONINGTON AVENUE HOFFMAN ESTATES, IL 60195	84 H.V.A.C.	1,315,000.00	1,207,136.00	120,714.00	1,023,183.00	63,238.00	228,578.00
BOSWELL BUILDING CONTR. 481 EAST DEERPATH ROAD WOOD DALE, IL 60191	66 LOUVERS	56,000.00	52,000.00	5,200.00	31,950.00	14,850.00	9,200.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
BUILDERS UNITED SALES 1700 RAVINIA PLACE ORLAND PARK, IL 60462	71 FOLDING PANEL PARTITIONS	11,718.00	0.00	0.00	0.00	0.00	11,718.00
CARNEY & COMPANY, INC. 638 SCHNEIDER DRIVE SO. ELGIN, IL 60177-1164	67 FLAGPOLES, PROJECTION SCREENS, 73 ENTRANCE FLOOR MATS 79	9,000.00	6,000.00	800.00	5,400.00	0.00	3,600.00
CONSTRUCTION SPECIALTIES INC. 28 W 030 MAIN STREET, PO Box 589 WARRENVILLE, IL 60555-3416	32 EXPANSION JOINT COVER ASSEMBLY	607.00	607.00	61.00	646.00	0.00	61.00
EARTH, INC. 810 ARLINGTON HEIGHTS RD., SUITE 1 ITASCA, IL 60143	18 MISC. EARTHWORK AND TOPSOIL	455,685.00	386,600.00	38,880.00	349,650.00	0.00	106,035.00
ERA VALVIDA CONTRACTORS 11909 S. AV. O CHICAGO, IL 60617	54 DRYWALL SYSTEMS & ROUGH CARPENTRY	399,000.00	224,310.00	22,431.00	142,389.00	59,490.00	197,121.00
EVERGREEN SPECIALTIES 12817 SOUTH KROLL DRIVE ALSIP, IL 60803	77 WINDOW TREATMENT AND BLINDS	14,750.00	0.00	0.00	0.00	0.00	14,750.00
FLOORS, INC. 1341 COBBLESTONE WAY WOODSTOCK, IL 60098	59 WOOD GYMNASIUM FLOOR	52,000.00	0.00	0.00	0.00	0.00	52,000.00
HALDEMAN-HOMME, INC. 2600 S. 27 th AVENUE BROADVIEW, IL 60155-2500	76 GYMNASIUM EQUIPMENT EXPANSION JOINT COVER ASSEMBLY	33,000.00	990.00	99.00	891.00	0.00	32,109.00
INTERNATIONAL PIPING SYSTEMS 444 EAST STATE PARKWAY SCHAUMBURG, IL 60173	84 H.V.A.C.	1,665,000.00	1,420,700.00	142,070.00	1,150,290.00	128,340.00	386,370.00
IRWIN TELESCOPIC SEATING CO. 810 E. CUMBERLAND ROAD ALTA MONT, IL 62411	78 TELESCOPING STANDS	5,870.00	0.00	0.00	0.00	0.00	5,870.00
JP PHILLIPS, INC. 320 WOLF ROAD FRANKLIN PARK, IL	63 CEMENT PLASTER	56,000.00	0.00	0.00	0.00	0.00	56,000.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
58 JUST RITE ACOUSTICS 1601 ESTES AVENUE ELK GROVE VILLAGE, IL 60007	ACOUSTICAL CEILINGS AND WALL PANELS	230,000.00	34,870.00	3,487.00	4,600.00	26,883.00	198,617.00
70 LYON WORKSPACE PRODUCTS PO BOX 871 AURORA, IL 60507	METAL LOCKERS	58,804.00	48,544.00	4,854.00	0.00	43,690.00	15,114.00
30 MASTERSHIP CONSTRUCTION CO., 3818 W. MONTROSE AVENUE CHICAGO, IL 60618	UNIT MASONRY	4,782,139.00	4,684,971.00	468,497.00	4,035,006.00	181,466.00	565,665.00
62 E. MCKINNIE & SONS, LTD 12000 SOUTH MARSHFIELD, SUITE 200 CALUMET PARK, IL 60627	FINISH PAINTING & EPOXY FLOOR	120,000.00	67,346.00	6,735.00	40,320.00	20,290.00	59,390.00
57 METROPLITAN TERRAZZO 645 LUNT AVENUE ELK GROVE VILLAGE, IL 60007	TERRAZZO	741,000.00	239,732.00	23,973.00	74,520.00	141,239.00	525,241.00
55 MILLWORK DIRECT INC. 2400 E. MAIN ST., SUITE 103-287 ST. CHARLES, IL 60174	GFRG COLUMN COVERS	11,760.00	11,760.00	1,176.00	10,576.00	0.00	1,176.00
40 MW POWELL 3445 S. LAWYDALE AVENUE CHICAGO, IL 60623	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLA 26 ROOF PAVERS @ VEGETATION ROOF 41 H-FLUID APPLIED VEGETATED ROOF SYSTEM	540,000.00	426,275.00	42,628.00	368,424.00	15,223.00	166,353.00
81 NELSON FIRE PROTECTION 11028 RALEIGH COURT ROCKFORD, IL 61115	FIRE PROTECTION	315,000.00	240,000.00	24,000.00	196,200.00	19,800.00	99,000.00
78 NORTHSTAR EQUIPMENT 518 BROAD STREET LAKE GENEVA, WI 53147-1400	TELESCOPING STANDS	3,700.00	0.00	0.00	0.00	0.00	3,700.00
72 PRESTIGE DISTRIBUTION, INC. 1000 SKOKIE ROAD, SUITE 520 WILMETTE, IL 60091	TOILET ACCESSORIES	23,800.00	23,800.00	2,380.00	21,420.00	0.00	2,380.00
85 PUBLIC ELECTRIC CO. 415 HARVESTER COURT WHEELING, IL 60090	ELECTRICAL	3,075,600.00	2,314,750.00	231,475.00	1,785,105.00	298,170.00	992,325.00
37 SAGER SEALANT CORP. 708 EAST ELM AVENUE LA GRANGE, IL 60525	BITUMINOUS DAMPROOFING & WATERPROOFING 42 TRAFFIC COATINGS 46 JOINT SEALANTS	100,000.00	56,663.00	6,665.00	35,358.00	15,630.00	49,012.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
SCHINDLER ELEVATOR CO. 863 N. CHURCH COURT ELMHURST, IL 60128	80 HYDRAULIC ELEVATORS	91,000.00	6,826.00	683.00	6,142.00	0.00	84,858.00
SKYCO PRODUCTS 800 JORIE BLVD., SUITE 100 OAK BROOK, IL 60523-2252	43 ROOF ACCESSORIES	2,460.00	2,460.00	246.00	2,214.00	0.00	246.00
STIEPP EQUIPMENT 6400 STEPP DRIVE SUMMITT, IL 60601	74 WASTE COMPACTORS	30,145.00	0.00	0.00	0.00	0.00	30,145.00
STREICH CORP. 8230 86TH COURT JUSTICE, IL 60468	45 THROUGH PENETRATION FIRESTOP SYSTEM	31,000.00	26,350.00	2,835.00	23,715.00	0.00	7,285.00
SUPERIOR CABINET COMPANY 5828 WEST 118TH STREET ALSIP, IL 60807	35 MODULAR CASEWORK & WOODWORK	148,000.00	101,760.00	10,176.00	83,484.00	8,100.00	56,416.00
SUPERIOR FLOORING COVERING, INC. 14600 S. WESTERN AVENUE POSEN, IL 60469	60 RESILIENT TILE FLOORING & BASE 61	98,000.00	0.00	0.00	0.00	0.00	98,000.00
UNDERLAND ARCHITECTURAL SYSTEMS 20318 S. TORRENCE AVENUE LYNNWOOD, IL 60411	50 ALUMINUM WINDOW WALL, WINDOWS & GLAZING 51	672,800.00	372,478.00	37,248.00	285,544.00	49,686.00	337,670.00
WILKIN INSULATION 501 WEST CARBOY ROAD MOUNT PROSPECT, IL 60066	38 FOAMED-IN-PLACE INSULATION 44 SPRAYED FIRE RESISTIVE MATERIALS	84,000.00	79,800.00	7,980.00	71,820.00	0.00	12,180.00
GEORGE SOLLITT'S SUBS TO BE LET: ACCESS DOORS AND FRAMES	48	11,149.00	0.00	0.00	0.00	0.00	11,149.00
GEORGE SOLLITT CONSTRUCTION CO.	SUB TOTAL	20,300,800.00	14,990,378.00	1,499,039.00	12,246,562.00	1,244,787.00	6,809,461.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
OAKLEY CONSTRUCTION COMPANY 7016 SOUTH CLAREMONT AVENUE CHICAGO, IL 60620	GENERAL CONDITIONS INSURANCE PERFORMANCE BOND SURVEY & LAYOUT HAND EXCAVATION SITE CONCRETE CARPENTRY	432,121.00 42,760.00 29,188.00 6,000.00 16,000.00 170,000.00 45,000.00	387,303.00 42,760.00 29,188.00 2,200.00 2,000.00 30,000.00 19,000.00	36,729.00 4,276.00 2,919.00 220.00 200.00 3,000.00 1,900.00	322,796.00 38,484.00 26,269.00 1,980.00 1,800.00 27,000.00 12,500.00	7,779.00 0.00 0.00 0.00 0.00 0.00 4,500.00	101,547.00 4,276.00 2,919.00 4,020.00 14,200.00 143,000.00 27,900.00
OAKLEY'S SUBCONTRACTORS:							
ABILITY ROCKROAD COMPANY 1021 N. WOOD DALE RD. WOOD DALE, IL 60191	19 BITUMINOUS CONCRETE PAVING	63,000.00	0.00	0.00	0.00	0.00	63,000.00
ATRIUM, INC. 4313 CENTRAL AVENUE WESTERN SPRINGS, IL 60558	24 LANDSCAPING	190,800.00	32,000.00		28,800.00	0.00	161,800.00
CANTERBURY DESIGNS, INC. 5632 W. WASHINGTON BLVD. LOS ANGELES, CA 90018-1916	22 SITE FURNISHINGS/TRASH RECEPTACLES	7,618.00	0.00	0.00	0.00	0.00	7,618.00
CARLO STEEL CORP. 3100 E. 87TH STREET CHICAGO, IL 60617	31 STRUCTURAL STEEL	2,515,000.00	2,489,780.00	135,578.00	2,323,337.00	30,855.00	160,798.00
CONCRETE BY WAGNER 13808 HIGH ROAD LOCKPORT, IL 60441	28 CAST IN PLACE CONCRETE 26 ROOF PAVERS @ VEGETATION ROOF	920,000.00	909,000.00	90,900.00	818,100.00	0.00	101,900.00
GREAT LAKES WEST, LLC 24476 RED ARROW HIGHWAY MATTAWAN, MI 49071	76 FOOD SERVICE EQUIPMENT	306,000.00	207,982.00	20,798.00	136,142.00	52,042.00	118,816.00
PRECISION METALS & HARDWARE 5285 N. 124TH STREET MILWAUKEE, WI 53225-2994	47 STEEL DOORS, FRAMES, HARDWARE, WOOD DOOR	181,000.00	162,786.00	16,280.00	146,516.00	0.00	34,484.00
REESE RECREATION PRODUCTS 3327 NORTH RIDGE ROAD ARLINGTON HEIGHTS, IL 60004	21 PIPE GUARDS-MATERIAL 22 SITE FURNISHINGS/BIKE RACKS 23 TREE GRATES-MATERIAL	38,987.00	27,493.00	2,749.00	0.00	24,744.00	14,243.00
OAKLEY SUBS TO BE LET:							
ORNAMENTAL FENCE WORK PIPE GUARDS/LABOR SITE FURNISHINGS/LABOR TREE GRATES/LABOR	20 21 22 23	88,500.00 16,500.00 5,390.00 1,536.00	0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00	88,500.00 16,500.00 5,390.00 1,536.00
OAKLEY CONSTRUCTION COMPANY	SUB-TOTAL	5,075,200.00	4,321,502.00	318,749.00	3,882,823.00	119,930.00	1,072,447.00
	GRAND TOTAL	26,376,000.00	19,311,880.00	1,817,788.00	16,129,375.00	1,364,717.00	7,881,908.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$25,376,000.00	TOTAL AMOUNT REQUESTED	\$19,311,880.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$1,817,788.00
TOTAL CONTRACT AND EXTRAS	\$25,376,000.00	NET AMOUNT EARNED	\$17,494,092.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$16,129,375.00
ADJUSTED CONTRACT PRICE	\$25,376,000.00	AMOUNT DUE THIS PAYMENT	\$1,364,717.00
		BALANCE TO COMPLETE	\$7,881,908.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


Controller

Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 2nd day of April, 2008.

Notary Public

My Commission expires: 05/14/09.



PUBLIC BUILDING COMMISSION

EXHIBIT B

STATE OF ILLINOIS
COUNTY OF DU PAGE

CONTRACTORS WAIVER OF LIEN FOR PARTIAL PAYMENT

TO ALL WHOM IT MAY CONCERN:

WHEREAS, THE GEORGE SOLLITT CONSTRUCTION CO./OAKLEY CONSTRUCTION JOINT VENTURE
an ILLINOIS corporation, has been employed by the PUBLIC BUILDING COMMISSION OF CHICAGO,
as Owner, under Contract No. 1333R, dated the
13th day of February, 2007 to

FURNISH GENERAL CONSTRUCTION

for (Designate Project and Location)
MILES DAVIS ACADEMY
6740 S. PAULINA ST. CHICAGO IL

NOW, THEREFORE, KNOW YE, that the undersigned, for and in consideration
of a partial payment of : ONE MILLION THREE HUNDRED SIXTY FOUR THOUSAND
SEVEN HUNDRED SEVENTEEN AND NO/100ths----- \$1,364,717.00
one the adjusted contract price of Twenty Five Million Three Hundred Seventy Six Thousand
and No/100ths----- \$25,376,000.00
and other goods and valuable considerations, the receipt whereof is hereby acknowledged,
the undersigned does hereby waive and release any and all lien, or claim, or right of lien
under the Statutes of the State of Illinois relating to Mechanics' Liens, on account of labor or
materials, or both furnished by the undersigned to the extent of the part of the aforesaid
work for which partial payment is requested.

IN WITNESS WHEREOF, the undersigned has caused its corporate seal to be hereunto
affixed and these presents to be signed by its PROJECT CONTROLLER and attested by its
ASSISTANT SECRETARY 2nd day of April , 2008
pursuant to authority given by the BOARD OF DIRECTORS of said Corporation.

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE

By


Daryl Poortinga, Project Controller

(SEAL)
ATTEST:


Nancy Planek, Assistant Secretary

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (1 of 2)

Name of Project MILES DAVIS ACADEMY PBC Project No. 1333R

Monthly Estimate No. 12 DOW Project No. CPS-18

Date April 2, 2008

STATE OF ILLINOIS }
COUNTY OF DUPAGE } ss }

In connection with the above-captioned contract:

I HEREBY DECLARE AND AFFIRM that I
DARYL POORTINGA

(NAME OF AFFIANT)

am the

PROJECT CONTROLLER and duly authorized representative of

(TITLE)

THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION COMPANY JOINT VENTURE

(Name of Company)

whose address is

790 North Central Avenue, Wood Dale, IL 60191

and that the following Minority and Women Business Enterprises have been contract with, and have furnished, or are furnishing and preparing materials for, and have done or are doing labor on the above-captioned contract; that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated: and that this is a full, true, and complete statement of all such MBEs/WBEs and of the amounts paid, due, and to become due to them:

MBE/WBE Name	Contract For	Amount of Contract	Total Previous Requests	Amount This Request	Balance to Complete
OAKLEY CONSTRUCTION	20% J.V. PARTNER	\$5,075,200.00	\$3,882,823.00	\$119,930.00	\$1,072,447.00
E.E. BAILEY BUILDING(Mastership's Sub)	MATERIALS	\$682,806.00	\$512,975.59	\$0.00	\$169,830.41
M.W. POWELL	ROOFING & SHEETMETAL	\$540,000.00	\$368,424.00	\$15,223.00	\$156,353.00
UNDERLAND	WINDOWS AND GLASS	\$672,800.00	\$285,544.00	\$49,686.00	\$337,570.00
EVERGREEN (PUBLIC ELEC.'S SUB)	ELECTRICAL	\$413,000.00	\$277,341.12	\$0.00	\$135,658.88
	TOTALS	\$7,383,806.00	\$5,327,107.71	\$184,839.00	\$1,871,859.29

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (2 of 2)


I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED, ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.



(AFFIANT) Daryl Poortinga, Project Controller

April 2, 2008
(Date)

On this 2nd day of April, 2008
before me, Karen Wiskerchen, the undersigned officer, personally appeared
Daryl Poortinga known to me to be the person described in the foregoing affidavit and
acknowledged that he (she) executed the same in capacity therein stated and for the purposes therein contained.

In witness thereof I hereunto set my hand and official seal.


Notary Public
Commission Expires 5-14-09.



Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy
Architect: Ileki Associates
Contractor's Name : The George Sollitt Construction Co./Oakley Construction Joint Venture
and Address: 790 North Central Avenue, Wood Dale, IL 60191
Contract Number: 1333R
Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Vale	% of Total
1	GENERAL CONDITIONS	Sollitt/Oakley Joint Venture	1,707,674.00	6.73%
2	INSURANCE	Sollitt/Oakley Joint Venture	350,000.00	1.38%
3	PERFORMANCE BOND	Sollitt/Oakley Joint Venture	225,000.00	0.89%
4	LEED ADMINISTRATION	George Sollitt Construction	25,000.00	0.10%
5	MOBILIZATION	George Sollitt Construction	125,000.00	0.49%
6	SURVEY & LAYOUT	Sollitt/Oakley Joint Venture	71,000.00	0.28%
7	HAND EXCAVATION	Sollitt/Oakley Joint Venture	116,000.00	0.46%
8	TEMP. ENCLOSURES AND HEAT	George Sollitt Construction	175,000.00	0.69%
9	COMMISSION CONTINGENCY FUND	George Sollitt Construction	500,000.00	1.97%
10	ALLOWANCE 1: EXC. & DISP.GEN.CON. DEMO DEBRIS	George Sollitt Construction	450,000.00	1.77%
11	ALLOWANCE 2: REMOVE&DISPOSE OF IN PLACE FOUND	George Sollitt Construction	30,000.00	0.12%
12	ALLOWANCE 3: ENVIRONMENTAL ALLOWANCE	George Sollitt Construction	75,000.00	0.30%
13	ALLOWANCE 4: EXC. ADDL UNSUITABLE SOILS	George Sollitt Construction	10,000.00	0.04%
14	ALLOWANCE 5: PLACE & COMPACT CA-6 BELOW DEPTHS	George Sollitt Construction	48,000.00	0.19%
15	ALLOWANCE 6: PLACE & COMPACT CA-1 STONE	George Sollitt Construction	24,000.00	0.09%
16	ALLOWANCE 7: PLACE & COMPACT ADD CA-7 BELOW	George Sollitt Construction	24,000.00	0.09%
17	ALLOWANCE 8: PLACE & COMPACT REQ. ONSITE	George Sollitt Construction	16,000.00	0.06%
18	MISC.EARTHWORK AND TOPSOIL	Earth, Inc.	455,685.00	1.80%
19	BITUMINOUS CONCRETE PAVING	Ability Rockroad Co.	63,000.00	0.25%
20	ORNAMENTAL FENCE WORK	TBD	88,500.00	0.35%
21	PIPE GUARDS	TBD	34,605.00	0.14%
22	SITE FURNISHINGS	TBD	17,090.00	0.07%
23	TREE GRATES	TBD	18,336.00	0.07%
24	LANDSCAPING	Atrium	190,600.00	0.75%
25	VEGETATIVE ROOF LANDSCAPING	Beary Landscaping	17,500.00	0.07%
26	ROOF PAVERS @ VEGITATION ROOF	MW Powell	34,400.00	0.14%
27	SITE CONCRETE	Oakley Construction	170,000.00	0.67%
28	CAST IN PLACE CONCRETE	Concrete By Wagner	920,000.00	3.63%
29	ARCHITECTUAL CAST-IN-PLACE CONCRETE	Metropolitan Terrazzo	41,000.00	0.16%
30	UNIT MASONRY	Mastership Construction Co.	4,782,139.00	18.85%
31	STRUCTURAL STEEL	Carol Steel Corp.	2,515,000.00	9.91%
32	EXPANSION JOINT COVER ASSEMBLY	Construction Specialities	607.00	0.00%
33	ROUGH CARPENTRY	George Sollitt Construction	138,880.00	0.55%
34	CARPENTRY	George Sollitt Construct./Oakley	202,962.00	0.80%
35	MODULAR CASEWORK & WOODWORK	Superior Cabinet Company	148,000.00	0.58%
36	INSTALL MODULAR CASEWORK	George Sollitt Construction	59,245.00	0.23%
37	BITUMINOUS DAMPROOFING & WATERPROOFING	Sagar Sealant	46,967.00	0.19%
38	FOAMED-IN-PLACE INSULATION	Wilkin Insulation	16,000.00	0.06%
39	COMPOSITE METAL PANEL SYSTEM	Anthony Roofing, LTD	160,500.00	0.63%
40	MODIFIED BITUMINOUS MEMBRANE ROOFING&FLASH	MW Powell	470,000.00	1.85%
41	H-FLUID APPLIED VEGETATED ROOF SYSTEM	MW Powell	35,600.00	0.14%
42	TRAFFIC COATINGS	Sagar Sealant	14,257.00	0.06%
43	ROOF ACCESSORIES	Skyco Products	2,460.00	0.01%
44	SPRAYED FIRE RESISTIVE MATERIALS	Wilkin Insulation	68,000.00	0.27%
45	THROUGH PENETRATION FIRESTOP SYSTEM	Streich Corp.	31,000.00	0.12%
46	JOINT SEALANTS	Sagar Sealant	38,776.00	0.15%
47	STEEL DOORS, FRAMES, HARDWARE, WOOD DOORS	Precision Metals & Hardware	181,000.00	0.71%
48	ACCESS DOORS AND FRAMES	TBD	11,149.00	0.04%
49	OVERHEAD COILING COUNTER DOORS & SER.DOOR	Anafnos Door Co.	6,000.00	0.02%
50	INTERIOR MESH WINDOW GUARDS	Underland Architectural Systems	5,700.00	0.02%
51	ALUMINUM WINDOW WALL, WINDOWS & GLAZING	Underland Architectural Systems	667,100.00	2.63%

Schedule of Value

Public Building Commission of Chicago

Project: Miles Davis Academy

Architect: Ilekis Associates

Contractor's Name : The George Sollitt Construction Co./Oakley Construction Joint Venture

and Address: 790 North Central Avenue, Wood Dale, IL 60191

Contract Number: 1333R

Submittal Date: 7/31/07

A	B	C	D	E
Item No.	Description of Work	Subcontractor	Scheduled Vale	% of Total
52	AUTOMATIC DOOR EQUIPMENT	Automatic Doors, Inc.	10,146.00	0.04%
53	CEMENT PLASTER	JP Phillips, Inc.	55,000.00	0.22%
54	GYP BD SYSTEMS/AIR BARRIER/BLD INSULATION	Era Valvidia Construction	298,000.00	1.17%
55	GFRG COLUMN COVERS	Millwork Direct	11,750.00	0.05%
56	TILE	TBD	52,000.00	0.20%
57	TERRAZZO	Metropolitan Terrazzo	700,000.00	2.76%
58	ACOUSTICAL CEILINGS AND WALL PANELS	Just Rite Acoustics	230,000.00	0.91%
59	WOOD GYMNASIUM FLOOR	Floors, Inc.	52,000.00	0.20%
60	RESILIENT TILE FLOORING & BASE	Superior Floor Covering	66,000.00	0.26%
61	CARPETING	Superior Floor Covering	32,000.00	0.13%
62	FINISH PAINTING & EPOXY FLOOR	Nikolas Painting Contractors	120,000.00	0.47%
63	VISUAL DISPLAY UNITS	Air Flow Architectural	29,555.00	0.12%
64	INSTALL VISUAL DISPLAY UNITS	GSCC	12,530.00	0.05%
65	TOILET COMPARTMENTS	Accurate Partitions	33,000.00	0.13%
66	LOUVERS	Boswell Building	56,000.00	0.22%
67	FLAGPOLES	Carney & Co.	3,000.00	0.01%
68	METAL LETTERS	API Signs	1,700.00	0.01%
69	INTERIOR SIGNS, EXT SIGNS, EM SIGNS	API Signs	8,800.00	0.03%
70	METAL LOCKERS	Lyon Workspace	58,804.00	0.23%
71	FOLDING PANEL PARTITIONS	Builders United Sales	11,718.00	0.05%
72	TOILET ACCESSORIES	Prestige Distribution	23,800.00	0.09%
73	PROJECTION SCREENS	Carney & Co.	3,900.00	0.02%
74	WASTE COMPACTORS	Stepp Equipment	30,145.00	0.12%
75	FOOD SERVICE EQUIPMENT	Great Lakes West, LLC.	306,000.00	1.21%
76	GYMNASIUM EQUIPMENT	Haideman-Homme, Inc.	33,000.00	0.13%
77	WINDOW TREATMENT AND BLINDS	Evergreen Specialties	14,750.00	0.06%
78	TELESCOPING STANDS	Northstar Equipment	9,570.00	0.04%
79	ENTRANCE FLOOR MATS	Carney & Co.	2,100.00	0.01%
80	HYDRAULIC ELEVATORS	Schindler Elevator Co.	91,000.00	0.36%
81	FIRE PROTECTION	Nelson Fire Protection	315,000.00	1.24%
82	PLUMBING	Thomas P. Adamson & Assoc.	890,400.00	3.51%
83	SITE STORM, SANITARY & WATER	Thomas P. Adamson & Assoc.	135,000.00	0.53%
84	H.V.A.C.	International Piping Systems	2,980,000.00	11.74%
85	ELECTRICAL	Public Electrical	3,075,600.00	12.12%
	TOTAL		25,376,000.00	100.00%

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGES

PAGE ONE OF

TO OWNER:

SOLLITT/OAKLEY JOINT VENTURE
790 N. CENTRAL AVENUE
WOOD DALE, IL 60191

PROJECT:

MILES DAVIS ACADEMY
C07010

APPLICATION NO:

12

Distribution to:

☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM CONTRACTOR:

GEORGE SOLLITT CONSTRUCTION CO.
790 N. CENTRAL AVENUE
WOOD DALE, IL 60191

VIA ARCHITECT:

ILEKIS ASSOCIATES
205 W. WACKER DR., SUITE 730
CHICAGO, IL 60606

CONTRACT DATE:

02/13/07

CONTRACT FOR: GENERAL CONSTRUCTION

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 20,300,800.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ±) \$ 20,300,800.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 14,990,378.00

5. RETAINAGE:

- a. 10 % of Completed Work (Column D + E on G703) 1,499,039.00
- b. 10 % of Stored Material (Column F on G703) 0.00

Total Retainage (Lines 5a + 5b or

- Total in Column I of G703) \$ 1,499,039.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 13,491,339.00

7. LESS PREVIOUS CERTIFICATES FOR

PAYMENT (Line 6 from prior Certificate

8. CURRENT PAYMENT DUE \$ 12,246,552.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 1,244,787.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

By:  Date: April 2, 2008

DARYL POORTINGA, TREASURER

State of: Illinois

County of: DuPage

Subscribed and sworn to before me this 2nd day of April, 2008

Notary Public: 

My Commission expires: 05/14/09

OFFICIAL SEAL

KAREN WISKERCHEN

NOTARY PUBLIC - STATE OF ILLINOIS
COMMISSION EXPIRES 05/14/09

ARCHITECT'S CERTIFICATE FOR PAYMENT
In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 1,244,787.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT: ILEKIS ASSOCIATES

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

GEORGE SOLLITT CONSTRUCTION CO.
CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT containing Contractor's signed Certification, is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION:
APPLICATION DATE:
PERIOD TO:
CONTRACT NO.:
PROJECT NO.:

12
03/01/08
03/31/08
1333R
CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	General Conditions	\$ 1,275,553.00	\$ 939,861.00	\$ 80,581.00		\$ 1,020,442.00	80%	\$ 255,111.00	\$ 102,044.00
2	Insurance	\$ 307,240.00	\$ 307,240.00	\$ -		\$ 307,240.00	100%	\$ -	\$ 30,724.00
3	Performance Bond	\$ 195,812.00	\$ 195,812.00	\$ -		\$ 195,812.00	100%	\$ -	\$ 19,581.00
4	Leed Administration	\$ 25,000.00	\$ 10,000.00	\$ -		\$ 10,000.00	40%	\$ 15,000.00	\$ 1,000.00
5	Mobilization	\$ 125,000.00	\$ 125,000.00	\$ -		\$ 125,000.00	100%	\$ -	\$ 12,500.00
6	Survey & Layout	\$ 65,000.00	\$ 55,000.00	\$ -		\$ 55,000.00	85%	\$ 10,000.00	\$ 5,500.00
7	Hand Excavation	\$ 100,000.00	\$ 70,000.00	\$ -		\$ 70,000.00	70%	\$ 30,000.00	\$ 7,000.00
8	Temp. Enclosures & Heat	\$ 175,000.00	\$ 165,000.00	\$ -		\$ 165,000.00	94%	\$ 10,000.00	\$ 16,500.00
9	Rough Carpentry	\$ 37,880.00	\$ 30,000.00	\$ 5,000.00		\$ 35,000.00	92%	\$ 2,880.00	\$ 3,500.00
10	Install Modular Casework	\$ 59,245.00	\$ -	\$ -		\$ -	0%	\$ 59,245.00	\$ -
11	Install Visual Display units	\$ 12,530.00	\$ -	\$ -		\$ -	0%	\$ 12,530.00	\$ -
12	Carpentry	\$ 157,962.00	\$ 40,000.00	\$ 15,000.00		\$ 55,000.00	35%	\$ 102,962.00	\$ 5,500.00
13	Allowance 1	\$ 450,000.00	\$ 141,529.00	\$ 25,200.00		\$ 166,729.00	37%	\$ 283,271.00	\$ 16,673.00
14	Allowance 2	\$ 30,000.00	\$ 1,890.00	\$ -		\$ 1,890.00	6%	\$ 28,110.00	\$ 189.00
15	Allowance 3	\$ 75,000.00	\$ -	\$ -		\$ -	0%	\$ 75,000.00	\$ -
16	Allowance 4	\$ 10,000.00	\$ 815.00	\$ -		\$ 815.00	8%	\$ 9,185.00	\$ 82.00
17	Allowance 5	\$ 48,000.00	\$ -	\$ -		\$ -	0%	\$ 48,000.00	\$ -
18	Allowance 6	\$ 24,000.00	\$ -	\$ -		\$ -	0%	\$ 24,000.00	\$ -
19	Allowance 7	\$ 24,000.00	\$ -	\$ -		\$ -	0%	\$ 24,000.00	\$ -
20	Allowance 8	\$ 16,000.00	\$ 1,304.00	\$ -		\$ 1,304.00	8%	\$ 14,696.00	\$ 130.00
21	Commission Contingency Fund	\$ 500,000.00	\$ -	\$ -		\$ -	0%	\$ 500,000.00	\$ -
22	Toilet Compartments - Accurate Partitions	\$ 33,000.00	\$ -	\$ -		\$ -	0%	\$ 33,000.00	\$ -
23	Plumbing, Site Storm, Sanitary Water-Adamson	\$ 1,025,400.00	\$ 692,000.00	\$ 40,000.00		\$ 732,000.00	71%	\$ 293,400.00	\$ 73,200.00
24	Visual Aid Units - Air Flow Architectural	\$ 29,555.00	\$ -	\$ -		\$ -	0%	\$ 29,555.00	\$ -
25	Tile - All-Type Tile, Inc.	\$ 52,000.00	\$ -	\$ 10,540.00		\$ 10,540.00	20%	\$ 41,460.00	\$ 1,054.00
26	Overhead Collingd Counter Doors-Anagnos Door Co.	\$ 6,000.00	\$ -	\$ -		\$ -	0%	\$ 6,000.00	\$ -
27	Composite Metal Panel Sys - Anthony Roofing	\$ 160,500.00	\$ -	\$ -		\$ -	0%	\$ 160,500.00	\$ -
28	Signs - API Sign Systems	\$ 10,500.00	\$ -	\$ -		\$ -	0%	\$ 10,500.00	\$ -

GEORGE SOLLITT CONSTRUCTION CO.
CONTINUATION SHEET

AIA DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT containing Contractor's signed Certification, is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION: 12
APPLICATION DATE: 03/01/08
PERIOD TO: 03/31/08
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18

A	B	C	D	E	F	G	H	I	J
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	% (G * C)	BALANCE TO FINISH (C - G)	RETAINAGE
29	Automatic Doors - Automatic Doors, Inc.	\$ 10,146.00	\$ -	\$ -		\$ -	0%	\$ 10,146.00	\$ -
30	Vegetative Roof Landscaping-Beary Landscaping	\$ 17,500.00	\$ -	\$ -		\$ -	0%	\$ 17,500.00	\$ -
31	HVAC - BOC Heating & Air	\$ 1,315,000.00	\$ 1,136,870.00	\$ 70,266.00		\$ 1,207,136.00	92%	\$ 107,864.00	\$ 120,714.00
32	Louvers - Boswell Building	\$ 58,000.00	\$ 35,500.00	\$ 16,500.00		\$ 52,000.00	93%	\$ 4,000.00	\$ 5,200.00
33	Folding Panel Partitions - Builders United Sales	\$ 11,718.00	\$ -	\$ -		\$ -	0%	\$ 11,718.00	\$ -
34	Flagpoles, Entrance Mats, Projection Screens - Carney & Co.	\$ 9,000.00	\$ 6,000.00	\$ -		\$ 6,000.00	67%	\$ 3,000.00	\$ 600.00
35	Expansion Joint Cover - Construction Specialties	\$ 607.00	\$ 607.00	\$ -		\$ 607.00	100%	\$ -	\$ 61.00
36	Misc. Earthwork & Topsoil - Earth	\$ 455,685.00	\$ 388,500.00	\$ -		\$ 388,500.00	85%	\$ 67,185.00	\$ 38,850.00
37	Drywall Systems & Rough Carpentry - Era Valvidia Contractors	\$ 399,000.00	\$ 158,210.00	\$ 66,100.00		\$ 224,310.00	56%	\$ 174,690.00	\$ 22,431.00
38	Window Treatments - Evergreen Specialties	\$ 14,750.00	\$ -	\$ -		\$ -	0%	\$ 14,750.00	\$ -
39	Wood Gymnasium Floor - Floors, Inc.	\$ 52,000.00	\$ -	\$ -		\$ -	0%	\$ 52,000.00	\$ -
40	Gymnasium Equipment - Haldeman-Homme, Inc.	\$ 33,000.00	\$ 990.00	\$ -		\$ 990.00	3%	\$ 32,010.00	\$ 99.00
41	H.V. A. C. - International Piping Systems	\$ 1,665,000.00	\$ 1,278,100.00	\$ 142,600.00		\$ 1,420,700.00	85%	\$ 244,300.00	\$ 142,070.00
42	Telecoping Stands - Irwin Telecopic Seat	\$ 5,870.00	\$ -	\$ -		\$ -	0%	\$ 5,870.00	\$ -
43	Cement Plaster - JP Phillips	\$ 55,000.00	\$ -	\$ -		\$ -	0%	\$ 55,000.00	\$ -
44	Acoustical Ceilings & Wall Panels - Just Rite Acoustics	\$ 230,000.00	\$ 5,000.00	\$ 29,870.00		\$ 34,870.00	15%	\$ 195,130.00	\$ 3,487.00
45	Metal Lockers - Lyon Workspace Products	\$ 58,804.00	\$ -	\$ 48,544.00		\$ 48,544.00	83%	\$ 10,260.00	\$ 4,854.00
46	Unit Masonry - Mastership Construction	\$ 4,782,139.00	\$ 4,483,340.00	\$ 201,631.00		\$ 4,684,971.00	98%	\$ 97,168.00	\$ 468,497.00
47	Painting & Epoxy Floor - E.McKinnle & Sons	\$ 120,000.00	\$ 44,800.00	\$ 22,545.00		\$ 67,345.00	56%	\$ 52,655.00	\$ 6,735.00
48	Terrazzo-Metropolitan Terrazzo	\$ 741,000.00	\$ 82,800.00	\$ 156,932.00		\$ 239,732.00	32%	\$ 501,268.00	\$ 23,973.00
49	GFRG Column Covers - Millwork Direct	\$ 11,750.00	\$ 11,750.00	\$ -		\$ 11,750.00	100%	\$ -	\$ 1,175.00
50	Modified Bitumun. Membrane Roof - MW Powell	\$ 540,000.00	\$ 409,360.00	\$ 16,915.00		\$ 426,275.00	79%	\$ 113,725.00	\$ 42,628.00
51	Fire Protection - Nelson Fire Protection	\$ 315,000.00	\$ 218,000.00	\$ 22,000.00		\$ 240,000.00	76%	\$ 75,000.00	\$ 24,000.00
52	Telescoping Stands Install - Northstar Equipment	\$ 3,700.00	\$ -	\$ -		\$ -	0%	\$ 3,700.00	\$ -
53	Toilet Accessories - Prestige Distribution	\$ 23,800.00	\$ 23,800.00	\$ -		\$ 23,800.00	100%	\$ -	\$ 2,380.00
54	Electrical - Public Electric	\$ 3,075,600.00	\$ 1,983,450.00	\$ 331,300.00		\$ 2,314,750.00	75%	\$ 760,850.00	\$ 231,475.00
55	Bit. Dampproofing, Water Proof., Traffic Coat. - Sager Sealant	\$ 100,000.00	\$ 39,287.00	\$ 17,366.00		\$ 56,653.00	57%	\$ 43,347.00	\$ 5,665.00
56	Hydraulic Elevators - Schindler Elevator	\$ 91,000.00	\$ 6,825.00	\$ -		\$ 6,825.00	8%	\$ 84,175.00	\$ 683.00

GEORGE SOLLITT CONSTRUCTION CO.
CONTINUATION SHEET

A/A DOCUMENT G703

MILES DAVIS ACADEMY

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT containing Contractor's signed Certification, is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION: 12
APPLICATION DATE: 03/01/08
PERIOD TO: 03/31/08
CONTRACT NO.: 1333R
PROJECT NO.: CPS-18

ITEM NO	DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED TO DATE (D + E + F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
57	Roof Accessories - Skycor	\$ 2,460.00	\$ 2,460.00	\$ -	\$ -		\$ 2,460.00	100%	\$ -	\$ 246.00
58	Waste Compactor - Stepp Equipment	\$ 30,145.00	\$ -	\$ -	\$ -		\$ -	0%	\$ 30,145.00	\$ -
59	Fire Stopping - Steich Corp.	\$ 31,000.00	\$ 28,350.00	\$ -	\$ -		\$ 28,350.00	85%	\$ 4,650.00	\$ 2,635.00
60	Modular Casework & Woodwork - Superior Cabinet	\$ 148,000.00	\$ 92,760.00	\$ 9,000.00	\$ -		\$ 101,760.00	69%	\$ 46,240.00	\$ 10,176.00
61	Resilient Tile Floor, Base & Carpeting - Superior Floor Covering	\$ 98,000.00	\$ -	\$ -	\$ -		\$ -	0%	\$ 98,000.00	\$ -
62	Windows, Window Wall, Glazing - Underland Architectural Systems	\$ 672,800.00	\$ 317,271.00	\$ 55,207.00	\$ -		\$ 372,478.00	55%	\$ 300,322.00	\$ 37,248.00
63	Foamed in Place Insulat. & Sprayed Fire Rest. Mater-Wilkin Insul.	\$ 84,000.00	\$ 79,800.00	\$ -	\$ -		\$ 79,800.00	95%	\$ 4,200.00	\$ 7,980.00
64	Subs to Be Let	\$ 11,149.00	\$ -	\$ -	\$ -		\$ -	0%	\$ 11,149.00	\$ -
GRAND TOTALS		\$ 20,300,800.00	\$ 13,607,281.00	\$ 1,383,097.00	\$ -	\$ -	\$ 14,990,378.00	74%	\$ 5,310,422.00	\$ 1,499,039.00

[illegible]

Note:

1. All work associated with the above allowance quantity shall be approved by the Commissioner's Representative in writing prior to proceeding.
2. Environmental Allowance is for removal of unforeseen underground storage tanks and associated products, sludge and contaminated soil associated with the UST basin.
3. Discovers Contaminant means soil excavation and benching below depth provided in plans and specifications due to the presence of unsuitable soil materials as determined by the Commissioner's Representative.

TOTAL BILLED TO DATE \$170,738.00

APPLICATION AND CERTIFICATE FOR PAYMENT
TO: GEORGE SOLLITT CONSTRUCTION CO. PROJECT: MILES DAVIS ACADEMY
790 NORTH CENTRAL AVENUE 6740 SOUTH PAULINA
WOOD DALE, ILLINOIS 60191 CHICAGO, ILLINOIS 60636

AIA DOCUMENT G702

PAGE 1 OF 2 PAGES

Application NO. TEN
PERIOD TO: 3/31/2008
PROJECT NOS.: C07010
Distribution to:
() OWNER
() ARCHITECT
() CONTRACTOR

FROM CONTRACTOR: THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.
921 WEST VAN BUREN STREET, SUITE 110
CHICAGO, ILLINOIS 60607
CONTRACTOR: THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.
111 WEST WASHINGTON STREET
CHICAGO, ILLINOIS 60602
CONTRACT DATE: 27-Mar-07

CONTRACT FOR: PLUMBING
CONTRACTOR'S APPLICATION FOR PAYMENT
Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1 ORIGINAL CONTRACT SUM	\$1,025,400.00
2 Net change by Change Orders	\$0.00
3 CONTRACT SUM TO DATE (Line 1 + 2)	\$1,025,400.00
4 TOTAL COMPLETED & STORED TO DATE	\$732,000.00

5 RETAINAGE	\$73,200.00
a. 10 % of Completed work	
(Column D & E on G703)	
b. % of Stored Material	
(Column F on G703)	

Total Retainage (Line 5a+5b or Total in Column 1 of G703)	\$73,200.00
6 TOTAL EARNED LESS RETAINAGE	\$658,800.00
(Line 4 less line 5 Total)	\$622,800.00

7 LESS PREVIOUS CERTIFICATES FOR PAYMENT	
(Line 6 from prior Certificates)	
8 CURRENT PAYMENT DUE	\$36,000.00
9 BALANCE TO FINISH, INCLUDING RETAINAGE	\$368,600.00
(Line 3 less Line 6)	

CHANGE ORDER SUMMARY	
Change Orders approved in previous months by Owner	\$0.00
Total approved this month	\$0.00
TOTALS	\$0.00
NET CHANGES by Change Order	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificate for Payment were issued and payments received from the Owner and that current payment shown herein is now due.

CONTRACTOR: THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.
State of: Illinois
County of: Cook
Subscribed and sworn to before me this 20TH day of MARCH, 2008

OFFICIAL SEAL
JUDITH R. DONOVAN
NOTARY PUBLIC, STATE OF ILLINOIS
MY COMMISSION EXPIRES 6-6-2008

Notary Public:
My Commission expires:
ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED AMOUNT CERTIFIED \$

all figures on this Application and on the Continuation sheet that are changed to (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation sheet that are changed to conform to the amount certified.)
ARCHITECT:
BY:

THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.

MILES DAVIS ACADEMY

DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

APPLICATION NUMBER

TEN

03/20/08

APPLICATION DATE:

03/01/08

PERIOD FROM:

03/31/08

TO:

C07010

PROJECT NO.

Use Column I on Contracts where variable retainage for line items may apply.

ITEM NUMBER	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATION	WORK COMPLETED		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/G)	BALANCE TO FINISH (C-G)	RETAINAGE
				WORK IN PLACE	STORED MATERIALS (not in D or E)				
1	SITE UTILITIES								
	T. P. ADAMSON & ASSOC., - LABOR	\$80,000.00	\$80,000.00	\$0.00	\$0.00	\$80,000.00	100%	\$0.00	\$8,000.00
2	S. G. SUPPLY CO - MATERIAL								
	INTERIOR UNDERGROUND STORM AND SANITARY								
	T. P. ADAMSON & ASSOC., - LABOR	\$147,000.00	\$147,000.00	\$0.00	\$0.00	\$147,000.00	100%	\$0.00	\$14,700.00
3	S. G. SUPPLY CO - MATERIAL								
	ABOVEGROUND WASTE, VENT & WATER PIPING								
	T. P. ADAMSON & ASSOC., - LABOR	\$215,000.00	\$193,500.00	\$21,500.00	\$0.00	\$215,000.00	100%	\$0.00	\$21,500.00
4	S. G. SUPPLY CO - MATERIAL								
	PLUMBING FIXTURES & TRIM								
	T. P. ADAMSON & ASSOC., - LABOR	\$94,400.00	\$121,500.00	\$13,500.00	\$0.00	\$135,000.00	100%	\$0.00	\$13,500.00
5	S. G. SUPPLY CO - MATERIAL								
	BOOSTER PUMP & HEATER EQUIPMENT								
		\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$94,400.00	\$0.00
6	INSULATION								
		\$35,000.00	\$15,000.00	\$5,000.00	\$0.00	\$20,000.00	57%	\$15,000.00	\$2,000.00
TOTALS		\$1,025,400.00	\$692,000.00	\$40,000.00	\$0.00	\$732,000.00	71%	\$293,400.00	\$73,200.00

AIA DOCUMENT G702

PAGE ONE OF 3 PAGES

PROJECT: Miles Davis Academy
6740 S Paulina St
Chicago, IL

APPLICATION NO: 1

PERIOD TO: 3-31-08

All-Type Tile, Inc.
5016 W. Lee St.
Skokie IL 60077

Ilekis Associates

ARCHITECT'S
PROJECT NO. C07010

CONTRACT FOR: Ceramic tile

CONTRACT DATE: 2-1-08

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY			DEDUCTIONS
Change Orders approved in previous months by Owner			
TOTAL			
Approved this Month			
Number	Date Approved		
TOTALS			
Net change by Change Orders			

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR. All-Type Tile, Ink

Ny. James P. O'Neill President Date: 3-20-08

Date: 3-20-08

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

- | | | | |
|----|---|----|-----------|
| 1 | ORIGINAL CONTRACT SUM..... | \$ | 52,000.00 |
| 2 | Net change by Change Orders..... | \$ | -0- |
| 3 | CONTRACT SUM TO DATE (Line 1+2)..... | \$ | 52,000.00 |
| 4 | TOTAL COMPLETED & STORED TO DATE.....
(Column G on G703) | \$ | 10,540.00 |
| 5 | RETAINAGE: | | |
| a. | 22 % of Completed Work
(Column D + E on G703) | \$ | 1,054.00 |
| b. | <u> </u> % of Stored Material
(Column F on G703) | \$ | -0- |
| | Total Retainage (Line 5a + 5b or
Total in Column I of G703) | \$ | 1,054.00 |
| 6 | TOTAL EARNED LESS RETAINAGE.....
(Line 4 less Line 5 Total) | \$ | 9,486.00 |
| 7 | LESS PREVIOUS CERTIFICATES FOR
PAYMENT
(Line 6 from prior Certificate)..... | \$ | -0- |
| 8 | CURRENT PAYMENT DUE..... | \$ | 9,486.00 |
| 9 | BALANCE TO FINISH, PLUS RETAINAGE
(Line 3 less Line 6) | \$ | 42,514.00 |

10:015

Subscribed and sworn to before me this 20th day of March County of Cook 20 00

Notary Public, 
My Commission expires: 

07-10-5

STATE PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for.)
ARCHITECT.

By: _____ Date _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

A/A DOCUMENT G703

PAGE 2 OF 2 PAGES

IA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing
 contractor's signed Certification is attached.
 (tabulations below, amounts are stated to the nearest dollar.
 use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 1
 APPLICATION DATE: 3-20-08
 PERIOD TO: 3-31-08
 ARCHITECTS PROJECT NO: C07010

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD E		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G - C)		
1	Dal-Tile Materials	10300.00	-0-	3040.00	-0-	3040.00	29	7260.00	304.00
2	All-Type Tile Inc Labor	41700.00	-0-	7500.00	-0-	7500.00	17	34200.00	750.00
PAGE 2 TOTALS		52000.00	-0-	10540.00	-0-	10540.00	20	41600.00	1054.00

TD:16308607347

JAN-7-2005 03:13A FROM:

APPLICATION & CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

TO: GEORGE SOLLITT CONSTRUCTION

APPLICATION NO. 8-1

FROM CONTRACTOR: B.O.C. HEATING & AIR CONDITIONING CO.

PERIOD TO: 3/31/2008

PROJECT NO.

CONTRACT FOR: HVAC WORK

CONTRACT DATE: 5/22/2007

PROJECT: MILES DAVIS ACADEMY

BOC JOB # 07-3470-000

VIA ARCHITECT:

DISTRIBUTION TO:

OWNER

ARCHITECT

GEORGE SOLLITT

CONTRACTOR CONSTRUCTION

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the contract.
Continuation sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	1,315,000.00
2. Net change by Change Orders	2,064.00
3. CONTRACT SUM TO DATE (Line 1 + or - 2)	1,317,064.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	1,207,136.00
5. RETAINAGE:	
a. <u>10</u> % of Completed Work (Columns D + E on G703)	120,714.00
b. <u>10</u> % of Stored Material (Column F on G703)	0.00
Total Retainage (Line 5a + 5b or Total in Column I of G703)	120,714.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	1,086,422.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	1,023,183.00
8. CURRENT PAYMENT DUE	63,239.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	230,642.00

CHANGE ORDER SUMMARY	ADDITIONS	SUBTRACTIONS
Total changes approved in previous months by Owner	2,064.00	0.00
Total approved this month	0.00	0.00
TOTALS	2,064.00	0.00
NET CHANGES By Change Order	2,064.00	

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO. 8-1
APPLICATION DATE:
PERIOD FROM: 3/1/2008
TO: 3/31/2008
PROJECT NO: 0
CONTRACT DATE: 5/22/2007
BOC JOB # 07-3470-000

B DESCRIPTION OF WORK	C SCHEDULED VALUE	D PREVIOUS APPLICATIONS	E WORK IN PLACE	F STORED MATERIALS (not in D or E)	G TOTAL WORK COMPLETED (D+E+F)	% (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
Diffusers, Registers, & Grilles - MATERIAL	23,600.00	2,285.00	21,315.00	0.00	23,600.00	100.0%	0.00	2,360.00
Diffusers, Registers, & Grilles - LABOR	35,620.00	0.00	7,125.00	0.00	7,125.00	20.0%	28,495.00	712.50
Fan Power & VAV Boxes - MATERIAL	59,840.00	59,840.00	0.00	0.00	59,840.00	100.0%	0.00	5,984.00
Fan Power & VAV Boxes - LABOR	7,520.00	7,470.00	50.00	0.00	7,520.00	100.0%	0.00	752.00
Exhaust Fans - MATERIAL	23,950.00	23,950.00	0.00	0.00	23,950.00	100.0%	0.00	2,395.00
Exhaust Fans - LABOR	6,710.00	3,355.00	3,355.00	0.00	6,710.00	100.0%	0.00	671.00
Intake & Relief Hoods - MATERIAL	5,400.00	5,400.00	0.00	0.00	5,400.00	100.0%	0.00	540.00
Intake & Relief Hoods - LABOR	1,460.00	0.00	1,460.00	0.00	1,460.00	100.0%	0.00	146.00
Return Air Fans - MATERIAL	14,300.00	14,300.00	0.00	0.00	14,300.00	100.0%	0.00	1,430.00
Return Air Fans - LABOR	2,920.00	2,920.00	0.00	0.00	2,920.00	100.0%	0.00	292.00
Breeching & Stacks - MATERIAL	6,495.00	0.00	0.00	0.00	0.00	0.0%	6,495.00	0.00
Breeching & Stacks - LABOR	4,670.00	0.00	0.00	0.00	0.00	0.0%	4,670.00	0.00
Ductwork 1st Floor A-H - MATERIAL	91,580.00	91,580.00	0.00	0.00	91,580.00	100.0%	0.00	9,158.00
Ductwork 1st Floor A-H - LABOR	34,262.00	34,262.00	0.00	0.00	34,262.00	100.0%	0.00	3,426.20
Ductwork 1st Floor I-P - MATERIAL	85,160.00	85,160.00	0.00	0.00	85,160.00	100.0%	0.00	8,516.00
Ductwork 1st Floor I-P - LABOR	27,537.00	27,537.00	0.00	0.00	27,537.00	100.0%	0.00	2,753.70
Ductwork 2nd Floor A-H - MATERIAL	104,750.00	104,750.00	0.00	0.00	104,750.00	100.0%	0.00	10,475.00
Ductwork 2nd Floor A-H - LABOR	43,947.00	43,947.00	0.00	0.00	43,947.00	100.0%	0.00	4,394.70
Ductwork 2nd Floor I-P - MATERIAL	102,810.00	102,810.00	0.00	0.00	102,810.00	100.0%	0.00	10,281.00
Ductwork 2nd Floor I-P - LABOR	41,573.00	41,573.00	0.00	0.00	41,573.00	100.0%	0.00	4,157.30
Ductwork 3rd Floor A-H - MATERIAL	92,330.00	92,330.00	0.00	0.00	92,330.00	100.0%	0.00	9,233.00
Ductwork 3rd Floor A-H - LABOR	32,944.00	23,100.00	9,844.00	0.00	32,944.00	100.0%	0.00	3,294.40
Ductwork 3rd Floor I-P - MATERIAL	81,320.00	81,320.00	0.00	0.00	81,320.00	100.0%	0.00	8,132.00
Ductwork 3rd Floor I-P - LABOR	25,452.00	17,816.00	7,636.00	0.00	25,452.00	100.0%	0.00	2,545.20
Ductwork Gym Area - MATERIAL	22,400.00	22,400.00	0.00	0.00	22,400.00	100.0%	0.00	2,240.00
Ductwork Gym Area - LABOR	10,541.00	0.00	9,487.00	0.00	9,487.00	90.0%	1,054.00	948.70
Ductwork Mech Rm. 236 - MATERIAL	82,665.00	76,258.00	2,275.00	0.00	78,533.00	95.0%	4,132.00	7,853.30
Ductwork Mech Rm. 236 - LABOR	40,978.00	32,782.00	0.00	0.00	32,782.00	80.0%	8,196.00	3,278.20
Ductwork Mech Rm. 308 - MATERIAL	31,600.00	27,808.00	2,225.00	0.00	30,033.00	95.0%	1,567.00	3,003.30
Ductwork Mech Rm. 308 - LABOR	16,066.00	12,853.00	0.00	0.00	12,853.00	80.0%	3,213.00	1,285.30
Mobilization	29,500.00	29,500.00	0.00	0.00	29,500.00	100.0%	0.00	2,950.00
MACC Insulation 1st Floor A-H - MATERIAL	2,680.00	2,680.00	0.00	0.00	2,680.00	100.0%	0.00	268.00
MACC Insulation 1st Floor A-H - LABOR	4,020.00	4,020.00	0.00	0.00	4,020.00	100.0%	0.00	402.00
MACC Insulation 1st Floor I-P - MATERIAL	2,680.00	2,680.00	0.00	0.00	2,680.00	100.0%	0.00	268.00
MACC Insulation 1st Floor I-P - LABOR	4,020.00	4,020.00	0.00	0.00	4,020.00	100.0%	0.00	402.00
MACC Insulation 2nd Floor A-H - MATERIAL	4,020.00	4,020.00	0.00	0.00	4,020.00	100.0%	0.00	402.00
MACC Insulation 2nd Floor A-H - LABOR	6,030.00	6,030.00	0.00	0.00	6,030.00	100.0%	0.00	603.00
MACC Insulation 2nd Floor I-P - MATERIAL	4,020.00	4,020.00	0.00	0.00	4,020.00	100.0%	0.00	402.00
MACC Insulation 2nd Floor I-P - LABOR	6,030.00	6,030.00	0.00	0.00	6,030.00	100.0%	0.00	603.00
MACC Insulation 3rd Floor A-H - MATERIAL	2,680.00	0.00	1,340.00	0.00	1,340.00	50.0%	1,340.00	134.00
MACC Insulation 3rd Floor A-H - LABOR	4,020.00	0.00	2,010.00	0.00	2,010.00	50.0%	2,010.00	201.00
MACC Insulation 3rd Floor I-P - MATERIAL	2,680.00	0.00	536.00	0.00	536.00	20.0%	2,144.00	53.60
MACC Insulation 3rd Floor I-P - LABOR	4,020.00	0.00	1,608.00	0.00	1,608.00	40.0%	2,412.00	160.80
MACC Insulation Mech Rm. 236 - MATERIAL	5,360.00	0.00	0.00	0.00	0.00	0.0%	5,360.00	0.00
MACC Insulation Mech Rm. 236 - LABOR	8,040.00	0.00	0.00	0.00	0.00	0.0%	8,040.00	0.00
MACC Insulation Mech Rm. 308 - MATERIAL	2,680.00	0.00	0.00	0.00	0.00	0.0%	2,680.00	0.00
MACC Insulation Mech Rm. 308 - LABOR	4,020.00	0.00	0.00	0.00	0.00	0.0%	4,020.00	0.00
MEP Coordination: Shop Drawings	34,000.00	34,000.00	0.00	0.00	34,000.00	100.0%	0.00	3,400.00
Pre & Functional Checkout/Startup	10,000.00	0.00	0.00	0.00	0.00	0.0%	10,000.00	0.00
Air Balancing Work	14,100.00	0.00	0.00	0.00	0.00	0.0%	14,100.00	0.00
BOC CO#1 - 001 - STOLEN MATERIALS	2,064.00	2,064.00	0.00	0.00	2,064.00	100.0%	0.00	206.40
TOTALS	1,317,064.00	1,136,870.00	70,266.00	0.00	1,207,136.00	92%	109,928.00	120,713.60

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702 (Instructions on reverse side) page of pages

TO OWNER: PROJECT: Miles Davis Academy
6740 S. Paulina St.
Chicago, IL

APPLICATION NO.: 3
PERIOD TO: 3/31/2008
PROJECT NOS.: Solitt Proj. #C07010

CONTRACT DATE: 8/21/2007

VIA ARCHITECT:

FROM CONTRACTOR: Boswell Building Contractors, Inc.
461 E. Deerpath Road
Wood Dale, IL 60191-3301

CONTRACT FOR: LOUVERS

CONTRACTORS APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM.....\$ 56,000.00
2. Net change by Change Orders.....\$ -
3. CONTRACT SUM TO DATE (Line 1 + 2).....\$ 56,000.00
4. TOTAL COMPLETED & STORED TO DATE.....\$ 52,000.00
(Column G on G703)

5. RETAINAGE:
a. 10 % of Completed Work \$ 5,200.00
(Columns D + E on G703)
b. % of Stored Material \$

(Column F on G703)
Total Retainage (Line 5a + 5b or
Total in Column 1 of G703).....\$ 5,200.00
TOTAL EARNED LESS RETAINAGE.....\$ 46,800.00
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior certificate).....\$ 31,950.00

8. CURRENT PAYMENT DUE.....\$ 14,850.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6).....\$ 9,200.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this month		
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: **Boswell Building Contractors, Inc.**

Date: 3/31/2008

By: *[Signature]*

State of: Illinois
County of: Du Page
Subscribed and sworn to before me
this 31st day of March, 2008

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

Date:

By: This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

G702-1992

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 2 PAGES

TO OWNER:

PROJECT: Miles Davis Academy

APPLICATION NO: 7

Distribution to:

The George Sollit Construction Company
790 North Central Avenue
Wood Dale, IL 60191

☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM CONTRACTOR:

Era Valdivia Contractors, Inc.
11909 South Avenue O
Chicago, Illinois 60617

CONTRACT No.: C07010
PROJECT No.: C07010

CONTRACT FOR: Rough Carpentry and Drywall

CONTRACT DATE: April 19, 2007

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 399,000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 399,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 224,310.00

5. RETAINAGE:
a. 10 % of Completed Work \$ 22,431.00
(Column D + E on G703)
b. % of Stored Material \$
(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 22,431.00

6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 201,879.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 142,389.00

8. CURRENT PAYMENT DUE \$ 59,490.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 197,121.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

CONTRACTOR: Era Valdivia Contractors, Inc.

By: Date: March 20, 2008

State of: Illinois County of: Cook
Subscribed and sworn to before me this 20th day of March, 2008
Notary Public:
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

2 PAGE OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 7

APPLICATION DATE: March 20, 2008

PERIOD TO: March 31, 2008

ARCHITECT'S PROJECT: Miles Davis Academy

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
	ORIGINAL CONTRACT								
1	<i>Rough Carpentry</i> Exterior Soffits and Parapet	\$101,000.00	\$95,950.00	\$0.00	\$0.00	\$95,950.00	95.00%	\$5,050.00	\$9,595.00
2	Blocking Interior Drywall Partitions	\$4,000.00	\$0.00	\$4,000.00	\$0.00	\$4,000.00	100.00%	\$0.00	\$400.00
3	Installation only GPRC Columns	\$11,000.00	\$0.00	\$5,500.00	\$0.00	\$5,500.00	50.00%	\$5,500.00	\$550.00
4	<i>Metal Studs and Drywall</i> Labor, Material and Equipment	\$283,000.00	\$62,260.00	\$56,600.00	\$0.00	\$118,860.00	42.00%	\$164,140.00	\$11,886.00
	GRAND TOTALS	\$399,000.00	\$158,210.00	\$66,100.00	\$0.00	\$224,310.00	56.22%	\$174,690.00	\$22,431.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE ONE OF 5 PAGES

TO OWNER:

George Sollitt Construction Company
790 North Central Avenue
Wood Dale, IL 60191

PROJECT:

Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

APPLICATION NO: 10 (PENCIL DRAFT)

APPLICATION DATE: 3/19/08
PERIOD TO: 3/31/08
PROJECT NO: C07005
IPS Job # 1391-P1391a10
CONTRACT DATE:

Distribution to:

☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM CONTRACTOR:

INTERNATIONAL PIPING SYSTEMS, INC.
444 East State Parkway, Suite#123
Schaumburg, Illinois 60173-4538
CONTRACT FOR: HVAC & Controls

VIA ARCHITECT:


Ilekis Associates, Inc.

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 1,665,000.00
2. Net change by Change Orders	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1+2)	\$ 1,665,000.00
4. TOTAL COMPLETED & STORED TO DATE	\$ 1,420,700.00
(Column G on G703)	
5. RETAINAGE:	
a. 10.0 % of Completed Work	142,070.00
(Column D + E on G703)	
b. 0.0 % of Stored Material	0.00
(Column F on G703)	
Total Retainage (Line 5a+5b or	
Total in Column I of G703)	\$ 142,070.00
6. TOTAL EARNED LESS RETAINAGE	\$ 1,278,630.00
(Line 4 less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	
(Line 6 from prior Certificate)	\$ 1,150,290.00
8. CURRENT PAYMENT DUE	\$ 128,340.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE	
(Line 3 less Line 6)	386,370.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.
CONTRACTOR: INTERNATIONAL PIPING SYSTEMS, INC.


By:  Date: 3/19/08

Frederick S. Oyer, Vice President

State of: ILLINOIS

County of: COOK

Subscribed and sworn to before me this 19th day of March, 2008



Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial) all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: Ilekis Associates, Inc.


By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner	0.00	
Total approved this Month	0.00	0.00
Totals	0.00	0.00
NET CHANGES by Change Order	0.00	

(In the event of a conflict the exact pre printed language of AIA G702-1992 shall govern this document)



CONTINUATION SHEET

PAGE 2 OF 5 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

APPLICATION NO: 10 (PENCIL DRAFT)

containing Contractor's signed Certification is attached.

APPLICATION DATE: 3/19/08

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 3/31/08

Use Column I on Contracts where variable retainage for line items may apply.

PROJECT NO: C07005

IPS Job # 1391-PT391a10

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

A ITEM NO.	B DESCRIPTION OF WORK	C		D		E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE RETAINAGE (IF VARIABLE) RATE)
		SCHEDULED VALUE	WORK COMPLETED	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD						
1	15010 General Provisions Mobilization - IPS GC's-Mechanical Piping - IPS Equipment	20,000.00 180,000.00 12,100.00 20,000.00 1,000.00		20,000.00 131,000.00 12,100.00 20,000.00	20,000.00				20,000.00 151,000.00 12,100.00 20,000.00 0.00	0.00 29,000.00 0.00 0.00 1,000.00	2,000.00 15,100.00 1,210.00 2,000.00 0.00
2	15020 Shop/Drawings/Submittals Close out Documents										
3	15074 Vibration Controls Furnish Materials Pump Bases Installation Labor	4,000.00 2,114.00 4,480.00		4,000.00 2,114.00 4,480.00					4,000.00 2,114.00 4,480.00	0.00 0.00 0.00	400.00 211.40 448.00
4	15076 Mechanical Identification Mechanical Identification - Piping	4,550.00			921.00				921.00	3,629.00	92.10
5	15083 HVAC Piping Insulation 1st Floor Materials 1st Floor Labor 2nd Floor Materials 2nd Floor Labor 3rd Floor Materials 3rd Floor Labor Equipment Room Materials Equipment Room Labor	9,600.00 14,400.00 7,200.00 10,800.00 6,400.00 9,600.00 2,000.00 4,000.00		7,205.00 10,085.00 6,118.00 8,645.00 4,798.00 6,724.00	2,395.00 3,888.00 1,082.00 1,620.00 960.00 1,440.00			9,600.00 13,973.00 7,200.00 10,285.00 5,758.00 8,164.00 0.00 0.00	0.00 427.00 0.00 535.00 642.00 1,436.00 2,000.00 4,000.00	0.00 1,397.30 720.00 1,028.50 575.80 816.40 0.00 0.00	
6	15110 Valves Furnish Materials Installation Labor	31,689.00 30,400.00		31,097.00 29,373.00	592.00 1,027.00			31,689.00 30,400.00	0.00 0.00	0.00 0.00	3,168.90 3,040.00
7	15127 Meters and Gauges Furnish Materials Installation Labor	3,400.00 2,400.00						0.00 0.00	0.00 0.00	3,400.00 2,400.00	0.00 0.00
8	15181 Hydronic Piping 1st Floor Materials 1st Floor Labor 2nd Floor Materials	19,140.00 87,510.00 23,900.00		18,456.00 77,473.00 23,516.00	684.00 8,037.00 384.00			19,140.00 85,510.00 23,900.00	0.00 2,000.00 0.00	0.00 0.00 0.00	1,914.00 8,551.00 2,390.00
TOTAL OR SUB TOTAL		510,683.00		417,184.00	43,030.00			0.00	460,214.00	50,469.00	45,021.40

In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

G703-1992

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

G703-1992

CONTINUATION SHEET

PAGE 3 OF 5 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

APPLICATION NO: 10 (PENCIL DRAFT)

containing Contractor's signed Certification is attached.

APPLICATION DATE: 3/19/08

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 3/31/08

Use Column I on Contracts where variable retainage for line items may apply.

PROJECT NO: C07005

PROJECT: Miles Davis Academy

IPS Job # 1391-P1391a10

6730 S. Paulina St.

Chicago, IL

A ITEM NO.	B DESCRIPTION OF WORK	C		D		E		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE RETAINAGE (IF VARIABLE) RATE)
		SCHEDULED VALUE	WORK COMPLETED	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD						
8	15181 Hydronic Piping - Continued 2nd Floor Labor 3rd Floor Materials 3rd Floor Labor Equipment Room Materials Equipment Room Labor Hydronic Specialties	96,000.00 26,100.00 99,800.00 30,971.00 79,000.00	93,120.00 24,295.00 84,830.00 30,639.00 75,846.00	1,440.00 1,805.00 11,976.00 654.00	98.5% 100.0% 97.0% 98.9% 95.8%	94,580.00 26,100.00 96,806.00 30,639.00 76,500.00	1,440.00 0.00 2,994.00 332.00 2,500.00	9,456.00 2,610.00 9,680.60 3,063.90 7,650.00			
9	15181 Furnish Materials Furnish Glycol Installation Labor Refrigerant Piping Furnish Materials Installation Labor	15,383.00 18,000.00 10,720.00	15,383.00 18,000.00 9,128.00	0.00 0.00 0.00	100.0% 0.0% 85.1%	15,383.00 0.00 9,128.00	0.00 18,000.00 1,592.00	1,538.30 0.00 912.80			
10	15183 Refrigerant Piping Furnish Materials Installation Labor	1,800.00 4,200.00	0.00 0.00	0.00 0.00	0.0% 0.0%	0.00 0.00	1,800.00 4,200.00	0.00 0.00			
11	15185 Hydronic Pumps Furnish Materials Installation Labor	9,802.00 8,320.00	9,802.00 8,320.00	0.00 0.00	100.0% 100.0%	9,802.00 8,320.00	0.00 0.00	980.20 832.00			
12	15189 HVAC Water Treatment Furnish Materials Installation Labor	4,000.00 1,920.00	2,424.00	0.00	60.6% 0.0%	2,424.00 0.00	1,576.00 1,920.00	242.40 0.00			
13	15195 Natural Gas Piping Above Ground Piping - Materials Above Ground Piping - Labor Condensing Boilers	5,400.00 25,600.00	5,318.00 24,308.00	82.00 1,292.00	100.0% 100.0%	5,400.00 25,600.00	0.00 0.00	540.00 2,560.00			
14	15513 Furnish Materials Installation Labor	67,000.00 6,400.00	67,000.00 6,400.00	0.00 0.00	100.0% 100.0%	67,000.00 6,400.00	0.00 0.00	6,700.00 640.00			
15	15526 Air Cooled Water Chillers Furnish Materials Installation Labor	132,500.00 4,440.00	132,500.00 4,440.00	0.00 0.00	100.0% 100.0%	132,500.00 4,440.00	0.00 0.00	13,250.00 444.00			
16	15725 Modular Indoor Air Handling Units Furnish Materials Installation Labor	112,000.00 9,600.00	112,000.00 9,600.00	0.00 0.00	100.0% 100.0%	112,000.00 9,600.00	0.00 0.00	11,200.00 960.00			
TOTAL OR SUB TOTAL		1,279,639.00	1,132,537.00	60,279.00	0.00	1,192,816.00	86,823.00	119,281.60			

in the event of a conflict the exact are printed language of AIA G703-1992 shall govern this document

G703-1992

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

G703-1992

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items may apply.

PROJECT: Miles Davis Academy
6730 S. Paulina St.
Chicago, IL

APPLICATION NO: 10 (PENCIL DRAFT)

APPLICATION DATE: 3/19/08

PERIOD TO: 3/31/08

PROJECT NO: C07005

IPS Job # 1391-P1391a10

A		B		C		D		E		F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE		WORK COMPLETED		THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN DORE)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE RETAINAGE (IF VARIABLE) RATE)	
17	Computer Room AC Unit Furnish Materials Installation Labor	7,400.00		307.00		7,093.00			7,400.00	100.0%	0.00	740.00	
18	Fin-Tube Radiation Furnish Materials Installation Labor	3,200.00		500.00		2,700.00			3,200.00	100.0%	0.00	320.00	
19	Cabinet Unit Heaters Furnish Materials Installation Labor	10,275.00				2,500.00			2,500.00	24.3%	7,775.00	250.00	
20	Propeller Unit Heaters Furnish Materials Installation Labor	10,240.00				1,000.00			1,000.00	9.8%	9,240.00	100.00	
21	Radiant Heating Panels Furnish Materials	9,550.00							0.00	0.0%	9,550.00	0.00	
22	Building Automation System (BAS) DDC Components	6,240.00							0.00	0.0%	6,240.00	0.00	
23	BAS basic Materials, Interface Devices Valves & Dampers Electrical Installation Start-Up & Check Out	3,175.00				3,175.00			3,175.00	100.0%	0.00	317.50	
24	BAS Operator Interfaces Control System Servers	2,880.00							0.00	0.0%	2,880.00	0.00	
25	BAS System Commissioning Commission Control System	7,000.00		82,005.00		8,995.00			91,000.00	100.0%	0.00	9,100.00	
26	Variable Frequency Controllers Furnish Materials	39,500.00		39,500.00					39,500.00	100.0%	0.00	3,950.00	
27	Testing, Adjusting & Balancing Water Side	143,000.00		19,550.00		56,858.00			76,408.00	53.4%	66,592.00	7,640.80	
28	Mechanical Systems Commissioning Commission Equipment	10,000.00							0.00	0.0%	10,000.00	0.00	
		3,701.00		3,701.00					3,701.00	100.0%	0.00	370.10	
		6,200.00							0.00	0.0%	6,200.00	0.00	
		3,000.00							0.00	0.0%	3,000.00	0.00	
TOTAL OR SUB TOTAL		1,555,000.00		1,278,100.00		142,600.00		0.00	1,420,700.00	85.8%	234,300.00	142,070.00	
In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)													

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

PROJECT: Miles Davis Academy

8730 S. Paulina St.

Chicago, IL

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 10 (PENCIL DRAFT)

APPLICATION DATE: 3/19/08

PERIOD TO: 3/31/08

PROJECT NO: C07005

IPS Job # 1391-P1391a10

A		B	C		D		E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE		WORK COMPLETED		THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE RETAINAGE (IF VARIABLE) RATE)
				FROM PREVIOUS APPLICATION (D+E)							
29	15997 Mechanical Testing Test Equipment	4,000.00						0.00	0.0%	4,000.00	0.00
30	15998 PC-00 Prefunctional Checklists Complete Checklists	3,000.00						0.00	0.0%	3,000.00	0.00
31	15999 Functional Test Perform Tests	3,000.00						0.00	0.0%	3,000.00	0.00
1											
2											
3											
4											
5											
6											
7											
8											
9											
10											
11											
12											
13											
14											
15											
16											
17											
18											
19											
20											
21											
22											
23											
24											
25											
TOTAL OR SUB TOTAL		1,665,000.00		1,278,100.00		142,600.00	0.00	1,420,700.00	85.3%	244,300.00	142,070.00
In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)											

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

G703-1992

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

PAGES

TO CONTRACTOR
George Solitt Construction Co.
790 North Central Avenue
Wood Dale, IL 60191
FROM CONTRACTOR:
Just Rite Acoustics, Inc.
1501 Estes Ave.
Elk Grove Village, IL 60007
CONTRACT FOR:

PROJECT:
Miles Davis Academy
6740 S. Paulina
Chicago, IL
VIA ARCHITECT:

APPLICATION NO 2

Distribution to:

☐	OWNER
☐	ARCHITECT
☐	CONTRACTOR

PERIOD TO: March 31, 2008

PROJECT NOS: C07010

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- ORIGINAL CONTRACT SUM \$ 230,000.00
- Net change by Change Orders \$ 0.00
- TOTAL CONTRACT SUM TO DATE (Line 1 + 2) \$ 230,000.00
- TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 34,870.00
- RETAINAGE:
 - 10 % of Completed Work (Column D + E on G703) \$ 3,487.00
 - % of Stored Material (Column F on G703) \$
 Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 3,487.00
- TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 31,383.00
- LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 4,500.00
- CURRENT PAYMENT DUE \$ 26,883.00
- BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 198,617.00


CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	
Total approved this Month	\$0.00	
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - ©1992

Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: 
State of: ILLINOIS
Subscribed and sworn to before me this 19th day of March 2008
Notary Public:
My Commission expires: 03/19/2011

OFFICIAL SEAL
DINA INGERSEL

NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES 03/19/2011

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292

**1501 Estes Avenue
Elk Grove Village, IL 60007**

\$3,487

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702/CMA

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE ONE OF

PAGES

TO OWNER: PROJECT: MILES DAVIS ACADEMY

GEORGE SOLLITT CONSTRUCTION

790 N CENTRAL AVE

WOOD DALE, IL 60191

FROM CONTRACTOR:

LYON WORKSPACE PRODUCTS

P.O. BOX 671

AURORA, IL 60507

VIA CONSTRUCTION MANAGER:

CONTRACT FOR: LOCKERS

VIA ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 58,804.00
2. Net change by Change Orders \$
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 58,804.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 48,344.00
5. RETAINAGE:
 - a. 10 % of Completed Work \$ 4,854.00
(Column D + E on G703)
 - b. % of Stored Material \$
(Column F on G703)
- Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 4,854.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 43,690.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$
8. CURRENT PAYMENT DUE \$ 43,690.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 15,114.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	\$0.00

by the Contractor for Work for which previous Certificates for Payment were issued and

CONTRACTOR:

LYON WORKSPACE PRODUCTS, LLC
P.O. BOX 671, AURORA, IL 60507

By:

Matthew VanLanduyt

MATT VANLANDUYT

ILLINOIS


County of: KANE

Subscribed and sworn to before me this 03/18/07

Notary Public: *Debra K. Lent*

My Commission expires: 7/12/09

Date: 03/18/07



CERTIFICATE FOR PAYMENT

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

CONSTRUCTION MANAGER:

By: ARCHITECT:

Date:

By:

Date:

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER 1

APPLICATION DATE: 03/18/08

PERIOD TO: 04/18/08

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
	LOCKERS	\$48,544.00			\$48,544.00		\$48,544.00		\$4,854.40
	INSTALLATION	\$10,260.00						\$10,260.00	\$1,026.00
	GRAND TOTALS	\$58,804.00	\$0.00		\$48,544.00	\$0.00	\$48,544.00	\$10,260.00	\$5,880.40

PAYMENT APPLICATION

Page 1

TO: The George Sollitt Construction Co. 780 North Central Ave. Wood Dale, IL 60191 Attn: Accounts Payable		PROJECT NAME AND LOCATION: Miles Davis Academy New Miles Davis Academy 6740 S. Paulina St. Chicago, Illinois	APPLICATION # PERIOD THRU: PROJECT #s: DATE OF CONTRACT:	Distribution to: 03/31/2008 C07010 05/21/2007 ☐ OWNER ☐ ARCHITECT ☐ CONTRACTOR
FROM: Mastership Construction Company, Inc. 1815 Industrial Dr. Libertyville, Illinois 60048		ARCHITECT: Ilekis Associates 205 W. Wacker Dr. Chicago, IL		
FOR: Masonry Work				

CONTRACTOR'S SUMMARY OF WORK

Application is made for payment as shown below. Continuation Page is attached.

1. CONTRACT AMOUNT	\$4,775,000.00	
2. SUM OF ALL CHANGE ORDERS	\$7,139.00	
3. CURRENT CONTRACT AMOUNT (Line 1 +/- 2)	\$4,782,139.00	
4. TOTAL COMPLETED AND STORED (Column G on Continuation Page)	\$4,684,970.50	
5. RETAINAGE:		
a. 10.00% of Completed Work (Columns D + E on Continuation Page)	\$488,497.05	
b. 10.00% of Material Stored (Column F on Continuation Page)	\$0.00	
Total Retainage (Line 5a + 5b or Column I on Continuation Page)	\$488,497.05	
6. TOTAL COMPLETED AND STORED LESS RETAINAGE (Line 4 minus Line 5 Total)	\$4,216,473.45	
7. LESS PREVIOUS PAYMENT APPLICATIONS	\$4,035,006.00	
8. PAYMENT DUE	\$181,467.45	
9. BALANCE TO COMPLETION (Line 3 minus Line 6)	\$565,665.55	

SUMMARY OF CHANGE ORDERS	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$7,139.00	\$0.00
Total approved this month	\$0.00	\$0.00
TOTALS	\$7,139.00	\$0.00
NET CHANGES	\$7,139.00	

PAYMENT APPLICATION

Contractor's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Contractor under the Contract have been used to pay Contractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Contractor is legally entitled to this payment.

CONTRACTOR: Mastership Construction Company, Inc.

By: Tom Jodkowski - Project Manager
State of: Illinois
County of: Cook
Subscribed and sworn to before me this 21st day of March 2008
Notary Public: Zbigniew Herbut
My Commission Expires: 06/08/2009

ARCHITECT'S CERTIFICATION

Architect's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

CERTIFIED AMOUNT:

(If the certified amount is different from the payment due, you should attach an explanation. Initial all the figures that are changed to match the certified amount.)

ARCHITECT:

By: _____ Date: _____

Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Contractor, and is without prejudice to any rights of Owner or Contractor under the Contract Documents or otherwise.

Quantum Software Solutions, Inc. Document

CONTINUATION PAGE

PROJECT: Miles Davis Academy
 APPLICATION #: 9
 DATE OF APPLICATION: 03/21/2008
 PERIOD THRU: 03/31/2008
 PROJECT #: C07010

Payment Application containing Contractor's signature is attached.

ITEM #	WORK DESCRIPTION	C	COMPLETED WORK		F	G	H	I
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD				
1.	Sub. & App. Unit Masonry Access.	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$50.00
2.	Sub. & App. Mortar & Grout	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$50.00
3.	Sub. & App. Ground Face CMU	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$50.00
4.	Sub. & App. Regular CMU	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$50.00
5.	Sub. & App. SGFT	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$50.00
6.	Sub. & App. Cast Stone	\$3,000.00	\$3,000.00	\$0.00	\$0.00	\$3,000.00	100%	\$300.00
7.	Sub. & App. Rebar shop drawings	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$2,500.00	100%	\$250.00
8.	Sub. & App. Face Brick	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100%	\$50.00
9.	Masonry mock-up	\$4,500.00	\$4,500.00	\$0.00	\$0.00	\$4,500.00	100%	\$450.00
10.	Fab. & Del. Unit Masonry Access.	\$209,300.00	\$198,835.00	\$8,279.00	\$0.00	\$205,114.00	98%	\$20,511.40
11.	Fab. & Del. Cast Stone	\$184,000.00	\$147,200.00	\$33,120.00	\$0.00	\$180,320.00	98%	\$18,032.00
12.	Fab. & Del. Face Brick	\$195,500.00	\$191,500.00	\$0.00	\$0.00	\$191,500.00	98%	\$19,150.00
13.	Fab. & Del. Regular CMU	\$270,300.00	\$256,785.00	\$8,109.00	\$0.00	\$264,894.00	98%	\$26,489.40
14.	Fab. & Del. Mortar & Grout	\$209,700.00	\$199,215.00	\$4,194.00	\$0.00	\$203,409.00	97%	\$20,340.90
15.	Fab. & Del. Ground Face CMU	\$741,200.00	\$704,140.00	\$37,060.00	\$0.00	\$741,200.00	100%	\$74,120.00
16.	Fab. & Del. SGFT	\$396,750.00	\$376,912.50	\$19,837.50	\$0.00	\$396,750.00	100%	\$39,675.00
17.	Mobilization	\$4,500.00	\$3,600.00	\$0.00	\$0.00	\$3,600.00	80%	\$360.00
18.	AREA "A" - EXTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00
19.	Level 1 - Erect Exterior CMU	\$117,100.00	\$117,100.00	\$0.00	\$0.00	\$117,100.00	100%	\$11,710.00
20.	Level 1 - Install Face Brick & Stone	\$67,500.00	\$67,500.00	\$0.00	\$0.00	\$67,500.00	100%	\$8,750.00
21.	Level 2 - Erect Exterior CMU	\$116,200.00	\$116,200.00	\$0.00	\$0.00	\$116,200.00	100%	\$11,620.00
22.	Level 2 - Install Face Brick & Stone	\$66,900.00	\$78,210.00	\$4,345.00	\$0.00	\$82,555.00	95%	\$8,255.50
23.	Level 3 - Erect Exterior CMU	\$117,100.00	\$117,100.00	\$0.00	\$0.00	\$117,100.00	100%	\$11,710.00
24.	Level 3 - Install Face Brick & Stone	\$85,200.00	\$73,880.00	\$1,295.00	\$0.00	\$74,978.00	88%	\$7,497.80
25.	Install Cast Stone Columns	\$36,800.00	\$9,200.00	\$20,240.00	\$0.00	\$29,440.00	80%	\$2,944.00
26.	AREA "B" - EXTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00
27.	Level 1 - Erect Exterior CMU	\$109,500.00	\$109,500.00	\$0.00	\$0.00	\$109,500.00	100%	\$10,950.00
28.	Level 1 - Install Face Brick & Stone	\$64,800.00	\$64,800.00	\$0.00	\$0.00	\$64,800.00	100%	\$6,480.00
29.	Level 2 - Erect Exterior CMU	\$108,000.00	\$108,000.00	\$0.00	\$0.00	\$108,000.00	100%	\$10,800.00
	SUB-TOTALS	\$3,153,350.00	\$2,972,567.50	\$134,480.50	\$0.00	\$3,107,048.00	99%	\$310,704.80

CONTINUATION PAGE

CONTINUATION PAGE

Page 3 of 3

PROJECT: Miles Davis Academy
 APPLICATION #: 9
 DATE OF APPLICATION: 03/21/2008
 PERIOD THRU: 03/31/2008
 PROJECT #s: C07010

Payment Application containing Contractor's signature is attached.

A ITEM #	B WORK DESCRIPTION	C SCHEDULED AMOUNT	D COMPLETED WORK		F STORED MATERIALS (NOT IN D OR E)	G TOTAL COMPLETED AND STORED (D + E + F)	H BALANCE TO COMPLETION (C-G)	I RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD				
30.	Level 2 - Install Face Brick & Stone	\$65,200.00	\$65,200.00	\$0.00	\$0.00	\$65,200.00	\$0.00	\$6,620.00
31.	Level 3 - Erect Exterior CMU	\$110,400.00	\$110,400.00	\$0.00	\$0.00	\$110,400.00	\$0.00	\$11,040.00
32.	Level 3 - Install Face Brick & Stone	\$73,300.00	\$73,300.00	\$0.00	\$0.00	\$73,300.00	\$0.00	\$7,330.00
33.	Masonry Sign	\$7,400.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,400.00	\$0.00
34.	Trash Enclosure	\$17,900.00	\$0.00	\$0.00	\$0.00	\$0.00	\$17,900.00	\$0.00
35.	AREA "A" - INTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
36.	1st. Floor Interior walls	\$217,350.00	\$210,829.50	\$4,347.00	\$0.00	\$215,176.50	\$2,173.50	\$21,517.65
37.	2nd. Floor Interior walls	\$175,800.00	\$167,105.00	\$5,277.00	\$0.00	\$172,382.00	\$3,518.00	\$17,238.20
38.	3rd. Floor Interior walls	\$128,800.00	\$119,784.00	\$7,728.00	\$0.00	\$127,512.00	\$1,288.00	\$12,751.20
39.	SGFT Partitions	\$90,700.00	\$88,025.00	\$19,854.00	\$0.00	\$87,979.00	\$2,721.00	\$8,797.90
40.	AREA "B" - INTERIOR WALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
41.	1st. Floor Interior walls	\$259,800.00	\$246,810.00	\$10,392.00	\$0.00	\$257,202.00	\$2,598.00	\$25,720.20
42.	2nd. Floor Interior walls	\$167,900.00	\$159,805.00	\$5,037.00	\$0.00	\$164,842.00	\$3,358.00	\$16,454.20
43.	3rd. Floor Interior walls	\$172,500.00	\$163,875.00	\$5,175.00	\$0.00	\$169,050.00	\$3,450.00	\$16,905.00
44.	SGFT Partitions	\$132,000.00	\$118,800.00	\$9,240.00	\$0.00	\$128,040.00	\$3,960.00	\$12,804.00
45.	Close out Documents	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,500.00	\$0.00
46.	Change Order No.1 - Premium TI	\$3,903.00	\$3,903.00	\$0.00	\$0.00	\$3,903.00	\$0.00	\$390.30
47.	Change Order # 2 - Operate Hydra	\$568.00	\$568.00	\$0.00	\$0.00	\$568.00	\$0.00	\$56.80
48.	Change Order # 3 - Winter Protect	\$2,668.00	\$2,668.00	\$0.00	\$0.00	\$2,668.00	\$0.00	\$266.80
	TOTALS	\$4,782,139.00	\$4,483,340.00	\$201,630.50	\$0.00	\$4,684,970.50	\$97,168.50	\$468,497.05

CONTINUATION PAGE

Quantum Software Solutions, Inc. Document

TO CONTRACTOR:

George Solitt Construction
790 N. Central Ave.
Wood Dale, IL 60191

PROJECT

Miles Davis School
6740 Paulina St.
Chicago, IL

APPLICATION NO.: 2

PERIOD TO: 31-Mar-08

APPLICATION DATE: 24-Mar-08

PROJECT NOS.: C07010

CONTRACT DATE: 1-Mar-07

FROM SUBCONTRACTOR

E. Mc Kinnle & Sons, LTD
12000 S. Marshfield Avenue
Calumet Park, IL 60827

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM 115,000

2. Net change by Change Orders 0

3. CONTRACT SUM TO DATE (Line 1 +2) 115,000

4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) 67,345

SUBCONTRACTOR

By:

Edward J. McKinnle, Jr.
Edward J. McKinnle, Jr.

Date: 24-Mar-08

5. RETAINAGE:

a. 10 % of Completed Work 6,735
(Columns D = E on G703)

b. 10% of Stored Material 0
(Column F on G703)

6. TOTAL EARNED LESS RETAINAGE 60,611
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYM 40,320
(Line 6 from prior Certificate)

8. LESS MATERIAL ORDERED 0

9. CURRENT PAYMENT DUE 20,291

9. BALANCE TO FINISH, INCLUDING RETAINAGE 54,390
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total charges approved in previous months by Owner	0	0
Total approved this Month	0	0
TOTALS	0	0
NET CHANGES BY CHANGE ORDER		0

Page 2 of 4 Pages

2
APPLICATION NO.: 03/31/08
APPLICATION DATE: 03/24/08
PERIOD TO:
ARCHITECT'S PROJECT NO:

03/24/2008 10:52

Page 3 of 4 Pages

ARCHITECT'S PROJECT NO:

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	BALANCE TO FINISH (G - H)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
	2nd FLOOR							
	Offices & Classroom	Labor 18,420	12,000	1,800	0	13,800	4,620	
		Material 5,100	3,300	550	0	3,850	1,250	
	Doors & Frames	Labor 3,600	0	1,075	0	1,075	2,525	
		Material 255	0	80	0	80	175	
Total		27,375	15,300	3,505	0	18,805	8,570	

AIA DOCUMENT G703

2
APPLICATION NO.: 03/31/08
APPLICATION DATE: 03/24/08
PERIOD TO:
ARCHITECT'S PROJECT NO:

ARCHITECT'S PROJECT NO:

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G/C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
	3rd FLOOR									
	Offices & Classrooms	Labor 13,725	0	6,800	0	0	6,800	50	6,925	
		Material 5,000	2,500	0	0	0	2,500	50	2,500	
	Doors & Frames	Labor 1,500	0	0	0	0	0	0	1,500	
		Material 200	0	0	0	0	0	0	200	

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702

To (Contractor) Project: Application No. 2
 George Solitt Construction Co. Miles Davis Academy
 780 N. Central Ave. 6740 S. Paulina St. 3/31/2008
 Wood Dale, IL 60191 Chicago, IL
 Via (Architect): Project No. C07010

Metropolitan Terrazzo LLC
 645 Lunt Avenue - Elk Grove Village, IL 60007-5014
 From: Tel: 847 434-0700 Fax: 847 434-0704

CONTRACT FOR: Terrazzo

Contract No. 6/27/2007
 Contract Date:

Application is made for Payment, as shown below, in connection with the contract.
 Continuation Sheet, AIA Document G703, is Attached

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY		
Change Orders approved in previous months by Owner	ADDITIONS	DEDUCTIONS
TOTAL		\$0.00
Approved this Month		
Number	Date Approved	
1		
2		
3		
4		
From:		
Totals	\$	\$
Net change by Change Orders	\$	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment had been completed in accordance with the Contract Documents, that all amounts have been paid by the contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1 ORIGINAL CONTRACT AMOUNT	\$	\$741,000.00
2 NET CHANGE BY CHANGE ORDER	\$	\$0.00
3 CONTRACT SUM TO DATE (LINE 1+2)	\$	\$741,000.00
4 TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	\$239,732.00
5 Retainage:		
a 10 % of Completed Work (Column D+E on G703)	\$	\$23,973.00
b 10 % of Stored Material (column F on G703)	\$	\$0.00
Total Retainage (Line 5a+5b or total in Column 1 of G703)	\$	\$23,973.00
6 TOTAL EARNED LESS RETAINAGE (Line 4 less line 5 Total)	\$	\$215,759.00
7 LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior certificate)	\$	\$74,520.00
8 CURRENT PAYMENT DUE	\$	\$141,239.00
9 BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less line 6)	\$	\$501,268.00

State of: ILLINOIS County of: COOK
 Subscribed and sworn to before on 3/19/2008

Notary Public:

By Philip J. Phillips Date: 3/19/2008 My Commission expires: 3-Apr-11

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation's and the data comprising this above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the CONTRACT DOCUMENTS and the Contractor is entitled to payment of the Amount Certified.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for)

ARCHITECT: By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to the rights of the Owner or Contractor under this Contract.

Continuation Sheet

George Sollitt Construction Co.

Miles Davis Academy

6740 S. Paulina, Chicago, IL

AIA DOCUMENT G 703

AIA Document G702, Application And Certificate For Payment, containing

Contractor's signed Certificate is Attached

In Tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage of line items may apply.

APPLICATION NO.: 2

APPLICATION DATE: 3/19/2008

PERIOD TO: 3/31/2008

PROJ. NO.: C07010

Metropolitan Terrazzo LLC

645 Lunt Avenue - Elk Grove Village, IL 60007-5014

Tel: 847 434-0700 Fax: 847 434-0704

A No.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK		E COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED not in (D or E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			From Previous APPLICATION	(D+E)			TOTAL COMPLETED & STORED TO DATE (D+E+F)	% G+C		
1	Terrazzo Flooring:									
2	1st Floor - Material	\$85,488.00	\$0.00		\$0.00		\$0.00	0%	\$85,488.00	\$0.00
3	1st Floor - Labor	\$128,232.00	\$0.00		\$0.00		\$0.00		\$128,232.00	\$0.00
4										
5	2nd Floor - Material	\$64,116.00	\$28,900.00		\$35,216.00		\$64,116.00	100%	\$0.00	\$6,411.60
6	2nd Floor - Labor	\$98,174.00	\$0.00		\$48,000.00		\$48,000.00	50%	\$48,174.00	\$4,800.00
7										
8	3rd Floor - Material	\$64,116.00	\$28,900.00		\$35,216.00		\$64,116.00	100%	\$0.00	\$6,411.60
9	3rd Floor - Labor	\$96,174.00	\$25,000.00		\$38,500.00		\$63,500.00	66%	\$32,674.00	\$6,350.00
10										
11	Precast Terrazzo Stairs:									
12	Material	\$34,700.00	\$0.00		\$0.00		\$0.00	0%	\$34,700.00	\$0.00
13	Labor	\$131,000.00	\$0.00		\$0.00		\$0.00	0%	\$131,000.00	\$0.00
14										
15	Exterior Rustic Terrazzo:									
16	Material	\$15,000.00	\$0.00		\$0.00		\$0.00	0%	\$15,000.00	\$0.00
17	Labor	\$26,000.00	\$0.00		\$0.00		\$0.00	0%	\$26,000.00	\$0.00
18										
48	Totals this Sheet	\$741,000.00	\$82,800.00		\$156,932.00		\$239,732.00	32%	\$501,268.00	\$23,973.00

APPLICATION AND CERTIFICATE FOR PAYMENT MILES DAVIS ACADEMY - SCHEDULE "C"

PAGE 1 OF 2 PAGES

APPLICATION NO. 6 (for approval)
 PERIOD TO: 3/31/2008
 CONTRACTOR'S C07010
 PROJECT NO:
 CONTRACT DATE 1/29/2007

Miles Davis Academy
 5740 S Paulina Street
 Chicago, Illinois 60638

PROJECT:

The Solibro/Key Joint Venture
 750 N Central Avenue
 Wood Dale, Illinois 60191

VENDOR NUMBER:
 PHASE NUMBER:
 CATEGORY:
 SUBCONTRACT/P.O. #:

M.W. Powell Company
 3445 S. Lawrence Ave
 Chicago, IL 60623

FROM (SUBCONTRACTOR):
 CONTRACT FOR:

Application is made for Payment, as shown below, in connection with the Contract.
 Continuation Sheet, AIA Document G703, is attached.

SUBCONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner	70,000.00	
TOTAL \$		
Approved this Month		
Number		
EX-01		
Date Approved		
TOTALS	\$70,000.00	
Net change by Change Orders	\$70,000.00	

The undersigned Subcontractor certifies that to the best of the Subcontractor's knowledge, information and belief the Work covered by the Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Subcontractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: M. W. POWELL COMPANY

By: _____ Date: _____

CONTRACTOR'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Contractor certifies to the Owner that to the best of the Contractor's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Subcontractor is entitled to payment of the AMOUNT CERTIFIED.

1. ORIGINAL CONTRACT SUM	\$470,000.00
2. Net change by Change Orders	\$70,000.00
3. CONTRACT SUM TO DATE (Line 1 +/- 2)	\$540,000.00
4. TOTAL COMPLETED & STORED TO DATE	\$428,276.00
5. RETAINAGE:	
a. 10% of Completed Work (Column D+E on G703)	
b. % of Stored Material (Column F on G703)	
Total Retainage (Line 5a + 5b or Total in Column I of G703)	\$42,827.60
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$533,647.50
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$538,424.00
8. CURRENT PAYMENT DUE	\$16,223.50
9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less Line 8)	\$166,352.50

State of: ILLINOIS County of: COOK
 Subscribed and sworn to before me this 9th day of January, 2008
 Notary Public:
 My Commission expires: 2/23/08

AMOUNT CERTIFIED \$
 (Attach explanation if amount certified differs from the amount applied for.)
 ARCHITECT:
 By: _____ Date: _____
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Subcontractor named herein. Issuance, payment and acceptance of payment are without prejudice in any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

PAGE 2 OF 2 PAGES

Subcontractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items

RETAINAGE %: 10%

APPLICATION NUMBER: 6 for approval
APPLICATION DATE: 16-Mar-08
PERIOD TO: 31-Mar-08
CONTRACTOR'S PROJECT NO: C07010

[illegible]

Owner: PUBLIC BUILDING COMMISSION OF CHICAGO
PROJECT: MILES DAVIS ACADEMY
6740 S. PAULINA STREET
CHICAGO, IL
GSCC PROJ. # C07010

FROM: CONST. MGR.:
NELSON FIRE PROTECTION
11028 RALEIGH COURT
ROCKFORD, IL 61115
GEORGE SOLLITT CONSTRUCTION CO.
790 NORTH CENTRAL AVE.
WOOD DALE, IL 60191

APPLICATION NO : SEVEN
APPLICATION DATE: 03/20/08
PERIOD FROM : 03/01/08
PERIOD TO : 03/31/2008

TYPE OF WORK: Fire Sprinklers

SUBCONTRACTORS APPLICATION FOR PAYMENT

Previous Change Orders	Additions	Deductions
	0.00	0.00
Number	Date	
1		
2		
3		
4		
TOTALS		0.00
NET CHANGE BY CHANGE ORDERS		0.00

The undersigned contractor certifies that to the best of his knowledge information and belief the work covered by this application for payment has been completed in accordance with the contract documents, that all amounts have been paid by him for work for which previous certificates for payment were issued and payments received from the owner, and that current payment shown herein is now due.

CONTRACTOR: NELSON FIRE PROTECTION CO.

BY: *[Signature]* DATE: MARCH 20, 2008

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the owner that to the best of the Architect's knowledge, information and belief of the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$

ARCHITECT:

BY:

DATE:

THE PRESENT STATUS OF THIS CONTRACT IS AS FOLLOWS:

ORIGINAL CONTRACT SUM..... 315,000.00
NET CHANGE BY CHANGE ORDERS..... 0.00
CONTRACT SUM TO DATE..... 315,000.00
TOTAL COMPLETED TO DATE..... 240,000.00
RETAINAGE 10%..... 24,000.00
TOTAL EARNED LESS RETAINAGE..... 216,000.00
LESS PREVIOUS REQUESTS..... 186,200.00
CURRENT PAYMENT DUE..... 19,800.00
BALANCE TO COMPLETE..... 99,000.00

STATE OF: Illinois COUNCIL OF Notaries Public
SUBSCRIBED AND SWORN TO BEFORE ME
THIS 20TH DAY OF MARCH 2008
NOTARY PUBLIC STATE OF ILLINOIS
MY COMMISSION EXPIRES 03/12/12
LINDA DACH

CONTINUATION SHEET

AIA DOCUMENT G703

Pages 2 of 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification attached.

In tabulations below, amounts are stated to nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

NELSON FIRE PROTECTION - MILES DAVIS ACADEMY

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHT. PROJ. NO.:

SEVEN

03/20/08

03/331/2008

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATIONS	THIS APPLICATION	TOTAL COMPLETED TO DATE	%	BALANCE TO FINISH	RETAINAGE
1	PIPE	34,000.00	29,000.00	1,000.00	30,000.00	88%	4,000.00	3,000.00
2	VALVES & FITTINGS	61,000.00	49,000.00	3,000.00	52,000.00	85%	9,000.00	5,200.00
3	SPRINKLERS	8,000.00	1,000.00	1,500.00	2,500.00	31%	5,500.00	250.00
4	ENGINEERING LABOR	18,000.00	16,500.00	0.00	16,500.00	97%	500.00	1,550.00
5	LABOR	129,850.00	78,500.00	13,500.00	92,000.00	71%	37,850.00	9,200.00
6	OVERHEAD & PROFIT	66,150.00	45,000.00	3,000.00	48,000.00	73%	18,150.00	4,800.00

TOTALS	315,000.00	218,000.00	22,000.00	240,000.00	76%	75,000.00	24,000.00
--------	------------	------------	-----------	------------	-----	-----------	-----------

APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G702/ICMa

CONSTRUCTION MANAGER - ADVISER EDITION

TO OWNER
Public Building Commission of Chicago

PROJECT
Miles Davis Academy
6740 S. Paulina St
Chicago, IL

APPLICATION NO.: 11
PERIOD TO: 03/31/08
PROJECT NO: C07010
DISTRIBUTION TO:
OWNER
CONSTRUCTION MANAGER
ARCHITECT
CONTRACTOR

FROM CONTRACTOR
Public Electric Construction Company
415 Harvester Court
Wheeling, IL 60090

CONTRACT DATE: 2/6/07

VIA CONSTRUCTION MANAGER: George Sollitt Construction Company
VIA ARCHITECT: Ilekis Associates

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 3,073,000.00

2. NET CHARGE BY CHANGE ORDERS \$ 2,600.00

3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 3,075,600.00

4. TOTAL COMPLETED & STORED TO DATE \$ 2,314,750.00
(Column G on G702)

5. RETAINAGE:
a % of Completed Work \$ 231,475.00
(Column D + E on G703)
b % of Stored Material \$
(Column F on G703)

6. TOTAL EARNED LESS RETAINAGE \$ 2,083,275.00
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 1,785,105.00

8. CURRENT PAYMENT DUE \$ 298,170.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 992,325.00

By: _____ Date: _____
State of Illinois County of Cook
Subscribed and sworn to me this _____ day of _____

Notary Public:
My Commission Expires: 9/10/11

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified)

CONSTRUCTION MANAGER:
By: _____ Date: _____
ARCHITECT:
By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved In previous months by Owner		
Total approved this Month C/O #1	\$ 2,600.00	
TOTALS	\$ 2,600.00	
NET CHANGES by Change Order	\$ 2,600.00	\$ -

SUBCONTRACT

APPLICATION FOR PAYMENT-CONTINUATION SHEET

2 OF 3 PAGES

Subcontractor: Public Electric Construction Company			Project: Miles Davis Academy		Application Number: 11				
Subcontract Number:			Project Number: C07010		Period From: 3/1/2008				
Subcontract For: Electrical			Project Location: 6740 S. Paulina St		To: 3/31/2008				
A	B	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D+E)	TOTAL COMP & STR TO DATE (D+E+F)	% (G/C)	BALANCE to FINISH (C-G)	RETENTION 10%
1	NEW BUILDING								
1	Overhead & Profit	\$ 225,000.00	\$146,250.00	\$ 22,500.00		\$ 168,750.00	75%	\$ 56,250.00	\$ 16,875.00
2	INSURANCE	\$ 55,000.00	\$41,250.00	\$ 2,750.00		\$ 44,000.00	80%	\$ 11,000.00	\$ 4,400.00
3	Lighting Fixtures	\$ 140,000.00	\$128,000.00	-		\$ 126,000.00	90%	\$ 14,000.00	\$ 12,600.00
4	LABOR FOR ABOVE	\$ 130,000.00	\$13,000.00	\$ 13,000.00		\$ 26,000.00	20%	\$ 104,000.00	\$ 2,600.00
5	LAMPS & WHIPS	\$ 12,000.00	\$9,600.00	-		\$ 9,600.00	80%	\$ 2,400.00	\$ 960.00
6	LABOR FOR ABOVE	\$ 12,000.00	\$7,200.00	\$ 2,400.00		\$ 9,600.00	80%	\$ 2,400.00	\$ 960.00
7	SWGGEAR & PANELS	\$ 142,000.00	\$142,000.00	-		\$ 142,000.00	100%	-	\$ 14,200.00
8	LABOR FOR ABOVE	\$ 110,000.00	\$82,500.00	\$ 11,000.00		\$ 93,500.00	85%	\$ 16,500.00	\$ 9,350.00
9	SOUND/CLOCK DATA SYST	\$ 430,000.00	\$107,500.00	\$ 64,500.00		\$ 172,000.00	40%	\$ 258,000.00	\$ 17,200.00
10	ROUGH-IN FOR ABOVE	\$ 80,000.00	\$64,000.00	\$ 12,000.00		\$ 76,000.00	95%	\$ 4,000.00	\$ 7,600.00
11	Devices, Fl. Boxes	\$ 40,000.00	\$12,000.00	\$ 28,000.00		\$ 40,000.00	100%	-	\$ 4,000.00
13	LABOR FOR ABOVE	\$ 40,000.00	\$800.00	\$ 1,200.00		\$ 2,000.00	5%	\$ 38,000.00	\$ 200.00
14	CONDUIT & RACEWAYS	\$ 180,000.00	\$162,000.00	\$ 9,000.00		\$ 171,000.00	95%	\$ 9,000.00	\$ 17,100.00
15	LABOR FOR ABOVE	\$ 300,000.00	\$240,000.00	\$ 30,000.00		\$ 270,000.00	90%	\$ 30,000.00	\$ 27,000.00
16	FITTINGS & SUPPORTS	\$ 70,000.00	\$63,000.00	\$ 3,500.00		\$ 66,500.00	95%	\$ 3,500.00	\$ 6,650.00
17	LABOR FOR ABOVE	\$ 70,000.00	\$56,000.00	\$ 7,000.00		\$ 63,000.00	90%	\$ 7,000.00	\$ 6,300.00
18	WIRE & CABLE	\$ 160,000.00	\$160,000.00	-		\$ 160,000.00	100%	-	\$ 16,000.00
19	LABOR FOR ABOVE	\$ 120,000.00	\$78,000.00	\$ 18,000.00		\$ 96,000.00	80%	\$ 24,000.00	\$ 9,600.00
20	EXCAVATION & BACKFILL	\$ 50,000.00	\$40,000.00	-		\$ 40,000.00	80%	\$ 10,000.00	\$ 4,000.00
21	LABOR FOR ABOVE	\$ 50,000.00	\$40,000.00	-		\$ 40,000.00	80%	\$ 10,000.00	\$ 4,000.00
22	FIRE ALARM INSTALLED	\$ 90,000.00	\$9,000.00	\$ 18,000.00		\$ 27,000.00	30%	\$ 63,000.00	\$ 2,700.00
23	ROUGH-IN FOR ABOVE	\$ 50,000.00	\$37,500.00	\$ 10,000.00		\$ 47,500.00	95%	\$ 2,500.00	\$ 4,750.00
24	BOXES & RINGS	\$ 55,000.00	\$44,000.00	\$ 8,250.00		\$ 52,250.00	95%	\$ 2,750.00	\$ 5,225.00
25	LABOR FOR ABOVE	\$ 70,000.00	\$45,500.00	\$ 17,500.00		\$ 63,000.00	90%	\$ 7,000.00	\$ 6,300.00
26	CONCRETE WORK	\$ 30,000.00	\$24,000.00	-		\$ 24,000.00	80%	\$ 6,000.00	\$ 2,400.00
27	LABOR FOR ABOVE	\$ 30,000.00	\$24,000.00	-		\$ 24,000.00	80%	\$ 6,000.00	\$ 2,400.00
		\$ 2,741,000.00	\$ 1,775,100.00	\$ 278,600.00	\$ -	\$ 2,053,700.00		\$ 887,300.00	\$ 205,370.00

SUBCONTRACT

APPLICATION FOR PAYMENT-CONTINUATION SHEET

3 OF 3 PAGES

Subcontractor: Public Electric Construction Company Project: Miles Davis Academy Application Number: 11

Subcontract Number:

Project Number: C07010

Period From: 3/1/2008

Subcontract For: Electrical

Project Location: 6740 S. Paulina St

To: 3/31/2008

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN DorrE)	G		H BALANCE TO FINISH (C-G)	I RETENTION 10%
			FROM PREVIOUS APPLICATION (D+E)				TOTAL COMP & STR TO DATE (D+E+F)	% (G/C)		
28	NEW BUILDING									
28	EQUIPMENT CONNECTIONS	\$ 50,000.00	\$15,000.00	\$ 20,000.00			\$ 35,000.00	70%	\$ 15,000.00	\$ 3,500.00
29	LABOR FOR ABOVE	\$ 55,000.00	\$13,750.00	\$ 19,250.00			\$ 33,000.00	60%	\$ 22,000.00	\$ 3,300.00
30	EMERGENCY GENERATOR	\$ 68,000.00	\$66,000.00	-			\$ 66,000.00	100%	-	\$ 6,800.00
31	LABOR FOR ABOVE	\$ 40,000.00	\$30,000.00	\$ 6,000.00			\$ 36,000.00	90%	\$ 4,000.00	\$ 3,600.00
32	HEAT TRACE	\$ 3,500.00	\$3,500.00	-			\$ 3,500.00	100%	-	\$ 350.00
33	LABOR FOR ABOVE	\$ 3,500.00		\$ 1,750.00			\$ 1,750.00	50%	\$ 1,750.00	\$ 175.00
23	TEMPORARY POWER	\$ 30,000.00	\$25,500.00	\$ 1,500.00			\$ 27,000.00	90%	\$ 3,000.00	\$ 2,700.00
24	MISC MATERIALS	\$ 42,000.00	\$27,300.00	\$ 2,100.00			\$ 29,400.00	70%	\$ 12,600.00	\$ 2,940.00
25	MISC LABOR	\$ 42,000.00	\$27,300.00	\$ 2,100.00			\$ 29,400.00	70%	\$ 12,600.00	\$ 2,940.00
26	C/O #1- STARTERS CP-1/2	\$ 2,600.00		-			-		\$ 2,600.00	-
27				-			-		-	-
28				-			-		-	-
29				-			-		-	-
30				-			-		-	-
31				-			-		-	-
32				-			-		-	-
33				-			-		-	-
34				-			-		-	-
35				-			-		-	-
36				-			-		-	-
37				-			-		-	-
38				-			-		-	-
39				-			-		-	-
40				-			-		-	-
41				-			-		-	-
42				-			-		-	-
43				-			-		-	-
44				-			-		-	-
		3,075,600.00	1,983,450.00	331,300.00	-		2,314,750.00	75%	760,850.00	231,475.00

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: Public Building Commission of Chicago
6740 South Paulina Street
Chicago, Illinois

FROM CONTRACTOR: Sager Sealant Corporation

VIA ARCHITECT:
CWPP

AIA DOCUMENT G702

(Instructions on reverse side)

Page One of 2 pages

APPLICATION NO. 3
PERIOD TO: 3/31/2008
PROJECT NO: C07010
CONTRACT DATE: 8/13/2007

CONTRACT FOR: Waterproofing/Dampproofing/Caulking

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment as shown below, in connection with the Contract, Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM.....	100,000
2. Net change by Change Orders.....	-
3. CONTRACT SUM TO DATE (LINE 1+2).....	100,000
4. TOTAL COMPLETED & STORED TO DATE.....	88,865
(Column G on G703)	
5. RETAINAGE:	
a. 10% of Completed Work.....	5,886
(Column D+E on G703)	
b. 5% of Stored Material.....	0
(Column F on G703)	
Total Retainage (Line 5a + 5b of	5,886
Total in Column I of G703).....	58,933
6. TOTAL EARNED LESS RETAINAGE.....	36,365
(Line 4 less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT.....	18,820
(Line 6 from prior certificates).....	
8. CURRENT PAYMENT DUE.....	\$ 49,512
9. BALANCE TO FINISH, INCLUDING RETAINAGE.....	
(Line 3 less Line 8)	

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in Previous months by Owner	\$ -	\$ -
Total approved this Month	\$ -	\$ -
Total approved this month	\$ -	\$ -
TOTALS	\$ -	\$ -
NET CHANGE by Change Order	\$ -	\$ -

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Sager Sealant Corporation

By: *[Signature]* Date: 03/19/08

State of Illinois John A. Merwin, Secretary

County of Cook

Subscribed and sworn to before

me this 19th day of March, 2008

Notary Public

OFFICIAL SEAL
BEVERLY ANN JUKNEVICIUS
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES 03/10/11

My Commission Expires March 10, 2011

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... \$
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: _____

Date: _____

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, 1992 EDITION, AIA, 1992, THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006-5292. WARNING: Unlicensed photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

G702-1992

PAGE 2 OF PAGES

Superior Cabinet Company

AIA DOCUMENT G703 (Instructions on reverse side)

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification, is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 6

APPLICATION DATE: 2/1/2008

PERIOD TO: 3/31/2008

ARCHITECTS PROJECT NO.: C07010-1080

MILES DAVIS ACADEMY

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G-C) (C-C)	BALANCE TO FINISH (IF VARIABLE RATE) (C-G) (C-G)
1	Drawings	\$22,200.00	\$22,200.00		\$0.00	\$22,200.00	100%	\$2,220.00
2	Rayner & Rinn-Scott board stock material	\$27,000.00	\$7,560.00		\$9,500.00	\$17,060.00	63%	\$1,706.00
3	E.K.D. laminate & misc. hardware	\$17,000.00	\$5,000.00		\$14,500.00 2,500	\$9,500.00	56%	\$950.00
4	Baer Supply laminate & misc. hardware	\$5,000.00	\$3,000.00		\$2,000.00	\$5,000.00	100%	\$500.00
5	Shop Fabrication	\$76,800.00	\$25,000.00		\$51,800.00 25,000	\$64,000.00	83%	\$6,400.00
		\$148,000.00	\$62,760.00	\$0.00	\$85,240.00 39,000	\$117,760.00	80%	\$30,240.00
						101,760	68%	\$11,776.00

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702 (Instructions on reverse side)

GENERAL CONTRACTOR
Geo. Solitt Construction
790 N. Central
Wood Dale, IL 60191
FROM CONTRACTOR:
Underland Arch Sys., Inc.
20318 Torrence Ave., Lynwood, IL 60411
CONTRACT FOR: Windows curtainwall glass

PROJECT: Miles Davis Academy
CHICAGO, IL
VIA ARCHITECT:
APPLICATION NO: 6
PERIOD TO: 3/30/2008
PROJECT NOS:
CONTRACT DATE:
Distribution to:
☐ Owner
☐ Architect
☐ Contractor

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM.....\$ 650,000.00
2. Net change by Change Orders.....\$ 22,800.00
3. CONTRACT SUM TO DATE (Line 1 + 2).....\$ 672,800.00
4. TOTAL COMPLETED & STORED TO DATE.....\$ 372,478.00

(Column G on G703)

a. RETAINAGE:
10 %

\$ 37,247.80

(Column D + E on G703)
b. % of Stored Material

(Column F on G703)

Total Retainage (Line 5a + 5b or
Total in Column I of G703).....\$ 37,247.80

6. TOTAL EARNED LESS RETAINAGE.....\$ 335,552.20

(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 8 from prior Certificate).....\$ 285,543.90

8. CURRENT PAYMENT DUE.....\$ 45,668.30

9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6)

\$ 337,569.80

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous month by Owner	\$ 22,800.00	
Total approved this Month	\$ -	
TOTALS	\$ -	
NET CHANGES by Change Order	\$ 22,800.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By:

State of: Illinois

County of: Cook

Subscribed and sworn to before
me this day of

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702 - Application and certificate for payment - 1992 edition - AIA - 1992 - The American Institute of Architects.

Avenue, N.W., Washington, D.C. 20006-5292 - WARNING: Unauthorized photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

violator to legal prosecution.

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT
CONTAINING CONTRACTOR'S SIGNED CERTIFICATION, IS ATTACHED
IN TABULATIONS BELOW, AMOUNTS ARE STATED TO THE NEAREST DOLLAR
USE COLUMN 1 ON CONTRACTS WHERE VARIABLE RETAINAGE FOR THE LINE ITEMS MAY / ARCH PROJECT NO

APPL NO.
APPL DATE
PERIOD TO

6
3/30/2008
3/30/2008

SCHEDULE OF VALUES									
A	B	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULE VALUE	WORK COMPLETED PREVIOUS APPLICATION	THIS PERIOD	MATERIALS PRESENTLY STORED	TOTAL COMPLETED AND STORED	BALANCE TO FINISH	RETAINAGE (IF VARIABLE RATE)	
	Milas Davis								
1	Windows EFCC	\$ 60,522.00	\$ 60,522.00	\$ -	\$ -	\$ 60,522.00	\$ -	\$ -	
2	Curtainwall EFCC	\$ 114,915.00	\$ 114,915.00	\$ -	\$ -	\$ 114,915.00	\$ -	\$ 6,052.20	
3	Doors EFCC	\$ 6,000.00	\$ -	\$ -	\$ -	\$ -	\$ 6,000.00	\$ -	
4	Glass Old Castle	\$ 101,878.00	\$ -	\$ 8,048.00	\$ -	\$ 8,048.00	\$ 93,830.00	\$ 804.80	
5	Guards Harmony	\$ 30,000.00	\$ -	\$ -	\$ -	\$ -	\$ 30,000.00	\$ -	
6	Supplies Caulk/Fast	\$ 18,500.00	\$ 6,829.00	\$ 2,000.00	\$ -	\$ 8,829.00	\$ 9,871.00	\$ 862.90	
7	Shop Drawing gsf/Eng	\$ 12,000.00	\$ 12,000.00	\$ -	\$ -	\$ 12,000.00	\$ -	\$ 1,200.00	
8	Lift Equip	\$ 20,000.00	\$ 3,054.00	\$ 1,500.00	\$ -	\$ 4,554.00	\$ 15,446.00	\$ 455.40	
9	Profit & Overl	\$ 86,694.00	\$ 44,057.00	\$ 3,600.00	\$ -	\$ 47,657.00	\$ 39,037.00	\$ 4,765.70	
10	Unload/Install Adm	\$ 185,816.00	\$ 76,094.00	\$ 39,721.00	\$ -	\$ 115,815.00	\$ 70,001.00	\$ 11,581.50	
11	Break metal	\$ 13,000.00	\$ -	\$ -	\$ -	\$ -	\$ 13,000.00	\$ -	
12	Safety	\$ 675.00	\$ -	\$ 338.00	\$ -	\$ 338.00	\$ 337.00	\$ 33.80	
13	C.O. #1	\$ 22,800.00	\$ -	\$ -	\$ -	\$ -	\$ 22,800.00	\$ -	
14	Shadow Box	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
		\$ 672,800.00	\$ 317,271.00	\$ 55,207.00	\$ -	\$ 372,478.00	\$ 300,322.00	\$ 37,247.80	

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF TWO PAGES

TO OWNER: Solitt/Oakley J.V.
790 North Central Ave
Wood Dale, IL 60191

FROM CONTRACTOR: Oakley Construction Co. Inc.
7815 S. Claremont Ave.
Chicago, Illinois 60620

PROJECT: Morris Davis Academy
6740 S. Paulina
Chicago, IL 60636

VIA ARCHITECT: Illek's Associates
205 W. Wacker Dr.
Chicago, IL 60606

APPLICATION NO. 12 Distribution to:

PERIOD TO: 31-Mar-08

PROJECT NOS: 1333R

CONTRACT DATE:

☒ OWNER
☒ ARCHITECT
☒ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

SEE ATTACHED SWORN STATEMENT FROM CONTRACTOR TO OWNER

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ \$5,075,200.00
2. Net change by Change Orders \$ \$0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ \$5,075,200.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ \$4,321,502
5. RETAINAGE: (Original Contract Only) \$ \$ 318,749
- a. 10 % of Completed Work (Column D + E on G703) \$ 0
- b. 10 % of Stored Material (Column F on G703) \$ 0
6. TOTAL BARNED LESS RETAINAGE \$ \$ 318,749
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 4,002,753
8. CURRENT PAYMENT DUE \$ 3,882,823.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,072,447

CONTRACTOR: Oakley Construction Co., Inc.
By: Anthony S. Kwiatkowski, Vice President
State of Illinois
Notary Public: Shebretta Groce-Burt
My Commission expires: 4-21-10
County of Cook
Notary Commission Expires April 27, 2010
OFFICIAL SEAL

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 119,930.30

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month (#1)		
TOTALS		
NET CHANGES by Change Order	\$0.00	\$0.00

By: _____ Date: _____
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

ALA DOCUMENT G703

APPLICATION NO: 12
APPLICATION DATE: 18-Mar-08
PERIOD TO: 31-May-08
ARCHITECT'S PROJECT NO: 1333R

ALA Document G702. APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Miles Davis Academy

A ITEM NO.	B DESCRIPTION OF WORK	C CONTRACT VALUE	D WORK COMPLETED THIS PERIOD		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
	General Conditions - Oakley Const.	\$432,121.00	\$358,660.00	\$8,043.00		\$367,303.00	\$64,819.00	\$36,729
	Insurance - Oakley Const.	\$42,760.00	\$42,760.00	\$0.00		\$42,760.00	\$0.00	\$4,276
	Performance Bond - Oakley Const.	\$29,188.00	\$29,188.00	\$0.00		\$29,188.00	\$0.00	\$2,919
	Survey & Layout - Oakley Const.	\$6,000.00	\$2,200.00	\$0.00		\$2,200.00	\$3,800.00	\$220
	Hand Excavation - Oakley Const.	\$16,000.00	\$2,000.00	\$0.00		\$2,000.00	\$14,000.00	\$200
	Structural Steel - Carlo Steel Corp.	\$2,515,000.00	\$2,455,486.00	\$0.00		\$2,489,780.00	\$25,220.00	\$135,578
	Site Concrete - Oakley	\$170,000.00	\$30,000.00	\$0.00		\$30,000.00	\$140,000.00	\$1,000
	Carpentry - Oakley	\$45,000.00	\$14,000.00	\$0.00		\$14,000.00	\$25,000.00	\$1,000
	Cast-In-Place Concrete - Concrete By Wagner	\$920,000.00	\$909,000.00	\$0.00		\$909,000.00	\$11,000.00	\$90,900
	Food Service Equip. - Great Lakes West, LLC	\$306,000.00	\$150,158.00	\$0.00	\$25,564.00	\$207,982.00	\$98,018.00	\$20,798
	Steel Doors, Frames, Hardware - Precision Metals	\$181,000.00	\$162,796.00	\$0.00		\$162,796.00	\$18,204.00	\$16,280
	Bituminous Concrete Paving - Ability Rockroad	\$63,000.00	\$0.00	\$0.00		\$0.00	\$63,000.00	\$0
	Ornamental Fence Work-City Fence, Inc.	\$88,500.00	\$0.00	\$0.00		\$0.00	\$88,500.00	\$0
	Pipe Guards, Tree Grates, Bike Racks-Reese Rec.	\$38,987.00	\$0.00	\$0.00	\$14,493.00	\$27,493.00	\$11,494.00	\$2,749
	Pipe Guards - Labor	\$16,500.00	\$0.00	\$0.00		\$0.00	\$16,500.00	\$0
	Site Furnishings-Trash Recept. - Canterbury Intl.	\$7,618.00	\$0.00	\$0.00		\$0.00	\$7,618.00	\$0
	Landscaping-Artium	\$190,600.00	\$32,000.00	\$0.00		\$32,000.00	\$158,600.00	\$3,200
	Tree Grates - Labor	\$1,536.00	\$0.00	\$0.00		\$0.00	\$1,536.00	\$0
	Site Furnishings-Trash Recept. - Canterbury Intl.	\$5,390.00	\$0.00	\$0.00		\$0.00	\$5,390.00	\$0
	GRAND TOTALS	\$5,075,200.00	\$4,188,248.00	\$93,197.00	\$40,057.00	\$4,321,502.00	\$753,698.00	\$318,749

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Page 1 of 2

TO (Contractor): Oakley Construction Co. Inc.
7815 South Clement Ave.
Chicago, IL 60629

PROJECT:

Miles Davis Academy
8740 S. Paulina Street
Chicago, IL 60638
AC396

APPLICATION DATE 3/18/2008
PERIOD FROM 3/1/2008
PERIOD TO 3/31/2008
APPLICATION NUMBER 12
PROJECT NUMBER 71003

FROM (Subcontractor): Carlo Steel Corporation
3100 East 87th Street
Chicago, IL 60617

VIA (ARCHITECT):

Bekis Associates

CONTRACT FOR: Structural Steel Fabrication and Erection, Jacket, Deck and Misc. Metal

CONTRACT DATE: 03/20/07

Application is made for Payment, as shown below, in connection with the Contract.

CHANGE ORDER SUMMARY			Additions \$	Deductions \$
Changes Orders approved in Previous months by Owner				
TOTAL				
Approved this month				
Number	Data Approved			
TOTALS				
Net Change by Change Orders				

1. ORIGINAL CONTRACT SUM \$ 2,515,000
2. Net Change by Change Orders \$
3. CONTRACT SUM TO DATE (Line 1+2) \$ 2,515,000
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 2,489,780
5. RETAINAGE:
 - a. 5% of Work Completed (Column D+E on G703) \$ 125,750
 - b. 5% of Stored Material (Column F on G703) \$ 2,354,202
6. TOTAL EARNED LESS RETAINAGE \$ 2,328,452
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 20,865
8. CURRENT PAYMENT DUE \$ 180,753
9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less Line 8)

The undersigned Subcontractor certifies that to the best of the Subcontractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Subcontractor: Carlo Steel Corporation

State of: Illinois County of: Cook

Subscribed and sworn to before me this 16th day of March, 2008.

By: Nelson Cerio, President Date: 03/18/2008

Notary Public

ARCHITECT'S CERTIFICATE FOR PAYMENT

AMOUNT CERTIFIED \$ 30,865

(Which explanation if amount certified differs from amount applied for)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Subcontractor under this Contract.

Attachment C

CONTINUATION SHEET

Based on AIA Document G703

APPLICATION AND CERTIFICATE FOR PAYMENT

Carlo Steel Corporation's stored Certification is attached.

Use Column I on Contracts where variable retainage for line items may apply.

Page 2 of 2

APPLICATION DATE

3/18/2008

PERIOD TO

APPLICATION #

12

Carlo Steel Corporation
Miles Davis Academy

ITEM #	DESCRIPTION OF WORK	C	D	E		F	G	H	I
				WORK COMPLETED THIS APPLICATION					
				PREVIOUS APPLICATIONS	WORK Delivered				
Carlo Steel Corporation									
1	Materials	\$ 733,168	\$ 733,168	\$ -	\$ -	\$ -	\$ 733,168	\$ -	5% \$ 36,656
2	Erection - Miami	\$ 555,923	\$ 555,923	\$ -	\$ -	\$ -	\$ 555,923	\$ -	5% \$ 27,846
3	Decking - Quince	\$ 75,000	\$ 75,000	\$ -	\$ -	\$ -	\$ 75,000	\$ -	5% \$ 3,750
4	Erection - Quince	\$ 737,349	\$ 737,349	\$ -	\$ -	\$ -	\$ 737,349	\$ -	5% \$ 36,887
5	Decking	\$ 134,300	\$ 134,300	\$ -	\$ -	\$ -	\$ 134,300	\$ -	5% \$ 6,715
6	Joists - Canam	\$ 31,260	\$ 31,260	\$ -	\$ -	\$ -	\$ 31,260	\$ -	5% \$ 1,563
7	Misc. Metals - ASM	\$ 247,000	\$ 187,486	\$ 34,294	\$ -	\$ -	\$ 221,780	\$ 25,220	10% \$ 22,178
	</								

APPLICATION FOR CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702/C304 (Instructions on reverse side)

PAGE OF PAGES

TO OWNER: MILES DAVIS ACADEMY
OAKLEY CONSTRUCTION CO. INC.
7815 SOUTH CLAREMONT A
CHICAGO IL 60620

PROJECT: MILES DAVIS ACADEMY

APPLICATION NO: 4
PERIOD TO: 03/31/08
PROJECT NOS: IL-008

FROM SUB: GREAT LAKES WEST
24475 RED ARROW HIGHWAY
MATTAWAN MI 48071

ARCHITECT:

CONTRACT DATE:

CONTRACT FOR FOOD SERVICE EQUIPMENT

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract,
Construction sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payments herein is now due.

CONTRACTOR: GREAT LAKES WEST

By: _____ Date: 03/18/08
State of: MICHIGAN
County of: KALAMAZOO
Subscribed and sworn to before me this 31ST day of MARCH 2008

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application sent on the Construction Sheet that are changed to conform to the amount certified.)

CONSTRUCTION MANAGER:

By:

ARCHITECT:

Date:

By:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Invoices, payment and receipts of payment are without

exception subject to the terms and conditions of the Contract Documents.

1. ORIGINAL CONTRACT SUM \$ 395,000.00

2. Net change by Change Order \$

3. CONTRACT SUM TO DATE (Lines 1 + 2) \$ 395,000.00

4. TOTAL COMPLETED & STORED TO DATE \$ 207,982.80

(Column C on G703)

5. RETAINAGE

10.00% of Contract Value \$ 20,798.28

10.00% of Stored Materials

(Column F on G703)

Total Retainage (Line 5a + 5b or

Total in Column I of G703) \$ 20,798.28

6. TOTAL EARNED LESS RETAINAGE

(Line 4 less Line 5 Total) \$ 187,184.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate) \$ 135,142.00

8. CURRENT PAYMENT DUE

\$ 52,042.00

9. BALANCE TO BE PAID, INCLUDING RETAINAGE

(Line 3 less Line 6) \$ 118,816.00

CHANGE ORDER SUMMARY

CHANGES ORDERED	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this month	0.00	
TOTALS		
NET CHANGES		

CONTINUATION SHEET

PROJECT TITLE:

CONTRACTOR:

ADDRESS:

AIA DOCUMENT G703

MILES DAVIS ACADEMY

GREAT LAKES WEST

24475 RED ARROW HIGHWAY

MATTAWAN MI 48077

PAYMENT APPLICATION:

PAGE

4

OF

10%

ITEM NO.	DESCRIPTION OF WORK	QUANTITY	UNIT	UNIT PRICE	TOTAL	PERIOD	STARTED	COMPLETED	REMARKS	10%
1	SHELVING	716.00			716.00					71.60
2	SHELVING	2,275.00			2,275.00					227.50
3	CAN RACK	407.00			407.00					40.70
4	STORAGE CABINET	2,717.00			2,717.00					271.70
5	COOLER/FREEZER	18,984.00			18,984.00					1,898.40
6	REFRIG. - INCL WH#5									
7	SHELVING	1,136.00			1,136.00					113.60
8	REFRIG. - INCL WH#5									
9	SHELVING	1,634.00			1,634.00					163.40
10	ALARM INCL WH#5									
11	REFRIGERATOR	3,841.00			3,841.00					384.10
12	OPEN NUMBER									
13	PREP TABLE/SINKS									
14	OVERSHELF INCL WH#13									
15	DISPOSER	1,727.00			1,727.00					172.70
16	UTENSIL RACKS	234.00			234.00					23.40
17	MIXER	5,798.00			5,798.00					579.80
18	DOUBLE OVEN	11,397.00			11,397.00					1,139.70
19	DOUBLE STEAMER	10,167.00			10,167.00					1,016.70
20	BRAISING PAN	8,413.00			8,413.00					841.30
21	FLOOR TROUGHS	1,886.00			1,886.00					188.60
22	KETTLE	7,525.00			7,525.00					752.50
23	RANGE/OVEN	8,701.00			8,701.00					870.10
24	EXHAUST HOOD	7,920.00			7,920.00					792.00
25	FIRE SUPPRESSION	3,074.00			3,074.00					307.40
26	HOT FOOD CABINET	3,879.00			3,879.00					387.90
27	SLICER	2,947.00			2,947.00					294.70

CONTINUATION SHEET

PROJECT TITLE: MILES DAVIS ACADEMY

CONTRACTOR: GREAT LAKES WEST

ADDRESS: 24475 RED ARROW HIGHWAY

MATTAWAN MI 48071

AIA DOCUMENT G703

PAYMENT APPLICATION:

PAGE 4

OF

10%

ITEM NO.	DESCRIPTION	QUANTITY	UNIT	UNIT PRICE	TOTAL	PERCENT	DATE	STATUS	REMARKS
28	SLICER CART	1		\$544.00	\$544.00	1.00			54.40
29	TABLE W/SHLEF	1		\$1,805.00	\$1,805.00	0.00			0.00
30	TABLESINKRACK	1		\$3,869.00	\$3,869.00	0.00			0.00
31	REFRIGERATOR	1		\$2,824.00	\$2,824.00	1.00			282.40
32	MIXER	1		\$1,833.00	\$1,833.00	1.00			183.30
33	UTENSIL RACKS	1		\$355.00	\$355.00	1.00			35.50
34	3-COMPARTMENT SINK	1		\$3,517.00	\$3,517.00	0.00			0.00
35	DISPOSER	1		\$4,918.00	\$4,918.00	1.00			491.80
36	WALL SHELF	1		\$420.00	\$420.00	0.00			0.00
37	ICE MACHINE W/BIN	1		\$2,383.00	\$2,383.00	1.00			238.30
38	HAND SINK	1		\$1,285.00	\$1,285.00	1.00			128.50
39	FOOD WARMER	1		\$5,307.00	\$5,307.00	1.00			530.70
40	REFRIGERATOR	1		\$5,865.00	\$5,865.00	1.00			586.50
41	ANGLE RACKS	1		\$958.00	\$958.00	1.00			95.80
42	TRAY STANDS	1		\$2,621.00	\$2,621.00	1.00			262.10
43	SERVING COUNTER	1		\$61,015.00	\$61,015.00	0.00			0.00
44	STAND INCL W/#43	1							
45	COUNTER INCL W/#43	1							
46	COUNTER INCL W/#43	1							
47	COUNTER INCL W/#43	1							
48	STAND INCL W/#43	1							
49	SHELVING	1		\$283.00	\$283.00	1.00			28.30
50	SOILED TABLE	1		\$5,451.00	\$5,451.00	0.00			0.00
51	DISH/WASHER	1		\$13,084.00	\$13,084.00	1.00			1308.40
52	CONDENSATE HOOD	1		\$1,256.00	\$1,256.00	1.00			125.60
53	BOOSTER HEATER	1		\$1,914.00	\$1,914.00	1.00			191.40
54	GRILL FINISH W/#50	1							

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF

PROJECT TITLE:

PAYMENT APPLICATION: 4

MILES DAVIS ACADEMY

CONTRACTOR:

GREAT LAKES WEST

ADDRESS:

24475 RED ARROW HIGHWAY

MATTAWAN MI 48071

10%

ITEM NO.	DESCRIPTION	SCHEDULED VALUE	THEVING SUMMARY	STOPS PERIOD	STOPS MATERIALS COMPLETED	TOTAL	%	PAID TO DATE	REMARKS
55	SHELF INCL W/50								
56	UTILITY CARTS	\$2,584.00			2,584.00	\$ 2,584.00	1.00	\$ -	258.40
57	HOSE REEL	\$1,199.00			1,199.00	\$ 1,199.00	1.00	\$ -	119.90
58	WINDOW INCL W/50								
59	SAFE	\$990.00			990.00	\$ 990.00	1.00	\$ -	99.00
45A	TRAY SLIDE INCL W/43								
51A	SIDE LOADER INCL W/51								
801	CHANGE ORDERS								
900	INSTALLATION - EQUIPMENT	\$8,650.00	8,180.00			\$ -	0.00	\$ 8,650.00	0.00
901	MFG SHOP DRAWINGS	\$9,180.00				\$ 9,180.00	1.00	\$ -	919.00
903	BUY CUT BOOKS	\$11,475.00	11,475.00			\$ 11,475.00	1.00	\$ -	1147.50
904	INSURANCE	\$15,147.00	7,422.00			\$ 7,422.00	0.49	\$ 7,725.00	742.20
905	ROUGH IN DRAWINGS	\$10,098.00	10,098.00			\$ 10,098.00	1.00	\$ -	1009.80
906	INSTALLATION - WALK-INS	\$10,100.00	4,000.00	6,100.00		\$ 10,100.00	1.00	\$ -	1010.00
907	INSTALLATION - HOODS	\$6,000.00		6,000.00		\$ 6,000.00	1.00	\$ -	600.00
GRAND TOTAL		\$ 316,080.00	\$ 150,158.00	\$ 32,280.00	\$ 25,564.00	\$ 207,982.00	0.66	\$ 88,049.00	20,788



The Choice of Experience

Berkel

Division of The Food Equipment Group LLC

Berkel Products

Division of The Food Equipment Group LLC

4408 Technology Drive

South Bend, IN 46628

Phone: (574) 232-8222

Accounting Fax: (574) 232-8805

Purchasing Fax: (574) 232-8116

Customer Service Fax: (888) 888-2888

Invoice 141456-1

Customer
OrderIL-126-04
Miles DavisSales
Order

141466

Invoice
Date

01-25-08

Page

1

Bill To: 806300
GREAT LAKES WEST
24475 RED ARROW HWY.
Mattawan, MI 49071
USA

Sales Rep: 304 ZINK MARKETING/MI/IN

Freight Terms: Third Party Bill

Ln No	Item/Part Number	Sell UM	Order Qty	Price UM	Shipped Qty	Unit Price	Extended Price
1	9541-11111 X13A-E AUTO SLICER 115601 Serial Numbers 00000341	EA	1	EA	1	3195.00	3195.00
BILL FRT TO GREAT LAKES HOTEL SUPPLY, C/O LMI, 4 LAMBETH PARK RD., FAIRHAVEN, MA 02719. M/F PO IL-126-04, ITEM 0027							
Payment Terms Net 30 Days							
Bill of Lading Information for shipment number 1							
Packslip Number	Bill of Lading Number	Carrier Name	Shipment Method				
141456-1	141466-1	O					
FOR ORIGIN						Due 02-24-08	\$2,195.00USD

Please Remit Payment to BERKEL COMPANY
PO BOX 2847

Carol Stream, IL

60132-2847

For your convenience, we accept VISA & Mastercard.


IMC/TEDDY
 FOOD SERVICE EQUIPMENT

IMC Teddy
P.O. Box 206
Coplaque, NY 11726
USA

 Voice: 631-789-8881
 Fax: 631-789-3533

www.imcteddy.com

Sales Order

Sales Order Number:

61666

Sales Order Date:

Feb 4, 2008

Page:

1

Sold To:

 Great Lakes Hotel Supply Co.
 1951 Grand River Ave.
 Detroit, MI 48226
 USA

Ship To:

 Great Lakes West
 H/F: Miles Davis Academy
 24475 Red Arrow Hwy.
 Mattawan, MI 49071
 USA

Customer ID

1598

PO Number

14-126-18

Sales Rep Name

GMD-West

Customer Contact
Shipping Method

Yellow or Overnight

Payment Terms

24 10, Net 30 Days

Quantity	Item	Description	Unit Price	Extension
1.00	SC-1836HS	Item #4: Storage Cabinet, Hinged Solid Door 18" Wide x 35" Long; includes (5) shelves	2,840.00	2,840.00
2.00	FT-1824	Item #21: (FT) Floor Trough 18" Wide x 24" Long x 4" Deep w/ Drain & Chemgrate	1,034.00	2,068.00
Logistics		Send Freight Bill To: Great Lakes Hotel Supply c/o Logistics Management 4 Lambeth Park Rd. Fairhaven, MA 02719 Ship Date: 3/7/08		

Subtotal

4,908.00

Sales Tax

Freight

0.00

TOTAL AMOUNT

4,908.00



ABF FREIGHT SYSTEM, INC.

(ABFS) - CONSIGNEE COPY

www.abf.com

TERMINAL 267-381-3313

DUNS 00-690-2977

03/14/08 01:05

SHIPPER NO. 0453000000

POD DATE 03/18/08

POD TO 11-124-12

NO OF PDS -

ROUTING

LDU-KLM

FREIGHT BILL NO.

049887918

SHIPPER

FIRE KING INTERNATIONAL

900 PARK PL

NEW ALBANY TN 37150-2241

MILES DAVIS #59

CONSIGNEE

B&L DISTRIBUTORS INC
MILES DAVIS ACADEMY
24475 RED ARROW HWY
KATTALAN MT 39071

PIECES

DESCRIPTION

WEIGHT (LBS)

RATE

CHARGES

1 PC

*NOTES FOLLOW:
*****TOP HEAVY FREIGHT*****
HANDLE WITH CARE. ANY USAID CONCERNS
*PUT ON PAND AND CONTACT 069.

TOTAL INU PIECES: 1
SAFES, OR SAFE PARTS FIREPROOF
ITEM 12280-00P
ABSOLUTE MIN CHARGE ADJUSTMENT
ABSOLUTE MIN CHARGE ADJUSTMENT
X SHIPPER LOAD AND COUNT

// FUEL SURCHARGE

325
MOADJ
MOADJ
SLC
FSC

FIRE KING INTERNATIONAL

SF 045172-0007

CDD AMOUNT

RE 3300
IN MAR80009
OZ 47150
OZ 49071
SPEC HAND

PAY THIS AMOUNT

BY DUN

FRT 03/14

RECD PRO DATE

REMIT TO

DELIVERY DATE

DRIVER

CONSIGNEE

BY (CUSTOMER SIGNATURE)

Con-way

WWW.CON-WAY.COM FREIGHT

**CONSIGNEE
COPY****INVOICE NUMBER**

REFER TO THIS NUMBER

BOOK NUMBER	DATE	ORIGIN	OUR REFERENCE	ADVANCE	BEYOND	DESTINATION	INVOICE NUMBER
711-0417	3/07/08	NOV				XKL	810-738294

CONSIGNEE

GREAT LAKES WEST
M F MILES DAVIS ACADemy
24075 RED ARROW HWY
MATTAWAN, MI 49071-9782

PAW
1SHIPPER'S NUMBER
PO# IL 126 G3

JKA

INVOICE NUMBER

810-738294

MILES DAVIS #16

INTERNATIONAL STORAGE SYSTEMS
CPH1
11230 HARLAND DR NE
COLLINGTON, GA 30044-6438

BILL TO



#	PCB	HM	DESCRIPTION OF ARTICLES AND MARKS	WEIGHT (LBS)	RATE	TOTAL CHARGES
2			PCS WIRE SHELLING NOVEN KBF. 82340-2	90		
			CLASS 70	90		
6			TOTAL	90		PPD
CALL (256) 325-7000 FOR CON-WAY FREIGHT CUSTOMER SVC.						

☐ INSIDE DELIVERY☐ LIFT GATE SERVICE☐ RESIDENTIAL DELIVERY☐ CONSTRUCTION/UTILITY SITE

SHIP K WRAP
X NO

DUNS # 10-S15-1007

LEAVE THIS COPY WITH CONSIGNEE

15019001 & 14001

3

03/03/2008 Sat 04:19

Advertiser: Tsbco 631-242-8900

ID: #41052 Page 2 of 6

THIS IS AN ORIGINAL INVOICE PLEASE REMIT TO:



ADVANCE TABCO

200 Nassau Boulevard, Edgewater, NY 11717-8880
609-242-8800

Invoice#
Invoice Date:
Year 1999

DI. 85-4971
03/06/08
IL-126-02

PAGE 1

SOLD TO:

SEPA/GREAT LAKES HOTEL, SU
1981 GRAND RIVER
(001150)
DETROIT, MI 48225
ACCOUNTS PAYABLE

-SHIP TO:

GREAT LAKES TRUST
24475 RED ARROW HWY
MATTAPAN, MI 49071

TERMS: OPEN
ACCOUNT#: GREAT4812017
DISCOUNT: ARJIK
REPRESENTATIVE: THE HCL GROUP
OUR ORDER: 863390-00
ORDER DATE: 08/02/07

FREIGHT: FPD/CHGE
APPROX WT: 104
APPROX CUBES: 15
SHIP VIA: UPS FREIGHT
PO#: 950527485

DON'T SHIP B6 3/71

Qty	Ship	B.O.	Description	Net	Totl
1	1	0	EASTMAN-X M/F MILES DAVIS ACADEMY		
1	0	1	MT-ME-300	#86	537.20
1	1	0	TA-44	#28	
5	5	0	7-88-50	#38	215.90
5	5	0	K-59OMIT	#98	9.78-
***	****	*****	*****	*****	*****
***	****	*****	MERCHANDISE TOTAL ***	*****	1030.60
***	****	*****	*****	*****	*****

OPEN = 1% 10 DAYS, NET30

INVOICE TOTAL	1030.60
---------------	---------



NEW YORK
1-800-846-5188
FAX: 31-242-6900

GEORGIA
1-800-832-1218
FAX 770-778-5825

TEXAS
1-800-627-0853
FAX 872-632-4795

NEVADA
1-800-446-8884
FAX 775-872-1873



Please remit payments to:
Lakeside Manufacturing, Inc.
PO Box 689834
Milwaukee, WI 53268-9834

VOICE * INVOICE * INVOICE * INVOICE * INVOICE * INVOICE * INVOICE

VOICE TO: GREAT LAKES HOTEL-SEFA
 SUPPLY CO
 1961 GRAND RIVER
 DETROIT MI 48226

INVOICE NUMBER- 361564 RI

PAGE NUMBER 1

DATE 03/07/08

CUSTOMER 14122

BRN/PLT 1005

ORDER NUMBER - 405552 SD

SOLD TO: GREAT LAKES HOTEL-SEFA
 SUPPLY CO
 1961 GRAND RIVER
 DETROIT MI 48226

Ship To: GREAT LAKES HOTEL-SEFA
 R/V MILES DAVIS ACADEMY
 24475 RED-ARROW HWY
 MATTAWAN MI 48071

CARRIER: YELLOW FREIGHT SYSTEMS INC
 Request Date 03/07/08 Customer P.O. 1112620
 F.O.B. 3rd Party Billing Freight

PRO #: 000000000
 TERMS 2 10 net 30

WEIGHT: 378

Ship :

Inst :

QTY	MODEL	PRODUCT	PRICE PER UNIT	EXTENDED PRICE
P 5.00	PC 543	N.S.F. VERSION OF MODEL 743 List Price: 1,029.0000 YOUR NET PRICE:	453.0500 PC	2,778.30

NET DUE DATE 04/06/08

TOTAL INVOICE: 2,778.30

Questions regarding this invoice may be directed to:

LAKESIDE

414-902-6400 • Fax 414-902-6400

Champion

The Dishwashing Machine Specialists

Invoice
 Number : L0424408
 Date : 3/7/2008
 Page : 1

Sold To

GREAT LAKES HOTEL SUPPLY
 1881 GRAND RIVER AVENUE
 DETROIT, MI 48226
 United States of America

Shipto:

GREAT LAKES WEST
 24475 RED ARROW HWY
 MATTAWAN, MI 48071
 United States of America

REMITT ALL PAYMENTS TO:

Champion Industries, Inc.
 P.O. Box 60448
 Charlotte, NC 28260-0448
 Tel: (336) 861-1555
 Fax: (336) 661-1978
 e-mail: billing@championindustries.com
www.championindustries.com

Customer No 48360	Order Date 6/7/2007	Sales Order SO-688666	Customer Requisition IL-128-09	Salesman No 15	Order Type Machine
Ship Date 3/7/2008	Mode of Delivery & Pro No PIT OHIO & 18229801	Cash Disc None	Terms of Payment Net 30 Days	Terms of Delivery FOB Continental USA	

Qty Ordered	Qty Shipped	Qty B/C	Part No	Description	Unit Price	Disc %	Net Unit Price	Amount
1	1			44" ELEC ELECTRIC 208/60/3 30" CANTILEVER SIDELOADER UNMTD TABLE LIMIT SWITCH E-SERIES 44" RACK MACHINE	14,331.00	0.00	14,331.00	14,331.00
Serial number: P1E29024254								

JOB#

MAR 12 2008

DATE

APPROVED

Remarks and special instructions
 MILES DAVIS ACADEMY
 CHICAGO IL
 IT#51, 51A

Sales Amount USD 14,331.00
 Sales tax USD 0.00
 Total USD 14,331.00

ACORD CERTIFICATE OF LIABILITY INSURANCE		DATE (MM/DD/YY) 03/18/08
PRODUCER Valenti Insurance Chandler Inc. 2175 West Long Lake Road Suite 201 Troy, MI 48068 1-248-822-3377		THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW.
INSURED Great Lakes West 24475 Red Arrow Highway Mattawan, MI 49071		
INSURERS AFFORDING COVERAGE		
INSURER: American Insurance Companies INSURER: American Mutual Insurance INSURER: American Food Insurance Company INSURER: INSURER:		

COVERAGES

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. AGGREGATE LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	POLICY NUMBER	POLICY EFFECTIVE DATE (MM/DD/YY)	POLICY EXPIRATION DATE (MM/DD/YY)	LIMITS
A	GENERAL LIABILITY ☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS MADE ☒ OCCUR ☒ Total X, C & U ☒ Contractual Liability GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☒ PRO. ☐ LOC	022047328	08/01/07	08/01/08	EACH OCCURRENCE \$1,000,000 FIRE DAMAGE (Any one fire) \$1,000,000 MED EXP (Any one person) \$10,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS - COMMOD AGG \$2,000,000
A	AUTOMOBILE LIABILITY ☒ ALL AUTO ☐ ALL OWNED AUTOS ☐ BI RECD AUTOS ☒ HI RECD AUTOS ☒ NI OWNED AUTOS ☒ FIVE/FIVE FIVE ☒ Mini Tort \$500	022047324	08/01/07	08/01/08	COMBINED SINGLE LIMIT (Per accident) \$1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ AUTO ONLY - EA ACCIDENT \$ OTHER THAN AUTO ONLY: EA ACC \$ AGG \$
A	EXCESS LIABILITY ☒ OCCUR ☐ CLAIMS MADE ☐ DEDUCTIBLE ☒ RETENTION \$0	022047326	08/01/07	08/01/08	EACH OCCURRENCE \$5,000,000 AGGREGATE \$5,000,000 \$ \$ \$
B	WORKERS COMPENSATION AND EMPLOYERS LIABILITY	022047324	08/01/07	08/01/08	☒ WORKERS COMP - LTD BEN EL EACH ACCIDENT \$1,000,000 EL DISEASE - EA EMPLOYEE \$1,000,000 EL DISEASE - POLICY LIMIT \$1,000,000
C	OTHER ☒ Inland Marine ☒ Installation Floater	MY97908343 MY97908343	08/01/07 08/01/07	08/01/08 08/01/08	Leased/Owned Eq \$50,000 Installation Floater \$750,000

DESCRIPTION OF OPERATIONS, LOCATIONS, VEHICLES, EXCLUSIONS ADDED BY ENDORSEMENT/SPECIAL PROVISIONS:

Project: Miles Davis Academy, for materials stored at Great Lakes West 24475 Red Arrow Highway Mattawan MI 49071. Total Completed & stored to date: \$207,982.00 per the attached pay app. Additional Insured: Oakley Construction, George Sollitt & Board of Education City of Chicago. With respect to general liability & loss payee as respects to installation floater on the above project.

CERTIFICATE HOLDER	ADDITIONAL INSURER/INSURER LETTER:	CANCELLATION
George Sollitt Construction Co. Oakley Construction/Doing Venture 750 North Central Avenue Wood Dale, IL 60191	USA	SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, THE ISSUING INSURER WILL ENDEAVOR TO MAIL 30 DAYS WRITTEN NOTICE TO THE CERTIFICATE HOLDER NAMED TO THE LEFT, BUT FAILURE TO DO SO SHALL IMPOSE NO OBLIGATION OR LIABILITY OF ANY KIND UPON THE INSURER, ITS AGENTS OR REPRESENTATIVES. AUTHORIZED REPRESENTATIVE: <i>Valenti</i>

ACORD 20-5 (7/97) Johnston
1721134

© ACORD CORPORATION 1988

ACORD CERTIFICATE OF LIABILITY INSURANCE						DATE (mm/dd/yyyy) 07/33/07
PRODUCER Valenti T. Obac Chandler Inc. 1175 West Loop Lake Road Suite 200 Troy, MI 48068			1-248-828-3377 THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW.			
INSURED Great Lakes West 24495 Red Arrow Highway Maclewan, MI 49071			INSURERS AFFORDING COVERAGE INSURER A: American Mutual Insurance Company INSURER B: American Mutual Insurance Company INSURER C: American Mutual Insurance Company INSURER D: INSURER E:			
COVERAGE S THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED, NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN. THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. AGGREGATE LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.						
INSURANCE TYPE	POLICY NUMBER	POLICY EFFECTIVE DATE (mm/dd/yyyy)	POLICY EXPIRATION DATE (mm/dd/yyyy)	LIMITS		
A GENERAL LIABILITY ☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS MADE ☒ OCCUR ☒ Inc. X, C & U ☒ Contractual Liability GENL AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☒ PRO. ☐ LOC	012047328	08/01/07	08/01/08	EACH OCCURRENCE \$ 3,000,000 FIRE DAMAGE (Any one fire) \$ 3,000,000 MED EXP (Any one person) \$ 3,000,000 PERSONAL & ADV INJURY \$ 3,000,000 GENERAL AGGREGATE \$ 3,000,000 PRODUCTS - COM/OP AGG \$ 3,000,000		
A AUTOMOBILE LIABILITY ☒ ANY AUTO ☐ ALL OWNED AUTOS ☐ SOME OWNED AUTOS ☒ HIRE/AUTOS ☒ NON-OWNED AUTOS ☒ FIF/PIF Statutory ☒ Mini Tort \$500	CA2047328	08/01/07	08/01/08	COMBINED SINGLE LIMIT (Per accident) \$ 2,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per person) \$ PROPERTY DAMAGE (Per person) \$ GARAGE LIABILITY ☐ ANY AUTO AUTO ONLY - EA ACCIDENT \$ OTHER THAN AUTO ONLY EA ACC \$ AGG \$		
A EXCESS LIABILITY ☒ OCCUR ☐ CLAIMS MADE ☐ DEDUCTIBLE ☒ RETENTION \$0	012047328	08/01/07	08/01/08	EACH OCCURRENCE \$ 5,000,000 AGGREGATE \$ 5,000,000 \$ \$		
B WORKERS COMPENSATION AND EMPLOYER LIABILITY	012047328	08/01/07	08/01/08	EL WC STATE/TORT LIMITS \$ EL EACH ACCIDENT \$ 2,000,000 EL DISEASE - EMPLOYER \$ 1,000,000 EL DISEASE - POLICY LIMIT \$ 1,000,000		
☐ OTHER ☐ Inland Marine ☐ Installation Floater	012047328 012047328	08/01/07 08/01/07	08/01/08 08/01/08	Leased/Rented Eq \$ 50,000 Installation Floater \$ 750,000		
DESCRIPTION OF OPERATIONS/LOCATIONS/VEHICLES/EXCLUSIONS ADDED BY ENDORSEMENTS/SPECIAL PROVISIONS RE: Job No. 007005, Miles Davis Academy. George Solitare Construction Company/Oakley Construction Joint Venture; The George Solitare Construction Company; Oakley Construction Inc.; The Public Building Commission; Board of Education of the City of Chicago and OWP/Inc. are named additional insureds as respects General Liability on the above captioned project as a primary basis. Waiver of Subrogation in favor of the Owner, Architect/Engineer and/or Construction Manager.						
CERTIFICATE HOLDER George Solitare Construction Co. Oakley Construction Joint Venture 790 North Central Avenue Wood Dale, IL 60191		ADDITIONAL INSURED; SURETY LETTER YES		CANCELLATION SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, THE ISSUING INSURER WILL ENDEAVOR TO MAIL 30 DAYS WRITTEN NOTICE TO THE CERTIFICATE HOLDER NAMED TO THE LEFT, BUT FAILURE TO DO SO SHALL IMPOSE NO OBLIGATION OR LIABILITY OF ANY KIND UPON THE INSURER, ITS AGENTS OR REPRESENTATIVES. AUTHORIZED REPRESENTATIVE: <i>Valenti T. Obac</i>		
ACORD 25-S (7/87) 07/18/07		© ACORD CORPORATION 1988				

THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

CONTRACTOR'S BLANKET ADDITIONAL INSURED ENDORSEMENT

This endorsement modifies insurance provided under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE FORM.

All of the terms, provisions, exclusions, and limitations of the coverage form apply except as specifically stated below.

SECTION II - WHO IS AN INSURED is amended to include as an insured any person or organization, called an additional insured in this endorsement:

1. Whom you are required to add as an additional insured on this policy under a written contract or agreement relating to your business; or
2. Who is named as an additional insured under this policy on a certificate of insurance.

However, the written contract, agreement or certificate of insurance must require additional insured status for a time period during the term of this policy and be executed prior to the "bodily injury", "property damage", "personal injury", or "advertising injury" giving rise to a claim under this policy.

If, however, "your work" was commenced under a letter of intent or work order, subject to a subsequent reduction to writing within 30 days from such commencement and with customers whose customary contracts require they be named as additional insureds, we will provide additional insured status as specified in this endorsement.

3. If the additional insured is:

- (a) An individual, their spouse is also an additional insured.
- (b) A partnership or joint venture, members, partners, and their spouses are also additional insureds.
- (c) A limited liability company, members and managers are also additional insureds.
- (d) An organization other than a partnership, joint venture or limited liability company, executive officers and directors of the organization are also additional insureds. Stockholders are also additional insureds, but only with respect to their liability as stockholders.
- (e) A trust, you are an insured. Your trustees are also insureds, but only with respect to their duties as trustees.

If an insurance provided to the additional insured is limited as follows:

1. That person or organization is only an additional insured with respect to liability arising out of:
 - (a) Premises you own, rent, lease, or occupy, or
 - (b) Your ongoing operations performed for that additional insured, unless the written contract or agreement or the certificate of insurance requires "your work" coverage (or wording to the same effect) in which case the coverage provided shall extend to "your work" for that additional insured.

Premises, as respects this provision, shall include common or public areas about such premises if so required in the written contract or agreement.

Ongoing operations, as respects this provision, does not apply to "bodily injury" or "property damage" occurring after:

- (1) All work including materials, parts or equipment furnished in connection with such work on the project (other than service, maintenance or repairs) to be performed by or on behalf of the additional insured(s) at the site of the covered operations has been completed; or

Includes copyrighted material of Insurance Services Office, Inc., with its permission.
Copyright Insurance Services Office, Inc., 2003

CG 70 48 03 04

Page 1 of 2

- (2) That portion of "your work" out of which the injury or damage arises has been put to its intended use by any person or organization other than another contractor or subcontractor engaged in performing operations for a principal as a part of the same project.
2. The limits of insurance applicable to the additional insured are the least of those specified in the written contract or agreement, or in the certificate of insurance or in the Declarations for this policy. If you also carry an Umbrella policy, and the written contract or agreement or certificate of insurance requires that the additional insured status also apply to such Umbrella policy, the limits of insurance applicable to the additional insured under this policy shall be those specified in the Declarations of this policy. The limits of insurance applicable to the additional insured are inclusive of and not in addition to the limits of insurance shown in the Declarations.
 3. The additional insured status provided by this endorsement does not extend beyond the expiration or termination of a premises lease or rental agreement nor beyond the term of this policy.
 4. Any person or organization who is an insured under the terms of this endorsement and who is also an insured under the terms of the GENERAL LIABILITY EXTENSION ENDORSEMENT, if attached to this policy, shall have the benefit of the terms of this endorsement if the terms of this endorsement are broader.
 5. If a written contract or agreement or a certificate of insurance as outlined above requires that additional insured status be provided by the use of CG 20 10 11 85, then the terms of that endorsement, which are shown below, are incorporated into this endorsement as respects such additional insured, to the extent that such terms do not restrict coverage otherwise provided by this endorsement.

ADDITIONAL INSURED - OWNERS, LESSEES OR CONTRACTORS (FORM B)

This endorsement modifies insurance provided under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE PART.

SCHEDULE

Name of Person or Organization: Blanket Where Required by Written Contract, Agreement, or Certificate of Insurance that the terms of CG 20 10 11 85 apply

(If no entry appears above, information required to complete this endorsement will be shown in the Declarations as applicable to this endorsement.)

WHO IS AN INSURED (Section II) is amended to include as an insured the person or organization shown in the Schedule, but only with respect to liability arising out of "your work" for that insured by or for you.

Copyright, Insurance Services Office, Inc., 1984

CG 20 10 11 85

The insurance provided to the additional insured does not apply to "bodily injury", "property damage", "personal injury", or "advertising injury" arising out of an architect's, engineer's, or surveyor's rendering of or failure to render any professional services including but not limited to:

1. The preparing, approving, or failing to prepare or approve maps, drawings, opinions, reports, surveys, change orders, design specifications; and
2. Supervisory, inspection, or engineering services.

Any coverage provided in this endorsement is excess over any other valid and collectible insurance available to the additional insured whether primary, excess, contingent, or on any other basis unless the written contract, agreement, or certificate of insurance requires that this insurance be primary, in which case this insurance will be primary without contribution from such other insurance available to the additional insured.

Includes copyrighted material of Insurance Services Office, Inc., with its permission.

Copyright Insurance Services Office, Inc. 2003

Reese Recreation

Products, Incorporated
3327 North Ridge Avenue
Arlington Heights, IL 60004-1488
847-398-2992
Toll Free 800-222-2268
Fax 847-398-1433

Invoice

Invoice Number:
8779-1

MAR 10 2008

Invoice Date:
Mar 6, 2008

Page:

1

Sold To:

Oakley Construction Co., Inc.
7815 S. Claremont Ave.
Chicago, IL 60620

Ship to:

Oakley Construction Co., Inc.
c/o MILES DAVIS ACADEMY
6740 S. Paulina St.
Chicago, IL 60636

Customer ID		Customer PO		Payment Terms	
20ILOakleyConst.		C07009-1128		Due Upon Receipt	
Sales Rep		Shipping Method		Ship Date	Due Date
Michele Kuhlman		Best Way			3/6/08
Qty.	Item	Description	B.O. Qty	Unit Price	Extension
11	Urban 8-2C1	Urban Accessories Stainless Steel Bollard with Brushed Aluminum trim, cast-in		1,677.00	18,447.00
6	Urban 5' FAN	Urban Accessories 5' Square FAN tree grate, raw cast iron with tamperproof bolt-down tabs, BLACK powder coat finish, comes in 4 pieces		1,024.00	6,144.00
6	Urban S Frame	Urban Accessories 5' Square "S" frame for new concrete, raw steel, BLACK powder coat finish, comes in 1 piece		295.00	1,770.00
1		2% discount		527.00	-527.00
1	Freight	additional freight to ship frames separately		260.00	260.00
		MILES DAVIS ACADEMY/Chicago, IL			

Check No: 13824

Subtotal	26,094.00
Sales Tax	
Freight	1,399.00
Total Invoice Amount	27,493.00
Payment Received	13,000.00
TOTAL	14,493.00