



Public Building Commission of Chicago Contractor Payment Information

Project: New Westinghouse High School

Contract Number: 1446R

General Contractor: George Sollitt Construction Company

Payment Application: 013

Amount Paid: \$3,173,990.00

Date of Payment to General Contractor: 6/6/2008

Amounts of Payments to Subcontractors are listed on following
Contractor's Sworn Statement.



THE SOLLITT / OAKLEY
JOINT VENTURE



May 7, 2008

DeStefano and Partners. Ltd.
445 E. Illinois St., Suite 250
Chicago IL 60611

Attention: Mr. Jeff Peck

Reference: WESTINGHOUSE HIGH SCHOOL
PBC Project #CPS-20
GSCC Project #C07040

Dear Mr. Peck,

We are enclosing five (5) original copies of our **Progress Payment Request**
Package No. 13 in the amount of: **THREE MILLION ONE HUNDRED SEVENTY THREE**
THOUSAND NINE HUNDRED NINETY AND NO/100ths-----
----- \$3,173,990.00 DOLLARS.

We trust that the above is satisfactory and that we will be favored with prompt
payment for our request.

Very truly yours,

SOLLITT/OAKLEY JOINT VENTURE

By 
Daryl Poortinga, Controller

cc: Gavin Tun, Parsons
Frank Hudson, PBC

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

Date: May 7, 2008
Project: WESTINGHOUSE HIGH SCHOOL

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
WESTINGHOUSE HIGH SCHOOL

FOR
is now entitled to the sum of

\$3,173,990.00

ORIGINAL CONTRACT PRICE	\$69,089,000.00	
ADDITIONS	0.00	
DEDUCTIONS	0.00	
NET ADDITION OR DEDUCTION	0.00	
ADJUSTED CONTRACT PRICE	\$69,089,000.00	
TOTAL AMOUNT EARNED		<u>\$37,905,262.00</u>

TOTAL RETENTION \$3,790,528.00

a) Reserve Withheld @ 10% of Total Amount Earned,
but not to exceed 1% of Contract Price

\$3,790,528.00

b) Liens and Other Withholding

c) Liquidated Damages Withheld

TOTAL PAID TO DATE (Include this Payment)


\$34,114,734.00

LESS: AMOUNT PREVIOUSLY PAID

\$30,940,744.00

AMOUNT DUE THIS PAYMENT

\$3,173,990.00



Architect - Engineer

Date: 5.14.08

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE
FOR WORK ON ACCOUNT OF: WESTINGHOUSE HIGH SCHOOL
CONTRACT NO.: 1446R PROJECT NO.: CPS-20

FOR THE PERIOD:

APRIL 1 - APRIL 30, 2008

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
	GEORGE SOLLITT CONSTRUCTION					
1	GENERAL CONDITIONS	5,191,286.00	4	216,456.00	59	3,067,584.00
2	INSURANCE	804,297.00	0	0.00	100	804,297.00
3	PERFORMANCE BOND	561,694.00	0	0.00	100	561,694.00
4	LEED ADMINISTRATION	32,000.00	6	2,000.00	62	19,700.00
5	MOBILIZATION	165,000.00	0	0.00	100	165,000.00
6	SURVEY & LAYOUT	95,000.00	5	5,000.00	95	90,000.00
7	HAND EXCAVATION	195,000.00	0	0.00	100	195,000.00
8	TEMPORARY ENCLOSURES	325,000.00	12	40,000.00	100	325,000.00
9	ROUGH CARPENTRY	165,775.00	10	17,000.00	52	86,000.00
10	FINISH CARPENTRY	110,000.00	0	0.00	0	0.00
11	PBC CONTINGENCY FUND	1,460,000.00	1	9,396.00	5	71,760.00
12	CO 3 CX 4	9,822.00	0	0.00	100	9,822.00
13	CO 1 CX 6	8,431.00	0	0.00	100	8,431.00
14	CO 6 CX 17, 21	20,411.00	0	0.00	100	20,411.00
15	CO 7 CX 14	1,650.00	0	0.00	100	1,650.00
16	CO 13 CX 37	5,899.00	0	0.00	100	5,899.00
17	CO 15 CX 18	16,151.00	0	0.00	100	16,151.00
18	CO 19 CX 81	12,391.00	76	9,396.00	76	9,396.00
19	PBC CONTINGENCY FUND BALANCE	1,385,245.00				
	SUBTOTAL	9,105,052.00	3	289,852.00	59	5,386,035.00
20	PLUMBING	2,830,644.00	9	255,687.00	66	1,881,611.00
21	UNIT MASONRY	11,201,297.00	9	1,045,127.00	71	7,990,217.00
22	OVERHEAD COILING FIRE DOORS	121,500.00	0	0.00	0	0.00
23	METAL FABRICATIONS	840,436.00	7	54,860.00	34	282,305.00
24	HVAC CONTROLS	1,375,000.00	11	148,750.00	23	314,906.00
25	CONCRETE PLACEMENT	4,304,298.00	2	69,850.00	82	3,521,238.00
26	LOADING DOCK EQUIPMENT	8,180.00	0	0.00	0	0.00
27	EARTHWORK	913,900.00	0	0.00	88	808,008.00
28	ELECTRICAL	9,428,886.00	3	250,000.00	23	2,184,986.00
29	ALUMINUM WINDOW WALL	2,000,000.00	24	489,857.00	64	1,278,872.00
30	SHEETING	66,400.00	0	0.00	100	66,400.00
31	FIRE PROTECTION	935,000.00	0	0.00	45	416,453.00
32	ALUMINUM WINDOWS	465,000.00	0	0.00	77	359,081.00
33	ACOUSTICAL CEILINGS & WALL PANELS	700,000.00	0	0.00	0	0.00
34	RIGGING, CURTAINS & STAGE EQUIPMENT	318,482.00	6	18,000.00	6	18,000.00
35	JOINT SEALANTS	258,319.00	39	99,646.00	62	159,999.00
36	TREE PROTECTION AND TRIMMING	3,880.00	0	0.00	0	0.00
37	ORNAMENTAL AND CHAIN LINK FENCE	62,000.00	0	0.00	0	0.00
38	LANDSCAPING & BIT. CONCRETE PAVING	578,000.00	0	0.00	0	0.00
39	ARCHITECTURAL WOODWORK MATERIAL	199,000.00	0	0.00	6	11,940.00
40	ARCHITECTURAL WOODWORK LABOR	48,200.00	0	0.00	0	0.00
41	COMPOSITE METAL PANEL	90,000.00	0	0.00	0	0.00
42	MODIFIED BITUMINOUS SHEET ROOFING	1,362,000.00	12	161,000.00	56	765,000.00
43	SPRAYED FIRE-RESISTIVE MATERIALS	220,342.00	11	25,234.00	87	192,065.00
44	ACCESS DOORS AND FRAMES	11,129.00	0	0.00	0	0.00
45	CEMENT PLASTER	163,000.00	0	0.00	0	0.00
46	GYP BOARD SYSTEMS	949,000.00	10	97,228.00	38	357,115.00
47	TILE	175,000.00	0	0.00	0	0.00
48	TERRAZZO & EPOXY FLOORING	1,298,000.00	0	0.00	0	0.00
49	WOOD GYM FLOOR & RUBBER FLOORING	277,000.00	0	0.00	0	0.00

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY
FOR WORK ON ACCOUNT OF: WESTINGHOUSE HIGH SCHOOL
CONTRACT NO.: 1446R PROJECT NO.: CPS-20

PAGE 2 OF 4

ITEM NO.	DESCRIPTION	CONTRACT PRICE	FOR THE PERIOD:		APRIL 1 - APRIL 30, 2008	
			CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
50	FINISH PAINTING	308,840.00	10	30,650.00	10	30,650.00
51	VISUAL DISPLAY UNITS	42,900.00	0	0.00	0	0.00
52	TOILET COMPARTMENTS & ASSECORIES	90,500.00	0	0.00	0	0.00
53	EXP. JT. ASSEM, LOUVERS, SMOKE VENTS	85,000.00	10	8,090.00	10	8,090.00
54	FLAGPOLES	6,200.00	0	0.00	0	0.00
55	FE'S AND CABINETS	5,548.00	0	0.00	0	0.00
56	FOLDING SECURITY GATES	36,500.00	0	0.00	0	0.00
57	PROJECTIONS SCREENS	53,000.00	0	0.00	0	0.00
58	WASTE COMPACTORS	29,500.00	0	0.00	0	0.00
59	BASKETBALL BACKSTOPS	56,498.00	0	0.00	0	0.00
60	FOOT GRILLES	25,326.00	0	0.00	0	0.00
61	FIXED AUDIENCE SEATING	89,000.00	0	0.00	0	0.00
62	ALUMINUM PLANK SEATING	7,755.00	0	0.00	0	0.00
63	TELESCOPING STANDS	29,341.00	0	0.00	0	0.00
64	HYDRAULIC ELEVATORS	118,000.00	0	0.00	21	25,076.00
65	HVAC SHEET METAL	3,421,190.00	9	324,275.00	61	2,096,820.00
66	PIPING/EQUIPMENT	3,994,810.00	8	319,380.00	60	2,407,483.00
67	COURTYARD PRECAST BENCH	13,100.00	0	0.00	4	500.00
68	FLAGPOLE INSTALLATION	2,800.00	0	0.00	0	0.00
	GSCC SUBTOTAL	58,724,753.00	6	3,687,506.00	52	30,562,850.00
	OAKLEY CONSTRUCTION COMPANY					
69	GENERAL CONDITIONS	899,010.00	5	42,244.00	59	531,232.00
70	INSURANCE	93,860.00	0	0.00	100	93,860.00
71	PERFORMANCE BOND	60,107.00	0	0.00	100	60,107.00
72	DOORS, FRAMES & HARDWARE MATL	467,000.00	0	0.00	19	90,783.00
73	CARPENTRY LABOR	104,858.00	5	5,000.00	19	20,000.00
74	GENERAL CLEANUP	34,250.00	9	3,000.00	35	11,850.00
75	FOOD SERVICE EQUIPMENT	418,850.00	0	0.00	0	0.00
76	STRUCTURAL STEEL	6,543,614.00	-4	(241,094.00)	91	5,939,830.00
77	SWIMMING POOLS	580,000.00	0	0.00	73	425,500.00
78	WOOD LABORATORY CASEWORK	286,000.00	10	30,000.00	10	30,000.00
79	RESILIENT FLOORING & CARPET	247,675.00	0	0.00	0	0.00
80	METAL LOCKERS	416,800.00	0	0.00	0	0.00
81	SITE STORM, SANITARY & WATER	146,723.00	0	0.00	95	139,250.00
82	METAL LETTERS	17,500.00	0	0.00	0	0.00
83	WINDOW TREATMENT	48,000.00	0	0.00	0	0.00
	OAKLEY SUBTOTAL	10,364,247.00		(160,850.00)		7,342,412.00
	TOTAL CONTRACT	69,089,000.00	5	3,526,656.00	55	37,905,262.00

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT N
PAYMENT REQUEST FORM (3 of 4)

05/07/08
PAGE 3 OF 4

Monthly Estimate No. 13

FOR THE PERIOD: April 1, 2008
TO: April 30, 2008

Contract No.
 THE GEORGE SOLLITT CONSTRUCTION COMPANY/
 WESTINGHOUSE HIGH SCHOOL

Item No.	Description	Contract Price	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			% DONE	AMOUNT	% DONE	AMOUNT
1		\$ -	0%	\$ -	0%	\$ -
2		\$ -	0%	\$ -	0%	\$ -
3		\$ -	0%	\$ -	0%	\$ -
4		\$ -	0%	\$ -	0%	\$ -
5		\$ -	0%	\$ -	0%	\$ -
6		\$ -	0%	\$ -	0%	\$ -
7		\$ -	0%	\$ -	0%	\$ -
8		\$ -	0%	\$ -	0%	\$ -
9		\$ -	0%	\$ -	0%	\$ -
10		\$ -	0%	\$ -	0%	\$ -
11		\$ -	0%	\$ -	0%	\$ -
12		\$ -	0%	\$ -	0%	\$ -
13		\$ -	0%	\$ -	0%	\$ -
14		\$ -	0%	\$ -	0%	\$ -
15		\$ -	0%	\$ -	0%	\$ -
16		\$ -	0%	\$ -	0%	\$ -
TOTAL NET DEBT OR CREDIT:		\$ -	0%	\$ -	0%	\$ -

PUBLIC BUILDING COMMISSION
OF CHICAGO
WESTINGHOUSE HIGH SCHOOL
CONTRACT NO.: 1446R
PROJECT NO.: CPS-20

EXHIBIT N
SUMMARY OF ESTIMATE SHEETS

May 7, 2008
MONTHLY ESTIMATE NO: 13
PAGE 4 OF 4

FOR THE PERIOD APRIL 1 - APRIL 30, 2008

SUMMARY OF ESTIMATE SHEETS		(1)	(2)	(3)
ITEM NO.	DESCRIPTION	CONTRACT EST'D TOTAL	CURRENT ESTIMATE	TOTAL ESTIMATE TO DATE
1	ORIGINAL CONTRACT PRICE	69,089,000.00	3,526,656.00	37,905,262.00
2	CHANGE ORDER AMOUNT	0.00	0.00	0.00
3	TOTAL AWARDED CONTR AMT	69,089,000.00		
4	AWARDED CONTR AMTS COMPLETED		3,526,656.00	37,905,262.00
5	ADD: MTRLS STORED-SHT NO.	0.00	0.00	0.00
6	TOTAL APPROVED VALUE/AMT EARNED	69,089,000.00	3,526,656.00	37,905,262.00
7	DEDUCT: CURRENT RESERVE ADJMNTS		352,666.00	
8	DEDUCT: TOTAL RESERVE TO DATE (COLUMN 3)			3,790,528.00
9	DEDUCT: CURRENT LIQUIDATED DAMAGES (LINE 25)			
10	DEDUCT: TOTAL LIQUIDATE DAMAGES(LINE 23)			
11	TOTAL PAID TO DATE-INCLUDING THIS ESTIMATE			34,114,734.00
12	DEDUCT:TOTAL EARNED TO DATE(LINE 10-COL 3)	37,905,262.00		
13	NET AMT OPEN ON CONTRACT	31,183,738.00		
14	NET CURRENT PAYMENT		3,173,990.00	
RESERVE COMPUTATION		CURRENT RESERVE WITHHELD	PREVIOUS RESERVE WITHHELD	TOTAL RESERVE WITHHELD
15	PERCENTAGE COMPUTATION 10% RESERVE	352,666.00	3,437,862.00	3,790,528.00
16	PERCENTAGE COMPUTATION 2% RESERVE	0.00	0.00	0.00
17	TOTAL RESERVE WITHHELD	352,666.00	3,437,862.00	3,790,528.00

LIQUIDATED DAMAGES COMPUTATION

- 18 TOTAL LIQUIDATED DAMAGES TO DATE
19 DEDUCT:AMOUNT PREVIOUSLY WITHHELD
20 CURRENT LIQUIDATED DAMAGES

Approx. % Contract Completed
Starting Date:

55 %
April 3, 2007

DAYS:

Total contract time (Inc. Time Extension) 762 Days
Total Time Used 393 Days

VERIFIED BY:
PUBLIC BUILDING COMMISSION
GAVIN TUN
OWNER REPRESENTATIVE

DATE

5/14/08

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
Name of Contractor

RECOMMENDED FOR APPROVAL:

DeStefano and Partners, Ltd.

DATE

05.14.08

By:

Daryl Poortinga, Project Controller

DATE:

May 7, 2008



THE SOLLITT / OAKLEY
JOINT VENTURE



May 7, 2008

DeStefano and Partners. Ltd.
445 E. Illinois St., Suite 250
Chicago IL 60611

Attention: Mr. Jeff Peck

Reference: WESTINGHOUSE HIGH SCHOOL
PBC Project #CPS-20
GSCC Project #C07040

Dear Mr. Peck,

We are enclosing five (5) original copies of our **Progress Payment Request**
Package No. 13 in the amount of: **THREE MILLION ONE HUNDRED SEVENTY THREE**
THOUSAND NINE HUNDRED NINETY AND NO/100ths-----
----- \$3,173,990.00 DOLLARS.

We trust that the above is satisfactory and that we will be favored with prompt
payment for our request.

Very truly yours,

SOLLITT/OAKLEY JOINT VENTURE

By

Daryl Poortinga, Controller

cc: Gavin Tun, Parsons
Frank Hudson, PBC

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

Date: May 7, 2008
 Project: WESTINGHOUSE HIGH SCHOOL

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
 OAKLEY CONSTRUCTION JOINT VENTURE
 WESTINGHOUSE HIGH SCHOOL

FOR

is now entitled to the sum of

\$3,173,990.00

ORIGINAL CONTRACT PRICE	\$69,089,000.00	
ADDITIONS	0.00	
DEDUCTIONS	0.00	
NET ADDITION OR DEDUCTION	0.00	
ADJUSTED CONTRACT PRICE	\$69,089,000.00	
TOTAL AMOUNT EARNED		<u>\$37,905,262.00</u>
TOTAL RETENTION		<u>\$3,790,528.00</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but not to exceed 1% of Contract Price	<u>\$3,790,528.00</u>	
b) Liens and Other Withholding		
c) Liquidated Damages Withheld		
TOTAL PAID TO DATE (Include this Payment)		<u>\$34,114,734.00</u>
LESS: AMOUNT PREVIOUSLY PAID		<u>\$30,940,744.00</u>
AMOUNT DUE THIS PAYMENT		<u>\$3,173,990.00</u>

Date: _____

Architect - Engineer

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE

FOR WORK ON ACCOUNT OF: WESTINGHOUSE HIGH SCHOOL

CONTRACT NO.: 1446R

PROJECT NO.: CPS-20

FOR THE PERIOD:

APRIL 1 - APRIL 30, 2008

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
	GEORGE SOLLITT CONSTRUCTION					
1	GENERAL CONDITIONS	5,191,286.00	4	216,456.00	59	3,067,584.00
2	INSURANCE	804,297.00	0	0.00	100	804,297.00
3	PERFORMANCE BOND	561,694.00	0	0.00	100	561,694.00
4	LEED ADMINISTRATION	32,000.00	6	2,000.00	62	19,700.00
5	MOBILIZATION	165,000.00	0	0.00	100	165,000.00
6	SURVEY & LAYOUT	95,000.00	5	5,000.00	95	90,000.00
7	HAND EXCAVATION	195,000.00	0	0.00	100	195,000.00
8	TEMPORARY ENCLOSURES	325,000.00	12	40,000.00	100	325,000.00
9	ROUGH CARPENTRY	165,775.00	10	17,000.00	52	86,000.00
10	FINISH CARPENTRY	110,000.00	0	0.00	0	0.00
11	PBC CONTINGENCY FUND	1,460,000.00	1	9,396.00	5	71,760.00
12	CO 3 CX 4	9,822.00	0	0.00	100	9,822.00
13	CO 1 CX 6	8,431.00	0	0.00	100	8,431.00
14	CO 6 CX 17, 21	20,411.00	0	0.00	100	20,411.00
15	CO 7 CX 14	1,650.00	0	0.00	100	1,650.00
16	CO 13 CX 37	5,899.00	0	0.00	100	5,899.00
17	CO 15 CX 16	16,151.00	0	0.00	100	16,151.00
18	CO 19 CX 81	12,391.00	76	9,396.00	76	9,396.00
19	PBC CONTINGENCY FUND BALANCE	1,385,245.00				
	SUBTOTAL	9,105,052.00	3	289,852.00	59	5,386,035.00
20	PLUMBING	2,830,644.00	9	255,687.00	66	1,881,611.00
21	UNIT MASONRY	11,201,297.00	9	1,045,127.00	71	7,990,217.00
22	OVERHEAD COILING FIRE DOORS	121,500.00	0	0.00	0	0.00
23	METAL FABRICATIONS	840,436.00	7	54,880.00	34	282,305.00
24	HVAC CONTROLS	1,375,000.00	11	148,750.00	23	314,906.00
25	CONCRETE PLACEMENT	4,304,298.00	2	69,850.00	82	3,521,238.00
26	LOADING DOCK EQUIPMENT	8,180.00	0	0.00	0	0.00
27	EARTHWORK	913,900.00	0	0.00	88	808,008.00
28	ELECTRICAL	9,428,886.00	3	250,000.00	23	2,184,986.00
29	ALUMINUM WINDOW WALL	2,000,000.00	24	489,857.00	64	1,278,872.00
30	SHEETING	66,400.00	0	0.00	100	66,400.00
31	FIRE PROTECTION	935,000.00	0	0.00	45	416,453.00
32	ALUMINUM WINDOWS	465,000.00	0	0.00	77	359,081.00
33	ACOUSTICAL CEILINGS & WALL PANELS	700,000.00	0	0.00	0	0.00
34	RIGGING, CURTAINS & STAGE EQUIPMENT	318,482.00	6	18,000.00	6	18,000.00
35	JOINT SEALANTS	258,319.00	39	99,646.00	62	159,999.00
36	TREE PROTECTION AND TRIMMING	3,880.00	0	0.00	0	0.00
37	ORNAMENTAL AND CHAIN LINK FENCE	62,000.00	0	0.00	0	0.00
38	LANDSCAPING & BIT. CONCRETE PAVING	578,000.00	0	0.00	0	0.00
39	ARCHITECTURAL WOODWORK MATERIAL	199,000.00	0	0.00	6	11,940.00
40	ARCHITECTURAL WOODWORK LABOR	48,200.00	0	0.00	0	0.00
41	COMPOSITE METAL PANEL	90,000.00	0	0.00	0	0.00
42	MODIFIED BITUMINOUS SHEET ROOFING	1,362,000.00	12	161,000.00	56	765,000.00
43	SPRAYED FIRE-RESISTIVE MATERIALS	220,342.00	11	25,234.00	87	192,065.00
44	ACCESS DOORS AND FRAMES	11,129.00	0	0.00	0	0.00
45	CEMENT PLASTER	163,000.00	0	0.00	0	0.00
46	GYP BOARD SYSTEMS	949,000.00	10	97,228.00	38	357,115.00
47	TILE	175,000.00	0	0.00	0	0.00
48	TERRAZZO & EPOXY FLOORING	1,298,000.00	0	0.00	0	0.00
49	WOOD GYM FLOOR & RUBBER FLOORING	277,000.00	0	0.00	0	0.00

TO: THE GEORGE SOLLITT CONSTRUCTION COMPANY
FOR WORK ON ACCOUNT OF: WESTINGHOUSE HIGH SCHOOL
CONTRACT NO.: 1446R PROJECT NO.: CPS-20

FOR THE PERIOD:

APRIL 1 - APRIL 30, 2008

ITEM NO.	DESCRIPTION	CONTRACT PRICE	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			PER CENT DONE	AMOUNT	PER CENT DONE	AMOUNT
50	FINISH PAINTING	308,840.00	10	30,650.00	10	30,650.00
51	VISUAL DISPLAY UNITS	42,900.00	0	0.00	0	0.00
52	TOILET COMPARTMENTS & ASSECORIES	90,500.00	0	0.00	0	0.00
53	EXP. JT. ASSEM, LOUVERS, SMOKE VENTS	85,000.00	10	8,090.00	10	8,090.00
54	FLAGPOLES	6,200.00	0	0.00	0	0.00
55	FE'S AND CABINETS	5,548.00	0	0.00	0	0.00
56	FOLDING SECURITY GATES	36,500.00	0	0.00	0	0.00
57	PROJECTIONS SCREENS	53,000.00	0	0.00	0	0.00
58	WASTE COMPACTORS	29,500.00	0	0.00	0	0.00
59	BASKETBALL BACKSTOPS	56,498.00	0	0.00	0	0.00
60	FOOT GRILLES	25,326.00	0	0.00	0	0.00
61	FIXED AUDIENCE SEATING	89,000.00	0	0.00	0	0.00
62	ALUMINUM PLANK SEATING	7,755.00	0	0.00	0	0.00
63	TELESCOPING STANDS	29,341.00	0	0.00	0	0.00
64	HYDRAULIC ELEVATORS	118,000.00	0	0.00	21	25,076.00
65	HVAC SHEET METAL	3,421,190.00	9	324,275.00	61	2,096,820.00
66	PIPING/EQUIPMENT	3,994,810.00	8	319,380.00	60	2,407,483.00
67	COURTYARD PRECAST BENCH	13,100.00	0	0.00	4	500.00
68	FLAGPOLE INSTALLATION	2,800.00	0	0.00	0	0.00
	GSCC SUBTOTAL	58,724,753.00	6	3,687,506.00	52	30,562,850.00
	OAKLEY CONSTRUCTION COMPANY					
69	GENERAL CONDITIONS	899,010.00	5	42,244.00	59	531,232.00
70	INSURANCE	93,860.00	0	0.00	100	93,860.00
71	PERFORMANCE BOND	60,107.00	0	0.00	100	60,107.00
72	DOORS, FRAMES & HARDWARE MATL	467,000.00	0	0.00	19	90,783.00
73	CARPENTRY LABOR	104,858.00	5	5,000.00	19	20,000.00
74	GENERAL CLEANUP	34,250.00	9	3,000.00	35	11,850.00
75	FOOD SERVICE EQUIPMENT	418,850.00	0	0.00	0	0.00
76	STRUCTURAL STEEL	6,543,614.00	-4	(241,094.00)	91	5,939,830.00
77	SWIMMING POOLS	580,000.00	0	0.00	73	425,500.00
78	WOOD LABORATORY CASEWORK	286,000.00	10	30,000.00	10	30,000.00
79	RESILIENT FLOORING & CARPET	247,675.00	0	0.00	0	0.00
80	METAL LOCKERS	416,800.00	0	0.00	0	0.00
81	SITE STORM, SANITARY & WATER	146,723.00	0	0.00	95	139,250.00
82	METAL LETTERS	17,500.00	0	0.00	0	0.00
83	WINDOW TREATMENT	48,000.00	0	0.00	0	0.00
	OAKLEY SUBTOTAL	10,364,247.00		(160,850.00)		7,342,412.00
	TOTAL CONTRACT	69,089,000.00	5	3,526,656.00	55	37,905,262.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT N

PAYMENT REQUEST FORM (3 of 4)

05/07/08

PAGE 3 OF 4

Monthly Estimate No. 13

FOR THE PERIOD: April 1, 2008

TO: April 30, 2008

Contract No.

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
WESTINGHOUSE HIGH SCHOOL

Item No.	Description	Contract Price	CURRENT ESTIMATE		TOTAL ESTIMATE TO DATE	
			% DONE	AMOUNT	% DONE	AMOUNT
1		\$ -	0%	\$ -	0%	\$ -
2		\$ -	0%	\$ -	0%	\$ -
3		\$ -	0%	\$ -	0%	\$ -
4		\$ -	0%	\$ -	0%	\$ -
5		\$ -	0%	\$ -	0%	\$ -
6		\$ -	0%	\$ -	0%	\$ -
7		\$ -	0%	\$ -	0%	\$ -
8		\$ -	0%	\$ -	0%	\$ -
9		\$ -	0%	\$ -	0%	\$ -
10		\$ -	0%	\$ -	0%	\$ -
11		\$ -	0%	\$ -	0%	\$ -
12		\$ -	0%	\$ -	0%	\$ -
13		\$ -	0%	\$ -	0%	\$ -
14		\$ -	0%	\$ -	0%	\$ -
15		\$ -	0%	\$ -	0%	\$ -
16		\$ -	0%	\$ -	0%	\$ -
TOTAL NET DEBT OR CREDIT:			\$ -	0%	\$ -	0%

PUBLIC BUILDING COMMISSION
OF CHICAGO
WESTINGHOUSE HIGH SCHOOL
CONTRACT NO.: 1446R
PROJECT NO.: CPS-20

EXHIBIT N
SUMMARY OF ESTIMATE SHEETS

May 7, 2008
MONTHLY ESTIMATE NO: 13
PAGE 4 OF 4

		FOR THE PERIOD		APRIL 1 - APRIL 30, 2008
SUMMARY OF ESTIMATE SHEETS		(1)	(2)	(3)
ITEM NO.	DESCRIPTION	CONTRACT EST'D TOTAL	CURRENT ESTIMATE	TOTAL ESTIMATE TO DATE
1	ORIGINAL CONTRACT PRICE	69,089,000.00	3,526,656.00	37,905,262.00
2	CHANGE ORDER AMOUNT	0.00	0.00	0.00
3	TOTAL AWARDED CONTR AMT	69,089,000.00		
4	AWARDED CONTR AMTS COMPLETED		3,526,656.00	37,905,262.00
5	ADD: MTRLS STORED-SHT NO.	0.00	0.00	0.00
6	TOTAL APPROVED VALUE/AMT EARNED	69,089,000.00	3,526,656.00	37,905,262.00
7	DEDUCT: CURRENT RESERVE ADJMNTS		352,666.00	
8	DEDUCT: TOTAL RESERVE TO DATE (COLUMN 3)			3,790,528.00
9	DEDUCT: CURRENT LIQUIDATED DAMAGES (LINE 25)			
10	DEDUCT: TOTAL LIQUIDATE DAMAGES(LINE 23)			
11	TOTAL PAID TO DATE-INCLUDING THIS ESTIMATE			34,114,734.00
12	DEDUCT:TOTAL EARNED TO DATE(LINE 10-COL 3)	37,905,262.00		
13	NET AMT OPEN ON CONTRACT	31,183,738.00		
14	NET CURRENT PAYMENT		3,173,990.00	
RESERVE COMPUTATION		CURRENT RESERVE WITHHELD	PREVIOUS RESERVE WITHHELD	TOTAL RESERVE WITHHELD
15	PERCENTAGE COMPUTATION 10% RESERVE	352,666.00	3,437,862.00	3,790,528.00
16	PERCENTAGE COMPUTATION 2% RESERVE	0.00	0.00	0.00
17	TOTAL RESERVE WITHHELD	352,666.00	3,437,862.00	3,790,528.00

LIQUIDATED DAMAGES COMPUTATION

18 TOTAL LIQUIDATED DAMAGES TO DATE
19 DEDUCT:AMOUNT PREVIOUSLY WITHHELD
20 CURRENT LIQUIDATED DAMAGES

DAYS:

Approx. % Contract Completed 55 %
Starting Date: April 3, 2007

Total contract time (Inc. Time Extension) 762 Days
Total Time Used 393 Days

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE

Name of Contractor

VERIFIED BY: _____ DATE _____
PUBLIC BUILDING COMMISSION
GAVIN TUN
OWNER REPRESENTATIVE

RECOMMENDED FOR APPROVAL: _____ DATE _____
DeStefano and Partners. Ltd.

By:

Daryl Poortinga, Project Controller

DATE:

May 7, 2008

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

STATE OF ILLINOIS)
)ss
 COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is
 THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE
 an ILLINOIS corporation, and duly authorized to make this
 Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said
 corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1446R dated
 the 3rd day of April, 2007 for or (describe nature of work)

PROJECT CONTROLLER

GENERAL CONSTRUCTION

FOR (Designate Project and Location)

WESTINGHOUSE HIGH SCHOOL

Chicago, Illinois

that the following statements are made for the purpose of procuring a partial payment of Three Million One Hundred Seventy Three Thousand
 Nine Hundred Ninety and NO/100THS-----
 (\$3,173,990.00).

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims,
 liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements
 of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished
 or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts
 set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a
 full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for
 such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION 790 N. CENTRAL WOOD DALE, IL 60181	GENERAL CONDITIONS	5,161,266.00	3,067,584.00	306,756.00	2,566,015.00	194,811.00	2,430,460.00
GEORGE SOLLITT	INSURANCE	804,267.00	804,267.00	80,430.00	723,867.00	0.00	80,430.00
GEORGE SOLLITT	PERFORMANCE BOND	561,694.00	561,694.00	56,169.00	505,525.00	0.00	56,169.00
GEORGE SOLLITT	LEED ADMINISTRATION	32,000.00	19,700.00	1,970.00	15,930.00	1,600.00	14,270.00
GEORGE SOLLITT	MOBILIZATION	165,000.00	165,000.00	16,500.00	148,500.00	0.00	16,500.00
GEORGE SOLLITT	SURVEY & LAYOUT	95,000.00	90,000.00	9,000.00	76,500.00	4,500.00	14,000.00
GEORGE SOLLITT	HAND EXCAVATION	195,000.00	195,000.00	19,500.00	175,500.00	0.00	19,500.00
GEORGE SOLLITT	TEMPORARY ENCLOSURES	325,000.00	325,000.00	32,500.00	256,500.00	36,000.00	32,500.00
GEORGE SOLLITT	ROUGH CARPENTRY	165,775.80	86,000.00	8,600.00	62,100.00	15,300.00	88,375.00
GEORGE SOLLITT	FINISH CARPENTRY	110,000.00	0.00	0.00	0.00	0.00	110,000.00
GEORGE SOLLITT	PBC CONTINGENCY FUND	1,480,000.00	71,760.00	7,176.00	56,128.00	8,456.00	1,385,416.00
GEORGE SOLLITT	CO 3 CX 4	9,822.00	9,822.00	982.00	8,840.00	0.00	982.00
GEORGE SOLLITT	CO 1 CX 6	8,431.00	8,431.00	843.00	7,588.00	0.00	843.00
GEORGE SOLLITT	CO 6 CX 17, 21	20,411.00	20,411.00	2,041.00	18,370.00	0.00	2,041.00
GEORGE SOLLITT	CO 7 CX 14	1,650.00	1,650.00	165.00	1,485.00	0.00	165.00
GEORGE SOLLITT	CO 13 CX 37	5,899.00	5,899.00	590.00	5,309.00	0.00	589.00
GEORGE SOLLITT	CO 15 CX 18	16,151.00	16,151.00	1,615.00	14,536.00	0.00	1,615.00
GEORGE SOLLITT	CO 19 CX 81	12,391.00	9,396.00	940.00	0.00	8,456.00	3,935.00
GEORGE SOLLITT	PBC CONT. FUND BALANCE	1,385,245.00					1,385,245.00
	SUBTOTAL	9,105,052.00	5,386,035.00	536,603.00	4,586,565.00	260,867.00	4,257,620.00
GEORGE SOLLITT'S SUBCONTRACTORS:							
Thomas P. Adamson & Associates 821 W. Van Buren St., Ste. 110 North Chicago, IL 60607	PLUMBING	2,630,644.00	1,851,611.00	186,161.00	1,463,332.00	230,116.00	1,137,194.00
Advance Cast Stone W5104 Highway 144 Random Lake, Wisconsin 53075	COURTYARD PRECAST BENCH	13,100.00	500.00	50.00	450.00	0.00	12,650.00
Air Design Systems 12011 West 91st Street Willow Springs, Illinois 60480-1299	HVAC SHEET METAL	3,421,190.00	2,096,620.00	209,682.00	1,595,290.00	291,848.00	1,534,052.00
Air Flow Architectural 7330 N. Teutonia Ave. Milwaukee, WI 53209	VISUAL DISPLAY UNITS	42,900.00	0.00	0.00	0.00	0.00	42,900.00
ALL Masonry 1414 West Willow Street Chicago, Illinois 60622	UNIT MASONRY	11,201,297.00	7,990,217.00	799,022.00	6,250,581.00	940,814.00	4,010,102.00
All-Type Tile, Inc. 5016 W. Lee St. Skokie, IL 60077	TILE	175,000.00	0.00	0.00	0.00	0.00	175,000.00
Anagnos Doors 7800 S. Archer Road Justice, Illinois 60458-1144	OVERHEAD COILING FIRE DOORS	121,500.00	0.00	0.00	0.00	0.00	121,500.00
Anderson & Shah Roofing, Inc. 23900 County Farm Road Joliet, Illinois 60431	MODIFIED BITUMINOUS SHEET ROOF	1,362,000.00	765,000.00	76,500.00	543,600.00	144,800.00	673,500.00
Balers, Inc. 5104 Thatcher Ave. Downers Grove, IL 60515	WASTE COMPACTORS	29,500.00	0.00	0.00	0.00	0.00	29,500.00
Carretti 7831 N. Nagle Ave. Morton Grove, IL 60053	TERRAZZO & EPOXY FLOORING	1,298,000.00	0.00	0.00	0.00	0.00	1,298,000.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Carroll Seating Company 2105 Lunt Avenue Elk Grove Village, Illinois 60007	FIXED AUDIENCE SEATING	89,000.00	0.00	0.00	0.00	0.00	89,000.00
Cig Jan Products, Ltd. 3300 Hanna Lake Industrial Dr. SE Caledonia, MI 49318	PROJECTIONS SCREENS	53,000.00	0.00	0.00	0.00	0.00	53,000.00
Composite Steel Products 1220 West Main Melrose Park, IL 60160	METAL FABRICATIONS	840,436.00	282,305.00	28,231.00	204,682.00	49,392.00	586,362.00
Control Engineering Co. 2000 York Road, Suite 102 Oak Brook, Illinois 60523	HVAC CONTROLS	1,375,000.00	314,906.00	31,491.00	149,540.00	133,675.00	1,091,585.00
Christy Webber Landscapes 2800 West Ferdinand Street Chicago, IL 60612	LANDSCAPING & BIT. CONCRETE PAV	578,000.00	0.00	0.00	0.00	0.00	578,000.00
De Graf Concrete Construction 300 Alderman Ave. Wheeling, IL 60090	CONCRETE PLACEMENT	4,304,298.00	3,521,238.00	352,124.00	3,166,249.00	62,865.00	1,135,184.00
Earth, Inc. 810 N. Arlington Heights Rd., Suite 1 Itasca, Illinois 60143	EARTHWORK	913,900.00	808,008.00	80,801.00	727,207.00	0.00	186,693.00
Elite Electric 1645 North 25th Avenue Melrose Park, Illinois 60160	ELECTRICAL	9,428,886.00	2,184,988.00	218,499.00	1,741,487.00	225,000.00	7,462,399.00
Glass Designers 7421-23 South Chicago Avenue Chicago, Illinois 60619	ALUMINUM WINDOW WALL	2,000,000.00	1,278,872.00	127,887.00	710,113.00	440,872.00	849,015.00
Edward Giffen Co. 218 West Becher Street Milwaukee, Wisconsin 53207	SHEETING	66,400.00	66,400.00	6,640.00	59,760.00	0.00	6,640.00
Global Fire Protection 5121 Thatcher Road Downers Grove, Illinois 60515	FIRE PROTECTION	935,000.00	416,453.00	41,645.00	374,808.00	0.00	560,192.00
Haldeman-Homme, Inc. 2500 S. 27th Ave Broadview, IL 60155-2500	WOOD GYMNASIUM FLOOR RUBBER FLOORING	277,000.00	0.00	0.00	0.00	0.00	277,000.00
IFE&S, Inc. 2040 W. 18th St. Broadview, IL 60155	SPRAYED FIRE-RESISTIVE MATERIAL	220,342.00	192,065.00	19,207.00	150,148.00	22,710.00	47,484.00
Industrial Fence, Inc. 1300 S. Kilbourn Ave. Chicago, IL 60623	ORNAMENTAL FENCE WORK	62,000.00	0.00	0.00	0.00	0.00	62,000.00
International Piping Systems, Inc. 444 E. State Parkway, Suite 123 Schaumburg, Illinois 60173-4538	PIPING/EQUIPMENT	3,984,810.00	2,407,483.00	240,748.00	1,879,293.00	287,442.00	1,826,075.00
Jade Carpentry Contractors 8575 North Avondale Chicago, IL 60631	ARCHITECTURAL WOODWORK LABO	48,200.00	0.00	0.00	0.00	0.00	48,200.00
Jensen Window Corp. 7841 West 100th Place Bridgeview, Illinois 60455	ALUMINUM WINDOWS	465,000.00	359,081.00	35,908.00	323,173.00	0.00	141,827.00
Just-Rite Acoustics 1501 Estes Avenue Elk Grove Village, Illinois 60007	ACOUSTICAL CEILINGS ACOUSTICAL WALL PANELS	700,000.00	0.00	0.00	0.00	0.00	700,000.00
Kadee Industries, Inc. 7160 Krick Road Walton Hills, Ohio 44146	FOOT GRILLES	25,326.00	0.00	0.00	0.00	0.00	25,326.00
KBI Custom Case, Inc. 12408 Hansen Road Hebron, IL 60034	ARCHITECTURAL WOOD WORK MATE	199,000.00	11,940.00	1,194.00	10,746.00	0.00	188,254.00
Keystone-1 Plastering, Inc. 1342 Tyrell Ave. Park Ridge, Illinois 60068	CEMENT PLASTER	163,000.00	0.00	0.00	0.00	0.00	163,000.00
E. McKinnle & Sons 12000 South Marshfield, Suite 200 Calumet Park, Illinois 60627	FINISH PAINTING	308,840.00	30,650.00	3,085.00	0.00	27,565.00	281,255.00
Metal Erector, Inc. 1400 Norwood Avenue Itasca, Illinois 60143	COMPOSITE METAL PANEL	90,000.00	0.00	0.00	0.00	0.00	90,000.00
Northstar Equipment LLC 516 Broad St. Lake Geneva, WI 53147-1400	TELESCOPING STANDS	29,341.00	0.00	0.00	0.00	0.00	29,341.00
OPC Construction 1500 Midway Court, Suite W12 Elk Grove Village, Illinois 60007	GYP BOARD SYSTEMS	949,000.00	357,115.00	35,712.00	233,898.00	87,505.00	627,597.00
Pole-Tech Company 97 Gnarled Hollow Road East Setauket, NY 11733	FLAGPOLES	6,200.00	0.00	0.00	0.00	0.00	6,200.00
Prestige Distribution 3388A Commercial Ave. Northbrook, IL 60062	TOILET ACCESSORIES TOILET COMPARTMENTS	90,500.00	0.00	0.00	0.00	0.00	90,500.00
Rite-Hite/W.E. Carlson Corporation 1128 Pagni Drive	LOADING DOCK EQUIPMENT	8,180.00	0.00	0.00	0.00	0.00	8,180.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Elk Grove, Illinois 60007-6685							
Schindler Elevator 853 N. Church Ct. Elmhurst, IL 60126-1036	HYDRAULIC ELEVATORS	118,000.00	25,076.00	2,508.00	22,568.00	0.00	95,432.00
SECOA 8650 109th Avenue North Champlin, MN 55316	RIGGING, CURTAINS & STAGE EQUIP	318,482.00	18,000.00	1,800.00	0.00	18,200.00	302,282.00
Skyco Products, Inc. 800 Jorio Blvd., Suite 100 Oak Brook, IL 60523	EXP. JT. ASSEM, LOUVERS, SMOKE VE	85,000.00	8,090.00	809.00	0.00	7,281.00	77,719.00
Standard Wire & Steel Works 16255 South Vincennes Avenue South Holland, Illinois 60473	FOLDING SECURITY GATES	36,500.00	0.00	0.00	0.00	0.00	36,500.00
Streich Corp. 8230 88th Court Justice, Illinois 60458	JOINT SEALANTS	258,319.00	159,999.00	16,000.00	54,318.00	89,681.00	114,320.00
W.G.N. Flag & Decorating 7984 S. South Chicago Ave. Chicago, Illinois 60617	FLAG POLE INSTALLATION	2,800.00	0.00	0.00	0.00	0.00	2,800.00
GEORGE SOLLITT'S SUBS TO BE LET:							
Not Let	TREE PROTECTION AND TRIMMING	3,880.00	0.00	0.00	0.00	0.00	3,880.00
Not Let	ACCESS DOORS AND FRAMES	11,128.00	0.00	0.00	0.00	0.00	11,128.00
Not Let	FE'S AND CABINETS	5,548.00	0.00	0.00	0.00	0.00	5,548.00
Not Let	BASKETBALL BACKSTOPS	56,498.00	0.00	0.00	0.00	0.00	56,498.00
Not Let	ALUMINUM PLANK SEATING	7,755.00	0.00	0.00	0.00	0.00	7,755.00
GEORGE SOLLITT CONSTRUCTION	SUB TOTAL	56,724,753.00	30,562,850.00	3,056,287.00	24,187,808.00	3,318,755.00	31,218,190.00
OAKLEY CONSTRUCTION COMPANY 7815 South Claremont Avenue Chicago, Illinois 60620	GENERAL CONDITONS	899,010.00	531,232.00	53,123.00	440,689.00	38,020.00	420,901.00
	INSURANCE	93,860.00	93,860.00	9,386.00	84,474.00	0.00	9,386.00
	PERFORMANCE BOND	60,107.00	60,107.00	6,011.00	54,096.00	0.00	6,011.00
	CARPENTRY LABOR	104,858.00	20,000.00	2,000.00	13,500.00	4,500.00	86,858.00
	GENERAL CLEANUP	34,250.00	11,850.00	1,185.00	7,965.00	2,700.00	23,585.00
OAKLEY'S SUBCONTRACTORS:							
Apex Marketing 12622 Cold Springs Drive Huntley, Illinois 60142	FOOD SERVICE EQUIPMENT	418,850.00	0.00	0.00	0.00	0.00	418,850.00
Building Outfitters, Inc. 250 Tester Rd., Unit A Lake Zurich, Illinois 60047	WINDOW TREATMENTS	48,000.00	0.00	0.00	0.00	0.00	48,000.00
Carroll Seating 2105 Lunt Ave Elk Grove Village, Illinois 60007	METAL LOCKERS	416,800.00	0.00	0.00	0.00	0.00	416,800.00
Dawn Companies 400 S. LaGrange Road Frankfort, Illinois 60423	SITE STORM, SANITARY & WATER	148,723.00	139,250.00	13,925.00	125,325.00	0.00	21,398.00
K & K Ironworks 5100 S. Lawndale Avenue Mc Cook, Illinois 60525	STRUCTURAL STEEL	6,543,614.00	5,939,830.00	593,983.00	5,562,832.00	(216,985.00)	1,197,767.00
Phoenix Pools 1173 Tower Rd., Schaumburg IL 60173	SWIMMING POOLS	580,000.00	425,500.00	42,550.00	382,950.00	0.00	197,050.00
Precision Metals & Hardware 5265 N. 124th St. Milwaukee, WI 53225	DOORS, FRAMES & HARDWARE MATL	467,000.00	90,783.00	9,078.00	81,705.00	0.00	385,295.00
Charles E. Shomo 6748 East Prairie Road Skokie, Illinois 60076	WOOD LABORATORY CASEWORK	288,000.00	30,000.00	3,000.00	0.00	27,000.00	259,000.00
Superior Floor Covering 14508 S. Western Ave. Pezen, IL 60469	RESILIENT FLOOR & CARPET	247,675.00	0.00	0.00	0.00	0.00	247,675.00
Northwest Industrial Specialists 4333 Indianapolis Boulevard East Chicago, Indiana 46312	METAL LETTERS	17,500.00	0.00	0.00	0.00	0.00	17,500.00
OAKLEY CONSTRUCTION COMPANY	SUB TOTAL	10,364,247.00	7,342,412.00	734,241.00	6,752,936.00	(144,765.00)	3,756,076.00
	GRAND TOTAL	68,089,000.00	37,905,282.00	3,790,528.00	30,940,744.00	3,173,990.00	34,874,266.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$69,089,000.00	TOTAL AMOUNT REQUESTED	\$37,905,262.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$3,790,528.00
TOTAL CONTRACT AND EXTRAS	\$69,089,000.00	NET AMOUNT EARNED	\$34,114,734.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$30,940,744.00
ADJUSTED CONTRACT PRICE	\$69,089,000.00	AMOUNT DUE THIS PAYMENT	\$3,173,990.00
		BALANCE TO COMPLETE	\$34,974,266.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Project Controller

Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 7th day of May, 2008.


Notary Public

My Commission expires: 07/28/09.



PUBLIC BUILDING COMMISSION

EXHIBIT B

STATE OF ILLINOIS
COUNTY OF DU PAGE

CONTRACTORS WAIVER OF LIEN FOR PARTIAL PAYMENT

TO ALL WHOM IT MAY CONCERN:

WHEREAS, THE GEORGE SOLLITT CONSTRUCTION CO./OAKLEY CONSTRUCTION JOINT VENTURE
an ILLINOIS corporation, has been employed by the PUBLIC BUILDING COMMISSION OF CHICAGO,
as Owner, under Contract No. 1446R, dated the
3rd day of April, 2007 to

FURNISH GENERAL CONSTRUCTION


for (Designate Project and Location)
WESTINGHOUSE HIGH SCHOOL
3223 W. Franklin Blvd.

NOW, THEREFORE, KNOW YE, that the undersigned, for and in consideration
of a partial payment of : Three Million One Hundred Seventy Three Thousand Nine Hundred
Ninety NO/100ths----- \$3,173,990.00
on the adjusted contract price of Sixty Nine Million Eighty Nine thousand
and No/100ths----- \$69,089,000.00
and other goods and valuable considerations, the receipt whereof is hereby acknowledged,
the undersigned does hereby waive and release any and all lien, or claim, or right of lien
under the Statutes of the State of Illinois relating to Mechanics' Liens, on account of labor or
materials, or both furnished by the undersigned to the extent of the part of the aforesaid
work for which partial payment is requested.


IN WITNESS WHEREOF, the undersigned has caused its corporate seal to be hereunto
affixed and these presents to be signed by its CONTROLLER and attested by its ASSISTANT
SECRETARY of this 7th day of May, 2008
pursuant to authority given by the BOARD OF DIRECTORS of said Corporation.

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE

By


Daryl Poortinga, Project Controller

(SEAL)
ATTEST:


Nancy Planek, Assistant Secretary

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (1 of 2)

Name of Project WESTINGHOUSE HIGH SCHOOL PBC Project No. 1446R

Monthly Estimate No. 13 DOW Project No. CPS-20

Date May 7, 2008

STATE OF ILLINOIS }
COUNTY OF DUPAGE } ss }

In connection with the above-captioned contract:

I HEREBY DECLARE AND AFFIRM that I
DARYL POORTINGA

(NAME OF AFFIANT)

am the

PROJECT CONTROLLER

and duly authorized representative of

(TITLE)

THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION COMPANY

(Name of Company)

whose address is

790 North Central Avenue, Wood Dale, IL 60191

and that the following Minority and Women Business Enterprises have been contract with, and have furnished, or are furnishing and preparing materials for, and have done or are doing labor on the above-captioned contract; that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated: and that this is a full, true, and complete statement of all such MBEs/WBEs and of the amounts paid, due, and to become due to them:

MBE/WBE Name	Contract For	Amount of Contract	Total Previous Requests	Amount This Request	Balance to Complete
OAKLEY CONSTRUCTION	15% J.V. PARTNER	\$10,363,350.00	\$6,752,936.00	(\$144,765.00)	\$3,755,179.00
A.L.L. MASONRY	MASONRY	\$11,201,297.00	\$6,250,581.00	\$940,614.00	\$4,010,102.00
AIR DESIGN SYSTEMS	VENTILATION	\$3,421,190.00	\$1,595,290.00	\$291,848.00	\$1,534,052.00
ANDERSON & SHAH ROOFING	ROOFING	\$1,362,000.00	\$543,600.00	\$144,900.00	\$673,500.00
MORENO & SONS(Carroll Seating)GSCC	AUD. CHAIRS/PLANK SEATING	\$17,000.00	\$0.00	\$0.00	\$17,000.00
MORENO & SONS(Carroll Seating)Oakley	INSTALL METAL LOCKERS	\$48,000.00	\$0.00	\$0.00	\$48,000.00
E. MCKINNIE & SONS	FINISH PAINTING	\$308,840.00	\$0.00	\$27,585.00	\$281,255.00
EVANS ELECTRIC (Elite Electric Sub)	ELECTRICAL	\$4,287,700.00	\$441,096.00	\$150,000.00	\$3,696,604.00
GLASS DESIGNERS	GLASS & WINDOWS	\$2,000,000.00	\$710,113.00	\$440,872.00	\$849,015.00
IFE&S	SPRAY RESISTIVE MATERIAL	\$220,342.00	\$150,148.00	\$22,710.00	\$47,484.00
JADE CARPENTRY	ARCH. WOODWORK LABOR	\$48,200.00	\$0.00	\$0.00	\$48,200.00
KBI CASEWORK	ARCH. WOODWORK MATERIAL	\$199,000.00	\$10,746.00	\$0.00	\$188,254.00
T. P. ADAMSON (Fullerton Supply)	PLUMBING	\$637,700.00	\$269,684.48	\$53,563.99	\$314,451.53
JUST-RITE ACOUSTICS (Virmac Service)	ACOUSTICAL MATERIAL	\$60,000.00	\$0.00	\$0.00	\$60,000.00
	TOTALS	\$34,174,619.00	\$16,724,194.48	\$1,927,327.99	\$15,523,096.53

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT Q

STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS (2 of 2)

I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED , ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.



(AFFIANT) Daryl Poortinga, Project Controller

May 7, 2008

(Date)

On this 7th day of May, 2008
before me, Lisa Coleman, the undersigned officer, personally appeared
Daryl Poortinga known to me to be the person described in the foregoing affidavit and
acknowledged that he (she) executed the same in capacity therein stated and for the purposes therein contained.


In witness thereof I hereunto set my hand and official seal.



Notary Public

Commission Expires 7-28-09.

(SEAL)



APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

TO OWNER:

Public Building Commission of Chicago
Richard J. Daley Center
50 W. Washington Street, Room 200
Chicago, IL 60602

PROJECT: Westinghouse High School

GSCC Job # C07040

APPLICATION NO: 13
PERIOD TO: 04/30/08

Distribution to:

OWNER	<input type="checkbox"/>
ARCHITECT	<input checked="" type="checkbox"/>
CONTRACTOR	<input type="checkbox"/>

FROM CONTRACTOR:

The George Sollitt Construction Co.
790 N. Central Ave.
Wood Dale, IL 60191

VIA ARCHITECT: De Stefano and Partners, Ltd.

445 East Illinois Street Suite 250
Chicago, IL 60611

PROJECT NOS: CPS-20

CONTRACT FOR: GENERAL CONSTRUCTION

CONTRACT DATE: April 3, 2007

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 58,724,753.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 58,724,753.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 30,562,850.00

5. RETAINAGE: a. 10 % of Completed Work \$ 3,056,287.00
(Column D + E on G703)
b. 10 % of Stored Material \$ -
(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 3,056,287.00

6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 27,506,563.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 24,187,808.00


8. CURRENT PAYMENT DUE \$ 3,318,755.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 312,181,900.00


CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

CONTRACTOR: The George Sollitt Construction Co.

By:  Date: May 7, 2008

Daryl Poortinga, Controller

State of: Illinois County of: DuPage
Subscribed and sworn to before me this 7th day of May, 2008.
Notary Public: 
My Commission expires: July 28, 2009



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 3,318,755

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT: De Stefano and Partners, Ltd.

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT

containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION: 13
APPLICATION DATE: 04/30/08
PERIOD TO: ARCHITECT'S PROJECT NO.:

A ITEM NO	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED TO DATE (D + E + F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	General Conditions	\$ 5,191,286.00	\$ 2,851,128.00	\$ 216,456.00		\$ 3,067,584.00	59%	\$ 2,123,702.00	\$ 306,758.00
	Insurance	\$ 804,297.00	\$ 804,297.00	-		\$ 804,297.00	100%	-	\$ 80,430.00
	Performance Bond	\$ 561,694.00	\$ 561,694.00	-		\$ 561,694.00	100%	-	\$ 56,169.00
	Lead Administration	\$ 32,000.00	\$ 17,700.00	\$ 2,000.00		\$ 19,700.00	62%	\$ 12,300.00	\$ 1,970.00
	Mobilization	\$ 165,000.00	\$ 165,000.00	-		\$ 165,000.00	100%	-	\$ 16,500.00
	Survey & Layout	\$ 95,000.00	\$ 85,000.00	\$ 5,000.00		\$ 90,000.00	95%	\$ 5,000.00	\$ 9,000.00
	Hand Excavation	\$ 195,000.00	\$ 195,000.00	-		\$ 195,000.00	100%	-	\$ 19,500.00
	Temporary Enclosures	\$ 325,000.00	\$ 285,000.00	\$ 40,000.00		\$ 325,000.00	100%	-	\$ 32,500.00
	Rough Carpentry	\$ 165,775.00	\$ 69,000.00	\$ 17,000.00		\$ 86,000.00	52%	\$ 79,775.00	\$ 8,600.00
	Finish Carpentry	\$ 110,000.00	-	-		-	0%	\$ 110,000.00	-
	PBC Contingency Fund	\$ 1,460,000.00	\$ 62,364.00	-		\$ 62,364.00	4%	\$ 1,397,636.00	\$ 6,236.00
	CO 3 CX 4	\$ 9,822.00	\$ 9,822.00	-		\$ 9,822.00	100%	-	\$ 982.00
	CO 1 CX 6	\$ 8,431.00	\$ 8,431.00	-		\$ 8,431.00	100%	-	\$ 843.00
	CO 6 CX 17, 21	\$ 20,411.00	\$ 20,411.00	-		\$ 20,411.00	100%	-	\$ 2,041.00
	CO 7 CX 14	\$ 1,650.00	\$ 1,650.00	-		\$ 1,650.00	100%	-	\$ 165.00
	CO 13 CX 37	\$ 5,899.00	\$ 5,899.00	-		\$ 5,899.00	100%	-	\$ 590.00
	CO 15 CX 16	\$ 16,151.00	\$ 16,151.00	-		\$ 16,151.00	100%	-	\$ 1,615.00
	CO 19 CX 81	\$ 12,391.00	-	\$ 9,396.00		\$ 9,396.00	76%	\$ 2,995.00	\$ 940.00
		\$ 1,385,245.00						\$ 1,397,636.00	
	Plumbing - T.P. Adamson	\$ 2,830,644.00	\$ 1,625,924.00	\$ 255,687.00		\$ 1,881,611.00	66%	\$ 949,033.00	\$ 188,161.00
	Unit Masonry - ALL Masonry	\$ 11,201,297.00	\$ 6,945,090.00	\$ 1,045,127.00		\$ 7,990,217.00	71%	\$ 3,211,080.00	\$ 799,022.00
	Overhead Coil F.D. - Anagnos	\$ 121,500.00	-	-		-	0%	\$ 121,500.00	-
	Metal Fabrication - Composite Steel	\$ 840,436.00	\$ 227,425.00	\$ 54,880.00		\$ 282,305.00	34%	\$ 558,131.00	\$ 28,231.00
	HVAC Controls - Control Engineering	\$ 1,375,000.00	\$ 166,166.00	\$ 148,760.00		\$ 314,906.00	23%	\$ 1,060,094.00	\$ 31,491.00
	Concrete Placement - De Graf	\$ 4,304,298.00	\$ 3,451,388.00	\$ 69,850.00		\$ 3,521,238.00	82%	\$ 783,060.00	\$ 352,124.00
	Loading Dock Equip. - W.E. Carlson	\$ 8,180.00	-	-		-	0%	\$ 8,180.00	-
	Earthwork - Earth, Inc.	\$ 913,900.00	\$ 808,008.00	-		\$ 808,008.00	88%	\$ 105,892.00	\$ 80,801.00
	Electrical - Elite Electric	\$ 9,428,886.00	\$ 1,934,986.00	\$ 250,000.00		\$ 2,184,986.00	23%	\$ 7,243,900.00	\$ 218,499.00
	Alum. Wind Wall - Glass Designers	\$ 2,000,000.00	\$ 789,015.00	\$ 489,857.00		\$ 1,278,872.00	64%	\$ 721,128.00	\$ 127,887.00
	Sheeting - Edward Gillen	\$ 66,400.00	\$ 66,400.00	-		\$ 66,400.00	100%	-	\$ 6,640.00
	Fire Protection - Global	\$ 935,000.00	\$ 416,453.00	-		\$ 416,453.00	45%	\$ 518,547.00	\$ 41,645.00
	Alum. Windows - Jensen	\$ 465,000.00	\$ 359,081.00	-		\$ 359,081.00	77%	\$ 105,919.00	\$ 35,908.00
	Acous. Ceiling Panel - Just-Rite	\$ 700,000.00	-	-		-	0%	\$ 700,000.00	-
	Rig/Curtain/Stage - SECOA	\$ 318,492.00	-	\$ 18,000.00		\$ 18,000.00	6%	\$ 300,492.00	\$ 1,800.00
	Joint Sealants - Streich	\$ 258,319.00	\$ 60,353.00	\$ 99,646.00		\$ 159,999.00	62%	\$ 98,320.00	\$ 16,000.00
	Tree Protection & Trimming	\$ 3,880.00	-	-		-	0%	\$ 3,880.00	-
	Ornamental Fence Work - Industrial Fence	\$ 62,000.00	-	-		-	0%	\$ 62,000.00	-
	Landscape & Bit. Concr. Pave - Christy Webber	\$ 578,000.00	-	-		-	0%	\$ 578,000.00	-
	Architectural Woodwork Material - KBI	\$ 199,000.00	\$ 11,940.00	-		\$ 11,940.00	6%	\$ 187,060.00	\$ 1,194.00

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Documentation G702, APPLICATION AND CERTIFICATE FOR PAYMENT

containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION: 13
APPLICATION DATE: 04/30/08
PERIOD TO: 04/30/08
ARCHITECT'S PROJECT NO.:

ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED TO DATE (D + E + F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Architectural Woodwork Labor - Jade	\$ 48,200.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 48,200.00	\$ -
	Composite Metal Panel - Metal Erectors	\$ 90,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 90,000.00	\$ -
	Modified Bit. Sheet Roof - Anderson & Shah	\$ 1,362,000.00	\$ 604,000.00	\$ 161,000.00	\$ -	\$ 765,000.00	56%	\$ 597,000.00	\$ 76,500.00
	Sprayed Fire-Resist Mts - IFE & S Inc.	\$ 220,342.00	\$ 166,831.00	\$ 25,234.00	\$ -	\$ 192,065.00	87%	\$ 28,277.00	\$ 19,207.00
	Access Doors & Frames	\$ 11,129.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 11,129.00	\$ -
	Cement Plaster - Keystone-1 Plastering	\$ 163,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 163,000.00	\$ -
	Gyp Board System - OPC	\$ 949,000.00	\$ 259,887.00	\$ 97,228.00	\$ -	\$ 357,115.00	38%	\$ 591,885.00	\$ 35,712.00
	Tile - All-Type Tile	\$ 175,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 175,000.00	\$ -
	Terrazzo & Epoxy Flooring - Caretti	\$ 1,298,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 1,298,000.00	\$ -
	Wood Gym Floor - Haldeman-Home	\$ 277,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 277,000.00	\$ -
	Finish Painting - E-McKinnin & Sons	\$ 308,840.00	\$ -	\$ 30,650.00	\$ -	\$ 30,650.00	10%	\$ 278,190.00	\$ 3,065.00
	Visual Display Units - Air Flow	\$ 42,900.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 42,900.00	\$ -
	Toilet Comp& Access - Prestige Dist.	\$ 90,500.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 90,500.00	\$ -
	Exp. Jt Asmbly. Louvers, Smoke Vents-Skyco	\$ 85,000.00	\$ -	\$ 8,090.00	\$ -	\$ 8,090.00	10%	\$ 76,910.00	\$ 809.00
	Flagpoles - Pole-Tech Company	\$ 6,200.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 6,200.00	\$ -
	FE's & Cabinets	\$ 5,548.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 5,548.00	\$ -
	Folding Security Gates - Standard Wire & Steel	\$ 36,500.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 36,500.00	\$ -
	Projection Screens	\$ 53,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 53,000.00	\$ -
	Waste Compactors - Balers, Inc.	\$ 29,500.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 29,500.00	\$ -
	Basketball Stops	\$ 56,498.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 56,498.00	\$ -
	Foot Grilles - Kadde Industries	\$ 25,326.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 25,326.00	\$ -
	Fixed Audience Seating - Carroll Seating	\$ 89,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 89,000.00	\$ -
	Aluminum Plank Seating	\$ 7,755.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 7,755.00	\$ -
	Telescoping Stands - Northstar Equipment	\$ 29,341.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 29,341.00	\$ -
	Hydraulic Elevators - Schindler	\$ 118,000.00	\$ 25,076.00	\$ -	\$ -	\$ 25,076.00	21%	\$ 92,924.00	\$ 2,508.00
	HVAC Sheet Metal - Air Design	\$ 3,421,190.00	\$ 1,772,545.00	\$ 324,275.00	\$ -	\$ 2,096,820.00	61%	\$ 1,324,370.00	\$ 209,682.00
	Piping/Equipment - IPS	\$ 3,994,810.00	\$ 2,088,103.00	\$ 319,380.00	\$ -	\$ 2,407,483.00	60%	\$ 1,587,327.00	\$ 240,748.00
	Countywide Precast Bench - Advance Cast Stone	\$ 13,100.00	\$ 500.00	\$ -	\$ -	\$ 500.00	4%	\$ 12,600.00	\$ 50.00
	Flagpole Installation - Rite-Hite/W.G.N. Flag	\$ 2,800.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 2,800.00	\$ -
	TOTALS	\$ 58,724,753.00	\$ 26,875,344.00	\$ 3,687,506.00	\$ -	\$ 30,562,850.00	52%	\$ 28,174,294.00	\$ 3,056,287.00

APPLICATION AND CERTIFICATE FOR PAYMENT

TO: **GEORGE SOLLITT CONSTRUCTION CO.**
790 NORTH CENTRAL AVENUE
WOOD DALE, ILLINOIS 60191

PROJECT:

WESTINGHOUSE HIGH SCHOOL
3223 WEST FRANKLIN BLVD.
CHICAGO, ILLINOIS 60624

AIA DOCUMENT G702

PAGE 1 OF 2 PAGES

APPLICATION NO. TEN
PERIOD TO: 4/30/2008
PROJECT NO.: C07045
Distribution to:
() OWNER
() ARCHITECT
() CONTRACTOR

FROM CONTRACTOR: **THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.**
921 WEST VAN BUREN STREET, SUITE 110
CHICAGO, ILLINOIS 60607

CONTRACT FOR: **PLUMBING**

VIA ARCHITECT:
DESTEFANO & PARTNERS
445 EAST ILLINOIS STREET
CHICAGO, ILLINOIS 60611

CONTRACT DATE: 27-Mar-07

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

- 1 ORIGINAL CONTRACT SUM
- 2 Net change by Change Orders
- 3 CONTRACT SUM TO DATE (Line 1+2)
- 4 TOTAL COMPLETED & STORED TO DATE
(Column G on G703)
- 5 RETAINAGE
- a. 10 % of Completed work
(Column D & E on G703)
- b. % of Stored Material
(Column F on G703)
- Total Retainage (Line 5a+5b or
Total in Column 1 of G703)
- 6 TOTAL EARNED LESS RETAINAGE
(Line 4 less line 5 Total)
- 7 LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificates)
- 8 CURRENT PAYMENT DUE
- 9 BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6)

\$2,790,000.00
\$40,844.00
\$2,830,844.00
\$1,881,910.85

\$188,161.00

\$188,161.00
\$1,693,449.85

\$1,453,332.00

\$230,117.85

\$1,137,194.15

CHANGE ORDER SUMMARY		
Change Orders approved in previous months by Owner		
Total approved this month		
NET CHANGES by Change Order	TOTALS	
		\$37,351.00
		\$3,293.00
		\$40,644.00
		\$40,644.00

DOCUMENT G702 - APPLICATION AND CERTIFICATE FOR PAYMENT

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificate for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR **THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.**

BY: *[Signature]*
State of: Illinois
County of: Cook
Subscribed and sworn to before
me this 21ST day of APRIL, 2008

DATE: 4/21/2008

Notary Public:
My Commission expires:


ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

all figures on this Application and on the Continuation sheet that are changed to (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation sheet that are changed to conform to the amount certified.)

BY: ARCHITECT:



THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.
WESTINGHOUSE HIGH SCHOOL

DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certificate is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO. TEN
APPLICATION DATE 04/21/08
PERIOD FROM 04/01/08
TO 04/30/08
PROJECT NO. C07045

ITEM NUMBER	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED				TOTAL COMPLETED		BALANCE TO FINISH (C-G)	RETAINAGE
			PREVIOUS APPLICATION	THIS APPLICATION WORK IN PLACE	STORER MATERIALS (not in D or E)		AND STORED TO DATE (D+E+F)	% (G/C)		
1	INTERIOR UNDERGROUND STORM AND SANITARY T. P. ADAMSON & ASSOC., - LABOR S. G. SUPPLY - MATERIAL	\$511,000.00 \$249,000.00	\$511,000.00 \$249,000.00	\$0.00 \$0.00	\$0.00 \$0.00		\$511,000.00 \$249,000.00	100% 100%	\$0.00 \$0.00	\$51,100.00 \$24,900.00
2	ABOVEGROUND WASTE, VENT & WATER PIPING T. P. ADAMSON & ASSOC., - LABOR S. G. SUPPLY - MATERIAL	\$847,000.00 \$200,000.00	\$472,310.00 \$146,000.00	\$109,990.00 \$34,000.00	\$0.00 \$0.00		\$582,300.00 \$180,000.00	90% 90%	\$64,700.00 \$20,000.00	\$58,230.00 \$18,000.00
	FULLERTON IND. SUPPLY - MATERIAL	\$180,000.00	\$131,400.00	\$30,600.00	\$0.00		\$162,000.00	90%	\$18,000.00	\$16,200.00
3	PLUMBING FIXTURES & TRIM T. P. ADAMSON & ASSOC., - LABOR FULLERTON IND. SUPPLY - MATERIAL	\$296,000.00 \$457,700.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00		\$0.00 \$0.00	0% 0%	\$296,000.00 \$457,700.00	\$0.00 \$0.00
4	BOOSTER PUMP & HEATER EQUIPMENT	\$85,000.00	\$0.00	\$42,500.00	\$0.00		\$42,500.00	50%	\$42,500.00	\$4,250.00
5	INSULATION	\$120,000.00	\$64,000.00	\$12,000.00	\$0.00		\$66,000.00	55%	\$54,000.00	\$6,600.00
6	MOBILIZATION, SHOP DRAWINGS, SUBMITTALS	\$44,300.00	\$39,870.00	\$2,215.00	\$0.00		\$42,085.00	95%	\$2,215.00	\$4,209.00

THOMAS P. ADAMSON, JR. & ASSOCIATES, INC.
WESTINGHOUSE HIGH SCHOOL

DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

APPLICATION NO. TEN
 APPLICATION DATE 04/21/08
 PERIOD 04/01/08
 TO: 04/30/08
 PROJECT NO. C07045

Use Column I on Contracts where variable retainage for line items may apply.

ITEM NUMBER	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			TOTAL COMPLETED		BALANCE TO FINISH (C-G)	RETAINAGE
			PREVIOUS APPLICATION	THIS APPLICATION WORK IN PLACE	STORER MATERIALS (not in D or E)	AND STORED TO DATE (D+E+F)	% (G/C)		
7	CHANGE ORDER NO. 1	\$18,300.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$18,300.00	\$0.00
8	CHANGE ORDER NO. 2	\$15,927.00	\$15,927.00	\$0.00	\$0.00	\$15,927.00	100%	\$0.00	\$1,586.00
9	CHANGE ORDER NO. 3	\$3,124.00	\$3,124.00	\$0.00	\$0.00	\$3,124.00	100%	\$0.00	\$312.00
10	CHANGE ORDER NO. 4	\$751.00	\$751.00	\$0.00	\$0.00	\$751.00	100%	\$0.00	\$75.00
11	CHANGE ORDER NO. 5	\$2,542.00	\$2,542.00	\$0.00	\$0.00	\$2,542.00	100%	\$0.00	\$254.00
12	BULLETIN #14, RFI #96	\$4,015.00	\$0.00	\$4,015.00	\$0.00	\$4,015.00	100%	\$0.00	\$402.00
13	BULLETIN #14, RFI #97	\$2,044.00	\$0.00	\$2,044.00	\$0.00	\$2,044.00	100%	\$0.00	\$204.00
14	BULLETIN #14, RFI #159	\$1,254.25	\$0.00	\$1,254.25	\$0.00	\$1,254.25	100%	\$0.00	\$125.00
15	BULLETIN #14, RFI #189	\$4,773.00	\$0.00	\$4,773.00	\$0.00	\$4,773.00	100%	\$0.00	\$477.00
16	BULLETIN #14, RFI #197	\$5,927.68	\$0.00	\$5,927.68	\$0.00	\$5,927.68	100%	\$0.00	\$593.00
	BULLETIN #14, RFI #209	\$6,367.92	\$0.00	\$6,367.92	\$0.00	\$6,367.92	100%	\$0.00	\$637.00
TOTALS		\$2,855,025.85	\$1,625,924.00	\$255,686.85	\$0.00	\$1,881,610.85	66%	\$973,415.00	\$188,161.00

AIA DOCUMENT G703 - CONTINUATION SHEET FOR G702 - 1992 EDITION - AIA

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF 1 PAGES 3

TO OWNER:

George Solit Construction
790 N Central Ave.
Wood Dale, Illinois 60191

PROJECT:

Westinghouse High School
3223 W Franklin Blvd.
Chicago, Illinois

FROM CONTRACTOR:

A.L.L. Masonry Construction Co, Inc.
1414 W Willow
Chicago, IL 60622

VIA ARCHITECT:

DeStefano & Partners
Chicago, Illinois

APPLICATION NO: 9
PERIOD TO: 4/30/2008

Distribution to:
☒ OWNER

☐ ARCHITECT

☒ CONTRACTOR

PROJECT NOS:

CONTRACT FOR: Masonry

CONTRACT DATE: 3/5/07

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM (Estimate)

\$ 11,167,461.00

2. Net change by Change Orders

\$ 33,836.00

3. CONTRACT SUM TO DATE (Line 1 + 2)

\$ 11,201,297.00

4. TOTAL COMPLETED & STORED TO DATE

\$ 7,990,217.00

5. RETAINAGE:

a. 10 % of Completed Work

\$ 799,022.00

b. % of Stored Material

(Column D + H on G703)

\$

(Column F on G703)

Total Retainage (Lines 5a + 5b or

Total in Column I of G703)

\$ 799,022.00

6. TOTAL EARNED LESS RETAINAGE

\$ 7,191,195.00

(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

\$ 6,250,581.00

8. CURRENT PAYMENT DUE

\$ 940,614.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE

\$ 4,010,102.00

(Line 3 less Line 6)

CHANGE ORDER SUMMARY**ADDITIONS****DEDUCTIONS**

Total changes approved

\$33,836.00

\$0.00

in previous months by Owner

Total approved this Month

\$33,836.00

\$0.00

TOTALS

\$33,836.00

\$0.00

NET CHANGES by Change Order

\$33,836.00

\$33,836.00

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - ©1992

CONTRACTOR:By: 

Date:

April 9, 2008

State of Illinois
Subscribed and sworn to before me this 9th day of April, 2008, at Chicago, Illinois, by the Notary Public.

My Commission expires: 11/20/10

Official Seal Cook
Notary Public, State of Illinois
MY COMMISSION EXPIRES 11-20-2010

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____

Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3 OF 3 PAGES

AIA Document G703, AFFILIATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated in the nearest dollar.

Use Column 1 on Contracts where variable retainerage for line items may apply.

APPLICATION NO: 8
 APPLICATION DATE: 3/1/2008
 PERIOD TO: 3/31/2008
 ARCHITECT'S PROJECT NO:

A	B	C	D		E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+B)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+B+E)	% (G+C)	BALANCE TO FINISH (C-G)	RETAINAGE
INTERIOR MASONRY									
1	1ST F.R. AREA-A	\$410,700.00	\$402,466.00	\$8,214.00		\$410,700.00	100%	\$1,910.00	\$41,070
2	MATERIAL	\$595,500.00	\$565,725.00	\$17,865.00		\$583,590.00	98%	\$11,910.00	\$58,359
3	LABOR			\$0.00					\$0
4	1ST F.R. AREA-B	\$425,700.00	\$319,275.00	\$42,570.00		\$361,845.00	85%	\$63,855.00	\$36,185
5	MATERIAL	\$638,500.00	\$446,950.00	\$31,925.00		\$478,875.00	75%	\$159,625.00	\$47,888
6	LABOR			\$0.00					\$0
7	1ST F.R. AREA-C	\$517,000.00	\$206,800.00	\$5,170.00		\$211,970.00	41%	\$305,030.00	\$21,197
8	MATERIAL	\$730,200.00	\$300,080.00	\$7,502.00		\$307,582.00	41%	\$442,618.00	\$30,758
9	LABOR			\$0.00					\$0
10	1ST F.R. AREA-D	\$336,300.00	\$84,075.00	\$117,705.00	\$0.00	\$201,780.00	60%	\$134,520.00	\$20,178
11	MATERIAL	\$487,600.00	\$97,520.00	\$170,660.00	\$0.00	\$268,180.00	53%	\$219,420.00	\$26,818
12	LABOR			\$0.00					\$0
13	2ND F.R. AREA-A	\$211,500.00	\$207,270.00	\$4,230.00		\$211,500.00	100%	\$6,134.00	\$21,150
14	MATERIAL	\$306,700.00	\$291,365.00	\$9,201.00		\$300,566.00	98%	\$3,057.00	\$30,057
15	LABOR			\$0.00					\$0
16	2ND F.R. AREA-B	\$314,600.00	\$235,950.00	\$31,660.00		\$267,610.00	85%	\$47,190.00	\$26,741
17	MATERIAL	\$456,200.00	\$228,100.00	\$14,050.00		\$242,150.00	75%	\$114,050.00	\$24,215
18	LABOR			\$0.00					\$0
19	2ND F.R. AREA-C	\$229,000.00	\$91,600.00	\$2,290.00		\$93,890.00	41%	\$135,110.00	\$9,389
20	MATERIAL	\$332,000.00	\$132,800.00	\$3,320.00		\$136,120.00	41%	\$195,880.00	\$13,612
21	LABOR			\$0.00					\$0
22	2ND F.R. AREA-D	\$126,500.00	\$31,625.00	\$44,275.00		\$75,900.00	60%	\$50,600.00	\$7,590
23	MATERIAL	\$183,500.00	\$36,700.00	\$64,225.00		\$100,925.00	55%	\$82,575.00	\$10,093
24	LABOR								\$0
CHANGE ORDERS									
26	EVA 8001 From Time CO #1	\$7,142.00	\$7,142.00	\$0.00		\$7,142.00	100%	\$0.00	\$714
27	CO #2	\$1,608.00	\$1,608.00	\$0.00		\$1,608.00	100%	\$0.00	\$161
28	CO #3	\$16,397.00	\$16,397.00	\$0.00		\$16,397.00	100%	\$0.00	\$1,640
29	CO #4 Sub B801	\$5,648.00	\$5,648.00	\$0.00		\$5,648.00	65%	\$3,041.00	\$565
31				\$0.00					\$0
32				\$0.00					\$0
33				\$0.00					\$0
34				\$0.00					\$0
35				\$0.00					\$0
36				\$0.00					\$0
37				\$0.00					\$0
38				\$0.00					\$0
39				\$0.00					\$0
40				\$0.00					\$0
41				\$0.00					\$0
42				\$0.00					\$0
43				\$0.00					\$0
44				\$0.00					\$0
45				\$0.00					\$0
SUBTOTAL		\$6,355,336.00	\$3,709,116.00	\$674,662.00	\$0.00	\$4,383,778.00	68.98%	\$1,971,558.00	\$438,380.00
TOTAL		\$11,201,297.00	\$6,945,090.00	\$1,045,127.00	\$0.00	\$7,990,217.00	71.33%	\$3,211,080.00	\$799,025.00

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF TWO PAGES(S)

TO: THE GEORGE SOLITTY CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE

790 N CENTRAL

WOOD DALE, IL 60191

NEW WESTINGHOUSE HS

3323 W. FRANKLIN

CHICAGO, IL

FROM:

COMPOSITE STEEL PRODUCTS, INC.

1120 WEST MAIN STREET

MELROSE PARK, IL 60160

VIA ARCHITECT:

DESTAFANO AND PARTNERS LTD

PROJECT NOS:

CONTRACT DATE:

APPLICATION NO:

6

Distribution to:

PERIOD TO:

30-Apr-98

<input checked="" type="checkbox"/>	OWNER
<input checked="" type="checkbox"/>	ARCHITECT
<input checked="" type="checkbox"/>	CONTRACTOR

CONTRACT FOR: Reroute & Install Miscellaneous Steel

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract, Construction Sheet, AIA Document G703, is attached.

SEE ATTACHED SWORN STATEMENT FROM CONTRACTOR TO OWNER

1. ORIGINAL CONTRACT SUM	\$	\$790,290.00
2. Net change by Change Orders	\$	\$0,146.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	\$790,436.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	\$282,305.00

5. RETAINAGE: (Original Contract Only)	\$	28,231.00
a. 10 % of Completed Work		
b. 0 % of Stored Material	\$	0.00

(Column D + E on G703)	\$	28,231.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	28,231.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	\$762,205.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	204,682.00
8. CURRENT PAYMENT DUE	\$	49,392.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	\$506,915.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$20,255.00	\$0.00
Total approved this Month	\$29,891.00	\$0.00
TOTALS	\$50,146.00	\$0.00
NET CHANGES by Change Order	\$50,146.00	\$0.00

ADDITIONAL G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - G-168E

CONTRACTOR: COMPOSITE STEEL PRODUCTS, INC.

By: _____ Date: 4/30/2008

State of Illinois County of Cook
Subscribed and sworn to before me this day of _____, 2008
Notary Public: _____
My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data in the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 49,392.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECTS: DESTAFANO AND PARTNERS LTD

By: _____ Date: 0
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5222

04/18/2008 09:24 7083442836

04/18/2008 09:24

7083442036

00

CONTINUATION SHEET

ALA DOCUMENT G708

ALA Document G708, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated in the nearest dollar.

Use Column I on Contracts where variable retentions for time items may apply.

COMPOSITE STEEL PRODUCTS, INC.

APPLICATION NO. 6

APPLICATION DATE: 15-Apr-08

WESTINGHOUSE S.S. 2443

PERIOD TO: 30-Apr-08

ARCHITECT'S PROJECT NO:

ITEM NO.	DESCRIPTION OF WORK	CONTRACT VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)	BALANCE TO FINISH (C - G)	RETAINAGE
ORIGINAL CONTRACT									
1	BOLLARDS - MATERIAL	1,576.00	0.00	0.00	0.00	0.00	0%	1,576.00	0.00
2	RAILS @ DOCK STAIR - MATERIAL & LABOR	2,852.00	0.00	0.00	0.00	0.00	0%	2,852.00	0.00
3	ELEVATOR HIT LADDERS&S&L ANGLES MATERIAL & LABOR	3,037.00	750.00	0.00	0.00	750.00	25%	2,287.00	75.00
4	AUDITORIUM RAILS - MATERIAL & LABOR	12,822.00	0.00	0.00	0.00	0.00	0%	12,822.00	0.00
5	LIGHT SUPPORTS - MATERIAL & LABOR	15,090.00	0.00	0.00	0.00	0.00	0%	15,090.00	0.00
6	S.S. RAILS & RAKERS - MATERIAL & LABOR	31,093.00	0.00	0.00	0.00	0.00	0%	31,093.00	0.00
7	GUARDRAILS @ 2ND FLOOR - MATERIAL & LABOR	68,081.00	0.00	0.00	0.00	0.00	0%	68,081.00	0.00
8	S.S. RAILS AT NATORIUM - MATERIAL & LABOR	16,098.00	0.00	0.00	0.00	0.00	0%	16,098.00	0.00
9	SERIAL STAIRS	24,696.00	0.00	0.00	0.00	0.00	0%	24,696.00	0.00
10	STAIR W/ RAILS - MATERIAL & LABOR	486,604.00	170,990.00	0.00	0.00	218,980.00	45%	267,624.00	21,898.00
11	PIPE GRID @ BROADCAST ROOM - MATERIAL & LABOR	24,503.00	0.00	0.00	0.00	0.00	0%	24,503.00	0.00
12	ROOF LADDERS - MATERIAL & LABOR	2,316.00	0.00	0.00	0.00	0.00	0%	2,316.00	0.00
13	S.S. TRENCH PLATES - MATERIAL & LABOR	32,622.00	0.00	0.00	0.00	0.00	0%	32,622.00	0.00
14	CLIPS FOR CMU MASONRY PARTITIONS - MATERIAL & LABOR	68,900.00	24,114.00	0.00	0.00	31,004.00	45%	37,896.00	3,100.40
15	COM/ LOUVER LANTERNS @ PEAT HOUSE - MATERIAL	20,255.00	20,255.00	0.00	0.00	20,255.00	100%	0.00	2,026.00
16	COEZ FURNISH AND INSTALL MASONRY ANCHORS	11,316.00	11,316.00	0.00	0.00	11,316.00	100%	0.00	1,131.60
17	COMS	18,575.00	0.00	0.00	0.00	0.00	0%	18,575.00	0.00
GRAND TOTALS		\$840,436.00	\$227,425.00	\$54,880.00	\$0.00	\$282,305.00	34%	\$558,131.00	\$28,231.00

COMPOSITE STEEL PRODUCTS, INC.

STRUCTURAL STEEL • MISCELLANEOUS IRON • STEEL DECKS • STEEL STAIRS & RAILS

INVOICE

INVOICE

INVOICE# 2448

DATE: 4/18/2008

OUR JOB #7-443

SOLD TO:

THE GEORGE SOLLITT CONSTRUCTION CO/
OAKLEY CONSTRUCTION JOINT VENTURE
780 N CENTRAL
WOOD DALE, IL 60191

JOB: NEW WESTINGHOUSE HS
3323 W. FRANKLIN
CHICAGO, IL

WORK COMPLETED TO DATE

ORIGINAL CONTRACT AMOUNT	\$	790,290.00
ADDITIONS TO CONTRACT	\$	50,146.00
DEDUCTIONS FROM CONTRACT	\$	0.00
ADJUSTED CONTRACT AMOUNT	\$	840,436.00
WORK COMPLETED TO DATE	\$	282,305.00
PRIOR REQUEST (GROSS)	\$	227,425.00
GROSS AMOUNT REQUESTED THIS INVOICE:		\$54,880.00
LESS RETENTION 0%	\$	5,488.00
NET AMOUNT REQUESTED THIS INVOICE	\$	49,392.00

"Pencil Copy"

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE 1 OF 2

TO: The George Sollitt Construction Co. PROJECT: Westinghouse High School APPLICATION NO. 9
780 N. Central Ave. ARCHITECT: APPLICATION DATE: 4/15/08
Wood Dale, IL 60191

FROM: Control Engineering Corp. CONTRACT FOR: Temperature Controls PERIOD ENDING: 4/30/08
2000 York, Suite 102
Oak Brook, Illinois 60523 CONTRACT DATE: 4/1/2007/GSCC#C07045

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY			
Change Orders approved in previous month by Owner		ADDITIONS	DEDUCTIONS
TOTAL			
Approved this Month			
Number	Date Approved		
1			
2			
3			
TOTALS		\$0.00	\$0.00
Net change by Change Orders			\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, and all amounts have been paid by the Contractor for Work which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is due.

CONTRACTOR: *W.K.*
By: *Daniel A. Nemeth*
Daniel A. Nemeth
Operations Manager
Date: *4/15/08*

Application is made for payment, as shown below, in connection with Contract. See attached sheet.

1. Original Contract Sum \$1,375,000
 2. Net Change By Change Orders \$0
 3. Contract Sum To Date \$1,375,000
 4. Total Completed and Stored To Date 314,906 ~~\$24,156~~
 5. Retainage:
 - a. 10% of Completed Work ~~\$24,156~~ 31,491
 - b. ____ % of Stored Material \$0
- Total Retainage ~~\$24,156~~ 31,491
6. Total Earned Less Retainage \$289,040
 7. Less Previous Payment \$149,540
 8. Current Payment Due ~~\$428,500~~ 133,875
 9. Balance To Finish, Plus Retainage ~~\$4,005,960~~ 1,091,585

"Pencil Copy"

CONTINUATION SHEET

Westinghouse High School

PAGE 2 OF 2

APPLICATION NO.: 9
APPLICATION DATE: 4/15/08
PERIOD ENDING: 4/30/08

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G/G)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
1	Mobilization	\$22,750	\$6,825			\$6,825	30.0%	\$15,925	\$682.50
2	Engineering								
3	Design & Equipment Submittals	43,764	\$42,436			\$42,436	97.0%	\$1,328	\$4,243.60
4	Project Management	47,000	\$7,520			\$7,520	16.0%	\$39,480	\$762.00
5	Equipment								
6	Controllers, workstation	171,000	\$42,250			\$42,250	24.7%	\$128,750	\$4,225.00
7	Valves	45,000	\$39,000			\$39,000	100.0%	\$0	\$4,500.00
8	AFMs	80,000	76,000	\$80,000		\$80,000	100.0%	\$0	\$8,000.00
9	Dampers	45,000	42,750	\$45,000		\$45,000	100.0%	\$0	\$4,500.00
10	Space CO2 sensors	40,000				\$0	0.0%	\$40,000	\$0.00
11	other (actuators, devices, etc.)	120,000	\$14,000			\$14,000	11.7%	\$106,000	\$1,400.00
12	Electrical Installation	565,000	\$14,125	\$24,000		\$38,125	6.7%	\$526,875	\$3,812.50
13	Software								
14	Programming/Start-up Commissioning Training	131,761 51,375 12,350				\$0 \$0 \$0	0.0% 0.0% 0.0%	\$131,761 \$51,375 \$12,350	\$0.00 \$0.00 \$0.00
Page Subtotal		\$1,375,000	\$166,156	\$155,000	\$0	\$321,156	23.4%	\$1,053,844	\$32,116
Total All Pages				148,750		314,906		1,060,944	31,491

Document G702™ - 1992

Application and Certificate for Payment

TO OWNER:
PUBLIC BUILDING COMMISSION OF CHICAGO

FROM CONTRACTOR:
DeSai Concrete Construction, Inc.
380 Aldermen Avenue
Whiteburg, IL 60090

PROJECT:
Westborough School
Project 07045
3323 W. Franklin Blvd
Chicago, IL
VIA ARCHITECT:

APPLICATION NO. 12
PERIOD TO: 04/30/2008
CONTRACT FOR: PORTLAND CEMENT PAVING & CONCRETE
CONTRACT DATE: 08/05/2007
PROJECT NO.:

DE GRAF CONCRETE

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
1. ORIGINAL CONTRACT SUM
2. Net change by Change Orders
3. CONTRACT SUM TO DATE (Line 1 + 2)
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 4,240,000.00
5. RETAINAGE
a. 10.0% of Completed Work \$ 424,000.00
b. % of Stored Material (Column F on G703) \$ 4,204,208.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 4,204,208.00

6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 352,124.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 3,169,114.00
8. CURRENT PAYMENT DUE \$ 3,169,114.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,070,884.00

CHANGE ORDER SUMMARY:
Total changes approved in previous months by Owner \$ 1,135,184.00
Total approved this Month \$ 748,694.00

NET CHANGES by Change Order	ADDITIONS	DEDUCTIONS
TOTALS	\$ 64,208.00	\$ 0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.
AIA Document G702™ - 1992. Copyright © 1992, 1993, 1995, 1997, 1998, 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 2653, 2654, 2655, 2656, 2657, 2658, 2659, 2660, 2661, 2662, 2663, 2664, 2665, 2666, 2667, 2668, 2669, 2670, 2671, 2672, 2673, 2674, 2675, 2676, 2677, 2678, 2679, 2680, 2681, 2682, 2683, 2684, 2685, 2686, 2687, 2688, 2689, 2690, 2691, 2692, 2693, 2694, 2695, 2696, 2697, 2698, 2699, 2700, 2701, 2702, 2703, 2704, 2705, 2706, 2707, 2708, 2709, 2710, 2711, 2712, 2713, 2714, 2715, 2716, 2717, 2718, 2719, 2720, 2721, 2722, 2723, 2724, 2725, 2726, 2727, 2728, 2729, 2730, 2731, 2732, 2733, 2734, 2735, 2736, 2737, 2738, 2739, 2740, 2741, 2742, 2743, 2744, 2745, 2746, 2747, 2748, 2749, 2750, 2751, 2752, 2753, 2754, 2755, 2756, 2757, 2758, 2759, 2760, 2761, 2762, 2763, 2764, 2765, 2766, 2767, 2768, 2769, 2770, 2771, 2772, 2773, 2774, 2775, 2776, 2777, 2778, 2779, 2780, 2781, 2782, 2783, 2784, 2785, 2786, 2787, 2788, 2789, 2790, 2791, 2792, 2793, 2794, 2795, 2796, 2797, 2798, 2799, 2800, 2801, 2802, 2803, 2804, 2805, 2806, 2807, 2808, 2809, 2810, 2811, 2812, 2813, 2814, 2815, 2816, 2817, 2818, 2819, 2820, 2821, 2822, 2823, 2824, 2825, 2826, 2827, 2828, 2829, 2830, 2831, 2832, 2833, 2834, 2835, 2836, 2837, 2838, 2839, 2840, 2841, 2842, 2843, 2844, 2845, 2846, 2847, 2848, 2849, 2850, 2851, 2852, 2853, 2854, 2855, 2856, 2857, 2858, 2859, 2860, 2861, 2862, 2863, 2864, 2865, 2866, 2867, 2868, 2869, 2870, 2871, 2872, 2873, 2874, 2875, 2876, 2877, 2878, 2879, 2880, 2881, 2882, 2883, 2884, 2885, 2886, 2887, 2888, 2889, 2890, 2891, 2892, 2893, 2894, 2895, 2896, 2897, 2898, 2899, 2900, 2901, 2902, 2903, 2904, 2905, 2906, 2907, 2908, 2909, 2910, 2911, 2912, 2913, 2914, 2915, 2916, 2917, 2918, 2919, 2920, 2921, 2922, 2923, 2924, 2925, 2926, 2927, 2928, 2929, 2930, 2931, 2932, 2933, 2934, 2935, 2936, 2937, 2938, 2939, 2940, 2941, 2942, 2943, 2944, 2945, 2946, 2947, 2948, 2949, 2950, 2951, 2952, 2953, 2954, 2955, 2956, 2957, 2958, 2959, 2960, 2961, 2962, 2963, 2964, 2965, 2966, 2967, 2968, 2969, 2970, 2971, 2972, 2973, 2974, 2975, 2976, 2977, 2978, 2979, 2980, 2981, 2982, 2983, 2984, 2985, 2986, 2987, 2988, 2989, 2990, 2991, 2992, 2993, 2994, 2995, 2996, 2997, 2998, 2999, 3000, 3001, 3002, 3003, 3004, 3005, 3006, 3007, 3008, 3009, 3010, 3011, 3012, 3013, 3014, 3015, 3016, 3017, 3018, 3019, 3020, 3021, 3022, 3023, 3024, 3025, 3026, 3027, 3028, 3029, 3030, 3031, 3032, 3033, 3034, 3035, 3036, 3037, 3038, 3039, 3040, 3041, 3042, 3043, 3044, 3045, 3046, 3047, 3048, 3049, 3050, 3051, 3052, 3053, 3054, 3055, 3056, 3057, 3058, 3059, 3060, 3061, 3062, 3063, 3064, 3065, 3066, 3067, 3068, 3069, 3070, 3071, 3072, 3073, 3074, 3075, 3076, 3077, 3078, 3079, 3080, 3081, 3082, 3083, 3084, 3085, 3086, 3087, 3088, 3089, 3090, 3091, 3092, 3093, 3094, 3095, 3096, 3097, 3098, 3099, 3100, 3101, 3102, 3103, 3104, 3105, 3106, 3107, 3108, 3109, 3110, 3111, 3112, 3113, 3114, 3115, 3116, 3117, 3118, 3119, 3120, 3121, 3122, 3123, 3124, 3125, 3126, 3127, 3128, 3129, 3130, 3131, 3132, 3133, 3134, 3135, 3136, 3137, 3138, 3139, 3140, 3141, 3142, 3143, 3144, 3145, 3146, 3147, 3148, 3149, 3150, 3151, 3152, 3153, 3154, 3155, 3156, 3157, 3158, 3159, 3160, 3161, 3162, 3163, 3164, 3165, 3166, 3167, 3168, 3169, 3170, 3171, 3172, 3173, 3174, 3175, 3176, 3177, 3178, 3179, 3180, 3181, 3182, 3183, 3184, 3185, 3186, 3187, 3188, 3189, 3190, 3191, 3192, 3193, 3194, 3195, 3196, 3197, 3198, 3199, 3200, 3201, 3202, 3203, 3204, 3205, 3206, 3207, 3208, 3209, 3210, 3211, 3212, 3213, 3214, 3215, 3216, 3217, 3218, 3219, 3220, 3221, 3222, 3223, 3224, 3225, 3226, 3227, 3228, 3229, 3230, 3231, 3232, 3233, 3234, 3235, 3236, 3237, 3238, 3239, 3240, 3241, 3242, 3243, 3244, 3245, 3246, 3247, 3248, 3249, 3250, 3251, 3252, 3253, 3254, 3255, 3256, 3257, 3258, 3259, 3260, 3261, 3262, 3263, 3264, 3265, 3266, 3267, 3268, 3269, 3270, 3271, 3272, 3273, 3274, 3275, 3276, 3277, 3278, 3279, 3280, 3281, 3282, 3283, 3284, 3285, 3286, 3287, 3288, 3289, 3290, 3291, 3292, 3293, 3294, 3295, 3296, 3297, 3298, 3299, 3300, 3301, 3302, 3303, 3304, 3305, 3306, 3307, 3308, 3309, 3310, 3311, 3312, 3313, 3314, 3315, 3316, 3317, 3318, 3319, 3320, 3321, 3322, 3323, 3324, 3325, 3326, 3327, 3328, 3329, 3330, 3331, 3332, 3333, 3334, 3335, 3336, 3337, 3338, 3339, 3340, 3341, 3342, 3343, 3344, 3345, 3346, 3347, 3348, 3349, 3350, 3351, 3352, 3353, 3354, 3355, 3356, 3357, 3358, 3359, 3360, 3361, 3362, 3363, 3364, 3365, 3366, 3367, 3368, 3369, 3370, 3371, 3372, 3373, 3374, 3375, 3376, 3377, 3378, 3379, 3380, 3381, 3382, 3383, 3384, 3385, 3386, 3387, 3388, 3389, 3390, 3391, 3392, 3393, 3394, 3395, 3396, 3397, 3398, 3399, 3400, 3401, 3402, 3403, 3404, 3405, 3406, 3407, 3408, 3409, 3410, 3411, 3412, 3413, 3414, 3415, 3416, 3417, 3418, 3419, 3420, 3421, 3422, 3423, 3424, 3425, 3426, 3427, 3428, 3429, 3430, 3431, 3432, 3433, 3434, 3435, 3436, 3437, 3438, 3439, 3440, 3441, 3442, 3443, 3444, 3445, 3446, 3447, 3448, 3449, 3450, 3451, 3452, 3453, 3454, 3455, 3456, 3457, 3458, 3459, 3460, 3461, 3462, 3463, 3464, 3465, 3466, 3467, 3468, 3469, 3470, 3471, 3472, 3473, 3474, 3475, 3476, 3477, 3478, 3479, 3480, 3481, 3482, 3483, 3484, 3485, 3486, 3487, 3488, 3489, 3490, 3491, 3492, 3493, 3494, 3495, 3496, 3497, 3498, 3499, 3500, 3501, 3502, 3503, 3504, 3505, 3506, 3507, 3508, 3509, 3510, 3511, 3512, 3513, 3514, 3515, 3516, 3517, 3518, 3519, 3520, 3521, 3522, 3523, 3524, 3525, 3526, 3527, 3528, 3529, 3530, 3531, 3532, 3533, 3534, 3535, 3536, 3537, 3538, 3539, 3540, 3541, 3542, 3543, 3544, 3545, 3546, 3547, 3548, 3549, 3550, 3551, 3552, 3553, 3554, 3555, 3556, 3557, 3558, 3559, 3560, 3561, 3562, 3563, 3564, 3565, 3566, 3567, 3568, 3569, 3570, 3571, 3572, 3573, 3574, 3575, 3576, 3577, 3578, 3579, 3580, 3581, 3582, 3583, 3584, 3585, 3586, 3587, 3588, 3589, 3590, 3591, 3592, 3593, 3594, 3595, 3596, 3597, 3598, 3599, 3600, 3601, 3602, 3603, 3604, 3605, 3606, 3607, 3608, 3609, 3610, 3611, 3612, 3613, 3614, 3615, 3616, 3617, 3618, 3619, 3620, 3621, 3622, 3623, 3624, 3625, 3626, 3627, 3628, 3629, 3630, 3631, 3632, 3633, 3634, 3635, 3636, 3637, 3638, 3639, 3640, 3641, 3642, 3643, 3644, 3645, 3646, 3647, 3648, 3649, 3650, 3651, 3652, 3653, 3654, 3655, 3656, 3657, 3658, 3659, 3660, 3661, 3662, 3663, 3664, 3665, 3666, 3667, 3668, 3669, 3670, 3671, 3672, 3673, 3674, 3675, 3676, 3677, 3678, 3679, 3680, 3681, 3682, 3683, 3684, 3685, 3686, 3687, 3688, 3689, 3690, 3691, 3692, 3693, 3694, 3695, 3696, 3697, 3698, 3699, 3700, 3701, 3702, 3703, 3704, 3705, 3706, 3707, 3708, 3709, 3710, 3711, 3712, 3713, 3714, 3715, 3716, 3717, 3718, 3719, 3720, 3721, 3722, 3723, 3724, 3725, 3726, 3727, 3728, 3729, 3730, 3731, 3732, 3733, 3734, 3735, 3736, 3737, 3738, 3739, 3740, 3741, 3742, 3743, 3744, 3745, 3746, 3747, 3748, 3749, 3750, 3751, 3752, 3753, 3754, 3755, 3756, 3757, 3758, 3759, 3760, 3761, 3762, 3763, 3764, 3765, 3766, 3767, 3768, 3769, 3770, 3771, 3772, 3773, 3774, 3775, 3776, 3777, 3778, 3779, 3780, 3781, 3782, 3783, 3784, 3785, 3786, 3787, 3788, 3789, 3790, 3791, 3792, 3793, 3794, 3795, 3796, 3797, 3798, 3799, 3800, 3801, 3802, 3803, 3804, 3805, 3806, 3807, 3808, 3809, 3810, 3811, 3812, 3813, 3814, 3815, 3816, 3817, 3818, 3819, 3820, 3821, 3822, 3823, 3824, 3825, 3826, 3827, 3828, 3829, 3830, 3831, 3832, 3833, 3834, 3835, 3836, 3837, 3838, 3839, 3840, 3841, 3842, 3843, 3844, 3845, 3846, 3847, 3848, 3849, 3850, 3851, 3852, 3853, 3854, 3855, 3856, 3857, 3858, 3859, 3860, 3861, 3862, 3863, 3864, 3865, 3866, 3867

AIA Document G703 - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT,

containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column J on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12

APPLICATION DATE: 04/18/2008

PERIOD TO: 04/30/2008

ARCHITECT'S PROJECT NO:

A ITEM NO	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G+C)	I BALANCE TO FINISH (C-G)	J RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD (D+F)					
1	All Costs-All Billing	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-1.00
5	Foundations-Area A	498,000.00	498,000.00	0.00	0.00	498,000.00	100.00	0.00	49,600.00
6	Foundations-Area B	362,000.00	362,000.00	0.00	0.00	362,000.00	100.00	0.00	36,200.00
7	Foundations-Area C	678,000.00	678,440.00	0.00	0.00	678,440.00	98.00	13,560.00	66,444.00
8	Foundations-Area D	319,000.00	319,000.00	0.00	0.00	319,000.00	100.00	0.00	31,000.00
10	Slab On Grade-Area A	143,000.00	143,000.00	0.00	0.00	143,000.00	100.00	0.00	14,300.00
11	Slab On Grade-Area B	122,000.00	122,000.00	0.00	0.00	122,000.00	100.00	0.00	12,200.00
12	Slab On Grade-Area C	213,000.00	108,500.00	0.00	0.00	127,800.00	59.00	85,200.00	12,780.00
13	Slab On Grade-Area D	194,000.00	53,800.00	0.00	0.00	53,800.00	27.00	100,100.00	5,380.00
16	2nd Floor Top-Area A	116,000.00	116,000.00	0.00	0.00	116,000.00	100.00	0.00	11,600.00
17	2nd Floor Top-Area B	91,000.00	91,000.00	0.00	0.00	91,000.00	100.00	0.00	9,100.00
18	2nd Floor Top-Area C	144,000.00	122,400.00	0.00	0.00	144,000.00	100.00	0.00	14,400.00
20	2nd Floor Top-Area D	38,000.00	34,200.00	0.00	0.00	38,000.00	100.00	0.00	3,800.00
25	Locker Bases-Area A	2,000.00	70,000.00	0.00	0.00	70,000.00	100.00	0.00	7,000.00
26	Locker Bases-Area B	4,000.00	500.00	0.00	0.00	2,000.00	100.00	0.00	200.00
27	Locker Bases-Area C	8,000.00	6,400.00	0.00	0.00	8,000.00	100.00	0.00	800.00
28	Locker Bases-Area D	30,000.00	0.00	0.00	0.00	0.00	0.00	30,000.00	0.00
30	Mechanical Parts	15,000.00	9,750.00	0.00	0.00	15,000.00	100.00	0.00	1,500.00
35	CIP Stairs-Area A	14,000.00	0.00	0.00	0.00	0.00	0.00	14,000.00	0.00
36	CIP Stairs-Area C	87,000.00	0.00	0.00	0.00	0.00	0.00	87,000.00	0.00
40	Reinforcement Steel	700,000.00	679,000.00	0.00	0.00	679,000.00	97.00	21,000.00	67,800.00
46	Walk	201,000.00	0.00	0.00	0.00	0.00	0.00	201,000.00	0.00
50	Clad	180,000.00	0.00	0.00	0.00	0.00	0.00	180,000.00	0.00
55	Monument Sign	25,000.00	0.00	0.00	0.00	0.00	0.00	25,000.00	0.00
60	Base Rack Foundation	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
65	Trench Drain	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0.00
70	Countert Foundation	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
	Totals	4,240,000.00	3,387,080.00	76,800.00	0.00	3,463,880.00	81.70	776,120.00	396,030.00

AIA Document G703 - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT,

containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12

APPLICATION DATE: 04/18/2008

PERIOD TO: 04/30/2008

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G+C)	I BALANCE TO FINISH (C-G)	J RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1001	Change Order #1	1,181.00	1,181.00	0.00	0.00	1,181.00	100.00	0.00	118.00
1002	Change Order #2	1,100.00	1,100.00	0.00	0.00	1,100.00	100.00	0.00	110.00
1003	Change Order #3	985.00	985.00	0.00	0.00	985.00	100.00	0.00	100.00
1004	Change Order #4	2,457.00	2,457.00	0.00	0.00	2,457.00	100.00	0.00	246.00
1005	Change Order #5	11,158.00	11,158.00	0.00	0.00	11,158.00	100.00	0.00	1,115.00
1006	Change Order #6	9,780.00	9,780.00	0.00	0.00	9,780.00	100.00	0.00	978.00
1007	Change Order #7	1,957.00	1,957.00	0.00	0.00	1,957.00	100.00	0.00	188.00
1008	Change Order #8	3,484.00	3,484.00	0.00	0.00	3,484.00	100.00	0.00	348.00
1009	Change Order #9	30,450.00	30,450.00	0.00	0.00	30,450.00	100.00	0.00	3,045.00
1010	Change Order #10	1,746.00	1,746.00	0.00	0.00	1,746.00	100.00	0.00	175.00
	Total	4,304,295.00	3,451,388.00	73,050.00	0.00	3,524,438.00	81.83	779,907.00	252,444.00
				69,850		3,521,239		783,060	359,124

Elite Electric Company, Inc.

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

(Instructions on reverse side) PAGE ONE OF Pages

To: Solih/Oakey Joint Venture

Project: Westinghouse High School

Application No: 9

Distribution to: OWNER

From: Elite Electric Co., Inc.

Period To: 4/30/08

ARCHITECT CONTRACTOR

Contract For: Electrical

Project No: C07045

Contract Date: 3/7/2007

CONTRACTOR'S APPLICATION FOR PAYMENT

Change Order Summary		Additions	Deductions
Change Orders approved in previous months by Owner			
Total		\$	(22,895.00)
Approved this Month			
Number	Date Approved		
C.O. #4		\$	(719.00)
Totals		\$	(719.00)
Net change by Change Orders		\$	(23,614.00)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by the Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: ELITE ELECTRIC CO., INC.

By: Ronald Spala Date: 4/10/08

Ronald Spala

Architect's Certificate For Payment

In accordance with the Contract Documents, based on on-site observations and the data accompanying the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment, as shown below, in connection with the Contract Confirmation Sheet, AIA Document G703, is attached.

1. Original Contract Sum	\$	9,452,500.00
2. Net change by Change Orders	\$	(23,614.00)
3. Contract Sum to Date (line 1 + 2)	\$	9,428,886.00
4. Total Completed & Stored to Date	\$	2,184,989.00
(Column G on G703)		

5. Retainage:		
a. 10 % of completed work	\$	218,499.00
(Column D + E on G703)		
b. % of Stored Materials	\$	
(Column F on G703)		

Total Retainage (line 5a + 5b or Total in Column I of G703)	\$	218,499.00
6. Total Earned, Less Retainage	\$	1,966,487.00
(line 4 less line 5 Total)		

7. Less Previous Certificates for Payment (line 6 from Prior Certificate)	\$	1,741,487.00
8. Current Payment Due	\$	225,000.00
9. Balance To Finish, Plus Retainage	\$	7,462,399.00
(line 3 less line 6)		

State of: County of: Notary Public: Subscribed and sworn to me before this Day of

My Commission expires:

Amount Certified \$ - (Attach explanation if amount certified differs from the amount applied for.)

Architect: By: Date:

This Certificate is not negotiable. The Amount Certified is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

G702-1983

Westinghouse High School

Elite Electric Co. Inc

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column 1 on Contracts where variable retainerage for line items may apply.

AIA DOCUMENT G703

PAGE

1

OF

2

APPLICATION NUMBER:

9

APPLICATION DATE:

4/10/08

PERIOD FROM:

TO:

4/30/08

ARCHITECT'S PROJECT NO:

ITEM No.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D		E		F	G		H		I RETAINAGE
			PREVIOUS APPLICATIONS	WORK COMPLETED This Application Work in place Stored Materials not in D or E	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		BALANCE TO FINISH (C-G)				
	Main switchboard, panels, metering, D/C, transformer, Open Current Protection System and power study	\$ 300,000.00	\$ 50,000.00	\$ 50,000.00				\$ -	\$ -	\$ -		
	Stage Lighting	\$ 220,000.00	\$ 4,400.00					\$ -	\$ -	\$ -		
	Generator and ATS	\$ 47,000.00	\$ 940.00					\$ -	\$ -	\$ -		
	Phone/Data, rescue assist and F/A	\$ 675,000.00	\$ 13,500.00					\$ -	\$ -	\$ -		
	Fixtures and lamps (GE and Evans Electric)	\$ 672,000.00	\$ 28,440.00					\$ -	\$ -	\$ -		
	Dimming system (GE and Evans Electric)	\$ 91,000.00	\$ 1,820.00					\$ -	\$ -	\$ -		
	TVSS	\$ 21,000.00	\$ 2,100.00					\$ -	\$ -	\$ -		
	Ladder rack for MDF rom	\$ 10,000.00	\$ 200.00					\$ -	\$ -	\$ -		
	Conduit, Cable, Boxes, Wire and Devices	\$ 500,000.00	\$ 315,000.00	\$ 20,000.00				\$ -	\$ -	\$ -		
	Material (A)	\$ 500,000.00	\$ 200,000.00	\$ 40,000.00				\$ -	\$ -	\$ -		
	Material (B)	\$ 500,000.00	\$ 265,000.00					\$ -	\$ -	\$ -		
	Material (C)	\$ 500,000.00	\$ 50,000.00					\$ -	\$ -	\$ -		
	Material (D)	\$ 60,000.00						\$ -	\$ -	\$ -		
	Material (Courtyard)	\$ 60,000.00						\$ -	\$ -	\$ -		
	Page Total	\$ 4,096,000.00	\$ 931,400.00	\$ 110,000.00	\$ -	\$ -	\$ -	\$ 1,041,400.00	25%	\$ 3,054,600.00	\$ 104,140.00	
Grand Total	\$ 4,096,000.00	\$ 931,400.00	\$ 110,000.00	\$ -	\$ -	\$ -	\$ 1,041,400.00	25%	\$ 3,054,600.00	\$ 104,140.00		

^

PAGE 2 OF 2

APPLICATION NUMBER:	9
APPLICATION DATE:	4/10/08

APPLICATION DATE: 4/10/00

PERIOD FROM: 4/30/83

U: 4/20/86

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF 2 PAGES

To (Owner) Public Building Commission

PROJECT: Westinghouse High School
Chicago, Illinois

APPLICATION NO. 6

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM (CONTRACTOR): Glass Designers, Inc.
7421-23 S. South Chicago Avenue
Chicago, IL 60619

VIA (ARCHITECT):

DeStefano & Partners

PERIOD TO: April 30, 2008

☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACT FOR: Curtainwall, Storefront, Glass and Glazing

CONTRACT DATE: April 27, 2007

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract. Confirmation Sheet, AIA Document G703, is attached.

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner	TOTAL		
Approved this Month			
Number	Date Approved		
TOTALS		0.00	

Net change by Change Orders

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment is due herein is now due.

CONTRACTOR:

By: _____ Date: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Notary Public:
My Commission expires: _____

AMOUNT CERTIFIED: \$ _____

(Attach explanation if amount certified differs from the amount applied for.)
ARCHITECT: _____

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

1. ORIGINAL CONTRACT SUM: \$ 2,000,000.00
2. Net change by Change Orders: \$ 0.00
3. CONTRACT SUM TO DATE (Line 1+2): \$ 2,000,000.00
4. TOTAL COMPLETED & STORED TO DATE: \$ 1,278,871.98
5. RETAINAGE:
a. 10% of Completed Work: \$ 127,887.19
b. % of Stored Material (Column D + E on G703): \$ 127,887.19
Total Retainage (Line 5a + 5b or (Column F on G703): \$ 127,887.19

Total in Column 1 of G703: \$ 1,278,871.98
8. TOTAL EARNED LESS RETAINAGE: \$ 1,850,984.79
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT: \$ 710,113.00
9. CURRENT PAYMENT DUE: \$ 489,617.45
10. BALANCE TO FINISH, PLUS RETAINAGE: \$ 369,259.55
State of: Illinois County: Cook
Subscribed and sworn to before me this _____ day of _____, 2008

APPLICATION NUMBER: **5**
 APPLICATION DATE: **4/17/2008**
 Period to: **4/30/2008**
 Project: **Washington High School**
 GLASS DESIGNERS, INC.
 7421 - 23 S. South Chicago Avenue
 Chicago, IL 60619
 (773) 947-0072 Office
 (773) 947-0422 Fax

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS APPLICATIONS	WORK COMPLETED THIS APPLICATION		TOTAL COMPLETED & STORED TO DATE (D+E+F)	Percent G/C	BALANCE TO FINISH (G-H)	RETAINAGE
				WORK IN PLACE	STORED MATERIALS NOT IN D OR E				
1	Aluminum Framing	\$ 206,235.00	\$ 206,235.00			\$ 206,235.00	100.00%	\$ -	\$ 20,623.50
2	Steel for Framing	\$ 34,527.00	\$ 34,527.00			\$ 34,527.00	100.00%	\$ -	\$ 3,452.70
3	Aluminum Doors	\$ 382,000.00				\$ -		\$ 82,000.00	\$ -
4	Primary Seals	\$ 22,371.98	\$ 22,371.98			\$ 22,371.98	100.00%	\$ -	\$ 2,237.20
5	Subrogation Workers Comp. Insurance	\$ 1,500.00	\$ 1,500.00			\$ 1,500.00	100.00%	\$ -	\$ 150.00
6	Exterior Glass	\$ 170,000.00	\$ 45,985.19			\$ 124,014.81	73.52%	\$ 35,014.81	\$ 13,489.52
7	Isolator Glass	\$ 182,000.00				\$ 110,500.00	60.72%	\$ 71,500.00	\$ -
8	Cosmetic Sealant	\$ 17,000.00	\$ 67,000.00			\$ 72,000.00	100.00%	\$ -	\$ 7,200.00
9	Shop Drawings	\$ 72,000.00	\$ 55,000.00			\$ 80,000.00	100.00%	\$ -	\$ 6,000.00
10	Engineering	\$ 80,000.00	\$ 82,000.00			\$ 162,000.00	100.00%	\$ -	\$ 12,500.00
11	Administration Fees	\$ 725,000.00	\$ 4,000.00			\$ 729,000.00	100.00%	\$ -	\$ 400.00
12	Calculations	\$ 4,000.00	\$ 165,600.00			\$ 169,600.00	85.79%	\$ 52,275.00	\$ 34,550.00
13	Warehouse Labor	\$ 367,775.02	\$ 70,000.00			\$ 328,362.00	50.08%	\$ 325,353.02	\$ 32,535.20
14	Field Labor	\$ 650,703.02	\$ 24,886.00			\$ 675,589.02	100.00%	\$ -	\$ 2,488.60
15	Additional Steel per Engineering review	\$ 24,886.00				\$ -		\$ -	\$ -
TOTAL		\$ 2,000,000.00	\$ 789,016.17			\$ 1,210,983.83	60.52%	\$ 609,016.17	\$ 121,098.38

489,856.81 1,278,871.98 724,126.02 127,887

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

PAGES

TO OWNER Public Building Commission
of Chicago

PROJECT: Westinghouse High School

1

Distribution to:

PERIOD TO: 04/30/08

OWNER

FROM CONTRACTOR: VIA CONSTRUCTION MANAGER: George Sollitt Const. Co.
Secco, Inc. VIA ARCHITECT: DeStefano and Partners, LTD

PROJECT NOS: C07045

ARCHITECT

CONTRACTOR

CONTRACT FOR:

Stage Equipment - Spec. Section 11062

CONTRACT DATE 03/28/07

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 326,500.00
2. Net change by Change Orders \$ (8,018.00)
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 318,482.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 18,000.00

5. RETAINAGE: a. 10 % of Completed Work \$ 1,800.00
(Column D + E on G703)

b. % of Stored Material \$
(Column F on G703)

Total Retainage (Lines 5a + 5b or

6. TOTAL EARNED LESS RETAINAGE \$ 1,800.00
(Line 4 Less Line 5 Total) \$ 16,200.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$
9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 302,282.00
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		8,018.00
TOTALS	0.00	8,018.00
NET CHANGES by Change Order		(8,018.00)

By: _____ Date: April 17, 2008

State of: Minnesota County of: Hennepin
Subscribed and sworn to before me this April 17, 2008

Notary Public: _____
My Commission expires: 01/31/10

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT: _____

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar. Solicit Project No. C07045

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1
APPLICATION DATE: 04/18/08
PERIOD TO: 04/30/08
SECOA'S PROJECT NO: 11626-KB

SECOA, Inc.

Westinghouse High School

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
1	Shop Drawings & Engineering	18,000.00		18,000.00		18,000.00	100%	1,800.00
2	Stage Rigging Hardware	120,500.00						0.00
3	Fire Curtain	22,000.00						0.00
4	Curtain Tracks	12,000.00						0.00
5	Stage Curtains	24,000.00						0.00
6	Orchestra Enclosure	75,000.00						0.00
7	Installation	55,000.00						0.00
8	CO- RPT#1; Delere Grid and Track	(8,018.00)						0.00
GRAND TOTALS		318,482.00	0.00	18,000.00	0.00	18,000.00	300,482.00	1,800.00

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity

04/10/2008 15:55 7085945377

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702/CMA

TO OWNERS/ENGINEER/ARCHITECT/CONSTRUCTION PROJECT: WESTINGHOUSE B.S.
CHICAGO, IL
790 N CENTRAL
WOOD DALE, IL 60191

FROM CONTRACTOR:
STREICH CORPORATION
8230 86TH COURT
JUSTICE, IL 60458

VIA ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 260,000.00
2. Net change by Change Orders	\$ (1,681) -000
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 260,000.00
4. TOTAL COMPLETED & STORED TO DATE	\$ 159,999.00
5. RETAINAGE:	
a. 10 % of Completed Work	\$ 16,507.80
b. (Column D + E on G703)	\$ 16,507.80
% of Stored Material	
(Column F on G703)	
Total Retainage (Lines 5a + 5b or	\$ 16,507.80
Total in Column I of G703)	\$ 143,491.20
6. TOTAL EARNED LESS RETAINAGE	\$ 116,508.80
(Line 4 less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR	\$ 54,318.70
PAYMENT (Line 6 from prior Certificate)	\$ 89,189.10
8. CURRENT PAYMENT DUE	\$ 114,320.70
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 114,320.70
(Line 3 less Line 6)	

CHANGE ORDER SUMMARY	
Total changes approved	
in previous months by Owner	
Total approved this Month	
TOTALS	\$0.00
NET CHANGES by Change Order	

NOTES: 1. THIS DOCUMENT IS A PART OF THE CONTRACT. 2. THE AMOUNT CERTIFIED IS PAYABLE ONLY TO THE ARCHITECT. 3. THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-6022. Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity.

APPLICATION NO:

PERIOD TO: 4/30/08

PROJECT NO:

CONTRACT DATE

Distribution to:
☐ OWNER
☐ CONSTRUCTION MANAGER
☐ ARCHITECT
☐ CONTRACTOR

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: STREICH CORPORATION

By: MATTHEW J. HUGHES, PRESIDENT

Date: 4-10-08

State of: Illinois
Subscribed and sworn to before me this 10th day of April, 2008.
Notary Public in and for the State of Illinois
My Commission expires: 3/23/11
DENISE A. DEWITT
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES 3/23/11

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

CONSTRUCTION MANAGER:

Date:

By: ARCHITECT:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

G702 (Rev. 10-02)

CONTINUATION SHEET

AIA G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, CONTAINING
CONTRACTORS SIGNED CERTIFICATION IS ATTACHED.

PROJECT: Westinghouse High School

APPLICATION NUMBER: FOUR

APPLICATION DATE: 04/17/08

PERIOD TO: 04/30/08

ARCHITECTS PROJECT NO: C07046

IN TABULATIONS BELOW, AMOUNTS ARE STATED TO THE NEAREST DOLLAR.

IN TABULATIONS BELOW, AMOUNTS ARE STATED TO THE NEAREST DOLLAR												
A	B	C	D		E	F		G		H		I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED	COMPLETED AND STORED (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE			
			FROM PREVIOUS APPLICATION	THIS PERIOD								
1	ROOFING MATERIAL- NORTH SECTION NORTHCOST	90,000		90,000	0	90,000	100	0	9,000			
2	ROOFING LABOR -NORTH SECTION ANDERSON & SHAH ROOFING, INC.	60,000		60,000	0	60,000	100	0	6,000			
3	ROOFING MATERIAL- EAST SECTION NORTHCOST	110,000		110,000	0	110,000	100	0	11,000			
4	ROOFING LABOR -EAST SECTION ANDERSON & SHAH ROOFING, INC.	70,000		49,000	21,000	70,000	100	0	7,000			
5	ROOFING MATERIAL- SOUTH SECTION NORTHCOST	160,000		50,000	50,000	100,000	63	60,000	10,000			
6	ROOFING LABOR -SOUTH SECTION ANDERSON & SHAH ROOFING, INC.	110,000		30,000	40,000	70,000	64	40,000	7,000			
7	ROOFING MATERIAL- WEST SECTION NORTHCOST	190,000		0	0	0	0	190,000	0			
8	ROOFING LABOR -WEST SECTION ANDERSON & SHAH ROOFING, INC.	152,000		0	0	0	0	152,000	0			
9	SHEET METAL WORK- NORTH SECTION	12,000		0	0	0	0	12,000	0			
10	SHEET METAL WORK- EAST SECTION	15,000		0	0	0	0	15,000	0			
11	SHEET METAL WORK- SOUTH SECTION	22,000		0	0	0	0	22,000	0			
12	SHEET METAL WORK- WEST SECTION	26,000		0	0	0	0	26,000	0			
13				0	0	0	0	0	0			
14	OVERHEAD & PROFIT ANDERSON & SHAH ROOFING, INC.	205,000		75,000	50,000	125,000	61	80,000	12,500			
15	INSURANCE & MOBILIZATION ANDERSON & SHAH ROOFING, INC.	140,000		140,000	0	140,000	100	0	14,000			
	TOTALS:	\$1,362,000		\$604,000	\$161,000	\$0	\$765,000	\$697,000	\$76,500			

Apr 18 2008 12:50

Fax: 7084102105

FEES, INC.

APPLICATION AND CERTIFICATION FOR PAYMENT

TO: OWNER

The George S. Hill Construction Co.
790 N. Central Ave.
Wood Dale, IL 60191

VIA (ARCHITECT)

PROJECT:

AIA DOCUMENT G702
Westinghouse H.S.
3223 W. Franklin Ave.
Chicago, IL 60624

APPLICATION NO.

04/30/08

ARCHITECT
CONTRACTOR
OWNER

FROM CONTRACTOR

FEES, Inc.
2000 W. 16th St.
BROADVIEW, IL 60158

Spray Finishing

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Orders approved in previous invoices by Owner		\$8,235.00	\$8,235.00
TOTAL			
Approved this month	Date Approved	\$7,107.00	
Number	88-419		
FEES CO 9			
TOTALS		\$7,107.00	\$15,342.00

Noted Change by Change Orders

This undersigned Contractor certifies that to the best of this Contractor's knowledge, and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

FEES, INC.

Contractor:

Date:

By:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data compiled by the Contractor, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment, as shown below, in connection with this Contract. Certification Sheet, AIA Document G703, is attached.

Contract Date

1. ORIGINAL CONTRACT SUM
2. Net change by Change Orders
3. CONTRACT SUM TO DATE (Line 1+2)
4. TOTAL COMPLETED AND STORED TO DATE
5. RETAINAGE

(Column G on G703)

a. 1000% of Completed Work

(Column D + E on G703)

b. (Column F on G703)

Total Retainage Line 5a + 5b or

Total in Column 1 of G703

6. TOTAL EARNED LESS RETAINAGE

(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, PLUS RETAINAGE

(Line 3, less Line 8)

State of: Illinois

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for.)

ARCHITECT:

By:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein, issuance, payment and acceptance of payment are without

prejudice to any rights of the Owner or Contractor under this Contract.

\$205,000

\$15,342

\$220,342

\$195,342

192,065

\$19,584

\$0

19,207

\$19,584

172,858

\$175,808

\$150,148

\$2,710

\$25,660

\$44,534

\$47,484

2008

\$25,660

Date:

CONTINUATION SHEET

APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retentions for line items may apply.

ARCHITECT'S PROJECT NUMBER:

 APPLICATION NUMBER: 5
 APPLICATION DATE: 4/18/08
 PERIOD TO: 4/30/08
 PERIOD FROM: 2/1/08

PAGE OF PAGES

A	B	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE 10%
	Westinghouse H5								
1	Administration	10,000	10,000	0	0	10,000	100%	0	1,000
2	Insurance	6,150	6,150	0	0	6,150	100%	0	615
3	Fireproofing	163,850	142,446	18,127	0	160,573	100%	0	16,385
4	Intumescent fireproofing	25,000	0	0	0	0	0%	25,000	0
5	Change Order 1	648	648	0	0	648	100%	0	65
6	Change Order 2	3,481	3,481	0	0	3,481	100%	0	348
7	Change Order 3	3,600	3,600	0	0	3,600	100%	0	360
8	Change Order 4	506	506	0	0	506	100%	0	51
9	IFE&S Change Order 9	7,107	0	7,107	0	7,107	100%	0	711
		220,342	166,631	-20,511	0	195,342	89%	-25,000	19,534
				25,134		192,065		28,277	19,207

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702

PAGE ONE OF - PAGES

TO OWNER: The George Solitt Construction Co.
790 North Central Avenue
Wood Dale, IL 60191

PROJECT: Westinghouse High School

APPLICATION NO: 00005

Distribution to:

PERIOD TO: 4/30/2008
PROJECT NOS:

FROM CONTRACTOR: OPC CONSTRUCTION, INC.

VIA ARCHITECT: OWPP

1500 Midway Court, Ste W-12
Elk Grove Village, IL 60007

CONTRACT DATE:

☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACT FOR:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$949,000.00

2. Net change by Change Orders \$0.00

3. CONTRACT SUM TO DATE (Line 1 + 2) \$949,000.00

4. TOTAL COMPLETED & STORED TO DATE ~~\$358,041.25~~ 357,115

5. RETAINAGE:

a. 10.000 % of Completed Work ~~\$35,804.13~~ 35,712

b. 0 % of Stored Material \$0.00

Total Retainage (Line 5a + 5b or Total in Columns I on G703) 35,712 - ~~\$35,804.13~~6. TOTAL EARNED LESS RETAINAGE 321,403 - ~~\$922,237.12~~

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$233,898.48

8. CURRENT PAYMENT DUE 87,505 - ~~\$68,338.64~~

9. BALANCE TO FINISH, INCLUDING RETAINAGE 627,517

\$626,762.88

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: OPC CONSTRUCTION, INC.

By: _____ Date: _____

State of:

County of:

Subscribed and sworn to before

me this day of

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$0.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: The George Solitt Construction Co.

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATE FOR PAYMENT • 1992 EDITION • AIA® • 0192 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK

G702-1992



AVENUE, N.W. WASHINGTON, D.C. 20006-5292 • WARNING: Unlicensed photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.
This document is the property of the American Institute of Architects and is loaned to you for your use only. It is not to be reproduced, stored in a retrieval system, or transmitted in any form or by any means, electronic, mechanical, photocopying, recording, or by any information storage and retrieval system, without the prior written permission of the American Institute of Architects.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 00005
APPLICATION DATE: PERIOD TO: 4/30/2008
ARCHITECT'S PROJECT NO.:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE) RATE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
00001	Area 1A - Frame Ceilings / soffits - Material	\$7,266.00	\$1,453.80	\$5,086.30	\$0.00	\$6,542.10	\$726.90	\$0.00
00002	Area 1A - Frame Ceilings / soffits - Labor	\$29,805.00	\$1,480.25	\$13,322.25	\$0.00	\$14,802.50	\$14,802.50	\$0.00
00003	Area 1A - Frame Walls - Labor	\$26,036.00	\$26,036.00	\$0.00	\$0.00	\$26,036.00	\$0.00	\$0.00
00004	Area 1A - Frame Walls - Material	\$12,888.00	\$12,888.00	\$0.00	\$0.00	\$12,888.00	\$0.00	\$0.00
00005	Area 1A - Hang Ceilings / soffits - Labor	\$24,364.00	\$2,436.40	\$0.00	\$0.00	\$2,436.40	\$21,927.60	\$0.00
00006	Area 1A - Hang Ceilings / soffits - Material	\$4,180.00	\$836.00	\$2,289.00	\$0.00	\$3,125.00	\$1,055.00	\$0.00
00007	Area 1A - Hang Walls - Labor	\$56,712.00	\$14,178.00	\$31,191.60	\$0.00	\$45,369.60	\$11,342.40	\$0.00
00008	Area 1A - Hang Walls - Material	\$32,149.00	\$32,149.00	\$0.00	\$0.00	\$32,149.00	\$0.00	\$0.00
00009	Area 1A - Tape Ceilings / soffits - Labor	\$16,575.00	\$1,657.50	\$0.00	\$0.00	\$1,657.50	\$14,917.50	\$0.00
00010	Area 1A - Tape Ceilings / soffits - Material	\$1,410.00	\$282.00	\$141.00	\$0.00	\$423.00	\$987.00	\$0.00
00011	Area 1A - Tape Walls - Labor	\$17,940.00	\$897.00	\$8,073.00	\$0.00	\$8,970.00	\$8,970.00	\$0.00
00012	Area 1A - Tape Walls - Material	\$1,872.00	\$374.40	\$1,497.60	\$0.00	\$1,872.00	\$0.00	\$0.00
00013	Area 1B - Frame Ceilings / soffits - Material	\$5,897.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,897.00	\$0.00
00014	Area 1B - Frame Ceilings / soffits - Labor	\$26,574.00	\$0.00	\$0.00	\$0.00	\$0.00	\$26,574.00	\$0.00
00015	Area 1B - Frame Walls - Labor	\$3,885.00	\$0.00	\$2,898.75	\$0.00	\$2,898.75	\$986.25	\$0.00
00016	Area 1B - Frame Walls - Material	\$1,988.00	\$0.00	\$1,988.00	\$0.00	\$1,988.00	\$0.00	\$0.00
00017	Area 1B - Hang Ceilings / soffits - Labor	\$23,168.00	\$0.00	\$0.00	\$0.00	\$0.00	\$23,168.00	\$0.00
00018	Area 1B - Hang Ceilings / soffits - Material	\$4,218.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,218.00	\$0.00
00019	Area 1B - Hang Walls - Labor	\$11,537.00	\$0.00	\$0.00	\$0.00	\$0.00	\$11,537.00	\$0.00
00020	Area 1B - Hang Walls - Material	\$6,189.00	\$0.00	\$5,199.00	\$0.00	\$5,199.00	\$90.00	\$0.00
00021	Area 1B - Tape Ceilings / soffits - Labor	\$17,171.00	\$0.00	\$0.00	\$0.00	\$0.00	\$17,171.00	\$0.00
00022	Area 1B - Tape Ceilings / soffits - Material	\$1,267.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,267.00	\$0.00
00023	Area 1B - Tape Walls - Labor	\$3,059.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,059.00	\$0.00
00024	Area 1B - Tape Walls - Material	\$347.00	\$0.00	\$0.00	\$0.00	\$0.00	\$347.00	\$0.00
00025	Area 1C - Frame Ceilings / soffits - Material	\$5,007.00	\$1,001.40	\$0.00	\$0.00	\$1,001.40	\$4,005.60	\$0.00
00026	Area 1C - Frame Ceilings / soffits - Labor	\$29,042.00	\$5,808.40	\$0.00	\$0.00	\$5,808.40	\$23,233.60	\$0.00
00027	Area 1C - Frame Walls - Labor	\$7,166.00	\$5,016.20	\$0.00	\$0.00	\$5,016.20	\$2,149.80	\$0.00
00028	Area 1C - Frame Walls - Material	\$2,463.00	\$2,463.00	\$0.00	\$0.00	\$2,463.00	\$0.00	\$0.00
00029	Area 1C - Hang Ceilings / soffits - Labor	\$19,450.00	\$3,890.00	\$0.00	\$0.00	\$3,890.00	\$15,560.00	\$0.00
00030	Area 1C - Hang Ceilings / soffits - Material	\$3,269.00	\$659.80	\$0.00	\$0.00	\$659.80	\$2,609.20	\$0.00
00031	Area 1C - Hang Walls - Labor	\$16,616.00	\$6,646.40	\$0.00	\$0.00	\$6,646.40	\$9,969.60	\$0.00
00032	Area 1C - Hang Walls - Material	\$8,813.00	\$4,406.50	\$0.00	\$0.00	\$4,406.50	\$4,406.50	\$0.00
00033	Area 1C - Tape Ceilings / soffits - Labor	\$13,566.00	\$2,701.20	\$0.00	\$0.00	\$2,701.20	\$10,864.80	\$0.00
00034	Area 1C - Tape Ceilings / soffits - Material	\$1,086.00	\$217.20	\$0.00	\$0.00	\$217.20	\$868.80	\$0.00

FROM :

FAX NO. : 18477580670

Apr. 25 2008 07:21AM P3



AIA DOCUMENT G703 - APPLICATION AND CERTIFICATE FOR PAYMENT • 1992 EDITION • AIA® ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006-2392 • * WARNING: Unauthorized photocopying violates U.S. copyright laws and will subject the violator to legal prosecution. This document has been reproduced electronically with the permission of The American Institute of Architects under License #7003 to Primavera Systems, Inc. Reproduction of this document without project-specific information is not permitted. Contact The American Institute of Architects to obtain the current version of this document and license status.

G703-1992

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification, is attached.

APPLICATION NO.: 00005
APPLICATION DATE: PERIOD TO: 4/30/2008

In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO.:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE) RATE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD				
00035	Area 1C - Tape Walls - Labor	\$4,044.00	\$1,617.60	\$0.00	\$0.00	\$1,617.60	\$2,426.40	\$0.00
00036	Area 1C - Tape Walls - Material	\$520.00	\$250.00	\$0.00	\$0.00	\$250.00	\$260.00	\$0.00
00037	Area 1D - Frame Ceilings / Soffits - Material	\$2,032.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,032.00	\$0.00
00038	Area 1D - Frame Ceilings / Soffits - Labor	\$10,276.00	\$0.00	\$0.00	\$0.00	\$0.00	\$10,276.00	\$0.00
00039	Area 1D - Hang Ceilings / Soffits - Labor	\$7,201.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,201.00	\$0.00
00040	Area 1D - Hang Ceilings / Soffits - Material	\$1,121.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,121.00	\$0.00
00041	Area 1D - Tape Ceilings / Soffits - Labor	\$4,718.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,718.00	\$0.00
00042	Area 1D - Tape Ceilings / Soffits - Material	\$418.00	\$0.00	\$0.00	\$0.00	\$0.00	\$418.00	\$0.00
00043	Area 2A - Frame Ceilings / Soffits - Material	\$8,455.00	\$2,536.50	\$4,227.50	\$0.00	\$6,764.00	\$1,691.00	\$0.00
00044	Area 2A - Frame Ceilings / Soffits - Labor	\$36,522.00	\$10,956.60	\$3,652.20	\$0.00	\$14,608.80	\$21,913.20	\$0.00
00045	Area 2A - Frame Walls - Labor	\$9,259.00	\$8,333.10	\$925.90	\$0.00	\$9,259.00	\$0.00	\$0.00
00046	Area 2A - Frame Walls - Material	\$4,107.00	\$4,107.00	\$0.00	\$0.00	\$4,107.00	\$0.00	\$0.00
00047	Area 2A - Hang Ceilings / Soffits - Labor	\$27,353.00	\$3,470.60	\$0.00	\$0.00	\$3,470.60	\$23,882.40	\$0.00
00048	Area 2A - Hang Ceilings / Soffits - Material	\$6,094.00	\$1,528.20	\$0.00	\$0.00	\$1,528.20	\$3,565.80	\$0.00
00049	Area 2A - Hang Walls - Labor	\$24,659.00	\$7,397.70	\$14,795.40	\$0.00	\$22,193.10	\$2,465.90	\$0.00
00050	Area 2A - Hang Walls - Material	\$12,497.00	\$10,622.45	\$1,874.55	\$0.00	\$12,497.00	\$0.00	\$0.00
00051	Area 2A - Tape Ceilings / Soffits - Labor	\$19,318.00	\$3,863.80	\$0.00	\$0.00	\$3,863.80	\$15,454.20	\$0.00
00052	Area 2A - Tape Ceilings / Soffits - Material	\$1,383.00	\$414.90	\$0.00	\$0.00	\$414.90	\$968.10	\$0.00
00053	Area 2A - Tape Walls - Labor	\$5,676.00	\$1,135.20	\$0.00	\$0.00	\$1,135.20	\$4,540.80	\$0.00
00054	Area 2A - Tape Walls - Material	\$696.00	\$208.80	\$0.00	\$0.00	\$208.80	\$487.20	\$0.00
00055	Area 2B - Frame Ceilings / Soffits - Material	\$7,936.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,936.00	\$0.00
00056	Area 2B - Frame Ceilings / Soffits - Labor	\$23,453.00	\$0.00	\$0.00	\$0.00	\$0.00	\$23,453.00	\$0.00
00057	Area 2B - Hang Ceilings / Soffits - Labor	\$23,842.00	\$0.00	\$0.00	\$0.00	\$0.00	\$23,842.00	\$0.00
00058	Area 2B - Hang Ceilings / Soffits - Material	\$7,981.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,981.00	\$0.00
00059	Area 2B - Tape Ceilings / Soffits - Labor	\$12,464.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,464.00	\$0.00
00060	Area 2B - Tape Ceilings / Soffits - Material	\$960.00	\$0.00	\$0.00	\$0.00	\$0.00	\$960.00	\$0.00
00061	Area 2C - Frame Ceilings / Soffits - Material	\$10,829.00	\$2,707.25	\$0.00	\$0.00	\$2,707.25	\$8,121.75	\$0.00
00062	Area 2C - Frame Ceilings / Soffits - Labor	\$62,469.00	\$15,617.25	\$0.00	\$0.00	\$15,617.25	\$46,851.75	\$0.00
00063	Area 2C - Frame Walls - Labor	\$9,058.00	\$6,044.25	\$0.00	\$0.00	\$6,044.25	\$2,014.75	\$0.00
00064	Area 2C - Frame Walls - Material	\$2,695.00	\$2,695.00	\$0.00	\$0.00	\$2,695.00	\$0.00	\$0.00
00065	Area 2C - Hang Ceilings / Soffits - Labor	\$49,747.00	\$12,436.75	\$0.00	\$0.00	\$12,436.75	\$37,310.25	\$0.00
00066	Area 2C - Hang Ceilings / Soffits - Material	\$10,617.00	\$3,185.10	\$0.00	\$0.00	\$3,185.10	\$7,431.90	\$0.00
00067	Area 2C - Hang Walls - Labor	\$17,269.00	\$9,497.95	\$0.00	\$0.00	\$9,497.95	\$7,771.05	\$0.00
00068	Area 2C - Hang Walls - Material	\$9,234.00	\$7,848.90	\$0.00	\$0.00	\$7,848.90	\$1,385.10	\$0.00

FROM :

FAX NO. : 18477580670

Apr. 25 2008 07:21AM P4



AIA DOCUMENT G703 - APPLICATION AND CERTIFICATE FOR PAYMENT • 1992 EDITION • AIA® • ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006-4792 • WARNING: Uncensored photocopying violates U.S. copyright laws and will subject the violator to legal prosecution. This document has been reproduced in whole or in part without the permission of The American Institute of Architects under license from the Copyright Clearance Center, Inc. Reproduction of this document without proper acknowledgment is not permitted. Contact The American Institute of Architects to verify the correct version of this document and license status.

G703-1992

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification, is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 00005
APPLICATION DATE:
PERIOD TO: 4/30/2008
ARCHITECT'S PROJECT NO.:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE) RATE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
00069	Area 2C - Tape Ceilings / Soffits - Labor	\$43,907.00	\$10,976.75	\$0.00	\$0.00	\$10,976.75	\$32,930.25	\$0.00
00070	Area 2C - Tape Ceilings / Soffits - Material	\$2,490.00	\$729.00	\$0.00	\$0.00	\$729.00	\$1,761.00	\$0.00
00071	Area 2C - Tape Walls - Labor	\$3,454.00	\$1,899.70	\$0.00	\$0.00	\$1,899.70	\$1,554.30	\$0.00
00072	Area 2C - Tape Walls - Material	\$376.00	\$319.60	\$0.00	\$0.00	\$319.60	\$56.40	\$0.00
00073	Area 2D - Frame Ceilings / Soffits - Material	\$1,841.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,841.00	\$0.00
00074	Area 2D - Frame Ceilings / Soffits - Labor	\$10,058.00	\$0.00	\$0.00	\$0.00	\$0.00	\$10,058.00	\$0.00
00075	Area 2D - Hang Ceilings / Soffits - Labor	\$6,384.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,384.00	\$0.00
00076	Area 2D - Hang Ceilings / Soffits - Material	\$1,123.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,123.00	\$0.00
00077	Area 2D - Tape Ceilings / Soffits - Labor	\$4,555.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,555.00	\$0.00
00082	Area 2D - Tape Ceilings / Soffits - Material	\$361.00	\$0.00	\$0.00	\$0.00	\$0.00	\$361.00	\$0.00
		\$949,000.00	\$259,887.20	\$98,154.05	\$0.00	\$358,041.25	\$590,958.75	\$0.00

97,220.15
357,115.35
37,630
591,984.65

FROM :

FAX NO. :18477580670

Apr. 25 2008 07:22AM P5



AIA DOCUMENT G703 • APPLICATION AND CERTIFICATE FOR PAYMENT • 1992 EDITION • AIA® • ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20005-5392
WARNING: Unauthorized photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.
This document has been prepared specifically with the permission of The American Institute of Architects under license from the American Institute of Architects. It is to be used only for the project and for the client named herein. No part of this document may be reproduced without the written permission of The American Institute of Architects.

G703-1992

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G703

Page 1 of 2 Pages

TO CONTRACTOR:
George Soltis Construction
750 N. Central
Wood Dale, IL 60191

PROJECT
Westinghouse High School
3223 W. Franklin Blvd.
Chicago, IL

APPLICATION NO.: 1
PERIOD TO: 30-Apr-08
APPLICATION DATE: 21-Apr-08

FROM SUBCONTRACTOR
E. Mc Kinnin & Sons, LTD
12000 S. Marshfield Avenue
Calumet Park, IL 60627

PROJECT NOS.: CO7045
CONTRACT DATE: 1-May-07

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract, Construction Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM 310,000
2. Net change by Change Orders (1,160) +
3. CONTRACT SUM TO DATE (Line 1 +2) 310,000
4. TOTAL COMPLETED & STORED TO DATE 30,850
(Column G on G703)

SUBCONTRACTOR
By: 
Date: 21-Apr-08

5. RETAINAGE:
a. 10 % of Completed Work 3,065
(Columns D = E on G703)
b. 10% of Stored Material 0
(Column F on G703)

6. TOTAL EARNED LESS RETAINAGE 27,885
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYM 0
(Line 6 from prior Certificate)
8. LESS MATERIAL ORDERED 0
9. CURRENT PAYMENT DUE 27,885
10. BALANCE TO FINISH, INCLUDING RETAINAGE 262,415
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0	0
Total approved this Month	0	(1,160) 0
TOTALS	0	(1,160) 0

NET CHANGES BY CHANGE ORDER

Page 2 of 6 Pages

APPLICATION NO.: 1
APPLICATION DATE: 04/30/08
PERIOD TO: 04/21/08
ARCHITECTS PROJECT NO:

A	B	C	D WORK COMPLETED		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% TO FINISH (G/C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
	Area A									
	1st Floor	Labor 30,205			0	0	0	30,205		
		Material 13,135			0	0	0	13,135		
	2nd Floor	Labor 27,405			0	0	0	27,405		
		Material 9,800			0	0	0	9,800		

APPLICATION NO.: 1
APPLICATION DATE: 04/30/08
PERIOD TO: 04/21/08
ARCHITECT'S PROJECT NO:

04/21/2008 10:27 7083895190

A	B	C	D WORK COMPLETED		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G/C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
	Area C									
	1st Floor	Labor 46,615		14,000	0	14,000	30	32,615		
		Material 14,900		4,500	0	4,500	30	10,400		
	2nd Floor	Labor 14,425		7,250	0	7,250	50	7,175		
		Material 9,800		4,900	0	4,900	50	4,900		
		</								

In tabulations below, amounts are stated to the nearest dollar. Use Column 1 on Contracts where variable retainage for line item

ARCHITECT'S PROJECT NO.:

APPLICATION NO.: 1
APPLICATION DATE: 04/30/08
PERIOD TO: 04/21/08

04/21/2008 10:27 7083895190

A	B	C	D WORK COMPLETED		F	G	H		I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G/C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
	Area D								
	1st Floor	Labor 52,415			0	0	0	52,415	
		Material 14,000			0	0	0	14,000	
	2nd Floor	Labor 13,385			0	0	0	13,385	
		Material 11,905			0	0	0	11,905	

Page 6 of 6 Pages

APPLICATION NO.: 1
APPLICATION DATE: 04/30/08
PERIOD TO: 04/21/08
ARCHITECTS PROJECT NO:

[illegible]

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702 (Instructions on reverse side) Page One of 2 PAGES

TO OWNER:

PROJECT: Westinghouse High School

APPLICATION NO. 1
PERIOD TO: 6/21/98
PROJECT NO. 1
GSEC Job # 007045
CONTRACT DATE

FROM CONTRACTOR:

Skyco Products, Inc.
800 Jorie Blvd., Suite 100
Oak Brook, IL 60521

VIA ARCHITECT

CONTRACT FOR:

Heat & Smoke Vents, Louvers, Expansion Joint Covers (material only)

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in accordance with the Contract. Continuation Sheet AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM

\$ 85,000.00

2. Net change by Change Orders

\$ 85,000.00

3. CONTRACT SUM TO DATE (Line 1 + 2)

\$ 85,000.00

4. TOTAL COMPLETED & STORED TO DATE

\$ 8,090.00
(Column G on G704)

5. RETAINAGE:

a. 10 % of Complete Work

\$ 809.00

(Columns D + E on G703)

b. % of Stored Material

\$

(Column F on G703)

Total Retainage (Line 5a - 5b or

\$ 809.00

Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE

\$ 7,281.00
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

\$

(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

\$ 7,281

9. BALANCE TO FINISH, INCLUDING RETAINAGE

\$ 771.9

(Line 3 less Line 9)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months in Contract		
Total approved this month		
TOTALS		
NET CHANGES BY CHANGE ORDER		

The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Skyco Products, Inc.

By:

John C. Carter

Date: 4/22/98

Name of: Illinois

County of: Cook

Subscribed and sworn to before me this 21st day of April 2008

Notary Public: *John C. Carter*

My Commission expires: 11/20/10

OFFICIAL SEAL

John C. Carter

Notary Public, State of Illinois

My Commission Expires Nov. 20, 2010

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on the observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the work has progressed as indicated, the quality of the work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$

(Attach explanation if amount certified differs from the amount applied for in full and figures on the Application and on the Continuation Sheet and are changed to conform to the amount certified.)

ARCHITECT

By:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance of payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under the Contract.

CONTINUATION SHEET

AIA DOCUMENT C703 INSTRUCTIONS ON REVERSE SIDE

Page 2 of 2 pages

AIA DOCUMENT C703 INSTRUCTIONS ON REVERSE SIDE

DATE: 4/21/08
APPLICATION DATE: 4/21/08

PROJECT: [REDACTED]

ARCHITECT: [REDACTED]

ITEM NO.	DESCRIPTION	WORK COMPLETED		MATERIALS PRESENTLY STOCKED (SHEET D OR F)	TOTAL COMPLETED AND STOCKED (SHEET D OR F)	PERCENTAGE COMPLETED	BALANCE TO BE PAID	RETAINAGE (5% OF BALANCE)
		PERIOD 1	PERIOD 2					
1	Heat & Smoke Vents (material only)	8,090.00	-	-	8,090.00	100	-	809.00
2	Louvers (material only)	45,440.00	-	-	-	-	45,440.00	-
3	Expansion Joint Covers (material only)	31,470.00	-	-	-	-	31,470.00	-
		83,000.00	-	-	8,090.00	10	76,910.00	809.00

AIA DOCUMENT C703 INSTRUCTIONS ON REVERSE SIDE
WARNING: Unapproved photocopying violates U.S. Copyright laws and will subject the violator to legal prosecution.

CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

C703-1992

► INVOICE ◄

No. 2762

Invoice Date: 04/21/08

Job Name: Westinghouse High School

Your Order Number: GSCC # C07045

[illegible]

Terms: Net 30 Days, No Discount, and No Retainage

A service charge of 1½% per month will be charged on invoices not paid within our standard thirty (30) days.

APPLICATION AND CERTIFICATE FOR PAYMENT

ALA DOCUMENT G702

(Instructions on reverse side) PAGE ONE OF 2 PAGES

Public Bldg Commission Of Chicago PROJECT: Westinghouse High School

APPLICATION NO: 11

3223 West Franklin Boulevard
Chicago, Illinois

PERIOD TO: 04/30/08

FROM (CONTRACTOR): Air Design Systems, Inc.

VIA: George Sollitt Construction Company

GSOC PROJECT NO: C07045

Willow Springs, Illinois 60480

Wood Dale, Illinois 60191

CONTRACT DATE: April 6, 2007

						OWNER
						ARCHITECT
						CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY			
Changes Orders approved in previous months by Owner	TOTAL	ADDITIONS	DEDUCTIONS
Approved this Month			
Number	Dolla Approved		
TOTALS		0.00	0.00
Net change by Change Orders			

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shows herein is now due.

CONTRACTOR

By: _____ Date: 04/30/08

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and this data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

ALL DOCUMENTS ARE APPLICABLE AND CERTIFIABLE FOR PAYMENT "MAY 1983 EDITION" "XIA" © 1983
THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20005

Application is made for Payment as shown below, in connection with the
Corrected Continuation Sheet, AIA Document G703, is attached.

- | | | | |
|----|--|----|--------------|
| 1. | ORIGINAL CONTRACT SUM..... | \$ | 3,421,190.00 |
| 2. | Net change by Change Orders | \$ | 0.00 |
| 3. | CONTRACT SUM TO DATE (line 1+2)..... | \$ | 3,421,190.00 |
| 4. | TOTAL COMPLETED & STORED TO DATE | \$ | 2,152,240.00 |
| | (Column G on G703) | | |
| 5. | RETAINAGE | | 2096,820 |

a. <u>10 % of Completed Work</u>	\$ <u>215,324.50</u>	20 74,100
(Column D + E on G703)		
b. <u>% of Stored Material</u>	\$ _____	

(Column F on G703)
Total Retainage (Line 5c + 5d or
Total in Column I of G703)..... \$ 209,682
245,224.50

6. TOTAL EARNED LESS RETAINAGE	1,887,158	\$ 1,937,045.50
(Line 4 less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR		

PAYMENT (line 6 from prior Certificate)	\$	1,595,290.00
8. CURRENT PAYMENT DUE	\$	291,848
9. BALANCE TO FINISH PLUS RETAINAGE	\$	341,725.50
	\$	1,404,174.50

(line 3 less line 6) 1,534,052

State of	Illinois	County of	Cook
Subscribed and sworn to before me this	30th	day of	April, 2008

My Commission expires:

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for.)
ARCHITECT:

Date _____ By _____

This Certificate is not negotiable. The ACCOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

0847-07 - WESTINGHOUSE HIGH SCHOOL

AIR DESIGN SYSTEMS, INC.

CONTINUATION SHEET

AIA DOCUMENT G703

(Instructions on reverse side) PAGE 2 OF 3 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 11

APPLICATION DATE: 04/21/08

PERIOD TO: 4/30/2008

GSCC PROJECT NO: C07045

A	B	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN DORE)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/G)	BALANCE TO FINISH (G-H)	RETAINAGE
1	Mobilization	31,800.00	31,800.00	0.00	0.00	31,800.00	100%	0.00	3,180.00
2	Drafting / Submittals	127,000.00	111,000.00	16,000.00 10,000.00	0.00	127,000.00	100%	0.00	12,700.00
3	Equipment Building "A" 1st Floor	41,850.00	37,850.00	0.00	0.00	37,850.00	90%	4,000.00	3,785.00
4	Equipment	75,500.00	64,175.00	7,325.00	0.00	71,500.00	95%	4,000.00	7,150.00
5	Material From Paid Stock	85,000.00	81,000.00	0.00	0.00	81,000.00	95%	4,000.00	8,100.00
6	Fabrication	185,500.00	158,500.00	9,999.99 5,000.00	0.00	167,500.00	90%	18,000.00	16,750.00
7	Rough-in	20,500.00	0.00	0.00	0.00	0.00	0%	20,500.00	0.00
8	Trim	20,000.00	18,000.00	0.00	0.00	18,000.00	90%	2,000.00	1,800.00
9	Equipment Building "A" 2nd Floor	38,000.00	32,300.00	3,700.00	0.00	36,000.00	95%	2,000.00	3,600.00
10	Equipment	42,000.00	40,000.00	0.00	0.00	40,000.00	95%	2,000.00	4,000.00
11	Material From Paid Stock	92,500.00	78,800.00	4,920.00 0.00	0.00	83,800.00	90%	9,000.00	8,380.00
12	Fabrication	10,300.00	0.00	0.00	0.00	0.00	0%	10,300.00	0.00
13	Rough-in	29,600.00	26,600.00	0.00	0.00	26,600.00	90%	3,000.00	2,660.00
14	Trim	54,000.00	27,100.00	16,000.00	0.00	43,100.00	80%	10,900.00	4,310.00
15	Equipment Building "B" 1st Floor	51,480.00	18,480.00	18,500.00	0.00	36,980.00	60%	24,500.00	3,698.00
16	Material From Paid Stock	133,850.00	26,850.00	40,000.00	0.00	66,850.00	50%	67,000.00	6,685.00
17	Fabrication	15,000.00	0.00	0.00	0.00	0.00	0%	15,000.00	0.00
18	Rough-in	28,600.00	26,600.00	0.00	0.00	26,600.00	90%	3,000.00	2,660.00
19	Trim	54,000.00	13,500.00	29,500.00	0.00	43,000.00	80%	11,000.00	4,300.00
20	Equipment Building "B" 2nd Floor	61,480.00	12,480.00	39,500.00	0.00	51,980.00	85%	9,500.00	5,198.00
21	Material From Paid Stock	133,850.00	13,850.00	0.00	0.00	13,850.00	10%	120,000.00	1,385.00
22	Fabrication	14,000.00	0.00	0.00	0.00	0.00	0%	14,000.00	0.00
23	Rough-in	53,500.00	48,000.00	0.00	0.00	48,000.00	90%	5,500.00	4,800.00
24	Trim	96,500.00	87,000.00	0.00	0.00	87,000.00	90%	9,500.00	8,700.00
25	Equipment Building "C" 1st Floor	114,000.00	108,000.00	0.00	0.00	108,000.00	95%	6,000.00	10,800.00
26	Material From Paid Stock	240,900.00	200,400.00	16,500.00 0.00	0.00	216,900.00	90%	24,000.00	21,690.00
27	Fabrication	28,700.00	0.00	0.00	0.00	0.00	0%	28,700.00	0.00
28	Rough-in	34,000.00	30,500.00	0.00	0.00	30,500.00	90%	3,500.00	4,800.00
29	Trim	62,000.00	0.00	25,000.00	0.00	25,000.00	40%	37,000.00	8,650.00
30	Equipment Building "C" 2nd Floor	70,700.00	0.00	14,200.00	0.00	14,200.00	20%	56,500.00	16,168.00
31	Material From Paid Stock	153,900.00	0.00	0.00	0.00	0.00	0%	153,900.00	21,590.00
32	Fabrication	17,000.00	0.00	0.00	0.00	0.00	0%	17,000.00	0.00
33	Rough-in	2,756,090.00	1,709,345.00	25,445.00	0.00	1,984,490.00	72%	771,600.00	4,800.00
34	Trim	34,000.00	30,500.00	0.00	0.00	30,500.00	90%	3,500.00	4,800.00
35	Equipment	62,000.00	0.00	25,000.00	0.00	25,000.00	40%	37,000.00	8,650.00
36	Material From Paid Stock	70,700.00	0.00	14,200.00	0.00	14,200.00	20%	56,500.00	16,168.00
37	Fabrication	153,900.00	0.00	0.00	0.00	0.00	0%	153,900.00	21,590.00
38	Rough-in	17,000.00	0.00	0.00	0.00	0.00	0%	17,000.00	0.00
39	Trim	2,756,090.00	1,709,345.00	25,445.00	0.00	1,984,490.00	72%	771,600.00	4,800.00
40	Equipment Building "D" 1st Floor	34,000.00	30,500.00	0.00	0.00	30,500.00	90%	3,500.00	4,800.00
41	Equipment	62,000.00	0.00	25,000.00	0.00	25,000.00	40%	37,000.00	8,650.00
42	Material From Paid Stock	70,700.00	0.00	14,200.00	0.00	14,200.00	20%	56,500.00	16,168.00
43	Fabrication	153,900.00	0.00	0.00	0.00	0.00	0%	153,900.00	21,590.00
44	Rough-in	17,000.00	0.00	0.00	0.00	0.00	0%	17,000.00	0.00
SUB TOTALS:		2,756,090.00	1,709,345.00	25,445.00	0.00	1,984,490.00	72%	771,600.00	198,449.00

219,725

0947-07 - WESTINGHOUSE HIGH SCHOOL

AIR DESIGN SYSTEMS, INC.

CONTINUATION SHEET

ATA DOCUMENT 6703

(Instructions on reverse side) PAGE 3 OF 3 PAGES

ATA Document 6702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 11
APPLICATION DATE: 04/21/08
PERIOD TO: 4/30/2008
GSOC PROJECT NO: C07045

A	B	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
45	Building 2nd Floor	34,000.00	0.00	30,500.00	0.00	30,500.00	90%	3,500.00	3,050.00
46	Equipment	62,000.00	0.00	30,000.00	0.00	30,000.00	48%	32,000.00	3,000.00
47	Material From Paid Stock	70,700.00	0.00	28,200.00	0.00	28,200.00	40%	42,500.00	2,820.00
48	Fabrication	153,900.00	0.00	0.00	0.00	0.00	0%	153,900.00	0.00
49	Rough-In	17,000.00	0.00	0.00	0.00	0.00	0%	17,000.00	0.00
51	Insulation	291,500.00	83,200.00	15,850.00	0.00	79,050.00	27%	212,450.00	7,805.00
52	Air Test & Balance	36,000.00	0.00	0.00	0.00	0.00	0%	36,000.00	0.00
54		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
55		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
56		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
57		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
58		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
59		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
60		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
61		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
62		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
63		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
64		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
65		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
66		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
67		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
68		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
69		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
70		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
71		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
72		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
73		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
74		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
75		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
76		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
77		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
78		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
79		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
80		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
81		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
82		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
83		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
84		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
85		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
86		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
87		0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
SUB TOTALS:		665,100.00	83,200.00	104,550.00	0.00	167,750.00	25%	487,350.00	16,775.00
GRAND TOTALS:		3,421,190.00	1,772,545.00	379,885.00	0.00	2,152,240.00	63%	1,268,950.00	24,275.00

224276

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE ONE OF 6 PAGES

TO OWNER:

George Solitt Construction Company
780 N. Central Ave.
Wood Dale, IL 60191

PROJECT:

Westinghouse High School
3223 W. Franklin Blvd.
Chicago, IL

FROM CONTRACTOR:

INTERNATIONAL PIPING SYSTEMS, INC.
444 East State Parkway, Suite#123
Schaumburg, Illinois 60173-4638
CONTRACT FOR: HVAC Piping Work

VIA ARCHITECT:

Deslerano and Partners, Ltd.

APPLICATION NO: 11(PENCIL DRAFT)

APPLICATION DATE: 4/16/08
PERIOD TO: 4/30/08

IPS Job # 1392-P1392A11
CONTRACT DATE: 04/06/07
GSCC PROJECT NO: C07045

Distribution to:
☒ OWNER
☒ ARCHITECT
☒ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 3,994,810.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1+2) \$ 3,994,810.00
4. TOTAL COMPLETED & STORED TO DATE \$ 2,488,759.99
(Column G on G703)
5. RETAINAGE:
a. 10.0 % of Completed Work 240,748
(Column D + E on G703)
b. 0.0 % of Stored Material 0.00
(Column F on G703)
Total Retainage (Line 5a+5b or
Total in Column I of G703) 240,748
6. TOTAL EARNED LESS RETAINAGE \$ 2,167,992.00
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 1,879,293.00
(Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE \$ 288,548.99
9. BALANCE TO FINISH, INCLUDING RETAINAGE 287,442
(Line 3 less Line 6) 1,828,075


CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner	0.00	
Total approved this Month	0.00	0.00
NET CHANGES by Change Order	0.00	0.00

(In the event of a conflict the exact pre printed language of AIA G702-1992 shall govern this document)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.
CONTRACTOR: INTERNATIONAL PIPING SYSTEMS, INC.

By:  Date: 4/16/08

Frederick S. Oyer, Vice President
State of: ILLINOIS
County of: COOK
Subscribed and sworn to before me this 16th day of April, 2008

Notary Public: 
My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

OFFICIAL SEAL
KATHY E. ERNST
NOTARY PUBLIC - STATE OF ILLINOIS
MY COMMISSION EXPIRES: 06/10/10

CONTINUATION SHEET

AIA Document G702 APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retentions for time items may apply.

PROJECT: Westinghouse High School
3223 W. Franklin Blvd.
Chicago, IL

PAGE 2 OF 6 PAGES
APPLICATION NO: 11PENCIL DRAFT
APPLICATION DATE: 4/16/08
PERIOD TO: 4/30/08
GSCC PROJECT NO: C07B45
IPS Job # 1392-P1392A11

A	B	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL		RETAINAGE RETAINAGE (IF VARIABLE) RATE	
		VALUE	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD		COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		BALANCE TO FINISH (C-G)
1	SUBMITTALS	40,000.00	37,500.00			37,500.00	93.8%	2,500.00	3,750.00
2	SHOP DRAWINGS	43,000.00	38,700.00			38,700.00	90.0%	4,300.00	3,870.00
3	MOBILIZATION	40,000.00	40,000.00			40,000.00	100.0%	0.00	4,000.00
4	RENTALS	55,600.00	25,020.00			25,020.00	45.0%	30,580.00	2,502.00
5	MECHANICAL INSULATION								
6	FIRST FLOOR- AREA "A"								
7	Material	18,380.00	18,380.00			18,380.00	100.0%	0.00	1,838.00
8	Labor	27,540.00	20,655.00			20,655.00	75.0%	6,885.00	2,065.50
9	FIRST FLOOR- AREA "B"								
10	Material	10,800.00		3,240.00		3,240.00	30.0%	7,560.00	324.00
11	Labor	16,200.00		4,860.00		4,860.00	30.0%	11,340.00	486.00
12	FIRST FLOOR- AREA "C"								
13	Material	16,200.00	8,100.00	4,050.00		12,150.00	75.0%	4,050.00	1,215.00
14	Labor	24,300.00	12,150.00	6,075.00		18,225.00	75.0%	6,075.00	1,822.50
15	FIRST FLOOR- AREA "D"								
16	Material	6,480.00				0.00	0.0%	6,480.00	0.00
17	Labor	9,720.00				0.00	0.0%	9,720.00	0.00
18	SECOND FLOOR- AREA "A"								
19	Material	8,640.00	8,640.00			8,640.00	100.0%	0.00	864.00
20	Labor	12,880.00	9,720.00			9,720.00	75.0%	3,240.00	972.00
21	SECOND FLOOR- AREA "B"								
22	Material	6,400.00		540.00		540.00	10.0%	4,860.00	54.00
23	Labor	8,100.00		1,520.00		1,520.00	20.0%	6,480.00	162.00
24	SECOND FLOOR- AREA "C"								
25	Material	12,950.00	6,480.00	3,240.00		9,720.00	75.0%	3,240.00	972.00
26	Labor	19,440.00	9,720.00	4,860.00		14,580.00	75.0%	4,860.00	1,458.00
27	SECOND FLOOR- AREA "D"								
28	Material	6,480.00				0.00	0.0%	6,480.00	0.00
29	Labor	9,720.00				0.00	0.0%	9,720.00	0.00
30	MECHANICAL ROOM: A-210/ B-200								
31									
TOTAL OR SUB TOTAL		391,600.00	235,045.00	28,485.00	0.00	263,530.00	67.2%	128,370.00	26,353.00

In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document

G703-1992

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

G703-1992

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

PAGE 3 OF 6 PAGES

containing Contractor's signed Certificate is attached.

PROJECT: Westinghouse High School

APPLICATION NO: 11(PENCIL DRAFT)

In tabulators below, amounts are listed to the nearest dollar.

3223 W. Franklin Blvd.

APPLICATION DATE: 4/18/08

Use Column I on Contracts where variable retainage for line items may apply.

Chicago, IL

PERIOD TO: 4/30/08

GSOC PROJECT NO: C07045

IFS Job # 1392-P 1392

A ITEM NO.	B DESCRIPTION OF WORK	C		D		E	F		G		H		I RETAINAGE RETAINAGE (IF VARIABLE) RATE
		SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D.O.R.)		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/G)	BALANCE TO FINISH (C-G)				
1	Material	14,040.00							0.00	0.0%	14,040.00	0.00	
2	Labor	21,080.00							0.00	0.0%	21,080.00	0.00	
3	MECHANICAL ROOM: A-300												
4	Material	1,080.00							0.00	0.0%	1,080.00	0.00	
5	Labor	1,620.00							0.00	0.0%	1,620.00	0.00	
6	MECHANICAL ROOM: B-300												
7	Material	1,080.00							0.00	0.0%	1,080.00	0.00	
8	Labor	1,620.00							0.00	0.0%	1,620.00	0.00	
9	MECHANICAL ROOM: C-220												
10	Material	1,080.00							0.00	0.0%	1,080.00	0.00	
11	Labor	1,620.00							0.00	0.0%	1,620.00	0.00	
12	MECHANICAL ROOM: C-231												
13	Material	1,080.00							0.00	0.0%	1,080.00	0.00	
14	Labor	1,620.00							0.00	0.0%	1,620.00	0.00	
15	MECHANICAL ROOM: C-300												
16	Material	1,080.00							0.00	0.0%	1,080.00	0.00	
17	Labor	1,620.00							0.00	0.0%	1,620.00	0.00	
18	MECHANICAL ROOM: D-208												
19	Material	2,160.00							0.00	0.0%	2,160.00	0.00	
20	Labor	3,240.00							0.00	0.0%	3,240.00	0.00	
21	MECHANICAL ROOM: D-300												
22	Material	1,080.00							0.00	0.0%	1,080.00	0.00	
23	Labor	1,620.00							0.00	0.0%	1,620.00	0.00	
24	HYDRONIC TEST & BALANCE												
25	Material	17,000.00							0.00	0.0%	17,000.00	0.00	
26	Labor	8,500.00							0.00	0.0%	8,500.00	0.00	
27	CHEMICAL TREATMENT												
28	Material	10,000.00							4,000.00	40.0%	6,000.00	400.00	
29	Labor												
30	CORE DRILLING												
31													
TOTAL OR SUB TOTAL		482,100.00	238,045.00	29,485.00	0.00	267,630.00	55.5%	214,570.00	26,753.00				

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

(In the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document)

G703-1992

CONTRIBUTION SHEET

AAA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items may apply.

PROJECT: Westinghouse High School

3223 W. Franklin Blvd.

Chicago, IL

PAGE 4 OF 6 PAGES

APPLICATION NO: 11(PENCIL DRAFT)

APPLICATION DATE: 4/16/88

PERIOD TO: 4/30/88

GSOC PROJECT NO: C07045

IPS Job # 1392-P 1392

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE		D WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)		E THIS PERIOD		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE) RATE
		VALUE	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD	THIS PERIOD	THIS PERIOD	THIS PERIOD		TO DATE (D+E+F)	% (G/C)		
1	EQUIPMENT	296,174.00	296,174.00						296,174.00	100.0%	0.00	29,617.40
2	CHILLERS	36,772.00	34,933.00		1,839.00				36,772.00	100.0%	0.00	3,877.20
3	Air Handling Unit, Tag: AHU-1	17,947.00	17,050.00		897.00				17,947.00	100.0%	0.00	1,794.70
4	Air Handling Unit, Tag: AHU-2	14,160.00	13,452.00		708.00				14,160.00	100.0%	0.00	1,416.00
5	Air Handling Unit, Tag: AHU-5A	24,403.00	23,183.00		1,220.00				24,403.00	100.0%	0.00	2,440.30
6	Air Handling Unit, Tag: AHU-5B	24,582.00	23,353.00		1,229.00				24,582.00	100.0%	0.00	2,458.20
7	Air Handling Unit, Tag: AHU-7	22,288.00	21,174.00		1,114.00				22,288.00	100.0%	0.00	2,228.80
8	Air Handling Unit, Tag: AHU-8A	24,511.00	23,286.00		1,225.00				24,511.00	100.0%	0.00	2,451.10
9	Air Handling Unit, Tag: AHU-8B	24,511.00	23,286.00		1,225.00				24,511.00	100.0%	0.00	2,451.10
10	Air Handling Unit, Tag: AHU-9	9,963.00	8,465.00		1,498.00				9,963.00	100.0%	0.00	996.30
11	Air Handling Unit, Tag: AHU-10	12,765.00	12,127.00		638.00				12,765.00	100.0%	0.00	1,276.50
12	Heating Coils	1,924.00	1,924.00						1,924.00	100.0%	0.00	192.40
13												
14	AIR HANDLING UNIT, TAG: AHU-3	45,000.00							45,000.00	0.0%	0.00	0.00
15	AIR HANDLING UNIT, TAG: AHU-4	134,000.00	134,000.00						134,000.00	100.0%	0.00	13,400.00
16	A.C. UNITS/ CONDENSERS	62,500.00							62,500.00	0.0%	0.00	0.00
17	BOILERS	180,000.00							180,000.00	0.0%	0.00	0.00
18	PUMPS/ HEAT EXCH/ HYDRONIC SPECIALTY	55,000.00	55,000.00						55,000.00	100.0%	0.00	5,500.00
19	UNIT HEATERS	9,000.00							9,000.00	100.0%	0.00	900.00
20	CABINET UNIT HEATERS	26,500.00	8,000.00		26,500.00				26,500.00	100.0%	0.00	2,650.00
21	FAN TUBE RADIATION	7,200.00							7,200.00	100.0%	0.00	720.00
22	ELECTRIC UNIT HEATERS	3,500.00							3,500.00	0.0%	0.00	0.00
23	PANEL RADIATORS	115,700.00							115,700.00	0.0%	0.00	0.00
24	RADIANT CEILING PANELS	7,000.00							7,000.00	0.0%	0.00	0.00
25	VARIABLE FREQUENCY DRIVES	41,600.00							41,600.00	0.0%	0.00	0.00
26												
27												
28	PIPING- EQUIPMENT INSTALLATIONS											
29	INSTALL- AIR HANDLING UNITS	14,800.00	1,480.00						14,800.00	100.0%	0.00	1,480.00
30	INSTALL- A.C UNITS/ CONDENSERS	7,700.00							7,700.00	0.0%	0.00	0.00
31												
TOTAL OR SUB TOTAL		1,681,600.00	936,932.00	67,098.00				0.00	1,024,030.00	60.9%	657,570.00	102,403.00

(In the event of a conflict the exact pro printed language of AAA G703-1992 shall govern this document)

G703-1992

P1392a11.xls-3

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

PROJECT: Washington High School

3223 W. Franklin Blvd.
Chicago, IL

APPLICATION NO: 11 (PENCIL DRAFT)

APPLICATION DATE: 4/16/08

PERIOD TO: 4/30/08

GSOC PROJECT NO: C07045

IPS Job # 1992-P 1392

PAGE 5 OF 8 PAGES

ITEM NO.	DESCRIPTION OF WORK	C		D		E	F		G		H		I
		SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)		TOTAL COMPLETED AND STORED TO DATE (D+E+G)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE RETAINAGE (IF VARIABLE) RATE			
1	INSTALL-CHILLERS	4,800.00	4,800.00						4,800.00	100.0%	0.00	480.00	
2	INSTALL-HEAT EXCHANGER	1,200.00							1,200.00	0.0%	1,200.00	0.00	
3	INSTALL-PUMPS	4,400.00							4,400.00	25.0%	3,300.00	110.00	
4	INSTALL-HYDRO-PUMP SPECIALTIES	10,400.00		1,100.00					11,500.00	0.0%	10,400.00	0.00	
5	INSTALL-BOILERS	5,400.00							5,400.00	0.0%	5,400.00	0.00	
6	INSTALL-PANEL RADIATORS	31,700.00							31,700.00	0.0%	31,700.00	0.00	
7	INSTALL-FIN TUBE RADIATION	9,800.00							9,800.00	0.0%	9,800.00	0.00	
8	INSTALL-CABINET UNIT HEATERS	9,800.00							9,800.00	0.0%	9,800.00	0.00	
9	INSTALL-ELECTRIC UNIT HEATERS	7,500.00							7,500.00	0.0%	7,500.00	0.00	
10	PIPING-HVAC INSTALLATION	700.00							700.00	0.0%	700.00	0.00	
11	FIRST FLOOR-AREA "A"												
12	Material	154,500.00	138,075.00						138,075.00	89.0%	15,425.00	13,907.50	
13	Labor	212,245.00	169,861.00						169,861.00	80.0%	42,384.00	16,986.10	
14	FIRST FLOOR-AREA "B"												
15	Material	85,000.00	33,250.00						42,750.00	45.0%	52,250.00	4,275.20	
16	Labor	128,500.00	38,895.00	9,500.00					51,845.00	40.0%	77,655.00	5,184.50	
17	FIRST FLOOR-AREA "C"												
18	Material	137,500.00	123,755.00						123,755.00	80.0%	13,745.00	12,375.50	
19	Labor	184,885.00	147,690.00						147,690.00	80.0%	38,975.00	14,769.00	
20	FIRST FLOOR-AREA "D"												
21	Material	81,000.00							81,000.00	0.0%	81,000.00	0.00	
22	Labor	74,350.00							74,350.00	0.0%	74,350.00	0.00	
23	SECOND FLOOR-AREA "A"												
24	Material	78,000.00	66,300.00						70,200.00	89.0%	7,800.00	7,020.00	
25	Labor	101,930.00	81,555.00	5,100.00					86,655.00	85.0%	15,275.00	8,665.50	
26	SECOND FLOOR-AREA "B"												
27	Material	52,500.00	39,375.00						39,375.00	75.0%	13,125.00	3,937.50	
28	Labor	65,150.00	29,315.00						29,315.00	45.0%	35,835.00	2,931.50	
29	SECOND FLOOR-AREA "C"												
30	Material	112,000.00	84,000.00						88,600.00	80.0%	22,400.00	8,960.00	
31													
TOTAL OR SUB TOTAL		3,225,540.00	1,884,793.00	125,248.00	0.00				2,020,041.00	62.5%	1,205,499.00	202,004.30	

On the event of a conflict the exact pre printed language of AIA G703-1992 shall govern this document) G703-1992

(In the event of a conflict the exact pre printed language of AIA G702-1992 shall govern this document)

G703-1992

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

PROJECT: Westinghouse High School
3223 W. Franklin Blvd.
Chicago, IL

PAGE 6 OF 6 PAGES

APPLICATION NO: 11(PENCIL DRAFT)

APPLICATION DATE: 4/18/08

PERIOD TO: 4/30/08

GSOC PROJECT NO: C07045

IPS Job # 1392-P1392A11

A		B		C		D		E		F		G		H		I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD	MATERIALS STORED (NOT IN D OR E)	TOTAL		%	BALANCE TO FINISH (C-G)	RETAINAGE (IF VARIABLE) RATE						
			FROM PREVIOUS APPLICATION (D+E)				COMPLETED AND STORED TO DATE (D+E+F)										
1	Labor	147,900.00	69,160.00		14,790.00		110,950.00	75.0%	36,950.00	11.095.00							
2	SECOND FLOOR- AREA "D"																
3	Material	61,090.00	30,500.00		18,300.00		48,800.00	80.0%	12,200.00	4,880.00							
4	Labor	63,550.00	20,885.00		41,775.00		62,660.00	75.0%	20,890.00	6,266.00							
5	MECHANICAL ROOM: A-21B/ B-200																
6	Material	120,500.00	24,100.00		66,275.00		90,375.00	75.0%	30,125.00	9,037.50							
7	Labor	163,850.00	8,185.00		16,382.00		24,567.00	15.0%	139,083.00	2,456.70							
8	MECHANICAL ROOM: A-300																
9	Material	11,500.00	1,725.00		4,025.00		5,750.00	50.0%	6,750.00	575.00							
10	Labor	12,400.00	1,240.00		620.00		1,860.00	15.0%	10,540.00	186.00							
11	MECHANICAL ROOM: B-300																
12	Material	11,500.00	1,725.00		5,750.00		6,750.00	50.0%	5,750.00	575.00							
13	Labor	12,400.00	1,240.00		1,860.00		1,860.00	15.0%	10,540.00	186.00							
14	MECHANICAL ROOM: C-220																
15	Material	11,500.00	1,725.00		5,750.00		6,750.00	50.0%	5,750.00	575.00							
16	Labor	12,400.00	1,240.00		1,860.00		1,860.00	15.0%	10,540.00	186.00							
17	MECHANICAL ROOM: C-231																
18	Material	11,500.00	1,725.00		5,750.00		6,750.00	50.0%	5,750.00	575.00							
19	Labor	12,400.00	1,240.00		1,860.00		1,860.00	15.0%	10,540.00	186.00							
20	MECHANICAL ROOM: C-300																
21	Material	11,500.00	1,725.00		5,750.00		6,750.00	50.0%	5,750.00	575.00							
22	Labor	12,400.00	1,240.00		1,860.00		1,860.00	15.0%	10,540.00	186.00							
23	MECHANICAL ROOM: D-208																
24	Material	16,770.00	7,550.00		2,515.00		10,055.00	60.0%	6,705.00	1,006.50							
25	Labor	32,500.00			4,875.00		4,875.00	15.0%	27,625.00	487.50							
26	MECHANICAL ROOM: D-300																
27	Material	11,500.00	5,750.00		5,750.00		5,750.00	50.0%	5,750.00	575.00							
28	Labor	12,400.00	1,860.00		1,860.00		1,860.00	15.0%	10,540.00	186.00							
29																	
30																	
31																	
TOTAL OR SUB TOTAL		3,894,810.00	2,088,103.00		320,680.00	0.00	2,466,703.00	60.3%	4,566,107.00	240,670.00							

(In the event of a conflict the exact pre printed language of AIA G702-1992 shall govern this document)

IPS Job # 1392-P1392A11

2,407,483 1,587,327 240,748

TOTAL P.07

P1392a11.xls- 5

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: Solitt/Oakley J.V.
790 North Central Ave
Wood Dale, IL 60191

PROJECT: Westinghouse
3223 W. Franklin Blvd
Chicago, IL

FROM CONTRACTOR:
Oakley Construction Co. Inc.
7815 S. Chasement Ave.
Chicago, Illinois 60620

VIA ARCHITECT:
DeStefano & Partners

AIA DOCUMENT G702 PAGE ONE OF TWO PAGE(S)

APPLICATION NO: 13 Distribution to:

PERIOD TO: 30-Apr-08

PROJECT NOS: 1446R

CONTRACT DATE:

☒ OWNER
☒ ARCHITECT
☒ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

SEE ATTACHED SWORN STATEMENT FROM CONTRACTOR TO OWNER

1. ORIGINAL CONTRACT SUM \$ 510,363,422.00

2. Net change by Change Orders \$ 3825.00

3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 510,364,247.00

4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 7,342,442

5. RETAINAGE- (Original Contract Only) \$ 558,900 734,241

a. % of Completed Work \$ 0.00

b. % of Stored Material \$ 734,241

(Column F on G703) \$ 558,900

Total Retainage (Lines 5a + 5b or \$ 6,608,171

6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 6,752,936

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 77,160

8. CURRENT PAYMENT DUE \$ 3,756,076

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month (#1)		
TOTALS	\$0.00	\$0.00

NOT PREPARED BY: Oakley Date: 02/05

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Oakley Construction Co., Inc.

By: Anthony S. Kwalemg, Vice President Date: County of Cook State of Illinois

Subscribed and sworn to before me this 18th day of April, 2008
Notary Public: Shebetta Grace-Burt
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed in accordance with the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$ 77,160

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20008-8092

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Westinghouse H.S.

APPLICATION NO: 13
APPLICATION DATE: 18-Apr-08
PERIOD TO: 30-Apr-08
ARCHITECT'S PROJECT NO: 1446R

A ITEM NO.	B DESCRIPTION OF WORK	C CONTRACT VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL		H BALANCE TO FINISH (C - G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	General Conditions - Oakley Const. 899,010	\$883,492.00	\$488,988.00	42,244	\$47,724.00	531,232	\$836,722.00	\$46,770.00	\$52,672
	Board - Oakley Const.	\$60,107.00	\$60,107.00		\$0.00		\$60,107.00	\$0.00	\$6,011
	Insurance - Oakley Const.	\$93,860.00	\$93,860.00		\$0.00		\$93,860.00	\$0.00	\$9,386
	General Cleanup - Oakley Const.	\$34,250.00	\$8,850.00		\$3,000.00		\$11,850.00	\$22,400.00	\$1,185
	Doors, Frames, Hardware - Material	\$467,000.00	\$60,783.00		\$0.00		\$90,783.00	\$376,217.00	\$9,078
	Carpentry - Oakley Const. 1 D4, 858	\$119,749.00	\$15,000.00		\$5,000.00		\$20,000.00	\$99,749.00	\$2,000
	Structural Steel - K&K Iron Works	\$6,543,614.00	\$6,180,924.00	6241,047	\$600	5,941,850	\$6,180,924.00	\$362,690.00	\$614,002
	Pool - Phoenix Pools	\$380,000.00	\$425,500.00		\$0.00		\$425,500.00	\$154,500.00	\$42,550
	Wood Laboratory Casework - Charles Schomo	\$285,000.00	\$0.00		\$30,000.00		\$30,000.00	\$255,000.00	\$3,000
	Resilient Flooring/Carpeting - TBL	\$247,675.00	\$0.00		\$0.00		\$0.00	\$247,675.00	\$0
	Carroll Seating	\$416,800.00	\$0.00		\$0.00		\$0.00	\$416,800.00	\$0
	Food Service Equipment - Apex Marketing	\$418,850.00	\$0.00		\$0.00		\$0.00	\$418,850.00	\$0
	Dawn Companies	\$146,773.00	\$139,250.00		\$0.00		\$139,250.00	\$7,473.00	\$13,925
	Nat Let - Metal Lattices	\$18,127.00	\$0.00		\$0.00		\$0.00	\$18,127.00	\$0.00
	Window Treatments - Building Outfitters	\$48,800.00	\$0.00		\$0.00		\$0.00	\$48,000.00	\$0.00
	GRAND TOTALS	\$10,164,247.00	7,503,262	1160,850	28,734	0	7,588,796	2,775,511	\$738,000

PAYMENT APPLICATION

TO: SOLITO/OKLEY JV
7815 S. CLAREMONT
CHICAGO, IL 60620
Attn: Accounts Payable

FROM: CHARLES E SHOMO & ASSOCIATES
8746 E PRAIRIE ROAD
SKOKIE, IL 60076-2327
SCIENCE CASEWORK

PROJECT SH-11734
NAME AND WESTINGHOUSE HIGH SCHOOL
LOCATION: 3223 W. FRANKLIN BLVD
CHICAGO, IL
ARCHITECT: DESTAFANO & PARTNERS, LTD

APPLICATION # 1
PERIOD THRU: 04/30/2008
PROJECT #: C07046
DATE OF CONTRACT: 04/09/2008

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACTOR'S SUMMARY OF WORK

Application is made for payment as shown below.
Continuation Page is attached.

1. CONTRACT AMOUNT	\$286,000.00	\$0.00
2. SUM OF ALL CHANGE ORDERS		
3. CURRENT CONTRACT AMOUNT (Line 1 +/- 2)	\$286,000.00	
4. TOTAL COMPLETED AND STORED (Column G on Continuation Page)	\$30,000.00	
5. RETAINAGE:		
a. 10.00% of Completed Work (Columns D + E on Continuation Page)	\$3,000.00	
b. 10.00% of Material Stored (Column F on Continuation Page)	\$0.00	
Total Retainage (Line 5a + 5b or Column I on Continuation Page)	\$3,000.00	
6. TOTAL COMPLETED AND STORED LESS RETAINAGE (Line 4 minus Line 5 Total)	\$27,000.00	
7. LESS PREVIOUS PAYMENT APPLICATIONS		\$27,000.00
8. PAYMENT DUE		
9. BALANCE TO COMPLETION (Line 3 minus Line 6)	\$259,000.00	
SUMMARY OF CHANGE ORDERS		
	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this month	\$0.00	\$0.00
TOTALS		
NET CHANGES	\$0.00	

PAYMENT APPLICATION

Contractor's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Contractor under the Contract have been used to pay Contractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Contractor is legally entitled to this payment.

CONTRACTOR: CHARLES E SHOMO & ASSOCIATES
By: Charles E Shomo Date: 4-9-08


State of: ILLINOIS
County of: COOK

Subscribed and sworn to before

me this 9th day of April 08

Notary Public:

My Commission Expires: 6/3/11

**ARCHITECT'S CERTIFICATION**

Architect's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

CERTIFIED AMOUNT:

(If the certified amount is different from the payment due, you should attach an explanation. Initial all the figures that are changed to match the certified amount.)

ARCHITECT:

Date:

By: _____
Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Contractor, and is without prejudice to any rights of Owner or Contractor under the Contract Documents or otherwise.

OSS, INC. DOCUMENT

CONTINUATION PAGE

Page 2 of 2

Payment Application containing Contractor's signature is attached.

PROJECT: SH-11734
WESTINGHOUSE HIGH SCHOOL
DATE OF APPLICATION: 04/09/2008
PERIOD THRU: 04/30/2008
PROJECT #s: C07046

A ITEM #	B WORK DESCRIPTION	C SCHEDULED AMOUNT	D COMPLETED WORK		F STORED MATERIALS (NOT IN D OR E)	G TOTAL COMPLETED AND STORED (D + E + F)	H % COMP. (G / C)	I BALANCE TO COMPLETION (C-G)	J RETAINAGE (if Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD					
1	KENAUWEE SCIENTIFIC	\$60,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$60,000.00	
2	DURCON COMPANY	\$41,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$41,000.00	
3	C E SHOMO - ENGINEERING	\$30,000.00	\$0.00	\$30,000.00	\$0.00	\$30,000.00	100%	\$0.00	
4	C E SHOMO - INSTALLATIONS	\$155,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$155,000.00	
TOTALS		\$286,000.00	\$0.00	\$30,000.00	\$0.00	\$30,000.00	10%	\$256,000.00	

CONTINUATION PAGE FOR PAYMENT APPLICATION

QSS, INC. DOCUMENT

State of Illinois
County of Cook

contract with (2) Sollitt/Oakley Joint Venture owner for
(3) Westinghouse High School
on the following described premises in said County, to-wit Cook County

(1) A member of the firm of, or officer of the corporation of, naming same. If a subcontractor so states and name the contractor. (2) Name of the owner or owners. (3) What the contract or subcontract is for. (4) Partial or Final Payment.

It is understood that the total amount paid to date plus the amount requested in this application shall not exceed _____ of the cost of the work completed to date.

I agree to furnish Waivers of Lien for all materials under my contract when demanded.

Signed

~~The above sworn statement should be obtained by the owner before each and every payment~~

