



Public Building Commission of Chicago Contractor Payment Information

Project: Mt. Greenwood Elementary School Annex II

Contract Number: C1589

General Contractor: FH Paschen SN Nielsen Associates LLC

Payment Application: #5

Amount Paid: \$ 503,165.01

Date of Payment to General Contractor: 8/27/18

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #MtGreenwood

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 7/17/2018

PROJECT: Mt. Greenwood Elementary School Annex II

Pay Application No.: Five (5)
 For the Period: 6/1/2018 to 6/30/2018
 Contract No.: C1589

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: F.H. Paschen, S.N. Nielsen & Associates LLC	
FOR: Mt. Greenwood Elementary School Annex II	
Is now entitled to the sum of:	\$ 503,165.01

ORIGINAL CONTRACTOR PRICE	<u>\$9,807,000.00</u>
ADDITIONS	<u>\$0.00</u>
DEDUCTIONS	<u>\$0.00</u>
NET ADDITION OR DEDUCTION	<u>\$0.00</u>
ADJUSTED CONTRACT PRICE	<u>\$9,807,000.00</u>

TOTAL AMOUNT EARNED	<u>\$1,911,313.47</u>
TOTAL RETENTION	<u>\$191,131.35</u>

- | | |
|---|---------------------|
| a) Reserve Withheld @ 10% of Total Amount Earned,
but Not to Exceed 5% of Contract Price | <u>\$191,131.35</u> |
| b) Liens and Other Withholding | <u>\$ -</u> |
| c) Liquidated Damages Withheld | <u>\$ -</u> |

TOTAL PAID TO DATE (Include this Payment)	<u>\$1,720,182.12</u>
LESS: AMOUNT PREVIOUSLY PAID	<u>\$1,217,017.11</u>
AMOUNT DUE THIS PAYMENT	<u>\$503,165.01</u>

Architect Engineer: _____

signature, date

PA_FHP_PA005_20180717_02_07_13

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT A
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 1)

Project Name: Mt. Greenwood Elementary School Annex II
 PBC Project #: C1889

Contractor: F.H. Paschen, S.N. Nielsen & Associates LLC

Period To: 6/30/2018

Job Location: 10041 South Homan Ave Chicago, IL 60665

Owner: Public Building Commission of Chicago

APPLICATION FOR PAYMENT # Five (5)

STATE OF ILLINOIS 1 55
 COUNTY OF COOK 3

The affiant, being first duly sworn on oath, deposes and says that he/she is Vice President, of F.H. Paschen, S.N. Nielsen & Associates LLC, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. C1576, dated the 13th day of July, 2018, for the following project:

Mt. Greenwood Elementary School Annex II PBC Contract No #C1889 FH Paschen Job #2107
10041 South Homan Ave Chicago, IL 60665

that the following statements are made for the purpose of procuring a partial payment of \$ 503,165.01 under the terms of said Contract,

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated.

Item # or CSI corresponds to SOV	Subcontractor Name	Type of Work	Original contract amount	PBC Change Orders	QC Change Orders	Adjusted Contract Amount	% Complete	Work Completed			Retainage	Net previous billed	Net amount due	Remaining to bill
								Previous	Current	Total to date				
10	FHP/SNN	General Conditions	\$ 1,113,856.00	\$ -	\$ (35,537.00)	\$ 1,078,319.00	18%	\$ 143,249.84	\$ 65,878.86	\$ 209,128.70	\$ 31,451.82	\$ 120,924.86	\$ 56,752.22	\$ 900,641.82
20	FHP/SNN	OH&P	\$ 218,538.00	\$ -	\$ -	\$ 218,538.00	20%	\$ 30,315.32	\$ 12,992.28	\$ 43,307.60	\$ 4,330.76	\$ 27,283.79	\$ 11,683.05	\$ 177,561.16
30	FHP/SNN	Bond / Insurance	\$ 147,444.00	\$ -	\$ -	\$ 147,444.00	100%	\$ 147,444.00	\$ -	\$ 147,444.00	\$ 14,744.40	\$ 132,699.60	\$ -	\$ 14,744.40
40	FHP/SNN	Mobilization	\$ 98,070.00	\$ -	\$ -	\$ 98,070.00	100%	\$ 98,070.00	\$ -	\$ 98,070.00	\$ 9,807.00	\$ 88,263.00	\$ -	\$ 9,807.00
100	Shawn Brown Enterprises	Demol/Environmental	\$ 100,000.00	\$ -	\$ -	\$ 100,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 100,000.00
140	Unlet	Concrete	\$ 90,000.00	\$ -	\$ -	\$ 90,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 90,000.00
200	FHP/SNN	Building Concrete	\$ 575,000.00	\$ -	\$ -	\$ 575,000.00	78%	\$ 435,000.00	\$ 18,000.00	\$ 453,000.00	\$ 45,100.00	\$ 391,500.00	\$ 14,400.00	\$ 166,100.00
240	Clausen Structures	Reinforcements	\$ 30,410.00	\$ -	\$ 29,590.00	\$ 60,000.00	85%	\$ 51,100.00	\$ -	\$ 51,100.00	\$ 5,110.00	\$ 45,990.00	\$ -	\$ 14,010.00
290	Vmak Construction	Masonry	\$ 575,000.00	\$ -	\$ -	\$ 575,000.00	17%	\$ 98,153.67	\$ -	\$ 98,153.67	\$ 9,815.37	\$ 88,338.30	\$ 0.00	\$ 488,661.70
340	Composita	Structural Steel	\$ 619,000.00	\$ -	\$ -	\$ 619,000.00	84%	\$ 192,500.00	\$ 328,500.00	\$ 519,000.00	\$ 51,900.00	\$ 173,250.00	\$ 293,850.00	\$ 151,900.00
380	MW Powell	Roofing	\$ 265,000.00	\$ -	\$ -	\$ 265,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 265,000.00
440	Unlet	Solid Surfacing	\$ 130,000.00	\$ -	\$ -	\$ 130,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 130,000.00
490	Unlet	Spray Insulation	\$ 27,000.00	\$ -	\$ -	\$ 27,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 27,000.00
530	Unlet	Air Vapor Barrier	\$ 45,000.00	\$ -	\$ -	\$ 45,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 45,000.00
620	Chicago Doorway	Frames/Doors/Hardware	\$ 62,300.00	\$ -	\$ -	\$ 62,300.00	5%	\$ 3,100.00	\$ -	\$ 3,100.00	\$ 310.00	\$ 2,790.00	\$ -	\$ 59,510.00
680	Unlet	Exp Joint Assembly	\$ 1,500.00	\$ -	\$ -	\$ 1,500.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,500.00
700	Unlet	Joint Sealants	\$ 6,500.00	\$ -	\$ -	\$ 6,500.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,500.00
740	Unlet	Sprayed Applied Fire Protection	\$ 15,500.00	\$ -	\$ -	\$ 15,500.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,500.00
780	Unlet	Automatic Door Operator	\$ 4,000.00	\$ -	\$ -	\$ 4,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,000.00
830	Unlet	Louvers	\$ 20,000.00	\$ -	\$ -	\$ 20,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,000.00
870	TriMark Marline, LLC	Food Svc Equipment	\$ 8,900.00	\$ -	\$ 2,058.00	\$ 8,959.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,959.00
910	Unlet	Projection Screen - Material	\$ 2,000.00	\$ -	\$ -	\$ 2,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,000.00
950 & 3360	Nu-Toys	Playground	\$ 31,884.00	\$ -	\$ 29,287.00	\$ 61,151.00	30%	\$ 3,186.40	\$ 15,201.10	\$ 18,387.50	\$ -	\$ 2,667.76	\$ 15,519.74	\$ 42,783.50
980	Evergreen Specialties & Design	Roller Window Shades	\$ 6,000.00	\$ -	\$ 100.00	\$ 6,100.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,100.00
1030	Unlet	Wood Laboratory Casework	\$ 20,500.00	\$ -	\$ -	\$ 20,500.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,500.00
1070	Unlet	Floor Mats	\$ 3,800.00	\$ -	\$ -	\$ 3,800.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,800.00
1220	Underland Architectural System	Windows/Doors	\$ 311,500.00	\$ -	\$ -	\$ 311,500.00	2%	\$ 6,200.00	\$ -	\$ 6,200.00	\$ 620.00	\$ 5,560.00	\$ -	\$ 305,820.00
1280	Graber Manufacturing	Site Furnishings	\$ 12,000.00	\$ -	\$ 2,001.00	\$ 14,001.00	50%	\$ -	\$ 7,000.00	\$ 7,000.00	\$ -	\$ -	\$ 7,000.00	\$ 7,001.00
1330	QC Enterprises, Inc	Flooring	\$ 275,600.00	\$ -	\$ -	\$ 275,600.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 275,600.00
1380	Just Rite Acoustics	Acoustical Ceilings	\$ 58,500.00	\$ -	\$ -	\$ 58,500.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 58,500.00
1420	JP Phillips	Plaster	\$ 30,000.00	\$ -	\$ -	\$ 30,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,000.00
1480	Unlet	Painting	\$ 47,000.00	\$ -	\$ -	\$ 47,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 47,000.00
1520	Unlet	Epoxy Flooring	\$ 6,500.00	\$ -	\$ -	\$ 6,500.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,500.00
1580	ADP Lemco, Inc	Visual Display	\$ 17,651.00	\$ -	\$ -	\$ 17,651.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,651.00
1600	Desay Signs & Graphics	Signage	\$ 3,484.00	\$ -	\$ -	\$ 3,484.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,484.00
1650	Unlet	Toilet Comp / Accessories	\$ 20,500.00	\$ -	\$ -	\$ 20,500.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,500.00
1700	Murphy & Jones	Lockers	\$ 37,000.00	\$ -	\$ -	\$ 37,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 37,000.00
1760	Smart Elevator	Elevators	\$ 80,000.00	\$ -	\$ -	\$ 80,000.00	50%	\$ 80,000.00	\$ -	\$ 80,000.00	\$ -	\$ 80,000.00	\$ -	\$ 80,000.00
1840	Chicago Fire Protection	Fire Protection	\$ 81,000.00	\$ -	\$ -	\$ 81,000.00	5%	\$ 3,800.00	\$ -	\$ 3,800.00	\$ 380.00	\$ 3,420.00	\$ -	\$ 77,580.00
2120	Drive Construction	Plumbing	\$ 298,850.00	\$ -	\$ -	\$ 298,850.00	12%	\$ 35,822.00	\$ -	\$ 35,822.00	\$ 3,562.20	\$ 32,059.80	\$ -	\$ 264,790.20
2440	Blackhawk	HVAC	\$ 745,000.00	\$ -	\$ -	\$ 745,000.00	2%	\$ 14,500.00	\$ -	\$ 14,500.00	\$ 1,450.00	\$ 13,050.00	\$ -	\$ 731,850.00
2870	Market Contracting Services	Carpentry	\$ 738,955.00	\$ -	\$ -	\$ 738,955.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 738,955.00
2970	Candor Electric	Electrical	\$ 1,060,000.00	\$ -	\$ -	\$ 1,060,000.00	3%	\$ 10,000.00	\$ 18,500.00	\$ 28,500.00	\$ 2,850.00	\$ 9,000.00	\$ 16,850.00	\$ 1,039,350.00
3060	CPMH Construction	Earthwork	\$ 272,500.00	\$ -	\$ -	\$ 272,500.00	28%	\$ -	\$ 70,400.00	\$ 70,400.00	\$ 7,040.00	\$ -	\$ 63,360.00	\$ 209,140.00
3100	ChicagoLand Trucking	Soil Deposits	\$ 24,980.00	\$ -	\$ -	\$ 24,980.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 24,980.00
3140	Unlet	Asphalt	\$ 7,500.00	\$ -	\$ -	\$ 7,500.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,500.00
SUBTOTAL PAGE ONE			\$ 8,421,862.00	\$ -	\$ 27,800.80	\$ 8,449,162.00	22%	\$ 1,362,241.23	\$ 832,472.24	\$ 11,684,713.47	\$ 188,471.38	\$ 1,217,017.11	\$ 478,225.01	\$ 6,762,948.88

Item # or CSI corresponds to SOV	Subcontractor Name	Type of Work	Original contract amount	PBC Change Orders	GC Change Orders	Adjusted Contract Amount	Work Completed			Retainage	Net previous billed	Net amount due	Remaining to bill	
							% Complete	Previous	Current					Total to date
3190	Fence Masters	Fencing	\$ 71,000.00	\$ -	\$ -	\$ 71,000.00	2%	\$ -	\$ 1,600.00	\$ 1,600.00	\$ 160.00	\$ -	\$ 1,440.00	\$ 69,560.00
3330	Hemington Site Services	Site Work	\$ 289,838.00	\$ -	\$ -	\$ 289,838.00	9%	\$ -	\$ 25,000.00	\$ 25,000.00	\$ 2,500.00	\$ -	\$ 22,500.00	\$ 267,338.00
3370	**Sara Nulloys Above	Playground Surfacing Material	\$ 27,500.00	\$ -	\$ (27,500.00)	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
3420	Unifet	Concrete Pavers	\$ 62,000.00	\$ -	\$ -	\$ 62,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 62,000.00
3470	Unifet	Landscaping	\$ 60,000.00	\$ -	\$ -	\$ 60,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,000.00
3510	Unifet	Irrigation	\$ 10,000.00	\$ -	\$ -	\$ 10,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,000.00
				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
3540	PBC	Commissioner's Contingency Fund	\$ 385,000.00	\$ -	\$ -	\$ 385,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 385,000.00
3550	PBC	Sitework Allowance	\$ 150,000.00	\$ -	\$ -	\$ 150,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 150,000.00
3560	PBC	Environmental Allowance	\$ 50,000.00	\$ -	\$ -	\$ 50,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000.00
3570	PBC	Camera Allowance	\$ 100,000.00	\$ -	\$ -	\$ 100,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 100,000.00
3580	PBC	Moisture Mitigation Allowance	\$ 200,000.00	\$ -	\$ -	\$ 200,000.00	0%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200,000.00
SUBTOTAL PAGE TWO			\$ 1,385,338.00	\$ -	\$ (27,800.00)	\$ 1,357,538.00	2%	\$ -	\$ 26,600.00	\$ 26,600.00	\$ 2,600.00	\$ -	\$ 23,940.00	\$ 1,333,698.00
SUBTOTAL PAGE ONE			\$ 8,421,662.00	\$ -	\$ 27,588.00	\$ 8,449,250.00	22%	\$ 1,352,241.23	\$ 632,472.24	\$ 1,984,713.47	\$ 188,471.26	\$ 1,217,017.11	\$ 479,226.01	\$ 8,752,818.88
SUBTOTAL PAGE TWO			\$ 1,385,338.00	\$ -	\$ (27,800.00)	\$ 1,357,538.00	2%	\$ -	\$ 26,600.00	\$ 26,600.00	\$ 2,600.00	\$ -	\$ 23,940.00	\$ 1,333,698.00
TOTAL			\$ 9,807,000.00	\$ -	\$ -	\$ 9,807,000.00	24%	\$ 1,362,241.23	\$ 659,072.24	\$ 2,011,313.47	\$ 191,151.56	\$ 1,217,017.11	\$ 503,146.01	\$ 10,066,817.88

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$9,807,000.00	TOTAL AMOUNT REQUESTED	\$1,911,313.47
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$191,131.35
TOTAL CONTRACT AND EXTRAS	\$9,807,000.00	NET AMOUNT EARNED	\$1,720,182.12
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$1,217,017.11
ADJUSTED CONTRACT PRICE	\$9,807,000.00	AMOUNT DUE THIS PAYMENT	\$503,165.01
		BALANCE TO COMPLETE	\$8,086,817.88

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

Frank Mullaghy
 Vice President

Subscribed and sworn to before me this 17th day of July, 2018.

Sela M. O'Neill
 Notary Public
 My Commission expires: 8/21/2021

