



Public Building Commission of Chicago Contractor Payment Information

Project: CDOT Street Concrete Flatwork (North Area)

Contract #: 22253-PS3012Q-001-000

Contractor: McDonagh Demolition Inc.

Payment Application: # 2

Amount Paid: \$ 423,350.70

Date of Payment to Contractor: 12/4/24

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 10/28/2024

PROJECT: CDOT Collector Street Concrete Flatwork - Hollywood

Pay Application No.: 2
 For the Period: 9/1/2024 to 10/10/2024
 Contract No.: 22253-PS3012Q-001-000

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: <u>McDonagh Demolition, Inc</u>											
FOR:											
Is now entitled to the sum of: \$ _____	\$ 423,350.70										
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;">ORIGINAL CONTRACTOR PRICE</td> <td style="text-align: right;"><u>\$1,160,425.87</u></td> </tr> <tr> <td>ADDITIONS</td> <td style="text-align: right;"><u>\$0.00</u></td> </tr> <tr> <td>DEDUCTIONS</td> <td style="text-align: right;"><u>\$0.00</u></td> </tr> <tr> <td>NET ADDITION OR DEDUCTION</td> <td style="text-align: right;"><u>\$0.00</u></td> </tr> <tr> <td>ADJUSTED CONTRACT PRICE</td> <td style="text-align: right;"><u>\$1,160,425.87</u></td> </tr> </table>		ORIGINAL CONTRACTOR PRICE	<u>\$1,160,425.87</u>	ADDITIONS	<u>\$0.00</u>	DEDUCTIONS	<u>\$0.00</u>	NET ADDITION OR DEDUCTION	<u>\$0.00</u>	ADJUSTED CONTRACT PRICE	<u>\$1,160,425.87</u>
ORIGINAL CONTRACTOR PRICE	<u>\$1,160,425.87</u>										
ADDITIONS	<u>\$0.00</u>										
DEDUCTIONS	<u>\$0.00</u>										
NET ADDITION OR DEDUCTION	<u>\$0.00</u>										
ADJUSTED CONTRACT PRICE	<u>\$1,160,425.87</u>										
TOTAL AMOUNT EARNED	\$ 1,160,425.87										
TOTAL RETENTION	\$ 58,021.29										
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;">a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price</td> <td style="text-align: right;"><u>\$ 58,021.29</u></td> </tr> <tr> <td>b) Liens and Other Withholding</td> <td style="text-align: right;"><u>\$ -</u></td> </tr> <tr> <td>c) Liquidated Damages Withheld</td> <td style="text-align: right;"><u>\$ -</u></td> </tr> </table>		a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	<u>\$ 58,021.29</u>	b) Liens and Other Withholding	<u>\$ -</u>	c) Liquidated Damages Withheld	<u>\$ -</u>				
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	<u>\$ 58,021.29</u>										
b) Liens and Other Withholding	<u>\$ -</u>										
c) Liquidated Damages Withheld	<u>\$ -</u>										
TOTAL PAID TO DATE (Include this Payment)	\$ 1,102,404.58										
LESS: AMOUNT PREVIOUSLY PAID	\$ 679,053.88										
AMOUNT DUE THIS PAYMENT	\$ 423,350.70										

Architect Engineer: _____
 signature, date

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT A
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 of 3)

PERIOD TO 10/10/2024
PBC CONTRA 22253-P630120-001-000
PBC PROJEC 22253

Item # or CSI compar code to SDV	Subcontractor Name	Type of Work	Original contract amount	CHANGES	Adjusted Contract Amount	% Complete	PREVIOUS WORK CMPTL	CURRENT COMP	-----Work Completed-----				
									Total to date	Retainage	Net previous billed	Net amount due	Remaining to bill
1	McDonagh	Earth Excavation (Soil to Landfill) (McDonagh)	\$ 48,114.00	\$ -	\$ 48,114.00	100%	\$ 48,114.00		\$ 48,114.00	\$ 2,405.70	\$ 43,302.80	\$ 2,405.70	\$ 2,405.70
2	McDonagh	Pavement Removal (McDonagh)	\$ 55,478.00	\$ -	\$ 55,478.00	100%	\$ 55,478.00		\$ 55,478.00	\$ 2,773.80	\$ 49,928.40	\$ 2,773.80	\$ 2,773.80
3	McDonagh	Driveway and Alley Return Pavement Removal (McDonagh)	\$ 29,332.80	\$ -	\$ 29,332.80	100%	\$ 29,332.80		\$ 29,332.80	\$ 1,466.64	\$ 26,399.52	\$ 1,466.64	\$ 1,466.64
4	McDonagh	Curb Removal (McDonagh)	\$ 4,958.80	\$ -	\$ 4,958.80	100%	\$ 4,958.80		\$ 4,958.80	\$ 247.94	\$ 4,462.92	\$ 247.94	\$ 247.94
5	McDonagh	Combination Curb and Gutter Removal (McDonagh)	\$ 38,964.80	\$ -	\$ 38,964.80	100%	\$ 38,964.80		\$ 38,964.80	\$ 1,948.24	\$ 35,066.32	\$ 1,948.24	\$ 1,948.24
6	McDonagh	Sidewalk Removal (McDonagh)	\$ 24,024.00	\$ -	\$ 24,024.00	100%	\$ 24,024.00		\$ 24,024.00	\$ 1,201.20	\$ 21,621.60	\$ 1,201.20	\$ 1,201.20
7	McDonagh	Alley Pavement Removal (McDonagh)	\$ 1,075.20	\$ -	\$ 1,075.20	100%	\$ 1,075.20		\$ 1,075.20	\$ 53.76	\$ 967.68	\$ 53.76	\$ 53.76
8	McDonagh	Garage Apron Removal (McDonagh)	\$ 1,344.00	\$ -	\$ 1,344.00	100%	\$ 1,344.00		\$ 1,344.00	\$ 67.20	\$ 1,209.60	\$ 67.20	\$ 67.20
9	McDonagh	Sub-Base Granular Material, Type B (McDonagh)	\$ 12,606.05	\$ -	\$ 12,606.05	100%	\$ 12,606.05		\$ 12,606.05	\$ 630.30	\$ 11,345.45	\$ 630.30	\$ 630.30
10	McDonagh	Crushed Stone (Temporary Use) (McDonagh)	\$ 14,594.80	\$ -	\$ 14,594.80	100%	\$ 14,594.80		\$ 14,594.80	\$ 729.74	\$ 13,135.32	\$ 729.74	\$ 729.74
11a	McDonagh	PORTLAND CEMENT CONCRETE BASE COURSE, 8 IN (McDonagh)	\$ 24,522.00	\$ -	\$ 24,522.00	100%	\$ 17,845.71	\$ 6,576.29	\$ 24,522.00	\$ 1,228.10	\$ 16,151.14	\$ 7,144.76	\$ 1,228.10
11b	Martinez Froga	PORTLAND CEMENT CONCRETE BASE COURSE, 8 IN (Martinez Froga)	\$ 61,305.00	\$ -	\$ 61,305.00	100%	\$ 44,864.28	\$ 16,440.72	\$ 61,305.00	\$ 3,065.25	\$ 40,377.85	\$ 17,861.80	\$ 3,065.25
12a	McDonagh	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE ALLEY PAVEMENT, 8 INCH (McDonagh)	\$ 6,583.29	\$ -	\$ 6,583.29	100%	\$ 4,146.47	\$ 2,436.82	\$ 6,583.29	\$ 329.16	\$ 3,731.83	\$ 2,522.30	\$ 329.16
12b	Martinez Froga	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE ALLEY PAVEMENT, 8 INCH (Martinez Froga)	\$ 29,264.55	\$ -	\$ 29,264.55	100%	\$ 18,432.22	\$ 10,832.33	\$ 29,264.55	\$ 1,463.23	\$ 18,589.00	\$ 11,212.32	\$ 1,463.23
13a	McDonagh	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE DRIVEWAY PAVEMENT, 8 INCH (McDonagh)	\$ 15,868.68	\$ -	\$ 15,868.68	100%	\$ 10,200.78	\$ 5,887.89	\$ 15,868.68	\$ 793.43	\$ 9,180.71	\$ 5,894.54	\$ 793.43
13b	Martinez Froga	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE DRIVEWAY PAVEMENT, 8 INCH (Martinez Froga)	\$ 39,671.70	\$ -	\$ 39,671.70	100%	\$ 25,501.97	\$ 14,169.73	\$ 39,671.70	\$ 1,883.59	\$ 22,951.77	\$ 14,736.34	\$ 1,883.59
14a	McDonagh	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE GARAGE APRON, 8 INCH (McDonagh)	\$ -	\$ -	\$ -	#DIV/0!			\$ -	\$ -	\$ -	\$ -	\$ -
14b	Martinez Froga	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE GARAGE APRON, 8 INCH (Martinez Froga)	\$ -	\$ -	\$ -	#DIV/0!			\$ -	\$ -	\$ -	\$ -	\$ -
15a	McDonagh	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE SIDEWALK, 8 INCH (McDonagh)	\$ 11,812.50	\$ -	\$ 11,812.50	100%	\$ 8,188.41	\$ 3,624.09	\$ 11,812.50	\$ 590.63	\$ 7,369.57	\$ 3,852.30	\$ 590.63
15b	Martinez Froga	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE SIDEWALK, 8 INCH (Martinez Froga)	\$ 21,145.69	\$ -	\$ 21,145.69	100%	\$ 14,658.11	\$ 6,487.49	\$ 21,145.69	\$ 1,057.28	\$ 13,182.30	\$ 6,896.02	\$ 1,057.28
16a	McDonagh	PORTLAND CEMENT CONCRETE SIDEWALK, 5 IN (McDonagh)	\$ 21,058.40	\$ -	\$ 21,058.40	100%	\$ 8,395.16	\$ 12,663.24	\$ 21,058.40	\$ 1,052.92	\$ 7,555.64	\$ 12,449.84	\$ 1,052.92
16b	Martinez Froga	PORTLAND CEMENT CONCRETE SIDEWALK, 5 IN (Martinez Froga)	\$ 52,646.00	\$ -	\$ 52,646.00	100%	\$ 20,887.89	\$ 31,656.11	\$ 52,646.00	\$ 2,632.30	\$ 18,889.10	\$ 31,124.60	\$ 2,632.30
17a	McDonagh	PORTLAND CEMENT CONCRETE ADA CURB RAMP, 5 IN (McDonagh)	\$ 15,813.60	\$ -	\$ 15,813.60	100%	\$ 3,761.98	\$ 12,031.62	\$ 15,813.60	\$ 790.68	\$ 3,403.78	\$ 11,619.14	\$ 790.68
17b	Martinez Froga	PORTLAND CEMENT CONCRETE ADA CURB RAMP, 5 IN (Martinez Froga)	\$ 39,534.00	\$ -	\$ 39,534.00	100%	\$ 9,454.94	\$ 30,079.06	\$ 39,534.00	\$ 1,976.70	\$ 8,509.45	\$ 29,047.85	\$ 1,976.70
18a	McDonagh	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE ADA CURB RAMP, 8 INCH (McDonagh)	\$ 774.00	\$ -	\$ 774.00	100%	\$ 686.26	\$ 87.72	\$ 774.00	\$ 36.70	\$ 617.65	\$ 117.65	\$ 36.70
18b	Martinez Froga	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE ADA CURB RAMP, 8 INCH (Martinez Froga)	\$ 1,833.50	\$ -	\$ 1,833.50	100%	\$ 1,714.37	\$ 218.13	\$ 1,833.50	\$ 96.68	\$ 1,542.93	\$ 283.89	\$ 96.68
19a	McDonagh	DETECTABLE WARNING TILES (CAST IRON) (McDonagh)	\$ 12,804.48	\$ -	\$ 12,804.48	100%	\$ 3,201.10	\$ 9,603.38	\$ 12,804.48	\$ 640.22	\$ 2,880.99	\$ 9,283.26	\$ 640.22
19b	Martinez Froga	DETECTABLE WARNING TILES (CAST IRON) (Martinez Froga)	\$ 32,014.08	\$ -	\$ 32,014.08	100%	\$ 8,003.48	\$ 24,010.60	\$ 32,014.08	\$ 1,600.70	\$ 7,203.13	\$ 23,210.25	\$ 1,600.70
20a	McDonagh	DRILL AND GROUT DOWELS AND TIE BARS (McDonagh)	\$ 9,691.28	\$ -	\$ 9,691.28	100%	\$ 7,435.15	\$ 2,256.13	\$ 9,691.28	\$ 484.56	\$ 6,691.63	\$ 2,515.08	\$ 484.56
20b	Martinez Froga	DRILL AND GROUT DOWELS AND TIE BARS (Martinez Froga)	\$ 39,746.80	\$ -	\$ 39,746.80	100%	\$ 29,726.54	\$ 9,020.26	\$ 39,746.80	\$ 1,937.34	\$ 28,753.89	\$ 10,055.57	\$ 1,937.34
21a	McDonagh	CONCRETE CURB, TYPE B (McDonagh)	\$ 5,474.92	\$ -	\$ 5,474.92	100%	\$ 2,211.61	\$ 3,263.31	\$ 5,474.92	\$ 273.75	\$ 1,990.45	\$ 3,210.73	\$ 273.75
21b	Martinez Froga	CONCRETE CURB, TYPE B (Martinez Froga)	\$ 13,687.30	\$ -	\$ 13,687.30	100%	\$ 5,529.02	\$ 8,156.28	\$ 13,687.30	\$ 684.37	\$ 4,676.12	\$ 6,026.82	\$ 684.37
22a	McDonagh	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE COMBINATION CURB AND GUTTER, TYPE B-V.12 (McDonagh)	\$ 6,923.58	\$ -	\$ 6,923.58	100%	\$ 6,923.58		\$ 6,923.58	\$ 348.18	\$ 6,231.22	\$ 348.18	\$ 348.18
22b	Martinez Froga	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE COMBINATION CURB AND GUTTER, TYPE B-V.12 (Martinez Froga)	\$ 17,311.52	\$ -	\$ 17,311.52	100%	\$ 17,311.52		\$ 17,311.52	\$ 855.58	\$ 15,580.37	\$ 855.58	\$ 855.58
23a	McDonagh	COMBINATION CONCRETE CURB AND GUTTER, TYPE B-V.12 (McDonagh)	\$ 27,419.04	\$ -	\$ 27,419.04	100%	\$ 17,521.65	\$ 9,897.39	\$ 27,419.04	\$ 1,370.95	\$ 15,769.49	\$ 10,278.60	\$ 1,370.95
23b	Martinez Froga	COMBINATION CONCRETE CURB AND GUTTER, TYPE B-V.12 (Martinez Froga)	\$ 109,676.16	\$ -	\$ 109,676.16	100%	\$ 70,086.61	\$ 39,589.55	\$ 109,676.16	\$ 5,483.81	\$ 63,077.95	\$ 41,114.40	\$ 5,483.81
24a	McDonagh	DRAINAGE AND UTILITY STRUCTURES TO BE ADJUSTED (McDonagh)	\$ 4,000.00	\$ -	\$ 4,000.00	100%	\$ 4,000.00		\$ 4,000.00	\$ 200.00	\$ 3,600.00	\$ 200.00	\$ 200.00
24b	Martinez Froga	DRAINAGE AND UTILITY STRUCTURES TO BE ADJUSTED (Martinez Froga)	\$ 10,000.00	\$ -	\$ 10,000.00	100%	\$ 10,000.00		\$ 10,000.00	\$ 500.00	\$ 9,000.00	\$ 500.00	\$ 500.00
25a	McDonagh	DRAINAGE AND UTILITY STRUCTURES TO BE RECONSTRUCTED (McDonagh)	\$ 4,480.00	\$ -	\$ 4,480.00	100%	\$ 4,480.00		\$ 4,480.00	\$ 224.00	\$ 4,032.00	\$ 224.00	\$ 224.00
25b	Martinez Froga	DRAINAGE AND UTILITY STRUCTURES TO BE RECONSTRUCTED (Martinez Froga)	\$ 11,200.00	\$ -	\$ 11,200.00	100%	\$ 11,200.00		\$ 11,200.00	\$ 560.00	\$ 10,080.00	\$ 560.00	\$ 560.00
26a	McDonagh	FRAMES, SPECIAL (McDonagh)	\$ 960.00	\$ -	\$ 960.00	100%	\$ 960.00		\$ 960.00	\$ 48.00	\$ 864.00	\$ 48.00	\$ 48.00
26b	Martinez Froga	FRAMES, SPECIAL (Martinez Froga)	\$ 2,400.00	\$ -	\$ 2,400.00	100%	\$ 2,400.00		\$ 2,400.00	\$ 120.00	\$ 2,160.00	\$ 120.00	\$ 120.00
27a	McDonagh	LIDS, SPECIAL (McDonagh)	\$ 880.00	\$ -	\$ 880.00	100%	\$ 880.00		\$ 880.00	\$ 44.00	\$ 792.00	\$ 44.00	\$ 44.00
27b	Martinez Froga	LIDS, SPECIAL (Martinez Froga)	\$ 2,200.00	\$ -	\$ 2,200.00	100%	\$ 2,200.00		\$ 2,200.00	\$ 110.00	\$ 1,880.00	\$ 110.00	\$ 110.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (3 of 3)


AMOUNT OF ORIGINAL CONTRACT	\$1,160,425.87	TOTAL AMOUNT REQUESTED	\$1,160,425.87
EXTRAS TO CONTRACT	\$0.00	LESS 5% RETAINED	\$58,021.29
TOTAL CONTRACT AND EXTRAS	\$1,160,425.87	NET AMOUNT EARNED	\$1,102,404.58
CREDITS TO CONTRACT		AMOUNT OF PREVIOUS PAYMENTS	\$679,053.88
ADJUSTED CONTRACT PRICE	\$1,160,425.87	AMOUNT DUE THIS PAYMENT	\$423,350.70
		BALANCE TO COMPLETE	\$58,021.29

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


 Name Roberto Jaramila
 Title Controller

Subscribed and sworn to before me this 28 day of Oct, 2024


 Notary Public
 My Commission expires: 11/02/27

