



Public Building Commission of Chicago Contractor Payment Information

Project: CDOT Capital Program - Alleys (George): Package 2

Contract #: C1610

Contractor: Sumit Construction Co., Inc.

Payment Application: #2

Amount Paid: \$ 115,507.94

Date of Payment to Contractor: 4/25/25

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi

EXHIBIT A

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: Public Building Commission of Chicago
 Richard J Daley Center
 50 West Washington Street - Room 200
 Chicago, IL 60602

PROJECT: 22163G

Distribution to:

APPLICATION #: 2
PERIOD FROM: 10/01/24
PERIOD TO: 10/31/24

<input type="checkbox"/>	OWNER
<input type="checkbox"/>	ARCHITECT
<input type="checkbox"/>	CONTRACTOR
<input type="checkbox"/>	
<input type="checkbox"/>	

FROM CONTRACTOR:
 SUMIT CONSTRUCTION CO., INC.
 4150 W. WRIHGTWOOD AVE.
 CHICAGO, IL. 60639

VIA ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.


1. ORIGINAL CONTRACT SUM	\$	539,964.00
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	539,964.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	394,565.71
5. RETAINAGE:		
a. 5 % of Completed Work (Column D + E on G703)	\$	19,728.29
b. % of Stored Material (Column F on G703)	\$	-
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	19,728.29
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	374,837.42
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	259,329.48
8. CURRENT PAYMENT DUE	\$	115,507.94
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	165,126.58

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: SUMIT CONSTRUCTION CO., INC.

By: [Signature] Date: 03/20/25

State of: Illinois
 Subscribed and sworn to before me this 3/20/2025
 Notary Public: Vandana Mangrola
 My Commission expires:



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 115,507.94

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
 ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

DATE: 11/11/2024

PROJECT: 22163G

Pay Application No.: 1
For the Period: 9/1/2024 to 9/30/2024
Contract No.: C1610

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR:	SUMIT CONSTRUCTION CO., INC.	
FOR:		
Is now entitled to the sum of:	\$	115,507.94
ORIGINAL CONTRACTOR PRICE	\$	539,964.00
ADDITIONS	\$	\$0.00
DEDUCTIONS	\$	\$0.00
NET ADDITION OR DEDUCTION	\$	\$0.00
ADJUSTED CONTRACT PRICE	\$	\$539,964.00
TOTAL AMOUNT EARNED	\$	394,565.71
TOTAL RETENTION	\$	19,728.29
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$	19,728.29
b) Liens and Other Withholding	\$	-
c) Liquidated Damages Withheld	\$	-
TOTAL PAID TO DATE (include this Payment)	\$	374,837.42
LESS: AMOUNT PREVIOUSLY PAID	\$	259,329.48
AMOUNT DUE THIS PAYMENT	\$	115,507.94

Architect Engineer: _____
signature, date

15	SUMIT CONSTRUCTION	BEDDING & VOID OPENING AGGREGATES FOR PERMEABLE CONCRETE BLOCK PAVERS	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
16	SUMIT CONSTRUCTION	CRUSHED STONE (TEMPORARY USE)	2400.00	0.00	0.00	\$ 2,400.00	0%	1440.00	-1440.00	0.00	0.00	1368.00	-1368.00	2400.00
17	SUMIT CONSTRUCTION	PORTLAND CEMENT CONCRETE BASE COURSE, 7 IN	3520.00	0.00	0.00	\$ 3,520.00	13%	2112.00	-1656.80	455.20	22.76	2006.40	-1573.96	3087.56
18	SUMIT CONSTRUCTION	PORTLAND CEMENT CONCRETE BASE COURSE, 9 IN	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
19	SUMIT CONSTRUCTION	PORTLAND CEMENT CONCRETE PAVEMENT, 10 IN	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
20	SUMIT CONSTRUCTION	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE ALLEY PAVEMENT, 8 INCH	125370.00	0.00	0.00	\$ 125,370.00	100%	75222.00	50148.00	125370.00	6,268.50	71460.90	47640.60	6268.50
21	SUMIT CONSTRUCTION	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE DRIVEWAY PAVEMENT, 8 INCH	5580.00	0.00	0.00	\$ 5,580.00	100%	3348.00	2232.00	5580.00	279.00	3180.60	2120.40	279.00
22	SUMIT CONSTRUCTION	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE GARAGE APRON, 8 INCH	24912.00	0.00	0.00	\$ 24,912.00	100%	14947.20	9964.80	24912.00	1,245.60	14199.84	9486.56	1245.60
23	SUMIT CONSTRUCTION	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE SIDEWALK, 8 INCH	6180.00	0.00	0.00	\$ 6,180.00	100%	3708.00	2472.00	6180.00	309.00	3522.60	2348.40	309.00
24	SUMIT CONSTRUCTION	PORTLAND CEMENT CONCRETE SIDEWALK, 5 IN	5088.00	0.00	0.00	\$ 5,088.00	94%	3052.80	1742.76	4795.56	239.78	2900.16	1655.62	532.22
25	SUMIT CONSTRUCTION	PORTLAND CEMENT CONCRETE ADA CURB RAMP, 5 IN	1965.00	0.00	0.00	\$ 1,965.00	0%	1179.00	-1179.00	0.00	0.00	1120.05	-1120.05	1965.00
26	SUMIT CONSTRUCTION	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE ADA CURB RAMP, 8 INCH	704.00	0.00	0.00	\$ 704.00	0%	422.40	-422.40	0.00	0.00	401.28	-401.28	704.00
27	SUMIT CONSTRUCTION	DETECTABLE WARNING TILES (CAST IRON)	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
28	SUMIT CONSTRUCTION	DRILL AND GROUT DOWELS AND TIE BARS	2030.00	0.00	0.00	\$ 2,030.00	33%	1218.00	-538.00	680.00	34.00	1157.10	-511.10	1384.00
29	SUMIT CONSTRUCTION	PERMEABLE CONCRETE BLOCK PAVERS	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
30	SUMIT CONSTRUCTION	BITUMINOUS MATERIALS (TACK COAT)	290.00	0.00	0.00	\$ 290.00	100%	174.00	116.00	290.00	14.50	165.30	110.20	14.50
31	SUMIT CONSTRUCTION	HOT-MIX ASPHALT SURFACE COURSE, IL-9.5L, MIX "C", N30 (GDOT)	500.00	0.00	0.00	\$ 500.00	0%	300.00	-300.00	0.00	0.00	285.00	-285.00	500.00
32	SUMIT CONSTRUCTION	HOT-MIX ASPHALT BINDER COURSE, N70	1000.00	0.00	0.00	\$ 1,000.00	0%	600.00	-600.00	0.00	0.00	570.00	-570.00	1000.00
33	SUMIT CONSTRUCTION	HOT-MIX ASPHALT, REMOVE AND RESURFACE, N30	8200.00	0.00	0.00	\$ 8,200.00	0%	4920.00	-4920.00	0.00	0.00	4674.00	-4674.00	8200.00
34	SUMIT CONSTRUCTION	HOT-MIX ASPHALT, REMOVE AND RESURFACE, N70	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
35	SUMIT CONSTRUCTION	HOT-MIX ASPHALT SURFACE COURSE, PATCH, N30 (HAND METHOD)	3500.00	0.00	0.00	\$ 3,500.00	100%	2100.00	1400.00	3500.00	175.00	1995.00	1330.00	175.00
36	SUMIT CONSTRUCTION	HOT-MIX ASPHALT SURFACE COURSE, PATCH, N70 (HAND METHOD)	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
37	SUMIT CONSTRUCTION	CONCRETE CURB, TYPE B	4585.00	0.00	0.00	\$ 4,585.00	93%	2751.00	1533.00	4284.00	214.20	2613.45	1456.35	515.20

38	SUMIT CONSTRUCTION	HIGH EARLY STRENGTH PORTLAND CEMENT CONCRETE COMBINATION CURB AND GUTTER, TYPE B-V.12	5600.00	0.00	0.00	\$ 5,600.00	100%	3360.00	2240.00	5600.00	280.00	3192.00	2128.00	280.00
39	SUMIT CONSTRUCTION	COMBINATION CONCRETE CURB AND GUTTER, TYPE B-V.12	2800.00	0.00	0.00	\$ 2,800.00	0%	1680.00	-1680.00	0.00	0.00	1596.00	-1596.00	2800.00
40	SUMIT CONSTRUCTION	MANHOLE, 3 FT DIAMETER, TYPE B, FRAME AND CLOSED LID (CITY OF CHICAGO)	12000.00	0.00	0.00	\$ 12,000.00	100%	7200.00	4800.00	12000.00	600.00	6840.00	4560.00	600.00
41	SUMIT CONSTRUCTION	MANHOLE, 3 FT DIAMETER, TYPE A, FRAME AND CLOSED LID (CITY OF CHICAGO)	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
42	SUMIT CONSTRUCTION	CATCH BASINS, TYPE A, 4 FT DIAMETER, TYPE 1 FRAME, OPEN LID (CITY OF CHICAGO)	17000.00	0.00	0.00	\$ 17,000.00	100%	10200.00	6800.00	17000.00	850.00	9690.00	6460.00	850.00
43	SUMIT CONSTRUCTION	DRAINAGE AND UTILITY STRUCTURES TO BE ADJUSTED	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
44	SUMIT CONSTRUCTION	WATER SERVICE SHUT-OFF BOX REMOVAL AND REPLACEMENT	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
45	SUMIT CONSTRUCTION	VORTEX RESTRICTOR	300.00	0.00	0.00	\$ 300.00	100%	180.00	120.00	300.00	15.00	171.00	114.00	15.00
46	SUMIT CONSTRUCTION	STORM SEWERS, EXTRA STRENGTH VITRIFIED CLAY PIPE, 8 IN	64800.00	0.00	0.00	\$ 64,800.00	99%	38880.00	25920.00	64237.50	3,211.88	36936.00	24089.63	3774.38
47	SUMIT CONSTRUCTION	STORM SEWERS, DUCTILE IRON PIPE, 8 IN	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
48	SUMIT CONSTRUCTION	STORM SEWERS, EXTRA STRENGTH VITRIFIED CLAY PIPE, 12 IN	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
49	SUMIT CONSTRUCTION	STORM SEWERS, DUCTILE IRON PIPE, 18 IN	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
50	SUMIT CONSTRUCTION	STORM SEWERS, EXTRA STRENGTH VITRIFIED CLAY PIPE, 18 IN	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
51	SUMIT CONSTRUCTION	PIPE UNDERDRAIN (PVC) 8 IN, SPECIAL	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
52	SUMIT CONSTRUCTION	REMOVING MANHOLES	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
53	SUMIT CONSTRUCTION	REMOVING CATCH BASINS	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
54	SUMIT CONSTRUCTION	SEWER CLEANING AND TELEVISIONING	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
55	SUMIT CONSTRUCTION	CATCH BASINS, MANHOLES, WATER VALVES, ROUNDWAYS, AND INLETS TO BE CLEANED	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
56	SUMIT CONSTRUCTION	GEOTECHNICAL FABRIC	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
57	SUMIT CONSTRUCTION	PULVERIZED TOPSOIL MIX	1275.00	0.00	0.00	\$ 1,275.00	29%	765.00	-390.00	375.00	18.75	726.75	-370.50	918.75

58	SUMIT CONSTRUCTION	ROOT PRUNING	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
59	SUMIT CONSTRUCTION	TREE REMOVAL (6 TO 15 IN DIAMETER)	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
60	SUMIT CONSTRUCTION	SHREDDED HARDWOOD BARK MULCH	180.00	0.00	0.00	\$ 180.00	0%	106.00	-106.00	0.00	0.00	102.60	-102.60	180.00
61	SUMIT CONSTRUCTION	HYDRAULIC SEEDING	240.00	0.00	0.00	\$ 240.00	83%	144.00	56.00	200.00	10.00	136.80	53.20	50.00
62	SUMIT CONSTRUCTION	CONSTRUCTION SIGN	4800.00	0.00	0.00	\$ 4,800.00	100%	2880.00	1920.00	4800.00	240.00	2736.00	1824.00	240.00
63	SUMIT CONSTRUCTION	PREMOLDED RUBBER SPEED HUMPS	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
64	SUMIT CONSTRUCTION	REMOVE AND RELOCATE SIGN PANEL AND POLE ASSEMBLY	500.00	0.00	0.00	\$ 500.00	50%	300.00	-50.00	250.00	12.50	285.00	-47.50	262.50
65	SUMIT CONSTRUCTION	HIGH-EARLY-STRENGTH PORTLAND CEMENT CONCRETE BASE COURSE 7"	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
66	SUMIT CONSTRUCTION	STORM SEWERS, REINFORCED CONCRETE PIPE, TYPE 2, 30 IN.	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
67	SUMIT CONSTRUCTION	CIP CONCRETE REDUCER	0.00	0.00	0.00	\$ -	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
PAGE TOTAL			454,964.00	0.00	0.00	454,964.00	87%	272,978.40	121,587.31	394,565.71	19,728.29	259,329.48	115,507.94	80,126.58
PAGE TOTAL			454,964.00	0.00	0.00	454,964.00	87%	272,978.40	121,587.31	394,565.71	19,728.29	259,329.48	115,507.94	80,126.58

ITEM # (same on SOV)	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complete	-----Work Completed-----			retainage	not previous billing	net amount due	remaining to bill
								Previous	Current	Total to date				
PBC Allowances & Contingency:														
PBC	commission's contingency		60,000.00	0.00	0	60,000.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	60,000.00
PBC	Site Work Allowance		25,000.00	0.00	0	25,000.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	25,000.00
PBC	Environmental Allowance		0.00	0.00	0	0.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
PBC	Camera Allowance		0.00	0.00	0	0.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
PBC	moisture mitigation		0.00	0.00	0	0.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00
SUBTOTAL ALLOWANCES/CONTINGENCIES			85,000.00	0.00	0.00	85,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	85,000.00
TOTAL			539,964.00	0.00	0.00	539,964.00	73.07%	272,978.40	121,587.31	394,565.71	19,728.29	259,329.48	115,507.94	165,126.58

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$539,964.00	TOTAL AMOUNT REQUESTED	\$394,565.71
EXTRAS TO CONTRACT	\$0.00	LESS 5% RETAINED	\$19,728.29
TOTAL CONTRACT AND EXTRAS	\$539,964.00	NET AMOUNT EARNED	\$374,837.42
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$259,329.48
ADJUSTED CONTRACT PRICE	\$539,964.00	AMOUNT DUE THIS PAYMENT	\$115,507.94
		BALANCE TO COMPLETE	\$165,126.58

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


 Name Harendra Mangrola
 Title Vice President

Subscribed and sworn to before me this _____ day of _____, 2025.


 Notary Public
 My Commission expires: _____

