



## Public Building Commission of Chicago Contractor Payment Information

Project: CIP Police Motor Maintenance Garage 4 Renovations

**Contract #: 09110-PS3012P-001-000**

Contractor: K.R. Miller Contractors, Inc.

Payment Application: #6

Amount Paid: \$ 76,082.65

Date of Payment to Contractor: 10/3/25

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on X @PBCChi

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 08/29/2025

PROJECT: CIP - Police Motor Maintenance Garage 4 - Renovations

Pay Application No.: 6  
 For the Period: 08/01/2025 to 08/31/2025  
 Contract No.: PS3012P Project No.: 09110

In accordance with Resolution No. PS3012P, adopted by the Public Building Commission of Chicago on 12/27/2024, relating to the \$1,477,631.29 Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

<b>THE CONTRACTOR:</b>		
K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656		
<b>FOR:</b> CIP - Police Motor Maintenance Garage 4 - Renovations		
Is now entitled to the sum of:	\$	76,082.65
<b>ORIGINAL CONTRACTOR PRICE</b>	<u>\$1,477,631.29</u>	
<b>ADDITIONS</b>	<u>\$0.00</u>	
<b>DEDUCTIONS</b>	<u>\$0.00</u>	
<b>NET ADDITION OR DEDUCTION</b>	<u>\$0.00</u>	
<b>ADJUSTED CONTRACT PRICE</b>	<u>\$1,477,631.29</u>	
<b>TOTAL AMOUNT EARNED</b>	\$	1,035,079.51
<b>TOTAL RETENTION - (No retention held from Lines 0100, 0200, and 0300 for a total of \$6,011.30)</b>	\$	-
a) Reserve Withheld @ 3%, 5%, or 10% of Total Amount Earned, but Not to Exceed 3%, 5%, or 10% of Contract Price	\$ 97,496.65	\$ 97,496.65
b) Liens and Other Withholding	\$ -	-
c) Liquidated Damages Withheld	\$ -	-
<b>TOTAL PAID TO DATE (Include this Payment)</b>	\$	937,582.86
<b>LESS: AMOUNT PREVIOUSLY PAID</b>	\$	861,500.21
<b>AMOUNT DUE THIS PAYMENT</b>	\$	76,082.65

Architect Engineer:  8/29/25

signature, date

09110\_PA\_KRM\_PA\_6\_02\_07\_18\_20250829

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A  
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 1 of \_)

Project Name: CIP - Police Motor Maintenance Garage 4 - Renovations  
 PBC Project #: 09110  
 Job Location: 3245 N. Campbell, Chicago, IL 60618  
 Owner: Public Building Commission Of Chicago  
 CONTRACTOR: K.R. Miller Contractors, Inc. - 5513 N. Cumberland - Suite #707, Chicago, IL 60656  
 APPLICATION FOR PAYMENT #

STATE OF ILLINOIS | SS

COUNTY OF COOK |

The affiant, being first duly sworn on oath, deposes and says that he/she is Project Accountant of K.R. Miller Contractors, Inc., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. PS3012P, for the following project: CIP - Police Motor Maintenance Garage 4 - Renovations

That the following statements are made for the purpose of procuring a partial payment of \$76,082.65 under the terms of said Contract:

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	Work Completed			retainage	net previous billing	net amount due	remaining to bill
							% Comple	Previous	Current				
0100	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Bond	\$11,784.00			\$11,784.00	100%	\$11,784.00		\$11,784.00	\$0.00	\$0.00	
0200	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Insurance	\$44,329.00			\$44,329.00	100%	\$44,329.00		\$44,329.00	\$0.00	\$0.00	
0300	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Eldrs Risk	\$4,000.00			\$4,000.00	100%	\$4,000.00		\$4,000.00	\$0.00	\$0.00	
0400	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	GC's & O H & P	\$132,818.29		-\$17,129.51	\$115,688.78	69%	\$71,500.00	\$8,500.00	\$80,000.00	\$8,000.00	\$64,350.00	\$43,688.78
0500	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Mobilization	\$30,000.00			\$30,000.00	100%	\$30,000.00		\$30,000.00	\$3,000.00	\$27,000.00	\$3,000.00
0600	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	DeMobilization	\$30,000.00			\$30,000.00	0%		\$0.00	\$0.00		\$0.00	\$30,000.00
0700	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Casework - F & I	\$40,000.00			\$40,000.00	100%	\$40,000.00		\$40,000.00	\$4,000.00	\$36,000.00	\$4,000.00
0800	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Tile Backsplash	\$10,500.00			\$10,500.00	100%	\$10,500.00		\$10,500.00	\$1,050.00	\$9,450.00	\$1,050.00
0900	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	1st Flr Final Cleaning	\$16,000.00			\$16,000.00	0%		\$0.00	\$0.00		\$0.00	\$16,000.00
1000	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	2nd Flr Final Cleaning	\$16,000.00			\$16,000.00	0%		\$0.00	\$0.00		\$0.00	\$16,000.00
1001	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	F & I Door Hardware	\$20,000.00			\$20,000.00	0%		\$0.00	\$0.00		\$0.00	\$20,000.00
1002	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Temp Fence	\$15,000.00			\$15,000.00	100%	\$15,000.00		\$15,000.00	\$1,500.00	\$13,500.00	\$1,500.00
1003	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Material Storage	\$22,000.00			\$22,000.00	75%	\$16,500.00		\$16,500.00	\$1,650.00	\$14,850.00	\$7,150.00
1004	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Joint Sealants	\$8,500.00			\$8,500.00	75%	\$6,375.00		\$6,375.00	\$637.50	\$5,737.50	\$2,762.50
<b>SUBTOTAL page 1</b>			\$400,931.29	\$0.00	-\$17,129.51	\$383,801.78	67%	\$249,989.00	\$8,500.00	\$258,488.00	\$19,837.50	\$231,000.50	\$145,151.28

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	-----Work Completed-----			Total to date	retainage	net previous billing	net amount due	remaining to bill
							% Complete	Previous	Current					
1005	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Access Doors	\$6,000.00			\$6,000.00	0%		\$0.00	\$0.00		\$0.00	\$6,000.00	
1006	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Floor Prep	\$8,000.00			\$8,000.00	75%	\$6,000.00	\$6,000.00	\$600.00	\$5,400.00	\$0.00	\$2,600.00	
1007	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Scaffolding	\$14,800.00			\$14,800.00	100%	\$14,800.00	\$14,800.00	\$1,480.00	\$13,320.00	\$0.00	\$1,480.00	
1008	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Scissor Lift	\$15,000.00			\$15,000.00	100%	\$15,000.00	\$15,000.00	\$1,500.00	\$13,500.00	\$0.00	\$1,500.00	
1009	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Furniture Move	\$15,000.00			\$15,000.00	0%		\$0.00	\$0.00		\$0.00	\$15,000.00	
1010	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Key Box Salvage/Relocate	\$1,000.00			\$1,000.00	0%		\$0.00	\$0.00		\$0.00	\$1,000.00	
1011	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Layout	\$15,000.00			\$15,000.00	90%	\$13,500.00	\$13,500.00	\$1,350.00	\$12,150.00	\$0.00	\$2,850.00	
1012	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Interior Protection	\$15,000.00			\$15,000.00	75%	\$11,250.00	\$11,250.00	\$1,125.00	\$10,125.00	\$0.00	\$4,875.00	
1013	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Office Relocation	\$15,000.00			\$15,000.00	0%		\$0.00	\$0.00		\$0.00	\$15,000.00	
1014	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Plaster Patch 1st Floor	\$7,500.00			\$7,500.00	100%	\$7,500.00	\$7,500.00	\$750.00	\$6,750.00	\$0.00	\$750.00	
1015	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Plaster Patch 2nd Floor	\$7,500.00			\$7,500.00	100%	\$7,500.00	\$7,500.00	\$750.00	\$6,750.00	\$0.00	\$750.00	
1016	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Soil Testing	\$8,500.00			\$8,500.00	75%	\$6,375.00	\$6,375.00	\$637.50	\$5,737.50	\$0.00	\$2,762.50	
1017	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Soil Hauling	\$40,000.00			\$40,000.00	75%	\$30,000.00	\$30,000.00	\$3,000.00	\$27,000.00	\$0.00	\$13,000.00	
1018	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Exterior Site Cleaning	\$14,000.00			\$14,000.00	60%	\$8,400.00	\$8,400.00	\$840.00	\$7,560.00	\$0.00	\$6,440.00	
1019	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	As Builts	\$5,000.00			\$5,000.00	0%		\$0.00	\$0.00		\$0.00	\$5,000.00	
1020	K.R. Miller Contractors, Inc. 5513 N. Cumberland - Suite #707, Chicago, IL 60656	Close outs	\$2,000.00			\$2,000.00	0%		\$0.00	\$0.00		\$0.00	\$2,000.00	
<b>SUBTOTAL page2</b>			<b>\$189,300.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$189,300.00</b>	<b>64%</b>	<b>\$120,325.00</b>	<b>\$0.00</b>	<b>\$120,325.00</b>	<b>\$12,032.50</b>	<b>\$108,292.50</b>	<b>\$0.00</b>	<b>\$81,007.50</b>



-----Work Completed-----

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	PBC Change Orders	Genl Contr Change Orders	Adjusted Contract Amt	% Complet	Previous	Current	Total to date	retainage	net previous billing	net amount due	remaining to bill
3000	PBC	Commission's Contingency	\$0.00			\$0.00	#DIV/0!			\$0.00	\$0.00		\$0.00	\$0.00
3001	PBC	Site Work Allowance	\$0.00			\$0.00	#DIV/0!			\$0.00	\$0.00		\$0.00	\$0.00
3002	PBC	Camera Allowance	\$0.00			\$0.00	#DIV/0!			\$0.00	\$0.00		\$0.00	\$0.00
3003	PBC	Moisture Mitigation Allowance	\$0.00			\$0.00	#DIV/0!			\$0.00	\$0.00		\$0.00	\$0.00
3004	PBC	Environmental Allowance	\$50,000.00			\$50,000.00	0%			\$0.00	\$0.00		\$0.00	\$50,000.00
<b>SUBTOTAL page 3</b>			\$50,000.00	\$0.00	\$0.00	\$50,000.00	0%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$50,000.00
<b>** NO RETENTION HELD ON LINES 0100, 0200, AND 0300 @ 10% - for a total of \$6,011.30 **</b>														
		subtotal page 1	400,931.29	0.00	(17,129.51)	383,801.78	67%	249,988.00	8,500.00	258,488.00	19,837.50	231,000.50	7,650.00	145,151.28
		subtotal page 2	189,300.00	0.00	0.00	189,300.00	64%	120,325.00	0.00	120,325.00	12,032.50	108,292.50	0.00	81,007.50
		subtotal page 3	837,400.00	0.00	17,129.51	854,529.51	77%	580,230.23	76,036.28	656,266.51	65,626.65	522,207.21	68,432.65	263,889.65
		subtotal page 4	50,000.00	0.00	0.00	50,000.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	50,000.00
<b>TOTAL</b>			<b>1,477,631.29</b>	<b>0.00</b>	<b>0.00</b>	<b>1,477,631.29</b>	<b>70%</b>	<b>950,543.23</b>	<b>84,536.28</b>	<b>1,035,079.51</b>	<b>97,496.65</b>	<b>861,500.21</b>	<b>76,082.65</b>	<b>540,048.43</b>

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$1,477,631.29	TOTAL AMOUNT REQUESTED	\$1,035,079.51
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$97,496.65
TOTAL CONTRACT AND EXTRAS	\$1,477,631.29	NET AMOUNT EARNED	\$937,582.86
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$861,500.21
ADJUSTED CONTRACT PRICE	\$1,477,631.29	AMOUNT DUE THIS PAYMENT	\$76,082.65
		BALANCE TO COMPLETE	\$540,048.43

**\*\* NO RETENTION HELD ON LINES 0100, 0200, AND 0300 - for a total of \$6,011.30 \*\***

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

  
 Name: Laurie LaBeck - K.R. Miller Contractors, Inc.  
 Title: Project Accountant

Subscribed and sworn to before me this 28th day of August, 2025

  
 Notary Public  
 My Commission expires: 12/01/2026

