



Public Building Commission of Chicago Contractor Payment Information

Project: CIP Central Hearing Facility Roof & MEP Upgrades

Contract #: 04044-PS3012Q-001-002

Contractor: McDonagh Demolition Inc.

Payment Application: #015-(001-002)

Amount Paid: \$ 5,049.00

Date of Payment to Contractor: 8/11/26

The posting of all or any portion of a Contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the Contractor has requested as payment for its subcontractors on the posted portion of the payment application. The PBC makes no representations or warranties with respect to any of the information provided by Contractors on the Contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment, you should contact the Contractor.

Follow this project on Twitter @PBCChi

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

DATE:

10/24/2025

PROJECT:

CIP - Central Hearing Facility Roof & MEP Upgrades Supplemental

Pay Application No.:

15

For the Period:

10/1/2025

to

10/31/2025

Contract No.:



04044-PS3012Q-001-002

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: McDonagh Demolition, Inc		
FOR:		
Is now entitled to the sum of:		\$ 5,049.00
ORIGINAL CONTRACTOR PRICE	\$6,107,389.22	
ADDITIONS	\$0.00	
DEDUCTIONS	\$0.00	
NET ADDITION OR DEDUCTION	\$0.00	
ADJUSTED CONTRACT PRICE	\$6,107,389.22	
TOTAL AMOUNT EARNED	\$	6,052,032.10
TOTAL RETENTION	\$	60,520.32
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price		\$ 60,520.32
b) Liens and Other Withholding		\$ -
c) Liquidated Damages Withheld		\$ -
TOTAL PAID TO DATE (Include this Payment)	\$	5,991,511.78
LESS: AMOUNT PREVIOUSLY PAID	\$	5,986,462.78
AMOUNT DUE THIS PAYMENT	\$	5,049.00

Architect Engineer: Brian M. St 10.10.25
signature, date

PUBLIC BUILDING COMMISSION OF CHICAGO									
EXHIBIT A APPLICATION AND CERTIFICATION FOR PAYMENT PAGE 1 OF 1 PAGES									
TO OWNER: Public Building Commission of Chicago Richard J Daley Center 50 West Washington Street - Room 200 Chicago, IL 60602			PROJECT: CIP - Central Hearing Facility Roof & MEP Upgrades Supplemental			Distribution to: ☒ OWNER ☒ ARCHITECT ☒ CONTRACTOR			
FROM CONTRACTOR: McDonagh Demolition, Inc 7243 W Touhy Ave Chicago, Illinois 60631			VIA ARCHITECT: Rada Architects 233 N Michigan Ave, St 1900 Chicago, IL 60601			APPLICATION #: 15 PERIOD FROM: 10/01/25 PERIOD TO: 10/31/25			
CONTRACTOR'S APPLICATION FOR PAYMENT Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached. The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.									
1. ORIGINAL CONTRACT SUM \$ 6,107,389.22 2. Net change by Change Orders \$ 3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 6,107,389.22 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 6,032,032.10			CONTRACTOR: McDonagh Demolition By:  Date: 10/24/2025			GREGORY W. RIEMER Official Seal Notary Public - State of Illinois My Commission Expires Jul 7, 2026			
5. RETAINAGE: a. 1 % of Completed Work \$ 60,520.32 (Column D + E on G703) b. % of Stored Material \$ - (Column F on G703) Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 60,520.32			State of: Illinois County of: Cook Subscribed and sworn to before me this 24th Day of October, 2025 Notary Public:  My Commission expires: 07/07/2026						
6. TOTAL EARNED LESS RETAINAGE \$ 5,991,511.78 (Line 4 Less Line 5 Total) 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 5,986,462.78 8. CURRENT PAYMENT DUE \$ 5,049.00 9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 115,877.44			ARCHITECT'S CERTIFICATE FOR PAYMENT In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.			AMOUNT CERTIFIED \$ 5,049.00			
CHANGE ORDER SUMMARY Total changes approved in previous months by Owner \$0.00			ADDITIONS DEDUCTIONS \$0.00 \$0.00			(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.) ARCHITECT:  Date: 10.10.25			
Total approved this Month \$0.00 \$0.00 TOTALS \$0.00 \$0.00 NET CHANGES by Change Order \$0.00			This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.						
AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - ©1992 THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292									
Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.									

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 1)

Project Name CIP - Central Hearing Facility Roof & MEP Upgrades Supplemental
PBC Project # 04044-PS3012Q-001-002

CONTRACTOR McDonagh Demolition, Inc

Job Location 400 W Superior St. Chicago, IL 60654

Owner Public Building Commission Of Chicago

APPLICATION FOR PAYMENT # 15

STATE OF ILLINOIS) SS

5

The affiant, being first duly sworn on oath, deposes and says that he/she is, Tyler Parquette, of McDonagh Demolition, Inc, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 04044-PS3012Q-001-02, dated the 24 day of OCT, for the following project:

CIP - Central Hearing Facility Roof & MEP Upgrades Supplemental

that the following statements are made for the purpose of procuring a partial payment of

5,049.00

under the terms of said Contract.

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	Change Orders	Adjusted Contract Amt	Work Completed				retainage	net previous billing	net amount due	remaining to bill
						% Complete	Previous	Current	Total to date				
1	McDonagh	Bond/Insurance/Fees	250,000.00		250,000.00	100.00%	250,000.00		250,000.00	2,500.00	247,500.00	0.00	2,500.00
2	McDonagh	Project Management	367,501.22		367,501.22	99.88%	367,050.00	0.00	367,050.00	3,670.50	363,379.50	0.00	4,121.72
3	McDonagh	GC Field Supervision	260,000.00		260,000.00	99.82%	259,540.00	0.00	259,540.00	2,595.40	256,944.60	0.00	3,055.40
4	McDonagh	General Conditions	916,015.00	(34,410.00)	881,605.00	99.96%	879,110.00	2,100.00	881,210.00	8,812.10	870,318.90	2,079.00	9,207.10
5	McDonagh	Site Maintenance 1st Floor	80,000.00		80,000.00	100.00%	80,000.00		80,000.00	800.00	79,200.00	0.00	800.00
6	McDonagh	Site Maintenance 2nd Floor	95,000.00		95,000.00	100.00%	95,000.00		95,000.00	950.00	94,050.00	0.00	950.00
7	McDonagh	Site Maintenance 3rd Floor	55,000.00		55,000.00	100.00%	55,000.00		55,000.00	550.00	54,450.00	0.00	550.00
8	McDonagh	Site Maintenance 4th Floor	55,000.00		55,000.00	100.00%	55,000.00		55,000.00	550.00	54,450.00	0.00	550.00
9	McDonagh	Site Maintenance 5th Floor	55,000.00		55,000.00	100.00%	55,000.00		55,000.00	550.00	54,450.00	0.00	550.00
10	McDonagh	Site Maintenance 6th Floor	55,000.00		55,000.00	100.00%	55,000.00		55,000.00	550.00	54,450.00	0.00	550.00
11	McDonagh	Demolition 1st Floor	50,000.00		50,000.00	100.00%	50,000.00		50,000.00	500.00	49,500.00	0.00	500.00
12	McDonagh	Demolition 2nd Floor	50,000.00		50,000.00	100.00%	50,000.00		50,000.00	500.00	49,500.00	0.00	500.00
13	McDonagh	Demolition 3rd Floor	50,000.00		50,000.00	100.00%	50,000.00		50,000.00	500.00	49,500.00	0.00	500.00
14	McDonagh	Demolition 4th Floor	50,000.00		50,000.00	100.00%	50,000.00		50,000.00	500.00	49,500.00	0.00	500.00
15	McDonagh	Demolition 5th Floor	50,000.00		50,000.00	100.00%	50,000.00		50,000.00	500.00	49,500.00	0.00	500.00
16	McDonagh	Demolition 6th Floor	50,000.00		50,000.00	100.00%	50,000.00		50,000.00	500.00	49,500.00	0.00	500.00
17	McDonagh	Environmental Allowance	25,000.00		25,000.00	0.00%			0.00	0.00	0.00	0.00	25,000.00
18	Continental Painting & Decorating	Material	7,750.00		7,750.00	100.00%	7,750.00		7,750.00	77.50	7,672.50	0.00	77.50
19	Continental Painting & Decorating	Mobilization	3,750.00		3,750.00	100.00%	3,750.00		3,750.00	37.50	3,712.50	0.00	37.50
20	Continental Painting & Decorating	Floor 1 - Paint Ceilings OT Work	3,228.00		3,228.00	100.00%	3,228.00		3,228.00	32.28	3,195.72	0.00	32.28
21	Continental Painting & Decorating	Floor 1 - Doors & Frames OT Work	1,076.00		1,076.00	100.00%	1,076.00		1,076.00	10.76	1,065.24	0.00	10.76
22	Continental Painting & Decorating	Floor 1 - Paint Walls OT Work	2,152.00		2,152.00	100.00%	2,152.00		2,152.00	21.52	2,130.48	0.00	21.52
23	Continental Painting & Decorating	Floor 1 - Paint Ceilings RT Work	2,152.00		2,152.00	100.00%	2,152.00		2,152.00	21.52	2,130.48	0.00	21.52
24	Continental Painting & Decorating	Floor 1 - Doors & Frames RT Work	2,152.00		2,152.00	100.00%	2,152.00		2,152.00	21.52	2,130.48	0.00	21.52
25	Continental Painting & Decorating	Floor 1 - Paint Walls RT Work	4,842.00		4,842.00	100.00%	4,842.00		4,842.00	48.42	4,793.58	0.00	48.42
26	Continental Painting & Decorating	Floor 2 - Paint Ceilings OT Work	2,152.00		2,152.00	100.00%	2,152.00		2,152.00	21.52	2,130.48	0.00	21.52
SUBTOTAL page			2,542,770.22	(34,410.00)	2,508,360.22	98.95%	2,479,954.00	2,100.00	2,482,054.00	24,820.54	2,457,154.46	2,079.00	51,126.76

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$6,107,389.22	TOTAL AMOUNT REQUESTED	\$6,052,032.10
EXTRAS TO CONTRACT	\$0.00	LESS 5% RETAINED	\$60,520.32
TOTAL CONTRACT AND EXTRAS	\$6,107,389.22	NET AMOUNT EARNED	\$5,991,511.78
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$5,986,462.78
ADJUSTED CONTRACT PRICE	\$6,107,389.22	AMOUNT DUE THIS PAYMENT	\$5,049.00
		BALANCE TO COMPLETE	\$115,877.44

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


Name: Tyler Parquette
Title: Controller

Subscribed and sworn to before me this 24th day of October 2025


Notary Public
My Commission expires: 07/07/2026

