

William Jones College Preparatory High School
Upcoming Construction Schedule Summary
Date: July 20, 2011

The water tunnel fill at the southern end of the construction site is complete. The site currently contains front-loaders, cranes and drill rigs and heavy trucks will be entering and leaving the site. All construction equipment is necessary for the continued caisson drilling operation. The caisson construction is anticipated to continue through the month of July and into the beginning of August.

New site fencing is being installed this week at the curb line along Polk and State Street as well as along the property line in the alley behind west of the construction site. Barricades are also being installed in the parking lanes along Polk and State Streets to facilitate pedestrian traffic throughout the project.

Week of July 18, 2011

- Install caissons
- Haul caisson soil
- Fencing and Barricade work

Week of July 25, 2011

- Install caissons
- Haul caisson soil