

**William Jones College Preparatory High School
Upcoming Construction Schedule Summary
Date: August 19, 2011**

The caisson construction is complete and equipment demobilized as of August 19, 2011. The excavation contractor has mobilized equipment and they will be performing preparation work for the earth retention sheeting this week. The earth retention preparation work consists of excavating a shallow trench (approx. 1 to 2 feet deep) inside the site around the perimeter. Beginning the week of August 22, 2011, the earth retention contractor will begin mobilizing their crane, equipment and material and start the installation of earth retention sheeting which will continue through the beginning of September. Settlement survey points will be installed in the adjacent Alley and on-site upon completion of the earth retention sheeting installation.

Week of August 22, 2011

- **Complete excavation preparation work for earth retention sheeting**
- **Mobilize earth retention equipment**
- **Start earth retention sheeting installation**

Week of August 29, 2011

- **Continue earth retention sheeting installation**
- **Install settlement survey points in adjacent alley and on-site**