



Richard J. Daley Center  
50 W. Washington Street  
Room 200  
Chicago, Illinois 60602  
(312) 744-3090  
Fax: (312) 744-8005  
www.pbcchicago.com

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
ERIN LAVIN CABONARGI

Friday, December 26, 2014

## Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
  - Project tracking on schedule
2. Current Activities - Week of December 22, 2014:
  - Construction material deliveries (*in progress*)
  - Concrete shear wall work (*in progress*)
  - Underground plumbing installation (*in progress*)
  - Underground electrical (*in progress*)
  - Demolition/abatement work in existing school building (*in progress*)
  - New fire alarm system work in existing school building (*in progress*)
  - Sewer and water tap connection on Kemper (*in progress*)
  - Street work for sewer and water connections (*in progress*)
  - Vibration monitoring (*in progress*)
  - Street sweeping (*in progress*)
  - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of December 29, 2014:
  - Construction material deliveries
  - Complete underground plumbing installation
  - Complete demolition/abatement work in existing school building
  - Complete street work for sewer and water connections
  - Concrete shear wall work
  - Concrete foundation wall caps work
  - Underground electrical
  - New fire alarm system work in existing school building
  - ComEd insulation of power lines on south alley (*pending confirmation*)
  - Vibration monitoring
  - Street sweeping
  - Enhanced pest control