



Richard J. Daley Center  
50 W. Washington Street  
Room 200  
Chicago, Illinois 60602  
(312) 744-3090  
Fax: (312) 744-8005  
www.pbcchicago.com

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
ERIN LAVIN CABONARGI

March 27, 2015

## Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
  - Project tracking on schedule
2. Current Activities - Week of March 23, 2015:
  - Construction material deliveries (*in progress*)
  - Structural steel deliveries (*complete*)
  - Structural steel erection and detailing (*in progress*)
  - Metal decking and shear studs placement (*in progress*)
  - Pour first-floor concrete (*complete*)
  - Prep second floor for concrete (*in progress*)
  - Cold-formed metal framing at ground floor (*in progress*)
  - Electrical rough-in work in floor slabs (*in progress*)
  - Fireproofing at ground floor and first floor (*in progress*)
  - Temporary lighting (*in progress*)
  - Temporary building enclosure for temperature control (*in progress*)
  - New fire alarm system work in existing school building (*in progress*)
  - ComEd movement of secondary feed (*complete*)
  - Vibration monitoring (*in progress*)
  - Street sweeping (*in progress as needed*)
  - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of March 30, 2015:
  - Construction material deliveries
  - Delivery of miscellaneous steel items: stairs, handrails, other
  - Structural steel erection and detailing (from alley as needed)
  - Pour concrete at second floor
  - Pour concrete at SW column on ground floor
  - Prep second and third floors for concrete
  - Cold-formed metal framing at ground floor
  - Plumbing rough-in work in floor slabs
  - Electrical rough-in work in floor slabs
  - Metal decking and shear studs on third floor
  - Temporary lighting
  - Temporary building enclosure for temperature control
  - New fire alarm system work in existing school building
  - ComEd insulation of remaining power lines in south and west alley
  - Removal of PBC trailer from alley
  - Vibration monitoring
  - Street sweeping
  - Enhanced pest control