



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
FELICIA S. DAMS

June 19, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule

2. Current Activities - Week of June 15, 2015:
 - **WEST/ORCHARD ALLEY CLOSURE** (*alley will reopen early evening on Friday, June 19*)
 - Continue masonry at west elevation (*complete*)
 - Continue mechanical, electrical and plumbing rough-ins at all floors (*in progress*)
 - Install modified bituminous roofs on high roofs (*in progress*)
 - Continue to rough in overhead plumbing at third floor (*in progress*)
 - Northwest stair concrete (*complete*)
 - Interior wall and soffit framing (*in progress*)
 - Continue installation of equipment in switchgear room (*in progress*)
 - Continue drywall at ground and first floors (*in progress*)
 - Wash brick at north elevation (*complete*)
 - Install terra cotta on north elevation (*in progress*)
 - Penetration firestopping at all floors (*in progress*)
 - Continue framing at south beam enclosure (*in progress*)
 - Interior lighting installation (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)

3. Upcoming Activities - Week of June 22, 2015:
 - **SOUTH/BELDEN ALLEY CLOSURE**
 - Start masonry at south elevation
 - Abatement/demolition in existing school
 - Continue mechanical, electrical and plumbing rough-ins at all floors
 - Continue installation of modified bituminous roofs on high roofs
 - Continue to rough in overhead plumbing at third floor
 - Interior wall and soffit framing
 - Continue installation of equipment in switchgear room
 - Install drywall at ground, first and second floors
 - Continue penetration firestopping at all floors
 - Install sheathing at north beam enclosure
 - Continue interior lighting installation



- Start interior demo in existing school
- Vibration monitoring
- Street sweeping
- Enhanced pest control