



**Richard J. Daley Center**  
**50 W. Washington Street**  
**Room 200**  
**Chicago, Illinois 60602**  
**(312) 744-3090**  
**Fax: (312) 744-8005**  
**www.pbcchicago.com**

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
ERIN LAVIN CABONARGI

Friday, October 10, 2014

## Lincoln Elementary School Annex Project Site Prep Weekly Update and Look-Ahead Schedule

1. Project Schedule:
  - Project tracking on schedule for completion on November 7, 2014
  
2. Current Activities - Week of October 6, 2014:
  - Caisson work (*complete*)
  - Excavation and soil export (*in progress*)
  - Surveying (*in progress*)
  - Vibration monitoring (*in progress*)
  - Street sweeping (*in progress*)
  - Pest control (*in progress*)
  
3. Upcoming Activities - Week of October 13, 2014:
  - Excavation and soil export for grade beams
  - Stone back fill
  - Grade beam work
  - Vibration monitoring
  - Street sweeping
  - Pest control