

Richard J. Daley Center 50 W. Washington Street Room 200 Chicago, Illinois 60602 (312) 744-3090 Fax: (312) 744-8005 www.pbcchicago.com

Chairman RAHM EMANUEL Mayor City of Chicago

Executive Director FELICIAS. DAVIS

July 10, 2015

# Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

### 1. Project Schedule:

Project tracking on schedule

## 2. Current Activities - Week of July 6, 2015:

- SOUTH/BELDEN ALLEY CLOSURE (in progress)
- Masonry at south elevation (in progress)
- Masonry work on rooftop play area (in progress)
- · Interior demolition and abatement work (in progress)
- Continue mechanical, electrical and plumbing rough-ins on third floor (in progress)
- · Fire escape removal (complete)
- · Ceramic tile installation (in progress)
- · Continue installation of equipment in switchgear room (in progress)
- · Continue taping drywall on second and third floors (in progress)
- · Start painting on second and third floors (in progress)
- · Install terra cotta on north elevation (in progress)
- · Interior lighting installation (in progress)
- · Ceiling grid installation (in progress)
- Start rough-in for window AC units (in progress)
- · Vibration monitoring (in progress)
- · Street sweeping (in progress as needed)
- Enhanced pest control (in progress)

#### 3. Upcoming Activities - Week of July 13, 2015:

#### SOUTH/BELDEN ALLEY CLOSURE

- · Continue masonry at south elevation
- Continue terra cotta on north elevation
- Continue abatement and demolition work in existing school
- Continue mechanical, electrical and plumbing rough-ins on third floor
- · Continue installation of electrical equipment in switchgear room
- · Continue to rough-in for window AC units
- · Start acoustical tile installation
- Continue drywall taping on third floor
- · Continue interior painting
- · Continue ceramic tile installation
- · Start window framing on north and south elevations
- Install handrails in stairways



- · Continue interior lighting
- · Vibration monitoring
- · Street sweeping
- · Enhanced pest control