



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
FELICIA S. DAMS

July 31, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule

2. Current Activities - Week of July 27, 2015:
 - Complete terra cotta on north elevation (*in progress*)
 - Masonry at south elevation (*in progress*)
 - Interior demolition and abatement work (*in progress*)
 - Ceramic tile installation (*in progress*)
 - Continue installation of equipment in switchgear room (*in progress*)
 - Continue taping drywall (*in progress*)
 - Continued painting (*in progress*)
 - Architectural beam enclosure (*in progress*)
 - Concrete sealing (*in progress*)
 - Elevator foundation (*in progress*)
 - Continue fire alarm work (*in progress*)
 - Interior lighting installation (*in progress*)
 - Acoustical tile installation (*in progress*)
 - Continue rough-in for window AC units (*in progress*)
 - Window framing on north and south elevations (*in progress*)
 - Install storm sewer/catch basin (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)

3. Upcoming Activities - Week of August 3, 2015:
 - Complete terra cotta on north elevation
 - Terra cotta on south and west elevations (*tentative*)
 - Continue abatement and demolition work in existing school
 - Continue installation of electrical equipment in switchgear room
 - Continue to rough-in for window AC units
 - Pour concrete topping slab on third floor/roof
 - Continue acoustical tile installation
 - Continue drywall taping
 - Continue interior painting
 - Continue ceramic tile installation
 - Continue storm sewer/catch basin



- Continue window framing on north and south elevations
- Install flooring
- Continue interior lighting
- Install bathroom fixtures including sinks, toilets and partitions
- Start finish trim for electric and HVAC
- Vibration monitoring
- Street sweeping
- Enhanced pest control